

**Fluor Fernald, Inc.**

**3721**

---

# **Silo 3 Project**

---

Rescoping Evaluation  
and Recommendation

40400-RP-0007, Rev. 1

March 27, 2001

# Table of Contents

3721

Acronyms.....	ii
Executive Summary .....	ES-1
Overview .....	1
Step 1 – Determine the Recommended Technical Approach .....	3
Step 2 – Determine the Performance Strategy, Cost and Schedule for Implementing the Recommended Technical Approach .....	18
Step 3 – Analyze Alternative Scenarios as Back-up Approaches .....	28
Step 4 – Determine the Funding Impacts of the Recommended Approach and Alternative Scenarios .....	38

## Tables

ES-1	Evaluation Summary .....	ES-2
1	Alternative Methods .....	3
2	Eliminated Alternative Methods .....	17
3	Recommended Technical Approach .....	18
4	Evaluation of Performance Options for Recommended Technical Approach .....	22
5	Alternative Scenario 1 .....	28
6	Evaluation of Performance Options for Alternative Scenario 1 .....	30
7	Alternative Scenario 2 .....	34
8	Phased Project Estimate for Each Scenario .....	38
9	Funding Required for Each Scenario by Year .....	38

## Figures

1	Silo 3 Process Flow Diagram – Recommended Technical Approach
2	Project Schedule – Recommended Technical Approach
3	Silo 3 Process Flow Diagram – Alternative Scenario 1
4	Project Schedule – Alternative Scenario 1
5	Silo 3 Process Flow Diagram – Alternative Scenario 2
6	Project Schedule – Alternative Scenario 2

# Acronyms

3721

AEA	Atomic Energy Act
ALARA	As Low As Reasonably Achievable
ASR	Auditable Safety Record
AWWT	Advance Wastewater Treatment
CEDE	Committed Effective Dose Equivalent
CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act
CFR	Code of Federal Regulations
D&D	Decontamination and Dismantlement
DCF	Dose Conversion Factor
DOE	Department of Energy
DOE-OFO	Department of Energy – Ohio Field Office
DOT	Department of Transportation
EP	Extraction Procedure
EPA	Environmental Protection Agency
ESD	Explanation of Significant Differences
FEMP	Fernald Environmental Management Project
FTI	Framatome Technologies, Inc.
G&A	General and Administrative
GCBCTC	Greater Cincinnati Building and Construction Trades Council
HAR	Hazard Analysis Report
HC	Hazard Category
HCC	Hazard Category Calculations
HEPA	High Efficiency Particulate Air
INEEL	Idaho National Engineering and Environmental Laboratory
IP-2	Industrial Package Type 2
IRT	Independent Review Team
ISA	Interim Storage Area
LLW	Low-Level Waste
LSA	Low Specific Activity
NPDES	National Pollutant Discharge Elimination System
NTS	Nevada Test Site
ORR	Operational Readiness Review
OU4	Operable Unit 4
pCi/g	Pico Curies Per Gram
PHAR	Preliminary Hazard Analysis Report
PPE	Personal Protective Equipment
RCRA	Resource Conservation and Recovery Act
RD	Remedial Design
RFP	Request for Proposal
RI/FS	Remedial Investigation/Feasibility Study
RMRS	Rocky Mountain Remediation Services
ROD	Record of Decision

TCLP	Toxicity Characteristic Leaching Procedure
TSR	Technical Safety Requirement
TRB	Technical Review Board
WAC	Waste Acceptance Criteria
WPRAP	Waste Pits Remediation Action Project

**3721**

## Executive Summary

3721

The objective of the Silo 3 Project Rescoping Evaluation is to propose a recommended path forward for the remediation of Silo 3. The options available for completing each phase of the remediation - retrieval, stabilization, packaging/transfer, shipping, and disposal - were evaluated, based on the key technical considerations for each phase, complexity of implementation, regulatory requirements, cost, schedule, and risk.

Based on this evaluation, a recommended technical approach has been selected:

- **Recommended Technical Approach** involves mechanical excavation of Silo 3 material, treatment using a batch mixer, packaging in supersaks, shipment by rail through Waste Pits Remediation Action Project (WPRAP), and disposal at Envirocare. It is recommended that Fluor Fernald, Inc. (Fluor Fernald) perform this scope of work, with subcontractor/teaming partner support.

Although more complex in nature, two additional scenarios were evaluated as potential back-up approaches for remediation of Silo 3. These scenarios are not recommended, but are provided for information.

Brief descriptions of each scenario follow:

- **Alternative Scenario 1** includes the modification of the Rocky Mountain Remediation Services (RMRS) design by Fluor Fernald and self-performance of the construction and operation of the treatment facility. The Silo 3 material would be retrieved, treated, packaged in boxes, and shipped by truck to Envirocare for final disposal.
- **Alternative Scenario 2** involves incorporating the treatment of Silo 3 material with the Silos 1 and 2 treatment process. The Silo 3 material would be mechanically excavated, treated in the Silos 1 and 2 treatment process, packaged in boxes and shipped by truck to Nevada Test Site (NTS) for final disposal.

Table ES-1 summarizes the results of the Silo 3 evaluation. Further details are contained in the text for each scenario.

**Table ES-1 – Evaluation Summary**

**3721**

Scenario	Silo 3 Material Removal from FEMP	Approximate Total Project Cost	Implementation/Risk
<b>Recommended Technical Approach</b> Mechanical Excavation/Ship by Rail	36 months*  * Opportunity to reduce to 28 months	\$25.8 Million**  ** Opportunity to reduce to \$23.3 Million	The majority of technical risk is associated with retrieval, although the risk is reduced by using standard construction equipment.
<b>Alternative Scenario 1</b> Complete RMRS Design	42 months	\$42.7 Million	The majority of technical risk is associated with retrieval and operability and maintainability of remote arm. There is a risk that anticipated volume reduction would not be achieved.
<b>Alternative Scenario 2</b> Combine with Silos 1 and 2	85 months	\$43.7 Million	Additional operations extend critical path of Silos 1 and 2 by six months. The majority of technical risk is associated with retrieval. Incremental technical challenges for Silos 1 and 2 Project introduced.

*Note: Costs shown are unescalated.*

Upon acceptance of this recommendation, Fluor Fernald will begin conceptual design to further definitize the approach. Because the recommended approach described here is based on a pre-conceptual level of design, some changes to ensure implementability or meet regulatory requirements, may occur during conceptual or detailed design. If at any point during conceptual or detailed design, it is found that the proposed approach cannot meet a requirement, the approach will be re-evaluated and revised.

## Overview

3721

The Silo 3 Project resides in the Silos Project Division and its completion will be a major step toward the remediation of Operable Unit 4 (OU4). The purpose and goals of the Silo 3 Project are to safely remove, stabilize, transport, and dispose of Silo 3 material to meet the waste acceptance criteria (WAC) of an off-site disposal facility, in a safe, timely, efficient, and cost-effective manner.

An estimated 5,100 cubic yards of metal oxide material remains in Silo 3. The predominant radionuclide of concern identified within the material is Thorium-230 (Th-230), a radionuclide produced from the natural decay of Uranium-238. Silo 3 material is classified as 11(e)(2) byproduct material under the Atomic Energy Act (AEA) of 1954, as amended, and contains several Resource Conservation and Recovery Act (RCRA) metals. The material is considered sufficiently similar to hazardous waste and some RCRA requirements are relevant and appropriate for management and remediation of the waste. However, Silo 3 material is exempt from regulation under RCRA due to its classification as 11(e)(2) byproduct material.

The OU4 Record of Decision (ROD) was signed on December 7, 1994. The OU4 ROD identified vitrification as the selected remedy for the Silo 1, 2, and 3 material. However, due to technical issues and schedule delays associated with vitrification of the silos' material, the Department of Energy (DOE) convened a Silos Project Independent Review Team (IRT) to assist DOE, Fluor Fernald [(formerly Fluor Daniel Fernald (FDF)], regulatory agencies, and Stakeholders in reevaluating the remediation path forward for Silos 1, 2, and 3 material. As a result of the review, it was recommended that remediation of Silo 3 material be implemented separately from Silo 1 and 2 material, and in addition, that alternative stabilization technologies be considered for treatment of the Silo 3 material.

The OU4 ROD was modified for Silo 3 through the Explanation of Significant Differences (ESD) process, consistent with the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA). An ESD document can be published when "differences in the remedial or enforcement action, settlement, or consent decree significantly change, but do not fundamentally alter, the remedy selected in the ROD with respect to scope, performance, or cost." Changing the selected remedy for Silo 3 material, from vitrification to an alternate stabilization process, did not fundamentally alter the remedy selected in the OU4 ROD. The ESD documents the technical justification for revising the remedy for Silo 3 from vitrification to an alternative stabilization process and substantiates the process and criteria used to evaluate the potential stabilization options. The requirements identified in the ESD for treatment and disposal of Silo 3 material are:

- "Treatment, using either a Chemical Stabilization / Solidification or a Polymer-based Encapsulation process to stabilize characteristic metals to meet RCRA Toxicity Characteristic Leaching Procedure (TCLP) limits and attain disposal facility WAC;
- Off-site disposal at either the NTS or an appropriately-permitted commercial disposal facility;" and
- Treatment may take place offsite, so long as "onsite pretreatment, in combination with packaging in accordance with Department of Transportation (DOT) regulations reduces the dispersability of thorium-bearing particulates to produce transportation risk less than  $1 \times 10^{-6}$ ."

Fluor Fernald prepared a Request for Proposal (RFP) (F98P132339) for a contractor to provide waste stabilization services under a Firm Fixed Price/Firm Fixed-Unit Price performance-based service contract. On December 18, 1998, the Silo 3 contract was awarded to Rocky Mountain Remediation Services (RMRS). However, in early December 2000, the contract was terminated by agreement and cooperation of Fluor Fernald and RMRS; and as part of the termination agreement, RMRS provided Fluor Fernald with consideration in connection with the termination of the Silo 3 Project.

The Silo 3 Project Rescoping Evaluation was performed to assess potential paths forward for the remediation of Silo 3. To develop a recommended path forward, this evaluation identifies and evaluates, at a pre-conceptual level, technical alternatives for completing the Silo 3 scope of work in compliance with the ESD. Once the recommendation is accepted, the chosen approach will then be developed through the conceptual, preliminary and final design stages. As the design of the recommended approach progresses, refinements may be made to the approach to increase implementability and meet technical and regulatory requirements.

The decision-making process during this evaluation was divided into four steps:

1. Determine the recommended technical approach for implementing each phase of the project.
2. Determine the performance strategy (i.e., self-performance versus contracting), cost and schedule for implementing the recommended technical approach.
3. Analyze alternative scenarios as back-up approaches.
4. Determine the funding impacts of the recommended approach and alternative scenarios.

The following sections outline the implementation of these steps.

**3721**

## Step 1 - Determine the Recommended Technical Approach

### Description of Technical Alternatives

Implementability is the key to determining the recommended technical approach to completing the Silo 3 Project. To assess implementability, the project was subdivided into the major elements that define the scope of work. These elements were:

- Retrieval
- Stabilization
- Packaging/Transfer
- Shipping
- Disposal

Options were then identified for implementing each phase of work. Table 1 shows the possible remediation process alternatives, ranked in order of technical complexity.

**Table 1 – Alternative Methods**

<b>Retrieval</b>	<b>Stabilization</b>	<b>Packaging/ Transfer</b>	<b>Shipping</b>	<b>Disposal</b>
Mechanical excavation	Passive stabilization – no mixing	Bulk transfer to WPRAP	Gondola – blended with pit material	Envirocare
Direct vacuum	Mixing screw or batch mixer	Supersaks	Gondola – Silo 3 material only	Nevada Test Site
Remote pneumatic	Continuous mixer	Boxes or drums	Truck	
Slurry retrieval	Combine with Silos 1 and 2 treatment		Rail (non-gondola)	

The alternatives are ranked vertically, from least to more technically complex. Hence, mechanical excavation is considered a simpler retrieval mechanism than direct vacuum retrieval or remote pneumatic retrieval.

A brainstorming session was held on January 4, 2001, to discuss these alternatives, brainstorm the issues involved, and develop resolutions necessary to implement these alternatives. Participants in the brainstorming session included:

- Leadership team (Executive Project Director, Closure Project Management Director, and Aquifer Restoration Project Director),
- Silo 3 Project team members and project management,
- Safety,
- Safety Analysis,
- Engineering,
- Environmental Protection,
- Waste Generators Services,
- Maintenance, and
- WPRAP.

Support for this evaluation has also been obtained from Fluor Fernald Rigging, Decontamination and Dismantlement (D&D), Technical Review Board (TRB), Radiological Controls management, Demolition Projects, Thorium Overpacking Project personnel, and Duratek Federal Services.

Discussions were held with several commercial vendors during the course of this evaluation to obtain market survey data. Vendors included:

- The IT Group
- Framatome Technologies, Inc. (FTI)
- Envirocare of Utah
- CSX
- Waste Control Specialists
- Mactec, Inc.
- RUBB, Inc. (facility)
- Universal Fabric Structures (facility)
- Cantwell Machinery (excavation/mining equipment)
- Vector Technologies (vecloader)
- Transport Plastics (supersaks)
- Technical Images (CCTV)
- Bēpex (mixer)
- J.C. Steele and Sons, Inc. (screw feeder)
- Batsner Company (conveyors)

This market survey information was factored into the assessment of alternatives.

The following sections provide information about each element in the Silo 3 work scope, what alternatives are available for completing each element, any noteworthy issues surrounding that approach, and the potential resolution to those issues, if applicable.

## RETRIEVAL

Removal of the 3,925 tons (5,088 yd<sup>3</sup>) of material in Silo 3 is the first step to the remediation of Silo 3.

### Key Technical Considerations

- Silo 3 material is powdery at the top and compacted at the bottom. Prior retrieval efforts have found the material is compacted at the perimeter and does not flow freely up to 11 feet above the bottom of the silo. This compaction is expected to occur throughout the bottom of the silo.
- Due to the compaction, at least one-third of Silo 3 material, and probably two-thirds, requires mechanical agitation to obtain a flowable form. The material has not chemically reacted, rather it has compacted under its weight, and returns to its powdery form once mechanically agitated.
- Thorium-230 concentrations and small particle size create an airborne hazard for retrieval.
- Silo 3 material is 30-50% soluble in water by weight. The material exhibits some heat of hydration upon reaction with water and is hygroscopic. Whether the material will expand when reacted with water is uncertain. Silo 3 material also contains some unoxidized nitrates.
- Silo 3 is a hazard category 3 non-reactor nuclear facility based on available inventory of radioactive material. Th-230 is the radionuclide of concern.
- The Technical Safety Requirement (TSR) for the OU4 Hazard Analysis Report (HAR) requires that the dome of Silo 3 be limited to the placement of 700 pounds of equipment and personnel. Loads on the dome must be analyzed.

### Description of Retrieval Alternatives

**Mechanical excavation** involves cutting Silo 3 open and using standard construction equipment to excavate the material. A containment would be assembled adjacent to and abutting the silo opening. Reinforcement of the Silo 3 opening may be required, depending on structural evaluation. The equipment would begin operating outside the silo, and move into the silo as material is removed. For worker safety, once the excavator enters the silo, the equipment would be remotely operated or alternate equipment, such as a Gradall would be used.

Mechanical excavation, within containment, eliminates the concerns surrounding the key technical considerations identified for retrieval, requires little manpower, keeps the approach as low as reasonably achievable (ALARA), and is the least technically complex alternative identified.

*Structural Evaluation.* A preliminary structural evaluation has been conducted to verify that the structural integrity of Silo 3 would not be compromised by cutting an opening in the silo. A more detailed evaluation will be conducted to determine whether reinforcement of the opening may be required. Mechanical excavation would not require that any loads be placed on the silo dome.

*Retrieval Equipment.* An excavator would be sized to allow retrieval of material near the top of the silo, yet would be able to maneuver within the silo and remove material near the silo walls. The excavator would provide ample power to break up any bridged material and would be large enough to be able to dig itself out, if it became buried under material. Following initial retrieval, the excavator would be remotely deployed into the silo and required to travel within the silo to retrieve the remaining material. The equipment could be set in a "precision work mode" and the operation of the equipment monitored by closed-circuit television to ensure that the excavator does not contact the silo walls.

*10CFR835.1002, Facility Design and Modification* requires that during the design of new facilities or modification of existing facilities:

- optimization methods shall be used to assure that occupational exposure is maintained ALARA;
- that under normal conditions, releases to the workplace atmosphere are avoided; and
- in any situation, that the inhalation of such material by workers is controlled to levels that are ALARA.

Mechanical excavation is an acceptable retrieval approach as long as ALARA optimization is used. In the optimization process, engineering controls (e.g., confinement, ventilation, etc.) will be identified first in removing the hazard, before considering administrative controls or personal protective equipment (PPE). Additionally, the approach will be to minimize the number of personnel required to enter a potential airborne area. It would not be feasible to comply with occupational airborne radioactivity limits if no containment or method of controls were employed; therefore, containment must be utilized, in conjunction with misting, if necessary.

*Nuclear Facility Classification.* Currently Silo 3 is classified as a Hazard Category 3 (HC3) Non-reactor Nuclear Facility based on the inventory of radioactive material and on the accident analysis for a silo dome failure. The Silo 3 Preliminary Hazard Analysis Report (PHAR) and OU4 HAR assume the probability of the bounding accident (dome failure) to be unlikely. A TSR for the

OU4 Silos was developed to provide controls to reduce the probability of the bounding accident occurring. Therefore, a structural evaluation will be required to verify that cutting an opening in Silo 3 would not increase the probability of dome failure. However, based on a preliminary analysis of this retrieval approach, controls, such as containment, would be required to mitigate a potential release of exposed material, but the hazard categorization of the facility would not change.

**Direct vacuum** involves personnel vacuuming through the existing top manways of Silo 3 to retrieve material. The worker would stand directly on the dome with appropriate fall protection, or work off a manlift extended over the silo. Glove bagging, or containment around the silo would be required, as well as secondary containment around the hose. Physical support to carry the weight of the hose would also be required. The hose could be attached to the manlift or a scaffold constructed to support the hose. This scenario is similar to the current accident analysis performed to evaluate silo dome failure and would cause minimal change to the existing safety basis documentation. The approach could, however, be very labor intensive and may not be ALARA.

Due to the compaction of material in Silo 3, direct vacuum is not desirable as a stand-alone retrieval alternative. Direct vacuum through the top manways would likely be able to retrieve no more than one-third of the silo's contents. Sustained use of a vacuum retrieval would also likely encounter filter loading, due to the small particle size of the Silo 3 material. Vacuuming could, however, be implemented as an enhancement to one of the other retrieval alternatives presented here or used for housekeeping measures.

**Remote pneumatic** involves the use of a vacuum conveyance system deployed by a remote manipulator through the center access port of the silo dome. This system has been designed, through preliminary design, by RMRS and consists of mast segments with a remotely operated manipulator at the end. A gantry would be constructed over the silo to carry the load of the retrieval arm. The arm mast would be inserted into the silo in 10-foot increments and carry the vacuum hose. Additional mast segments would be deployed from a head house located on the gantry above the center manway.

Remote pneumatic retrieval is technically feasible, but costly and complex. Operability issues exist with the use of the Framatome retrieval arm, but could be mitigated with modification to the retrieval arm design. Modifications include the use of 5 and 10-foot link segments and several auxiliary tools for waste agitation and breakup (i.e., delumper, auger, chisel). The tooling would be inserted through an auxiliary port and powered by an umbilical fed through the arm mast. Concerns also exist surrounding the ability to maintain occupational exposures ALARA, due to the number of personnel required to change-out tooling and modify the vacuum hose in a potentially airborne area.

The footings for the RMRS gantry have been constructed. Fabrication of the retrieval arm has been initiated at Framatome Technologies and is about 15% complete. However, the contract between RMRS and Framatome has been terminated and design and fabrication efforts have ceased. The design and fabrication work would have to be restarted, but could be salvaged. However, significant modifications to the existing design would be required to mitigate operational risk. A sole source contract would be required with Framatome Technologies for this alternative.

**Slurry retrieval** involves the installation of a water spray system into the top of Silo 3 to wet the material and the use of a slurry pump to move Silo 3 material out of the silo.

Slurry retrieval would be difficult to implement, due to the presence of material in the silo dome. In addition, Silo 3 is not designed to hold water and does not have a sump system like Silos 1 and 2. Therefore, slurry retrieval may require installation of a groundwater monitoring system and/or slurry wall to control the migration of water from the silo into the ground. Should a Silo 3 material slurry be achieved, excess water must be removed from the material in order to meet DOT shipping regulations and disposal facility requirements. Silo 3 material is soluble in water, suggesting that waste water may exhibit the RCRA and radiological characteristics present in the material and require treatment to ensure compliance with the Fernald Environmental Management Project (FEMP) National Pollutant Discharge Elimination System (NPDES) Permit prior to sending to the Advanced Waste Water Treatment (AWWT) facility. This would dictate the need for a waste water treatment system to pre-treat the water.

It is unknown what consistency Silo 3 material will take with the addition of large volumes of water. Given these factors, the likelihood of a Silo 3 material slurry being achieved is uncertain. Silo 3 material exhibits some heat of hydration upon reaction with water and expansion of the material when reacted with water is possible. Saturation of Silo 3 material in-situ would cause an exothermic reaction, potential material expansion, and unanalyzed failure scenarios for the silo. Due to these issues, slurry retrieval is not preferred at this time.

## **STABILIZATION**

Stabilization involves the treatment of Silo 3 material to meet regulatory requirements established in the ESD.

### **Key Technical Considerations**

- Silo 3 material is considered 11e(2) by-product material under AEA. This classification exempts Silo 3 material from regulation under RCRA [40 CFR Section 261.4(a)(4)].

- Silo 3 material must be chemically stabilized to pass TCLP to meet ESD requirements. Elimination of the treatment requirement would require a ROD amendment, which would take up to 18 months to complete.
- The four RCRA metals of concern in Silo 3 material are arsenic, cadmium, chromium, and selenium.
- RMRS will provide Envirobond™ (a proprietary phosphate formulation), in a quantity sufficient to treat 3,950 tons of Silo 3 material.
- Chemical stabilization of Silo 3 material requires water as an additive in the process.

### **Description of Stabilization Alternatives**

**Passive Stabilization** involves spraying Silo 3 material with water, amended with the chemical additives required to stabilize the constituents of concern. Stabilization is presumed to occur through the contact of the additive solution with the material, but no mixing is required to aid this reaction.

Because Silo 3 material is a fine powder, it is likely that some form of mechanical assistance would be necessary to provide continuous contact between the silo material and the additive solution. Contact between the additive and Silo 3 material is required to complete the chemical reaction for stabilization and pass TCLP. Without adequate mixing, this contact cannot be ensured. Additionally, should passive stabilization be performed in-situ, the impact on the silo is uncertain due to the exothermic reaction of the Silo 3 material with water. Thus, passive stabilization is not considered technically feasible at this time. Some degree of mechanical mixing will be required.

**Mixing screw or batch mixer** would be used to mix batches of Silo 3 material with Envirobond™, ferrous sulfate, and water to stabilize the constituents of concern.

A mixing screw or batch mixer would provide mechanical mixing of the Silo 3 material, stabilizing agents and water. These pieces of equipment are commercially available and can be sized to produce the appropriate batch size, as determined by the shipping package. A batch mixer or mixing screw also allows for intermittent operation and requires less controls. Several pieces of equipment could be used for this approach, but after evaluating the treatment process, required batch sizes, and experience with the proposed equipment, the even feeder (mixing screw) and single rotor double- ribbon blender (batch mixer) seem to be the most feasible.

The even feeder has been used on-site at the WPRAP project. This piece of equipment is equipped with multiple shaft drives that turn spiral sections that are available in both a solid and notched design. These spiral sections mix the material and move the material to the discharge, which is equipped with double-bladed knife

sections to break up large lumps and help force sticky materials down and through the opening.

The single rotor double-ribbon blender contains a double inner and outer ribbon design which allows material to be moved within the mixing vessel and then back-mixed in the opposite direction to allow for quicker and more thorough mixing. Different rotor designs are available, including ribbon, paddle, and screw, and the mixer can be equipped with different tools, such as high intensity sizers for delumping. The single rotor, double-ribbon blender is also being proposed for use on the Silos 1 and 2 Project.

**Continuous Mixer** could be used to stabilize a continuous feed of Silo 3 material by mixing the material with the Envirobond™, ferrous sulfate (if necessary), and water to stabilize the constituents of concern. This mixing process has been designed, through the preliminary design stage, by RMRS.

Like the mixing screw and batch mixer, the continuous mixer is commercially available and would provide mechanical mixing of the Silo 3 material, stabilizing agents and water. The continuous mixer requires additional process controls and introduces the need for maintaining steady feed rates of Silo 3 material and additives. To ensure a steady flow of material to the mixer, additional equipment is required to maintain excess capacity should retrieval slow or stop. Continuous mixers also reduce flexibility in the packaging/transfer phase, requiring automation to process the continuous feed of material for packaging. For these reasons, the use of a continuous mixer is considered less preferable than a batch mixer or mixing screw.

**Combine with Silos 1 and 2** involves incorporating the treatment of Silo 3 material with the Silos 1 and 2 treatment process. Silo 3 material would be retrieved by one of the alternatives described previously and transferred to the Silos 1 and 2 facility.

The proposed process for the stabilization of Silos 1 and 2 material is suitable for processing the Silo 3 material and is consistent with the treatment remedy for Silo 3 material described in the ESD. The incorporation of Silo 3 material into this process could introduce incremental technical challenges for the Silos 1 and 2 Project. Challenges include incorporating a dry waste (Silo 3 material) into a Silos 1 and 2 treatment process designed to handle wet material. Conceptual design for the Silos 1 and 2 process is currently underway and does not incorporate Silo 3 considerations at this time. Combining Silo 3 with Silos 1 and 2 adds six months to the critical path for Silos 1 and 2.

## **PACKAGING / TRANSFER**

The packaging/transfer phase of the Silo 3 Project prepares the treated Silo 3 material for shipping.

## Key Technical Considerations

- Thorium-230 concentrations and small particle size create an airborne hazard for open-air facility operations. The ability to control airborne activity during handling by wetting Silo 3 material is unknown at this time. Laboratory testing must be conducted to assess this characteristic.
- WPRAP safety basis limited to radiological facility limits. Introduction of Silo 3 material must not jeopardize WPRAP safety basis. WPRAP must remain a radiological facility.
- Silo 3 material is considered low specific activity – II (LSA-II) for shipment. The material must be packaged in Industrial Package Type 2 containers (IP-2) to meet DOT requirements or blended down by a factor of seven to meet low specific activity – I (LSA-I) classification. Any blending of Silo 3 material would be performed after treatment.
- WPRAP is currently pursuing an exemption with the DOT to allow LSA-II material to be shipped to Envirocare in the DOE-owned gondola cars. If approved, this exemption would cover Silo 3 material.

## Description of Packaging/Transfer Alternatives

**Bulk transfer to WPRAP** involves the transport of treated Silo 3 material in bulk (e.g., covered and contained dump trucks) to the WPRAP Material Handling Building, blending with waste pits material and shipment in gondola cars. The Silo 3 material must be contained and moist to prevent the spread of contamination between facilities.

IT would perform the blending and shipping scope of work under a modification to its existing WPRAP contract. Blending could occur directly in the pits, although Environmental Protection Agency (EPA) approval has not been obtained due to the radiological issues inherent with this approach.

*Hazard categorization.* Based on the HC3 inventory threshold values identified in DOE-STD-1027-92 Chg 1, approximately 7.6 tons of untreated Silo 3 material would result in classification of a facility as hazard category 3. WPRAP currently operates below this threshold, as a radiological facility.

The dose conversion factor (DCF) for Silo 3 material is calculated to be 2.9E+04 millirem (CEDE) per gram inhaled. The bounding analysis for WPRAP assumed black oxide ( $U_3O_8$ ) as the source term, which has a DCF of 3.1E+04 mrem/gram.

Based on the inventory threshold values and DCF, it can be shown that the material characteristics of the stabilized (wetted, soil-like) Silo 3 material are similar to the waste pit material and are represented by the characteristics described by the WPRAP hazard category calculations (HCCs). A sound case can be made that Silo

3 material could be shipped and handled under the existing WPRAP Auditable Safety Report (ASR), and that WPRAP would remain a radiological facility.

However, considering that the hazard category calculations are based on bounding worst-case conditions, WPRAP operations have not and are not expected to involve materials with specific activities close to the analyzed envelope. Silo 3 Th-230 specific activity is 50,000 pCi/g on average, and ranges up to 72,000 pCi/g, which does encroach on the analyzed envelope for WPRAP operations.

*Radiological controls.* Current WPRAP operations using material with a Th-230 specific activity of about 5,000 pCi/g have proven to be difficult to manage from a radiological controls perspective. Due to the radiological constraints (airborne activity) associated with handling Silo 3 material, this alternative is not considered feasible until more data can be obtained to determine the airborne characteristics of stabilized Silo 3 material. It is possible that wetting the Silo 3 material could mitigate the airborne radioactivity problem, and that problems experienced with current WPRAP operations would not be experienced with stabilized Silo 3 material. Modifications made to WPRAP operations to address current thorium handling problems may also eliminate or mitigate the handling concerns associated with Silo 3 material. However, the feasibility of mixing Silo 3 material in an open environment, whether in the waste pit or material handling building, remains uncertain at this time.

**Supersaks** would be used to package treated Silo 3 material to provide radiological controls during shipment, loading, and disposal.

The supersaks, marketed under the name Lift Liner™, are approximately 7 x 8 x 5 ft, with a loaded capacity of 9.5 yd<sup>3</sup>, and hold up to 24,000 lbs. The bags are made of a woven outer polypropylene fabric shell with a water-resistant coating and a double layer polypropylene inner liner. Four flaps fold across the top of a full bag and are secured by tie-down straps of polyester webbing. The bags are put into a loading frame and folded open, with the flaps outside the loading frame. The loading frame supports the container as it is being filled. Following filling, the flaps of the container are folded shut and secured. A lifting frame then attaches to the lifting straps on the outer fabric shell for hoisting the container from the loading frame onto a transport vehicle. These supersaks have been deployed at several Idaho National Engineering and Environmental Laboratory (INEEL) facilities and used to package low-level waste (LLW) waste from D&D activities (e.g., concrete, piping, gravel, soil), as well as asbestos. The supersaks have also been used at the Savannah River site to ship soil to Envirocare.

**Boxes or drums** could be used to package Silo 3 material in lieu of supersaks. These containers have been previously used by the FEMP, although no top loading box is currently approved for use.

The Silo 3 material must be packaged in IP-2 containers to meet DOT requirements. These containers are commercially available, but would require testing and approval to meet FEMP standards before use.

Packaging in boxes or drums has been analyzed in previous planning efforts for the Silo 3 Project and is technically feasible. However, the use of drums or boxes increases manpower needs and is labor intensive. Truck shipments are preferable for these types of packages, due to the increased handling of boxes and drums for rail shipment.

## SHIPPING

Shipment involves transporting the treated Silo 3 material to the disposal facility for final disposal.

### Key Technical Considerations

- DOE-owned gondola cars available on-site. WPRAP has rail infrastructure and personnel.
- CSX/Union Pacific rail tender is for transport of LLW and would need to be modified for transport of 11e(2) material.
- Envirocare currently cannot roll-over rail cars with Th-230 specific activities greater than 4,000 pCi/g.
- Silo 3 Th-230 specific activity (untreated) ranges from 21,010 – 71,650 pCi/g.
- Envirocare can receive supersaks of Silo 3 material containing Th-230 specific activities up to 30,000 pCi/g, without establishing additional controls during disposal.
- A unit train is currently approved to carry up to 60 rail cars.
- All shipments to NTS are currently made by truck.

### Description of Shipping Alternatives

**Gondola – blended with waste pits material** involves the blending (in bulk) of treated Silo 3 material with waste pits material and placement in gondola cars by IT for disposal at Envirocare.

The ASR for the rail loading facility is based on the same source term as the WPRAP facility safety basis described under the "Bulk transfer to WPRAP" section. Therefore, a sound case can be made that Silo 3 material could be shipped and handled under the existing rail loading facility ASR. As stated in the key technical considerations, however, Envirocare currently cannot roll-over rail cars with average Th-230 specific activities greater than the 4,000 pCi/g. Silo 3 Th-230 concentrations are 10-20 times above this limit. Based on this factor, blending Silo 3 material with waste pits material would likely prevent Envirocare from rolling over the rail cars, which makes this alternative currently infeasible. However, if this issue were to be

overcome, blending Silo 3 material with waste pits material and shipping by gondola may be feasible and could be pursued as a potential improvement.

**Gondola – Silo 3 material only** involves the shipment of supersaks, filled with treated Silo 3 material, in Silo 3-dedicated gondola cars for disposal at Envirocare. The supersaks would be loaded by the Silo 3 Project into Silo 3-dedicated gondola cars at an existing rail spur outside the WPRAP facility. Following placement of the supersaks in the gondola cars, the gondola cars would be lidded, the waste manifested, and the gondola car turned over to IT. IT would be responsible for shipping the material with the unit train to Envirocare, in accordance with established WPRAP procedures. The gondola cars carrying Silo 3 material would be added to the unit train, already carrying waste pit material, and shipped in coordination with the IT schedule.

Supersaks used under the gondola shipping scenario would not be the shipment package for Silo 3 material, but a means to facilitate movement of Silo 3 material to gondola cars and handling of the material at Envirocare. No special testing of these supersaks would be required for use with Silo 3 material; however, a material compatibility determination would be made. The supersaks are currently DOT approved strong-tight containers and are designed to meet IP-2 container requirements. If necessary, although not preferred, the supersak could be considered the shipping container. However, this approach would introduce additional documentation requirements and procurement constraints.

Silo 3 material is classified by DOT as LSA-II. Silo 3 material, both untreated and treated, must be transported in a container that meets the DOT design criteria for an IP-2 container and the disposal facility requirements. Neither the supersaks, nor the gondola cars used for shipment of Silo 3 material are IP-2 containers. Therefore, an exemption to package and transport the Silo 3 material in gondola cars would have to be obtained or the packages approved as IP-2 containers.

An exemption is currently being pursued to allow shipment of radioactive LSA-II waste in strong-tight packages (gondola cars). Over the last several months, WPRAP has shipped waste by gondola car with Th-230 concentrations ranging from 1.37% to 96.8% of the LSA-I upper threshold (with an average concentration of 27.8%). The exemption would allow shipment from the FEMP of material with elevated Th-230 activity in the same gondola cars. This exemption is based on continuing the current shipment protocols implemented at WPRAP, which include:

- shipment in FEMP gondola cars, equipped with a permanent 60-mil liner, disposable poly liner, and detachable reinforced fiberglass cover);
- rail car structural inspections performed in accordance with 49 CFR, Part 215, Appendix D and maintenance of the rail cars; and
- transport by the established rail route.

There would be no increased risk resulting from the use of the gondola cars to transport the higher activity material, should the exemption be granted. The

containment aspects of the rail cars to retain the radioactive contents remain unchanged. Because Th-230 is predominantly an alpha-emitter, there will be no increase in radiation levels external to the rail car. Alpha particles are effectively blocked by something as thin as a sheet of paper, so a steel rail car wall would act as an effective barrier. This exemption is being pursued under the WPRAP scope of work and is likely to be granted. If the exemption is not granted, IP-2 packages would be required for shipment.

The ASR for the rail loading facility is based on the same source term as the WPRAP facility safety basis described under the "Bulk transfer to WPRAP" section. Therefore, a sound case can be made that Silo 3 material could be shipped and handled under the existing rail loading facility ASR.

**Truck** involves the shipment of treated Silo 3 material by truck for disposal at Envirocare or NTS. Shipment by truck has been thoroughly analyzed in previous planning efforts for the Silo 3 Project, and is technically feasible.

**Rail (non-gondola)** involves the shipment of treated Silo 3 material by rail, in a vessel other than a gondola car (i.e., flat bed rail car, box car), for disposal at Envirocare.

The previous shipping alternatives described in this rescoping evaluation report capitalize on existing shipping systems at the FEMP. This alternative would require the purchase and maintenance of separate rail cars and the development of new rail procedures. Due to the novelty of this approach and the availability of more technically feasible alternatives, shipping Silo 3 material by rail in a flat bed rail car or box car is not preferred at this time.

## DISPOSAL

Final disposal of the treated Silo 3 material will be in the appropriate cell at the chosen disposal facility. Only two options currently exist for disposal – Envirocare and NTS.

### Key Technical Considerations

- The DOE Ohio Field Office (DOE-OFO) contract with Envirocare is structured for LLW and therefore would require modification for disposal of Silo 3 material, since Silo 3 material is not LLW. However, an alternative exists through the Army Corps of Engineers contract. The DOE can obtain an interagency agreement to allow the use of the Army Corps of Engineers contract for disposal of Silo 3 material. The costs for disposal are comparable between these two contracts.
- Envirocare characterizes Silo 3 material as pre-1978 generated 11e(2) material. There are potentially two disposal cells at Envirocare in which Silo 3 material could be disposed - the 11e(2) and LLW cell. Envirocare is currently requesting

permission from the State of Utah to dispose this type of material in their LLW cell.

- The Envirocare WAC for disposal in the LLW cell requires that the Silo 3 material radiologically, be classified as "Class A" waste, contain less than 10% enrichment, and have U-235 concentrations below 1,900 pCi/g. Th-230 concentration limits are not of concern if Silo 3 material is disposed in the LLW cell, because at maximum Th-230 concentrations, the Silo 3 material is orders of magnitude below the 150,000 pCi/g limit.
- The main radiological consideration of the Envirocare WAC for disposal in the 11e(2) cell is Th-230. The WAC requires that Th-230 levels in Silo 3 material be less than 60,000 pCi/g per railcar composite sample. Silo 3 Th-230 specific activity ranges from 21,010 – 71, 650 pCi/g.
- NTS would dispose of Silo 3 material as a small quantity of 11e(2) by-product material in Area 5 of their facility.
- The NTS WAC requires that Silo 3 material be treated to pass TCLP and contain no free liquids.
- Packages (including supersaks) disposed at NTS must be able to withstand a uniformly distributed load of 3,375 lb/ft<sup>2</sup>. NTS does not dispose of material in bulk.

### **Description of Disposal Alternatives**

**Envirocare** involves the disposal of treated Silo 3 material, transported by truck or rail, at its facility in Utah. Treated Silo 3 material would be disposed in either Envirocare's 11e(2) cell or their low-level waste cell. The exact disposal cell for Silo 3 material has not been determined at this time. However, Envirocare has requested that the State of Utah allow pre-1978 generated 11e(2) material to be disposed in the LLW cell.

As stated in the shipping section, Envirocare currently reports that they cannot roll-over rail cars with Th-230 concentrations greater than 4,000 pCi/g. Based on this factor, Silo 3 material must be packaged in a container (e.g., supersak or other) that can be rolled over or be removed with a crane. Envirocare would then break the Supersaks in the cell for disposal or dump the material if shipped in a box or other hard-sided container.

Based on a review of Silo 3 material, Envirocare reports that no issues would exist for disposal of Silo 3 material in supersaks, as long as Th-230 concentrations were at or below 30,000 pCi/g. Should higher concentrations of Th-230 exist in the treated Silo 3 material, the disposal process at Envirocare may require additional controls. Currently a coordination issue exists at Envirocare with unloading supersaks from gondola cars, in order to meet the required turn-around time of the unit train.

**NTS** involves the disposal of treated Silo 3 material, transported by truck and disposed of as a small quantity of 11e(2) by-product material. NTS disposes of waste in containers, not in bulk.

Disposal at NTS has been thoroughly analyzed in previous planning efforts for the Silo 3 Project, and is technically feasible. All containers evaluated for packaging Silo 3 material (Lift Liner™ supersaks, boxes, and drums) have been used to dispose material at the NTS.

### Summary of Technical Alternatives

Based on the evaluation of the possible alternatives for implementing the Silo 3 scope of work, several options are currently not considered feasible or are not preferred, due to technical considerations, regulatory requirements, safety issues, or complexity of implementation. Table 2 identifies the alternatives that were eliminated from further consideration at this time.

**Table 2 – Eliminated Alternative Methods**

Retrieval	Stabilization	Packaging/ Transfer	Shipping	Disposal
Mechanical excavation	<del>Passive stabilization – no mixing</del>	<del>Bulk transfer to WPRAP</del>	<del>Gondola – blended with pit material</del>	Envirocare
Direct vacuum	Mixing screw or batch mixer	Supersaks	Gondola – Silo 3 material only	Nevada Test Site
Remote pneumatic	Continuous mixer	Boxes or drums	Truck	
Slurry retrieval	Combine with Silos 1 and 2 treatment		Rail (non-gondola)	

## Step 2 – Determine the Performance Strategy, Cost and Schedule for Implementing the Recommended Technical Approach


The shaded blocks in Table 3 reflect the most technically feasible scenario, considering the key technical considerations for each phase, the regulatory requirements, and the complexity of implementation. This scenario represents the recommended technical approach.

**Table 3 - Recommended Technical Approach**

Retrieval	Stabilization	Packaging/ Transfer	Shipping	Disposal
Mechanical excavation	Passive stabilization – no mixing	Bulk transfer to WPRAP	Gondola – blended with pit material	Envirocare
Direct vacuum	Mixing screw or batch mixer	Supersaks	Gondola – Silo 3 material only	Nevada Test Site
Remote pneumatic	Continuous mixer	Boxes or drums	Truck	
Slurry retrieval	Combine with Silos 1 and 2 treatment		Rail (non-gondola)	

This scenario involves the retrieval and treatment of Silo 3 material and shipment of the material utilizing existing resources at the WPRAP facility. This option assumes stabilization of the Silo 3 material, packaging of treated material in supersaks (Lift Liners™), and placement of these containers in gondola cars prior to receipt at WPRAP. A conceptual process schematic of this scenario is presented in Figure 1. A pre-conceptual description of the implementation of this scenario follows.

Figure 1  
Silo 3 Process Flow Diagram  
Recommended Technical Approach



## Containment

The waste retrieval system assumed for the recommended approach involves the use of bulk retrieval equipment (excavator), with a contingency of vacuum conveyance. A containment enclosure, approximately 40' (l) x 25' (w), would be constructed abutting Silo 3 to provide radiological containment, equipment access, and ventilation controls for retrieval. Since the floor of the silo is below the existing grade, the enclosure would be installed partially below grade to allow access to the silo floor by the excavator and ensure a more effective retrieval operation. A second structure [100' (l) x 60' (w)] will be constructed adjoining the containment enclosure to house treatment equipment. This enclosure provides radiological containment and would include a radiological buffer area and ventilation controls to maintain directional airflow and allow personnel access as needed. High-efficiency particulate air (HEPA) units would be located outside the enclosures to provide the appropriate ventilation and air filtration.

The recommended approach eliminates interim storage, thus, the treatment equipment and containment can be located directly on the Interim Storage Area (ISA) pad. This eliminates placement and future demolition of additional concrete that would have been required for construction of a treatment facility elsewhere. The stack for the HEPA filters can be placed on the existing gantry footing to further eliminate concrete placement, and reduce contaminated waste that must be disposed upon completion of the project.

## Accessing the Silo

Once the enclosures are constructed, personnel will enter the containment enclosure and cut a 15' wide x 12' high opening in the side of Silo 3, using a water laser or equivalent. The Silo 3 contents would be accessed through this penetration at the base of the silo wall. Scaffolding will be erected for accessing the opening, with two "towers" on either side of the opening and a 20 ft. pick board, equipped with handrails, spanning the opening.

The opening would be laid out and cut into three vertical pieces, each 4' wide x 12' high. The bottom of the opening can be up to two feet above the bottom of the silo and still be traversable by the retrieval equipment – an excavator. Rigging points would be installed, two per slab, for holding the concrete pieces. The concrete would first be cut along the bottom and wedges installed, followed by three vertical cuts. Bracing would be installed on outer vertical cuts to brace the silo, while the center section is removed. The excavator, equipped with a hook for lifting, would be deployed and the rigging hung on the center section. The concrete would then be cut across all three sections at the top. The center concrete piece would be removed, using the excavator, placed to the side, out of the way of the excavator and conveying equipment, and the rigging removed. The concrete would then be sprayed with encapsulant. Any material that spilled into the containment would be removed by a vacuum and/or the excavator. Rigging would then be hung on a side section, the bracing removed and the piece lifted and placed off to the side on top of

the other piece. After spraying the concrete with encapsulant, rigging would be hung on the final section of concrete, the bracing removed and the piece lifted and placed to the side on top of the other pieces.

Cutting an opening in the silo wall, with reinforcing of the silo, is an activity already analyzed in the OU4 HAR (40000-RP-0028), approved on May 26, 1998.

## Retrieval

Following completion of cutting open the silo, the excavator would be deployed to excavate the material. The excavator can be equipped with a bin and conveyor, which would allow material to be scooped from the silo, dumped into the bin and conveyed to a hopper in the treatment enclosure.

Retrieval operations would be remotely controlled to the extent practical using CCTV systems. Excavation equipment with remote control operations is standard and commercially available.

As a contingency, a Vecloader will also be available to vacuum material through the existing manways on the silo dome, if needed, or from the silo opening. Material retrieved by the vecloader will be pneumatically conveyed to a hopper in the treatment enclosure. The vecloader can also be used for housekeeping.

## Stabilization

Once material is removed from Silo 3, it would be transferred to a hopper located in the treatment enclosure. The hopper would be equipped with a load cell weighing system, which provides an accurate indication of loss-in-weight for the bin's contents, ensuring the proper volume of Silo 3 material is conveyed to the batch mixer for treatment. The stabilization process requires that three solid powder materials (Silo 3 material, Envirobond™, and iron sulfate) be mixed thoroughly with water. A binding agent may be used to cause agglomeration of the Silo 3 material and reduce dusting and prevent the release of free liquids during transport. The need and ratios for the additives will be definitized through bench-scale testing, although data from RMRS may be sufficient for establishing the ratios for chemical stabilization. The stabilization process, designed by RMRS, is based upon using a minimal formulation mix which consists of approximately 3% Envirobond™, 2% iron sulfate, and 17% water on a dry weight basis. The operating recipe developed during bench-scale testing will be very stout, eliminating the need for strict process control parameters for the desired formulation.

Stabilization of the Silo 3 material will be performed as a batch process using a single rotor, double-ribbon blender. The Envirobond™, iron sulfate, and binding agent, provided to the project in bulk bags, will be dumped in a hopper and transferred to the batch mixer by screw conveyor, where the additives will be mixed with the Silo 3 material. The dry materials will be mixed and the water added to bring the mixture to optimum moisture. The ribbon blender would be capable of

completely mixing a batch size of 10 yd<sup>3</sup> – the volume of one supersak. At completion of the mixing process, the stabilized Silo 3 waste would be in a moist form for transfer to supersaks (Lift Liners™).

Samples would be taken from the supersaks and used to verify WAC compliance. The sample taken from each of the three packages would be composited into one sample for analysis, similar to the graded sampling and analysis approach implemented by WPRAP.

## Packaging

The Lift Liners™ would be filled to approximately 90 percent of volumetric capacity at a filling station located adjacent to the treatment area. The Lift Liners™ are made of a woven outer polypropylene fabric shell with a water resistant coating and a double layer polypropylene inner liner. Four flaps fold across the top of a full bag and are secured by tie-down straps of polyester webbing. Loading frames are used to support the container as it is being filled.

To eliminate storage and double handling of containers, the Lift Liners™ would be assembled on flatbed trucks. Three loading frames would be placed on a flatbed truck, the bags inserted and folded open, with the flaps outside the loading frame. After inspection of the bags, the flatbed truck would transport the three Lift Liners™ to the filling station, where the packages would be filled with the stabilized waste. At this location, connections would be made between the supersaks located outside the treatment area, and the ribbon blender inside the area.

Once the container had been filled and the sample taken, the flatbed would pull out of the filling area and the flaps of the container would be folded shut and secured. The flatbed truck would transport the supersaks to an existing rail spur with access, such as the Track 12 extension, where the lifting frame would be attached and the Lift Liners™ would be transferred by mobile crane and placed in gondola cars, provided by WPRAP. The lifting frame would be attached to the lifting straps on the outer fabric shell for hoisting the container from the loading frame into the gondola cars. After a gondola car had been loaded with seven Lift Liner™ containers, it would be moved to the WPRAP facility to prepare for shipment.

## Shipment

Upon laboratory verification that the treated Silo 3 material meets WAC and the applicable DOT requirements, the material would be released for shipment from site. Should the material fail to meet the requirements, a wet/dry vacuum would be used to remove the material from the supersaks and the failed material would be re-introduced into the treatment process. No material will be shipped until laboratory analysis confirms compliance with the disposal facility WAC and DOT regulations.

**Performance Options**

Options for performance of this scenario, with pros and cons, are presented in Table 4. This evaluation is not intended to serve as a formal make/buy determination. However, it is intended to serve as a basis for a formal make/buy determination, if one is required.

**Table 4 - Evaluation of Performance Options for Recommended Technical Approach**

Performance Option	Pros	Cons
<p>Firm Fixed Price/Firm Fixed-Unit Price Performance-based Subcontract</p> <p>Subcontractor provides turn-key service to design, construct, operate, package treated waste, and perform shutdown and D&amp;D.</p> <p>IT ships treated waste to disposal facility, under WPRAP contract.</p>	<p>1. Some performance risk shifted to subcontractor due to fixed price contract.</p>	<p>1. Difficulty defining scope of work to prevent or minimize changes that increase cost or schedule.</p> <p>2. Increased price to account for subcontractor risks, contingency and profit.</p> <p>3. Subcontractors hire same lower tier subcontractors as Fluor Fernald, but add additional level of oversight and markup.</p> <p>4. Cannot pass down requirements adequately to support turn-key contract.</p> <p>5. Cannot easily define cost, schedule and scope implications of needed stakeholder (regulatory, CAT, etc.) interactions and consensus building into such a contract structure.</p> <p>6. Minimizes opportunity and increases complexity of reducing scope or project cost to DOE based on positive changes.</p> <p>7. Increases complexity of interfacing with IT shipping, if subcontractor other than IT is used.</p> <p>8. Reduces ability to save money and process through WPRAP facility if Envirocare handling and airborne issues are resolved.</p> <p>9. Funds committed in advance of actual need unless subcontract is incrementally funded.</p> <p>10. Reduces flexibility to reprioritize funding or staff from the project to meet other site priorities.</p> <p>11. Increased project duration to allow for procurement step</p> <p>12. Added cost for oversight of subcontractor.</p>

Performance Option	Pros	Cons
<p>Self-Perform, with Contracting as Required</p> <p>Fluor Fernald self-perform design using teaming partners and existing subcontractors such as Parsons, Lockwood Greene and IT.</p> <p>Fluor Fernald performs construction management, with subcontractor (Wise or other) for performing construction and D&amp;D.</p> <p>Fluor Fernald self-performs operations and shutdown, with FAT&amp;LC.</p>	<ol style="list-style-type: none"> <li>1. Fluor Fernald is knowledgeable about scope and site conditions.</li> <li>2. Fluor Fernald knowledgeable of cost, schedule, and scope implications of stakeholder interactions.</li> <li>3. Opportunity to reduce scope and project cost based on positive regulatory or other changes.</li> <li>4. Can save money and process through WPRAP facility if Envirocare handling and airborne issues are resolved.</li> <li>5. Technical expertise for discrete work items available through Fluor Fernald, teaming partners, and existing subcontractors.</li> <li>6. Flexibility to reprioritize funding and staff from the project to meet other site priorities.</li> <li>7. Funds committed to project when needed, not before.</li> <li>8. Shortened schedule due to elimination of procurement step.</li> <li>9. No redundancy in personnel to oversee subcontractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Liability for performance placed solely on Fluor Fernald</li> <li>2. Cost increases shared with DOE via Fluor Fernald's cost-type contract, but mitigated by Fluor Fernald's contract incentive structure.</li> </ol>

Based on this evaluation, it is recommended that this scenario be performed by Fluor Fernald, with contracting to specialty subcontractors and others as required.

## Schedule

This scenario has been developed in greater detail since it is the recommended path forward. A proposed, pre-conceptual project schedule for the Recommended Technical Approach is attached (Figure 2). The time to complete design, construction, retrieval, treatment and shipment under this scenario is 36 months. However, some opportunities exist that may allow this time to be reduced to 28 months.

3721




FIGURE 2

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	TF	Cal ID
MA24 Design						
HS3B0110	SILO 3 - PLANNING ACTIVITIES	81	01DEC00	11APR01	0	6
HS3B0300	BENCH-SCALE PROGRAM	143*	16APR01	30NOV01	560	6
HS3B0310	BENCH-SCALE TESTING WORK PLAN	51*	16APR01	03JUL01	560	6
HS3B0315	PREPARE DRAFT BENCH-SCALE TESTING WORK PLAN	24	16APR01	21MAY01	560	6
HS3B0320	B-S TESTING DRAFT WORK PLAN - REVIEW/COMMENTS	9	22MAY01	05JUN01	560	6
HS3B0325	B-S TESTING WP- INCORP REVW COMMENTS & FINALIZE	9	06JUN01	19JUN01	560	6
HS3B0330	APPROVE/ACCEPT BENCH-SCALE TESTING WORK PLAN	9	20JUN01	03JUL01	560	6
HS3B0345	PROCURE CHEMICALS	9	05JUL01	18JUL01	560	6
HS3B0360	BENCH-SCALE FORMULATION TESTING PROGRAM	27	19JUL01	29AUG01	560	6
HS3B0410	BENCH-SCALE TEST REPORT	56*	30AUG01	30NOV01	560	6
HS3B0415	PREPARE DRAFT BENCH-SCALE TEST REPORT	24	30AUG01	08OCT01	560	6
HS3B0420	B-S TEST DRAFT REPORT - REVIEW/COMMENTS	14	09OCT01	30OCT01	560	6
HS3B0425	B-S TEST RPT - INCORP REVW COMMENTS & FINALIZE	14	31OCT01	26NOV01	560	6
HS3B0430	APPROVE/ACCEPT BENCH-SCALE TEST REPORT	4	27NOV01	30NOV01	560	6
HS3B0595	OBTAIN APPROVAL OF CONTAINER	21	16APR01	16MAY01	15	6
HS3B0610	SILO 3 - CONCEPTUAL DESIGN	36*	16APR01	11JUN01	0	6
HS3B0614	SILO 3 - PREPARE CONCEPTUAL DESIGN	18	16APR01	10MAY01	0	6
HS3B0618	FF REVIEW SILO 3 DRAFT CONCEPTUAL DESIGN	9	14MAY01	24MAY01	0	6
HS3B0622	INCORP FF REVIEW COMMENTS & UPDATE CONCEPT DES	9	29MAY01	11JUN01	0	6

Sheet 1 of 8


FLUOR FERNALD  
SILO 3  
PROPOSED  
BASELINE APPROACH

ZZAC

Early Bar  
Progress Bar  
Critical Activity

Start Date 01DEC00  
Finish Date 02JUN04  
Data Date 01DEC00  
Run Date 27MAR01 11:06


© Primavera Systems, Inc.



Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	TF	Cal ID
HS3B0810	SILO 3 - ENG DESIGN PKG (PRELIM)	60*	12JUN01	13SEP01	7	6
HS3B0814	PREPARE SILO 3 DRAFT ENG DESIGN PKG (PRELIM)	40	12JUN01	13AUG01	0	6
HS3B0818	FF/DOE-FF REVIEW & COMMENT SILO 3 EDP (PRELIM)	9	14AUG01	27AUG01	7	6
HS3B0822	INCORP FF/DOE-FF REVW COMMENTS & UPDATE FNL EDP	9	28AUG01	11SEP01	7	6
HS3B0826	FF, INC APPROVES SILO 3 EDP (PRELIM)	2	12SEP01	13SEP01	7	6
HS3B0910	STRUCTURAL EVALUATION	55*	14MAY01	08AUG01	10	6
HS3B0915	PERFORM STRUCTURAL EVALUATION	28	14MAY01	26JUN01	10	6
HS3B0920	PREPARE WRITE-UP OF RESULTS	9	27JUN01	11JUL01	10	6
HS3B0925	REVIEW WRITE-UP RESULTS	9	12JUL01	25JUL01	10	6
HS3B0930	FINALIZE & DETERMINE STRATEGY	9	26JUL01	08AUG01	10	6
HS3B2410	SILO 3 - ENG DESIGN PKG (FINAL)	64*	17SEP01	31DEC01	7	6
HS3B2420	PREPARE SILO 3 ENG DESIGN PKG (FINAL)	40	17SEP01	16NOV01	7	6
HS3B2530	DOE-FF REVIEW ENG DESIGN PKG (FINAL)	9	19NOV01	04DEC01	7	6
HS3B2640	FF RESOLVE ALL COMMENTS SILO 3 EDP (FINAL)	11	05DEC01	20DEC01	7	6
HS3B2650	FF, INC APPROVES ENG DES PKG (FINAL)	4	26DEC01	31DEC01	7	6
HS3B2660	INCORP FINAL EPA RD PKG COMMENTS INTO CFC DWGS	17	21JAN02	13FEB02	9	6
HS3B2810	SILO 3 - TITLE III ENGINEERING	278	02JAN02	27MAR03	7	6
<b>MA32 Remedial Design Package</b>						
HS3B2910	SILO 3 - REMEDIAL DESIGN PACKAGE	156*	12JUN01	21FEB02	25	6
HS3B2920	SILO 3 - UPDATE REMEDIAL DESIGN PACKAGE	40	12JUN01	13AUG01	0	6
HS3B2930	DOE-FF REVIEW SILO 3 DRAFT RD PACKAGE	9	14AUG01	27AUG01	0	6
HS3B2940	INCORP DOE REVW COMMENTS & FINALIZE DRAFT RD PKG	9	28AUG01	11SEP01	0	6
HS3B2950	DOE REVIEW SILO 3 FINAL DRAFT RD PKG	2	12SEP01	13SEP01	0	6

000033

3721




Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	TF	Cal ID
HS3B2960	DOE SUBMIT SILO 3 FINAL DRAFT RD PKG TO EPA	0	13SEP01	13SEP01	0	6
HS3B2970	EPA REVIEW SILO 3 FINAL DRAFT RD PKG	60	14SEP01	12NOV01	2	4
HS3B2980	FF DEVELOP RTC/SILO 3 DRAFT FINAL SILO 3 RD PKG	18	13NOV01	12DEC01	2	6
HS3B2990	DOE SUBMIT SILO 3 DRAFT FINAL RD PKG TO EPA	4	13DEC01	18DEC01	2	6
HS3B3000	EPA REVW/APPROVE RTC & SILO 3 DRAFT FINAL RD PKG	30	19DEC01	17JAN02	3	4
HS3B3020	FINALIZE SILO 3 RD PKG	17	21JAN02	13FEB02	9	6
HS3B3030	DOE SUBMIT SILO 3 FINAL DOCUMENT TO EPA	4	14FEB02	21FEB02	25	6
HS3B3040	SILO 3 - FINAL REMEDIAL DESIGN PKG - COMPLETE	0		21FEB02	25	6
<b>MA34 PHAR Documentation</b>						
HS3B3510	SILO 3 - PHAR	140*	16APR01	27NOV01	10	6
HS3B3520	PREPARE SILO 3 DRAFT PHAR	27	16APR01	24MAY01	10	6
HS3B3530	FF REVIEW/REVISE SILO 3 DRAFT PHAR	14	29MAY01	18JUN01	10	6
HS3B3540	DOE-FF REVIEW SILO 3 DRAFT PHAR	14	19JUN01	11JUL01	10	6
HS3B3550	INCORP DOE REVW COMMENTS & FINALIZE SILO 3 PHAR	9	12JUL01	25JUL01	10	6
HS3B3560	ISRC REVIEW SILO 3 PHAR	9	26JUL01	08AUG01	10	6
HS3B3570	INCORP ISRC SILO 3 PHAR REVIEW COMMENTS	9	09AUG01	22AUG01	10	6
HS3B3580	ISRC COMMENT CLOSURE PRESENTATION SILO 3 PHAR	0	23AUG01		10	6
HS3B3590	FLUOR ISRC ACCEPT SILO 3 PHAR	9	23AUG01	06SEP01	10	6
HS3B3600	DOE REVIEW SILO 3 PHAR	25	07SEP01	11OCT01	11	1
HS3B3620	INCORP DOE SILO 3 PHAR REVIEW COMMENTS	18	15OCT01	08NOV01	9	6
HS3B3630	DOE APPROVES SILO 3 PHAR	10	09NOV01	27NOV01	11	1
HS3B3640	DOE ISSUES SILO 3 PHAR SER	0		27NOV01	11	1
HS3B3700	PRELIMINARY HCCS	60	16APR01	18JUL01	14	6

000034


3721

000035



Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	TF	Cal ID
HS3B3710	PRELIMINARY ACCIDENT ANALYSIS	60	16APR01	18JUL01	14	6
HS3B3720	PRELIMINARY ALARA ANALYSIS	60	16APR01	18JUL01	14	6
HS3B3730	PRELIMINARY IHA	60	16APR01	18JUL01	14	6
HS3B3740	PRELIMINARY FHA	60	16APR01	18JUL01	14	6
HS3B3750	PRELIMINARY HFE	60	16APR01	18JUL01	14	6
<b>MA36 Health &amp; Safety Plan</b>						
HS3B4210	SILO 3 - HEALTH & SAFETY PLAN/PSHRM	37*	15OCT01	13DEC01	20	6
HS3B4220	SILO 3 - PREPARE H&S PLAN	18	15OCT01	08NOV01	20	6
HS3B4226	FF/DOE-FF REVIEW SILO 3 H&S PLAN	9	13NOV01	28NOV01	20	6
HS3B4232	INCORP FF/DOE-FF REVW COMMENTS & FINALIZE H&S PLN	9	29NOV01	12DEC01	20	6
HS3B4238	SILO 3 - APPROVE HEALTH & SAFETY PLAN	1	13DEC01	13DEC01	20	6
<b>MA38 Procurement</b>						
HS3B4910	SILO 3 - LONG LEAD PROCUREMENT	156	17SEP01	29MAY02	53	6
HS3B5110	AUTHORIZATION TO FABRICATE	0	28NOV01		36	6
HS3B5210	FABRICATION/DELIVERY	125	28NOV01	29MAY02	59	1
HS3B5240	RUBB BUILDING	42	28NOV01	29JAN02	93	1
HS3B5280	VAC LOADER	42	28NOV01	29JAN02	61	1
HS3B5281	EXCAVATOR	63	28NOV01	28FEB02	40	1
HS3B5320	MIXER	63	28NOV01	28FEB02	40	1
<b>HS3AC SILO 3 CONSTRUCTION MANAGEMENT</b>						
<b>MA46 Construction</b>						
HS3C1210	SILO 3 - CONSTRUCTION IFB PACKAGES THRU AWARD	89*	09OCT01	21MAR02	7	2
HS3C1312	PREPARE/REVIEW IFB CIVIL CONSTR CONTRACT	54	09OCT01*	17JAN02	7	2
HS3C1316	SILO 3 - CIVIL BID/AWARD PROCESS	35	21JAN02	21MAR02	7	2
HS3C1348	PREPARE/REVIEW IFB MECH CONSTR CONTRACT	54	09OCT01*	17JAN02	0	2

3721




Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	TF	Cal ID
HS3C1352	SILO 3 - MECH BID/AWARD PROCESS	35	21JAN02	21MAR02	0	2
HS3C1512	PREPARE/REVIEW IFB ELEC CONSTR CONTRACT	54	09OCT01*	17JAN02	0	2
HS3C1516	SILO 3 - ELEC BID/AWARD PROCESS	35	21JAN02	21MAR02	0	2
HS3C1610	SILO 3 - CONSTRUCTION SUBCONTRACTS MNGT	123*	25MAR02	29OCT02	0	2
HS3C1660	SILO 3 - CONSTRUCTION START-UP MNGT	86*	30OCT02	08APR03	0	2
<b>MA52 FHAR Documentation</b>						
HS3C2110	SILO 3 - FHAR	163*	18MAR02	04DEC02	18	6
HS3C2120	PREPARE SILO 3 DRAFT FHAR	40	18MAR02*	17MAY02	18	6
HS3C2130	FF REVIEW/REVISE SILO 3 DRAFT FHAR	14	20MAY02	11JUN02	18	6
HS3C2140	DOE-FF REVIEW SILO 3 DRAFT FHAR	14	12JUN02	02JUL02	18	6
HS3C2150	INCORP DOE REVW COMMENTS & FINALIZE SILO 3 FHAR	9	03JUL02	17JUL02	18	6
HS3C2160	ISRC REVIEW SILO 3 FHAR	18	18JUL02	14AUG02	18	6
HS3C2170	INCORP ISRC SILO 3 FHAR REVIEW COMMENTS	9	15AUG02	28AUG02	18	6
HS3C2180	ISRC COMMENT CLOSURE PRESENTATION SILO 3 FHAR	0	29AUG02		18	6
HS3C2190	FLUOR ISRC ACCEPT SILO 3 FHAR	9	29AUG02	12SEP02	18	6
HS3C2200	DOE REVIEW SILO 3 FHAR	25	13SEP02	17OCT02	21	1
HS3C2220	INCORP DOE SILO 3 FHAR REVIEW COMMENTS	18	18OCT02	15NOV02	19	6
HS3C2230	DOE APPROVES SILO 3 FHAR	11	18NOV02	04DEC02	21	1
HS3C2240	DOE ISSUES SILO 3 FHAR SER	0		04DEC02	21	1
HS3C2400	FINAL HCCS	70	18MAR02	08JUL02	25	6
HS3C2410	FINAL ACCIDENT ANALYSIS	70	18MAR02	08JUL02	25	6
HS3C2420	FINAL ALARA ANALYSIS	70	18MAR02	08JUL02	25	6
HS3C2430	FINAL IHA	70	18MAR02	08JUL02	25	6

000036

FINAL FHA

FINAL HFE



3721

**HS3AD SILO 3 SUBCONTRACTS**


Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	TF	Cal ID
HS3C2440	FINAL FHA	70	18MAR02	08JUL02	25	6
HS3C2450	FINAL HFE	70	18MAR02	08JUL02	25	6
HS3D0322	SILO 3 - CONTRACTOR MOBILIZATION	20*	25MAR02	25APR02	0	2
HS3D0326	SILO 3 - CIVIL CONTRACTOR MOBILIZATION	20	25MAR02	25APR02	7	2
HS3D0331	SILO 3 - CONTRACTOR FIELDWORK	103*	29APR02	29OCT02	0	2
HS3D0332	SILO 3 - CIVIL CONTRACTOR FIELDWORK	49*	29APR02	24JUL02	7	2
HS3D0335	FOUNDATIONS - CIVIL	19	29APR02	30MAY02	7	2
HS3D0445	CONTAINMENT - CIVIL	38	31MAY02	24JUL02	9	1
HS3D0526	SILO 3 - MECH CONTRACTOR MOBILIZATION	20	25MAR02	25APR02	0	2
HS3D0532	SILO 3 - MECH CONTRACTOR FIELDWORK	103	29APR02	29OCT02	0	2
HS3D0726	SILO 3 - ELEC CONTRACTOR MOBILIZATION	20	25MAR02	25APR02	0	2
HS3D0732	SILO 3 - ELEC CONTRACTOR FIELDWORK	103	29APR02	29OCT02	0	2
HS3D1210	SILO 3 - CONSTRUCTION ACCEPTANCE TESTING	38	22AUG02	29OCT02	0	2

**HS3AE SILO 3 START-UP/START-UP REVIEW**

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	TF	Cal ID
MA82 Procedures/SOTS/ORR						
HS3E0030	SILO 3 - START-UP MANAGEMENT	193*	25MAR02	11MAR03	0	2
HS3E0210	SILO 3 - OPERATING PROCEDURES	76*	25MAR02	06AUG02	15	2
HS3E0214	PREPARE SILO 3 OPERATING PROCEDURES	48	25MAR02	17JUN02	1	2
HS3E0216	FF/DOE-FF REVIEW SILO 3 OPERATING PROCEDURES	12	18JUN02	09JUL02	1	2
HS3E0218	INCORP FF/DOE-FF COMMENTS & REVISE OPS PROCEDURES	12	10JUL02	30JUL02	15	2
HS3E0222	APPROVE SILO 3 OPERATING PROCEDURES	4	31JUL02	06AUG02	15	2
HS3E0226	INCORP SOT LESSONS LEARNED INTO OPS PROCED	17	04DEC02	07JAN03	0	2
HS3E0240	SILO 3 - MAINTENANCE PLAN	76*	25MAR02	06AUG02	15	2


000037

3721



Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	TF	Cal ID
HS3E0244	PREPARE SILO 3 MAINTENANCE PLAN	48	25MAR02	17JUN02	15	2
HS3E0246	FF/DOE-FF REVIEW SILO 3 MAINTENANCE PLAN	12	18JUN02	09JUL02	15	2
HS3E0248	INCRP FF/DOE-FF COMNTS & REVISE MAINT PLAN	12	10JUL02	30JUL02	15	2
HS3E0252	APPROVE SILO 3 MAINTENANCE PLAN	4	31JUL02	06AUG02	15	2
HS3E0256	INCRP SOT LESSONS LEARNED INTO MAINT PLAN	17	04DEC02	07JAN03	0	2
HS3E0270	SILO 3 - STANDING ORDERS	64*	29APR02	20AUG02	7	2
HS3E0274	PREPARE SILO 3 STANDING ORDERS	36	29APR02	01JUL02	7	2
HS3E0276	FF/DOE-FF REVIEW SILO 3 STANDING ORDERS	12	02JUL02	23JUL02	7	2
HS3E0278	INCRP FF/DOE-FF COMNTS & REVISE STANDING ORDER	12	24JUL02	13AUG02	7	2
HS3E0282	APPROVE SILO 3 STANDING ORDERS	4	14AUG02	20AUG02	7	2
HS3E0286	INCRP SOT LESSONS LEARNED INTO STAND ORDERS	17	04DEC02	07JAN03	0	2
HS3E0900	SILO 3 - SOT PROCEDURES PLAN	62*	10JUL02	28OCT02	1	2
HS3E0908	PREPARE SILO 3 SOT PROCEDURES PLAN	34	10JUL02	09SEP02	1	2
HS3E0916	FF/DOE-FF REVIEW SILO 3 SOT PROCEDURES PLAN	12	10SEP02	30SEP02	1	2
HS3E0924	INCRP FF/DOE-FF COMNTS & REVISE SOT PLAN	12	01OCT02	21OCT02	1	2
HS3E0932	APPROVE SILO 3 SOT PROCEDURES PLAN	4	22OCT02	28OCT02	1	2
HS3E1010	SILO 3 - SYSTEM OPERABILITY TESTING (SOT)	35*	30OCT02	07JAN03	0	2
HS3E1015	SILO 3 - CONDUCT SOT	18	30OCT02	03DEC02	0	2
HS3E1025	SILO 3 - INCRP SOT LESSONS LEARNED/COMPL SOT RPT	17	04DEC02	07JAN03	0	2
HS3E1110	SILO 3 - FF CONDUCT ORR	18	08JAN03	06FEB03	0	2
HS3E1160	SILO 3 - DOE-FF CONDUCT ORR	17	10FEB03	11MAR03	0	2
<b>MA84 Equipment Testing &amp; Materials</b>						
HS3E2210	SILO 3 - PROCURE OPERATIONS MATERIALS	158*	25MAR02	07JAN03	0	2

000038



Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	TF	Cal ID
<b>MA86 Training</b>						
HS3E3110	SILO 3 - PRE-OPS TRAINING	112*	10APR02	28OCT02	1	2
HS3E3200	SILO 3 - DEVELOP PRE-OPS TRAINING	80*	10APR02	29AUG02	1	2
HS3E3210	SILO 3 - TQP WITH OPS UPDATE	52*	10APR02	11JUL02	1	2
HS3E3214	SILO 3 - REVISE TQP - WITH OPS UPDATE	20	10APR02	14MAY02	1	2
HS3E3218	SILO 3 - TQP - REVIEW & COMMENTS	14	15MAY02	10JUN02	1	2
HS3E3222	SILO 3 - TQP - INCORP COMMENTS & FINALIZE	14	11JUN02	03JUL02	1	2
HS3E3226	SILO 3 - APPROVE TQP WITH OPS UPDATE	4	08JUL02	11JUL02	1	2
HS3E3514	SILO 3 - DEVELOP LESSON PLANS	28	15JUL02	29AUG02	1	2
HS3E3520	SILO 3 - CONDUCT TRAINING	32*	03SEP02	28OCT02	1	2
HS3E3528	SILO 3 - CONDUCT CLASSROOM TRAINING	18	03SEP02	02OCT02	1	2
HS3E3536	SILO 3 - CONDUCT OJT TRAINING	14	03OCT02	28OCT02	1	2
<b>HS3AF SILO 3 REMEDIAL ACTION</b>						
HS3F0510	CUT SILO 3	16	12MAR03	08APR03	0	2
HS3F0710	SILO 3 - OPERATIONS	214	12MAR03	01APR04	0	2
<b>HS3AG SILO 3 SHIPPING</b>						
HS3G0410	SILO 3 - SHIPPING	198	09APR03	01APR04	0	2
<b>HS3AH SILO 3 SHUTDOWN</b>						
HS3H0210	SILO 3 - SAFE SHUTDOWN DOCUMENTATION	110	07OCT03	05APR04	0	6
HS3H0610	SILO 3 - SAFE SHUTDOWN	33	06APR04	02JUN04	0	2

3721

000039

The schedule includes nine months for Remedial Design, which entails the following activities:

- Bench-Scale Testing – to develop the treatment formulation
- Conceptual Design
- Preliminary Design
- Structural Evaluation – to determine if reinforcing of the silo is required when cutting the opening
- Final Design
- Remedial Design Package development – for submission to US and Ohio EPAs
- Preliminary Hazard Analysis Report (and supporting analyses) development
- Health and Safety Plan development
- Equipment Procurement

The development of the Remedial Design (RD) Package is tied to completion of design. This puts the RD Package on the critical path.

Construction is scheduled to take seven months, from the award of subcontracts to the completion of construction acceptance testing. Construction includes the following activities:

- IFB Package development
- Final Hazard Analysis Report (and supporting analyses) development
- IFB Bid and Award
- Civil, Mechanical & Electrical Fieldwork
- Subcontract Management
- Construction Acceptance Testing

The Construction schedule allows two months after completion of design, for award of subcontracts. Opportunity exists to reduce the schedule by two months if WISE Construction can be used and the bid process eliminated.

The schedule includes seven months for Startup, which will be conducted in parallel with construction and entails the following activities:

- Operating Procedure development
- Maintenance Plan development
- Standing Orders development
- Training
- System Operability Testing (SOT) Plan/Procedure development
- SOTs
- Fluor Fernald Readiness Review (ORR)
- DOE Readiness Review (ORR)
- Procurement of Operations Materials

It is expected that minimal procedures will be required due to the limited equipment and simplicity of the operation.

The schedule includes 12 months to complete Operations, which entails:

- Cutting the Silo Opening
- Retrieval
- Treatment
- Packaging
- Shipping

The 12 month operating schedule matches the availability of excess capacity for WPRAP rail shipments and does not impact the current throughput of IT's operation. Operations is currently scheduled to take one year to complete, based on the greatest anticipated material volume in Silo 3. However, due to the uncertainty of the actual volume of material in Silo 3, the operations duration could be reduced by as much as 6 months.

The schedule also includes two months to complete Safe Shutdown activities after completion of treatment.

### **Cost Estimate**

A phased project estimate is presented in the discussion of Step 4 (Table 8). The total cost is estimated to be approximately \$25.8 million (FY01 dollars). If the schedule improvements mentioned previously were to occur, the cost of this scenario could be reduced by as much as \$2.5 million, to \$23.3 million. The estimated cost includes engineering resources to complete design; equipment costs; construction labor; startup and operations labor and materials; D&D labor, equipment, and materials; and DOE costs (utilities, shipping and disposal). Cost estimates assume that the project will be completed prior to WPRAP shutdown so that WPRAP resources can be utilized.

### **Risks**

As in all scenarios evaluated for Silo 3, the majority of technical risk is associated with the retrieval of the Silo 3 material. Below are some of the key risks associated with this approach which will be considered during planning:

- airborne radioactivity/contamination control during material handling
- remote operation of excavator
- silo integrity
- failure to obtain DOT exemption
- rail shutdown
- turn-around-time of railcars at Envirocare
- failing TCLP
- over-engineering process to control all potential risks (e.g., redundant equipment, automated systems, climate controls, etc.)
- use of supersaks as a new container on-site
- WPRAP utilization of unit train full capacity, eliminating cars for Silo 3 material

## Other Opportunities for Improvement

Should the airborne radioactivity issues at WPRAP and Envirocare be overcome, the potential exists to reduce costs further by using bulk transfer to WPRAP, blending with waste pits material, and shipping in bulk by gondola car to Envirocare. This opportunity is projected to result in an approximately \$0.4 million reduction in cost.

The potential also exists through value engineering during design to eliminate the closed mixer and use an open-pit mixing approach. This enhancement would require EPA and radiological controls support.

## Basis and Assumptions for Schedule and Cost

### Management Assumptions

- No change in ROD is required
- No additional material will be retrieved from Silo 3 for treatability testing
- Stakeholder acceptance of the new approach
- Standard EPA/DOE review process and cycles
- A contract modification with IT will be executed to allow shipment through the existing WPRAP facility
- The Army Corps of Engineers contract with Envirocare will be used to allow disposal of Silo 3 material
- A DOT exemption will be obtained to allow Silo 3 material to be shipped in gondola cars as strong-tight containers
- The rail contract with Union Pacific/CSX will be modified to allow shipment of Silo 3 material
- Subcontractor support will be obtained to support design or other activities as required.

### Design Approach Assumptions

- Design will be completed by Fluor Fernald or its teaming partners
- Mechanical retrieval of Silo 3 material
- One-third, and probably two-thirds, of the material in the silo requires mechanical agitation prior to removal due to the presence of compacted material
- Chemical stabilization to meet ROD requirements
- Treatment with Envirobond (provided by RMRS at no cost) and ferrous sulfate
- Material chemical and radiological characteristics fall within the range in the RI/FS
- 3,925 tons of material in Silo 3 (5,088 yd<sup>3</sup>)
- Material insitu density of 58 lb/ft<sup>3</sup>
- On-site treatment of the Silo 3 material
- Silo 3 material will not change the WPRAP safety basis
- The hazard category of the WPRAP facility is not changed

Design Approach Assumptions (cont.)

- The IT shipping facility will have the ability to handle the Silo 3 radiological constituents and concentrations, without any modification

Construction Assumptions

- Construction requires minimal radiological control restrictions and PPE, except limited control during excavation activities and tie-ins to existing site systems
- Process equipment will be procured and purchased by Fluor Fernald
- Utilize existing structures and utilities installed by RMRS
- Fluor Fernald will act as a general construction contractor and procure subcontractors to perform mechanical, civil, and electrical work.

Operations Assumptions

- Operations schedule based on 1 shift, 4 days per week
- An operational readiness review (ORR) will be performed on Silo 3 facilities, but not WPRAP facilities, prior to start-up
- Treated waste volume of 6,630 yd<sup>3</sup>, assuming a 30% swell factor.
- Waste disposal at Envirocare at \$115.18/yd<sup>3</sup>
- Waste will be packaged in 24,000 lb capacity supersaks (Lift Liner™ containers), with 9.5 yd<sup>3</sup> available capacity, and placed in gondola cars for shipment via rail to Envirocare
- No interim storage of treated material will be required prior to shipment to verify compliance with TCLP limits.
- A grab sample will be collected from the supersaks and composited with other grab samples for final sample analysis
- On-site laboratory or local off-site laboratory will be used for confirmatory analysis of treated waste samples
- Shipment must be completed by October 2004 to meet WPRAP schedule

D&D Assumptions

- 90% of Silo 3-specific equipment and facilities for Silo 3 material retrieval will be disposed in the on-site disposal cell
- D&D of Silo 3 equipment and facility and decontamination of Silo 3 structure performed by project
- Demolition of Silo 3 structure responsibility of D&D Projects
- Soil removal and demolition of concrete foundations responsibility of Soils and Water Project

## Step 3 - Analyze Alternative Scenarios as Back-up Approaches

In addition to the recommended technical approach, two alternative scenarios currently exist for remediation of Silo 3, although they are more complex in nature. These scenarios were analyzed as potential back-up approaches and are described in the following sections.

### Alternative Scenario 1 – RMRS Design

This scenario involves re-initiating the completion of the RMRS final design. The scope includes design completion, construction, start-up and operations, D&D, and waste shipping and disposal, as well as the required training of construction and operations personnel and the completion of pre-operational assessments by Fluor Fernald and the DOE. The existing design would be evaluated and modified to include design changes deemed necessary by Fluor Fernald. The shaded blocks in Table 5 reflect the approach for this scenario.

**Table 5 – Alternative Scenario 1**

Retrieval	Stabilization	Packaging/ Transfer	Shipping	Disposal
Mechanical excavation	Passive stabilization – no mixing	Bulk transfer to WPRAP	Gondola – blended with pit material	Envirocare
Direct vacuum	Mixing screw or batch mixer	Supersaks	Gondola – Silo 3 material only	Nevada Test Site
Remote pneumatic	Continuous mixer	Boxes or drums	Truck	
Slurry retrieval	Combine with Silos 1 and 2 treatment		Rail (non-gondola)	


This scenario involves the retrieval of Silo 3 material using a vacuum conveyance system deployed by a remote manipulator arm. The retrieval arm would deliver the flexible portion of the conveyance system vacuum hose into Silo 3, extract the material, and transfer the material to the treatment facility.

The Silo 3 material would then be mixed with stabilizing agents and water in a continuous-feed mixer, formed into briquettes and placed into 55-gallon drums. The drums would be palletized and moved to the ISA pad for staging. The treated Silo 3 material would then be shipped by truck for final disposal at Envirocare. A conceptual process schematic is presented in Figure 3 based on a Fluor Fernald engineering assessment of RMRS' design and identification of necessary modifications.

### **Performance Options**

Options for performance of this scenario, if it were selected as the preferred technical approach, are presented in Table 6. This evaluation is not intended to serve as a formal make/buy determination. However, it is intended to serve as a basis for a formal make/buy determination, if one is required.

**Figure 3**  
**Silo 3 Process Flow Diagram**  
**Alternative Scenario 1**



8721

000046

Represents modifications  
to RMRS design

**Table 6 - Evaluation of Performance Options for Alternative Scenario 1**

Performance Option	Pros	Cons
<p>Firm Fixed Price/Firm Fixed-Unit Price Performance-based Subcontract</p> <p>Subcontractor provides turn-key service to design, construct, operate, package treated waste, and perform shutdown and D&amp;D.</p> <p>Fluor Fernald ships treated waste to disposal facility.</p>	<p>1. Some performance risk shifted to subcontractor due to fixed price contract.</p>	<ol style="list-style-type: none"> <li>1. Difficulty defining scope of work to prevent or minimize changes that increase cost or schedule.</li> <li>2. Increased price to account for subcontractor risks, contingency and profit.</li> <li>3. Subcontractors hire same lower tier subcontractors as Fluor Fernald, but add additional level of oversight and markup.</li> <li>4. Cannot pass down requirements adequately to support turn-key contract.</li> <li>5. Cannot easily define cost, schedule and scope implications of needed stakeholder (regulatory, CAT, etc.) interactions and consensus building into such a contract structure.</li> <li>6. Minimizes opportunity and increases complexity to reducing scope or project cost to DOE based on positive changes.</li> <li>7. Funds committed in advance of actual need unless subcontract is incrementally funded.</li> <li>8. Reduces flexibility to reprioritize funding or staff from the project to meet other site priorities.</li> <li>9. Increased project duration to allow for procurement step</li> <li>10. Added cost for oversight of subcontractor.</li> </ol>

Performance Option	Pros	Cons
<p>Self-Perform, with Contracting as Required</p> <p>Fluor Fernald self-perform design using teaming partners and existing subcontractors such as Parsons, Lockwood Greene and IT.</p> <p>Fluor Fernald performs construction management, with subcontractor (Wise or other) for performing construction and D&amp;D.</p> <p>Fluor Fernald self-performs operations and shutdown, with FAT&amp;LC.</p>	<ol style="list-style-type: none"> <li>1. Fluor Fernald is knowledgeable about scope and site conditions.</li> <li>2. Fluor Fernald knowledgeable of cost, schedule, and scope implications of stakeholder interactions.</li> <li>3. Opportunity to reduce scope and project cost based on positive regulatory or other changes.</li> <li>4. Can save money and process through WPRAP facility if Envirocare handling and airborne issues are resolved.</li> <li>5. Technical expertise for discrete work items available through Fluor Fernald, teaming partners, and existing subcontractors.</li> <li>6. Flexibility to reprioritize funding and staff from the project to meet other site priorities.</li> <li>7. Funds committed to project when needed, not before.</li> <li>8. Shortened schedule due to elimination of procurement step.</li> <li>9. No redundancy in personnel to oversee subcontractor.</li> </ol>	<ol style="list-style-type: none"> <li>1. Liability for performance placed solely on Fluor Fernald</li> <li>2. Cost increases shared with DOE via Fluor Fernald's cost-type contract, but mitigated by Fluor Fernald's contract incentive structure.</li> </ol>

Based on this evaluation, it is recommended that this scenario, if pursued, be performed by Fluor Fernald, with contracting to specialty subcontractors and others as required.


**Schedule**

A project schedule for Alternative Scenario 1 is attached (Figure 4). This schedule includes 12 months to revise and complete the design, 14 months to complete construction and startup testing, 3 months to complete training and operations assessments, 12 months to perform operations, and 7 months to perform D&D. The time to complete design, construction, retrieval, treatment and shipment under this scenario is 42 months.

**Cost Estimate**

A phased project estimate is presented in the discussion of Step 4 (Table 8). The total cost is estimated to be approximately \$42.7 million (FY01 dollars). This cost includes engineering resources to complete design, equipment costs, construction resource and equipment, startup and operational assessment labor, operations

Activity ID	Activity Description	Early Start	Early Finish	Orig Dur	FY01	FY02	FY03	FY04	FY05	FY06
<b>SILO 3 PROCUREMENT PROCESS</b>										
4A3P0010	PROCURE/DESIGN/FABRICATE FTI ARM	01OCT01*	08JUL03	441						
<b>SILO 3 DESIGN</b>										
4A3R0010	SILO 3 PROJECT MANAGEMENT SUPPORT - FY01	01DEC00*	28SEP01	208						
4A3R0015	SILO 3 DESIGN PROJECT MANAGEMENT SUPPORT	01OCT01	01OCT02	251						
4A3S1640	REVISE DESIGN CRITERIA PACKAGE	01OCT01	09NOV01	30						
4A3S1800	REVISE CONCEPTUAL DESIGN PACKAGE	15OCT01	28DEC01	50						
4A3S1900	REVISE PRELIM DESIGN PACKAGE	13NOV01	12MAR02	80						
4A3S1960	REVISE FINAL DESIGN	14MAR02	01OCT02	140						
4A3S2009	REVISE REMEDIAL DESIGN PACKAGE	29OCT01	23SEP02	225						
<b>SILO 3 CONSTRUCTION &amp; START-UP TESTING</b>										
4A3T0005	SILO 3 PRE-OPS PROJECT MNGT SUPPORT	02OCT02	02DEC03	291						
4A3T0050	SITE PREPARATION	02OCT02	13DEC02	50						
4A3T0100	RETRIEVAL/TREATMENT FACILITY CONSTRUCTION	16DEC02	15JUL03	145						
4A3T0150	MOCK-UP	10JUN03	01OCT03	80						
4A3T0200	SOTS/PRE-OPERATIONS ASSESSMENT	04SEP03	23JAN04	96						
<b>SILO 3 OPERATIONS</b>										
4A3U0050	SILO 3 OPS PROJ MNGT SUPPORT	26JAN04	24JAN05	250						
4A3U0070	SILO 3 OPERATIONS - RETRIEVE & TREAT	26JAN04	24JAN05	250						
4A3U0090	SILO 3 OPERATIONS - PREP & SHIP WASTE	23MAR04	22MAR05	250						
<b>SILO 3 FACILITY SHUTDOWN / DEMOB</b>										
4A3Y0150	SILO 3 FS&D PROJ MNGT SUPPORT	25JAN05	22AUG05	146						
4A3Y0300	SILO 3 FACIL SHUTDOWN & DEMOB	25JAN05	22AUG05	146						



000049

Start Date 01OCT95  
 Finish Date 22AUG05  
 Data Date 01OCT96  
 Run Date 27MAR01 10:56

Legend:  
 Early Bar (hatched)  
 Progress Bar (solid black)  
 Critical Activity (white with black outline)

CAM2

Sheet 1 of 1  
 Silo 3  
 Alternative 1  
 Project Schedule



FIGURE 4

labor and materials, D&D labor, equipment, and materials and DOE costs (utilities and disposal).

## Risks

As in all scenarios evaluated for Silo 3, the majority of technical risk is associated with the retrieval of the Silo 3 material from the silo. The following are some of the key risks associated with this approach:

- operability and maintainability of retrieval arm
- cost and schedule impacts if the design modifications have been underestimated
- arm failure
- maintaining ALARA
- air moisture in silo causes clogging of vacuum
- impact of equipment failure on continual process
- capability to remove equipment if it fails
- process control of continual process
- clogging of bag house filters
- capability of wastewater treatment system inadequate
- bridging in the briquette bin
- briquetting process does not achieve the volume reduction anticipated
- contaminated drums
- automated equipment malfunction
- keeping up with the packaging rate

## Basis and Assumptions for Schedule and Cost

### Management Assumptions

- No change in ROD is required
- No additional material will be retrieved from Silo 3 for treatability testing
- Stakeholder acceptance of the approach
- Standard EPA/DOE review process and cycles

### Design Approach Assumptions

- The RMRS design can be modified and final design completed within 12 months. Design modifications include: additional mixer, briquetter, packaging line and water treatment system.
- The design will be completed by Fluor Fernald or its teaming partners
- Pneumatic retrieval of the Silo 3 material
- Framatome arm (with required modifications made to improve arm operability) will be used for retrieval (sole source contract awarded and work to date salvaged)
- RMRS cost to complete design assumed as basis, with additional cost for some redesign

Design Approach Assumptions (cont.)

- One-third, and probably two-thirds, of the material in the silo requires mechanical agitation prior to removal due to the presence of compacted material
- Chemical stabilization to meet ROD requirements.
- Treatment with Envirobond (provided by RMRS at no cost)
- Material chemical and radiological characteristics fall within the range in the RI/FS
- 3,925 tons of material in Silo 3 (5,088 yd<sup>3</sup>)
- Material insitu density of 58 lb/ft<sup>3</sup>
- On-site treatment of the Silo 3 material
- Briquettes produced to meet radon flux criteria

Construction Assumptions

- Construction requires minimal radiological control restrictions and PPE, except limited control during excavation activities and tie-ins to existing site systems
- Process equipment will be procured and purchased by Fluor Fernald
- Utilize existing structures and utilities installed by RMRS
- Fluor Fernald will act as a general construction contractor and procure mechanical, civil, and electrical subcontractors to provide GCBCTC workers

Operations Assumptions

- Mock-up performed for operational training demonstration
- Operations schedule based on 1 shift, 4 days per week
- An ORR will be performed prior to facilities start-up
- Fluor Fernald wage labor will operate the retrieval and treatment facilities in accordance with labor agreement
- 85 weight percent waste loading
- Final waste disposal volume as packaged 6,048 yd<sup>3</sup>
- Treated material will be packaged in 55-gallon drums
- Treated material disposal at Envirocare of Utah, Inc. at \$115.18/yd<sup>3</sup>
- Off-site laboratory will be used for confirmatory analysis of treated material samples.
- Ship treated material containers from the ISA pad
- Cost to prepare shipping area on ISA pad included in estimate
- Containers of treated material will be transported to the disposal facility via truck

D&D Assumptions

- 90% of Silo 3-specific equipment and facilities for Silo 3 material retrieval will be disposed of in the on-site disposal cell
- D&D of Silo 3 equipment and facility and decontamination of Silo 3 structure performed by project
- Demolition of Silo 3 structure responsibility of D&D Project

D&D Assumptions (cont.)

- Soil removal and demolition of concrete foundations responsibility of Soils and Water Project

**Alternative Scenario 2 - Combine with Silos 1 and 2 Treatment**

Fluor Fernald is planning to treat the Silos 1 and 2 material by chemical stabilization, consistent with the treatment remedy identified in the ROD Amendment for Silos 1 and 2 Remedial Actions. The proposed process for the stabilization of the Silos 1 and 2 material is suitable for processing the retrieved material from Silo 3 and is consistent with the treatment remedy selected for Silo 3 material in the Silo 3 ESD. This scenario involves the incorporation of Silo 3 material into the Silo 1 and 2 treatment process. The shaded blocks in Table 7 reflect the approach for this scenario.

**Table 7 – Alternative Scenario 2**

Retrieval	Stabilization	Packaging/ Transfer	Shipping	Disposal
Mechanical excavation	Passive stabilization – no mixing	Bulk transfer to WPRAP	Gondola – blended with pit material	Envirocare
Direct vacuum	Mixing screw or batch mixer	Supersaks	Gondola – Silo 3 material only	Nevada Test Site
Remote pneumatic	Continuous mixer	Boxes or drums	Truck	
Slurry retrieval	Combine with Silos 1 and 2 treatment		Rail (non-gondola)	

A containment structure would be constructed abutting the silo to house the retrieval equipment. A water laser would be used to cut open the silo, allowing access to the Silo 3 material. An excavator would then be deployed into the containment structure to excavate the material from the silo. Following retrieval, the Silo 3 material would be conveyed to a storage bin. A system to feed and meter the dry Silo 3 material into the Silos 1 and 2 mixer would be designed and incorporated into the stabilization process for Silos 1 and 2.

Stabilization of Silo 3 material would be accomplished by adding the Silo 3 material into the mixer along with proper additives and water and mixing to achieve a uniform consistency before the batch is discharged into the shipping container. The Silo 3 treatment components would be incorporated into the design, construction management, operations, maintenance, waste packaging, and disposition activities associated with the Silos 1 and 2 strategy. A conceptual process schematic for this approach is presented in Figure 5.

Should treatability studies indicate that there is an economic or technical benefit to blend the Silo 3 material with the Silos 1 and 2 material, then the process formulation could be adjusted accordingly.

### **Performance Options**

The option to utilize a design, build, operate contract for this scenario is not available. In accordance with Contract DE-AC24-01OH20115 with DOE, the Silos 1 and 2 Project will be self-performed. Self-performance of Silos 1 and 2 was a baseline improvement scenario that was incorporated into the contract.

### **Schedule**

A project schedule for Alternative 2 is attached (Figure 6). This schedule includes 23 months to complete Silos 1 and 2 design, 30 months to perform Silos 1 and 2 construction and startup testing, 7 months to complete Silo 3 design, and 7 months to perform Silo 3 construction and startup testing. The schedule also includes 21 months to complete operations and disposal and 12 months to perform D&D. The start and completion of treatment of Silos 1 and 2 material is not affected when Silo 3 material is treated in series; however the operations phase is extended by 6 months. Combining Silo 3 with Silos 1 and 2 extends the overall Silos 1 and 2 remediation, which remains on the critical path, by 6 months.

### **Cost Estimate**

Estimated costs for the Silo 3 portion of this scenario were based on current Silos 1 and 2 cost estimates. The total cost to be added to the Silos 1 and 2 project to complete the Silo 3 remediation concurrently is estimated at \$43.7 million. A phased project estimate is presented in the discussion of Step 4 (Table 9). This cost includes engineering resources to complete design, equipment costs, construction resource and equipment, startup and operational assessment labor, operations labor and materials, D&D labor, equipment, and materials and DOE costs (utilities and disposal). This cost does not include escalation over the duration of the project.

### **Risks**

As in all the scenarios evaluated for Silo 3, the majority of technical risk is associated with the retrieval of the Silo 3 material from the silo and these risks are the same as



FY01 FY02 FY03 FY04 FY05 FY06 FY07 FY08

3721

Silo 1 & 2 Design  
 Jacobs Engineering Kick-Off Meeting  
 Design Criteria/Conceptual Design Pkg  
 Design Data Development  
 Title I Design  
 PSAR Development  
 Title II Design  
 PSAR Review/Approval

Silo 1 & 2 Construction & CAT  
 Long Lead Procurement  
 Construction IFB Packages  
 Civil, Mechanical, & Electrical Construction  
 CAT/CAT

Design Silo 3 Retrieval  
 Bid & Construct Silo 3 Retrieval  
 Silo 3 Training  
 Silo 3 CAT  
 Silo 3 SOT

Plans, Procedures, & Training

Sheet 1 of 2

FLUOR FERNALD  
 SILO 3  
 ALTERNATIVE 2

FIGURE 6

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish
<b>SILO 1 &amp; 2 TITLE I &amp; II DESIGN</b>				
213GQC	Silo 1 & 2 Design	522*	02JAN01	31JAN03
213GQC02	Jacobs Engineering Kick-Off Meeting	0	02APR01	
213GQC01	Design Criteria/Conceptual Design Pkg	63	02JAN01	30MAR01
213GQC10	Design Data Development	230	02JAN01	29NOV01
213GQC05	Title I Design	220	02APR01	15FEB02
213GQC15	PSAR Development	120	14JAN02	03JUL02
213GQC25	Title II Design	239	19FEB02	31JAN03
213GQC20	PSAR Review/Approval	50	05JUL02	13SEP02
<b>SILO 1 &amp; 2 CONSTRUCTION &amp; CAT</b>				
213GQD	Silo 1 & 2 Construction & CAT	568*	03FEB03	10MAY05
213GQD10	Long Lead Procurement	441	05MAR02	05DEC03
213GQD05	Construction IFB Packages	211	03FEB03	04DEC03
213GQD15	Civil, Mechanical, & Electrical Construction	357	05DEC03	10MAY05
213GQD25	CAT/CAT	305	23FEB04	10MAY05
<b>SILO 3 INTEGRATION</b>				
213GQF05	Design Silo 3 Retrieval	170	01APR04*	03DEC04
213GQF10	Bid & Construct Silo 3 Retrieval	90	06DEC04	15APR05
213GQF25	Silo 3 Training	125	17JAN05	14JUL05
213GQF20	Silo 3 CAT	20	18APR05	13MAY05
213GQF30	Silo 3 SOT	42	16MAY05	14JUL05
<b>SILO 1 &amp; 2 TRAINING &amp; SOT</b>				
213GQD30	Plans, Procedures, & Training	658	03FEB03	16SEP05

S120

01DEC98  
 25SEP08  
 02JAN01  
 27MAR01 09:39

Start Date  
 Finish Date  
 Data Date  
 Run Date

000055

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Fiscal Year							
					FY01	FY02	FY03	FY04	FY05	FY06	FY07	FY08
<b>SILO 1, 2 &amp; 3 TRAINING &amp; SOT</b>												
213GQD40	Readiness	488	05DEC03	15NOV05								
213GQD35	SOT	70	11MAY05	18AUG05								
213GQD45	ORR	99	15NOV05	10APR06								
<b>SILO 1, 2 &amp; 3 OPERATIONS</b>												
213GQG	Silo 1, 2 & 3 Operations	375	13APR06	10OCT07								
<b>SILO 1, 2 &amp; 3 WASTE DISPOSITION</b>												
213GQA	Silo 1, 2 & 3 Waste Disposition	435	13APR06	10JAN08								
<b>SILO 1, 2 &amp; 3 FACILITY SD &amp; D&amp;D</b>												
213GQA1	Silos 1, 2 & 3 Facility SD & D&D	240*	11OCT07	25SEP08								
213GQA05	Safe Shutdown	120	11OCT07	07APR08								
213GQA15	D&D Silo 3	180	11OCT07	01JUL08								
213GQA10	D&D Silo Treatment Facility	180	11JAN08	25SEP08								

B721  
8721

000056

the retrieval risks presented in the recommended technical approach. Below are some additional key risks associated with this approach:

- Extending the critical path six months, increasing the risk of not meeting the December 31, 2006 contract milestone.
- Overcomplicating the process for treating Silos 1 and 2 material by modifying a wet stabilization process to incorporate and control dry, fine particulate.

## **Basis and Assumptions for Schedule and Cost**

### Management Assumptions

- No change in ROD is required
- No additional material will be retrieved from Silo 3 for treatability testing
- Stakeholder acceptance of the new approach
- Standard EPA/DOE review process and cycles
- Increase in project management costs due to schedule extension only. No incremental increase due to addition of Silo 3 material
- Start and completion of treatment of Silos 1 and 2 material not extended. Treatment of Silo 3 material conducted after Silos 1 and 2 campaign
- Overall extension of Silos 1 and 2 operations schedule by six months

### Design Approach Assumptions

- The design will be completed by Jacobs Engineering, as a teaming partner to Fluor Fernald
- Mechanical excavation of the Silo 3 material
- One-third, and probably two-thirds, of the material in the silo requires mechanical agitation prior to removal due to the presence of compacted material
- The Silo 3 material would be conveyed to a storage bin adjacent to Silo 3 and then transported to a feed bin in the treatment facility
- Chemical stabilization to meet ROD requirements
- Silos 1 and 2 phosphate-based treatment (not Envirobond™) verified by treatability testing and used
- Material chemical and radiological characteristics fall within the range in the RI/FS
- 3,925 tons of material in Silo 3 (5,088 yd<sup>3</sup>)
- Material insitu density of 58 lb/ft<sup>3</sup>
- On-site treatment of the Silo 3 material
- Using Silos 1 and 2 design organization, with an incremental increase in cost for additional engineering activities

### Construction Assumptions

- Construction requires minimal radiological control restrictions and PPE, except limited control during excavation activities and tie-ins to existing site systems
- Process equipment will be procured and purchased by Fluor Fernald
- Utilize existing structures and utilities installed by RMRS

### Operations Assumptions

- Mock-up performed for operational training and demonstration
- Operations schedule based on two 12-hour shifts per day, 7 days per week
- An ORR will be performed prior to facilities start-up
- No increase in ORR costs with addition of Silo 3 material to Silos 1 and 2 Project
- Fluor Fernald wage labor will operate the retrieval and treatment facilities in accordance with labor agreement
- The number of operations personnel needed was estimated based on the Silos 1 and 2 Feasibility Study manpower estimates.
- Silo 3 material will be treated separately from the Silos 1 and 2 material, using Silos 1 and 2 process equipment
- 40 weight percent waste loading
- Treated material disposal at NTS at \$7.50/ ft<sup>3</sup> (\$202.50/ yd<sup>3</sup>)
- Treated material will be packaged in B-25 type containers with an internal volume of 84 ft<sup>3</sup> (external volume of 112 ft<sup>3</sup>)
- Off-site laboratory will be used for confirmatory analysis of treated material samples
- The Silo 3 material would be treated through the treatment facility systems constructed for Silos 1 and 2 treatment, including additives systems, mixer, packaging systems, off-gas system, and control room.
- Waste will be transported to NTS via truck
- Operations labor burn rate of \$2.5 million per month
- Consumables of \$0.9 million

### D&D Assumptions

- 90% of Silo 3-specific equipment and facilities for Silo 3 material retrieval will be disposed of in the on-site disposal cell
- D&D of Silo 3 equipment and facility and decontamination of Silo 3 structure performed by project
- Demolition of Silo 3 structure responsibility of D&D Project
- Soil removal and demolition of concrete foundations responsibility of Soils and Water Project

## Step 4 – Determine the Funding Impacts of the Recommended Approach and Alternative Scenarios

Table 8 shows a phased project estimate for the recommended technical approach and each alternative scenario, assuming Fluor Fernald self-performance of each option. These costs are *not* escalated.

**Table 8 – Phased Project Estimate for Each Scenario**

Project Phase	Recommended Technical Approach	Alternative Scenario 1	Alternative Scenario 2
Design & Safety Basis	\$2.7	\$7.6	\$2.6
Construction* & ORR	\$10.9	\$15.1	\$11.9
Operations	\$8.9	\$16.3	\$22.4
D&D	\$2.4	\$2.9	\$3.0
DOE Costs	\$0.9	\$0.8	\$3.8
<b>TOTAL</b>	<b>\$25.8</b>	<b>\$42.7</b>	<b>\$43.7</b>

\* Equipment Costs are included in the Construction phase.

**Note:** All numbers are in millions and are in current year dollars. All estimates are order of magnitude. Numbers do not include general and administrative (G&A) costs.

Based on the project estimate and proposed schedule for each scenario, Table 9 shows the funding required, by year, to implement each scenario. This table was developed to show the funding impacts of each scenario, as currently scheduled. *The table does include DOE costs.*

**Table 9 – Funding Required for Each Scenario by Year**

Scenario	Year 0	Year 1	Year 2	Year 3	Year 4	Year 5	Year 6	Year 7	Total
Recommended Technical Approach	1.8	8.6	8.9	6.5	–	–	–	–	25.8
Alternative 1	–	7.5	11.6	15.5	8.1	–	–	–	42.7
Alternative 2	–	–	–	1.3	8.2	12.1	15.0	7.1	43.7

**Note:** All numbers are in millions and are in current year dollars.

The recommended technical approach has the least cost impact of any scenario, in any year. It should be noted that if implementation of the recommended approach is delayed, economics-of-scale associated with use of the WPRAP unit train will be lost and the overall price will increase.