

Fluor Fernald, Inc.
P.O. Box 538704
Cincinnati, OH 45253-8704

6059

(513) 648-3000

FLUOR

November 22, 2005

Fernald Closure Project
Letter No. C:BSOP(CA/PC):2005-0059

Mr. Barry E. Kain, Contracting Officer
U. S. Department of Energy
EM Consolidated Business Center
250 East Fifth Street, Suite 500
Cincinnati, Ohio 45202

Dear Mr. Kain:

CONTRACT DE-AC24-01OH20115, REQUEST FOR EXTENSION OF FY 2006 MAJOR MILESTONE COMPLETION DATES – CELL #7 CAP CONSTRUCTION AND D&D SILO 3

- References:
- 1) Letter C:BSOP(CA/PC):2005-0042, D. Sizemore to R. Holland, "Five Major Milestones (Total Project)," dated September 20, 2005
 - 2) Letter EMCBC-0224-05, R. Holland to D. Sizemore, "Approval of Five Major Milestones for FY2006," dated October 3, 2005

The referenced correspondence established the Five Major Milestones (Total Project) for Fiscal Year (FY) 2006, two of which were Cell #7 Cap Construction (Activity Code CCCPLK0020) and D&D Silo 3 (Activity Code BDXU4PT215). By this letter, Fluor Fernald, Inc. (Fluor Fernald) requests extension of the date for completion of Cell #7 Cap Construction from December 5, 2005 to January 31, 2006 and extension of the date for completion of D&D Silo 3 from November 22, 2005 to March 31, 2006. The extensions are necessary for the reasons indicated below.

Cell #7 Cap Construction

The planned completion date for this activity was an aggressive date given the amount of work to be accomplished. It was Fluor Fernald's intent to complete this work before inclement winter weather arrived. Unfortunately November saw less than ideal weather conditions, which has delayed the completion date. The projected 7-week delay is realistic based on anticipated winter conditions. Every effort will be made to reduce this delay by capitalizing on mild weather if any.


D&D Silo 3

Delays in completion of the D&D Silo 3 milestone are the result of the extended Silo 3 operation. The operation completion date has been extended approximately 90 days due to

difficulties in retrieving the material. This has pushed the D&D completion date out approximately 120 days due to interferences with other work activities (e.g. Silos 1 & 2 D&D).

Your prompt attention to this request would be greatly appreciated. If you have any questions, please contact me at 648-3358.

Sincerely,



Dennis Sizemore, Manager
Prime Contract

Enclosures

c: Mark Albertin, MS 1
Helen E. Bilson, MS 1
John S. Brown, DOE/EMCBC
Angela Cooney, DOE/EMCBC
Ralph E. Holland, DOE Contracting Officer, DOE/EMCBC
Frank L. Johnston, MS 12
Shelby Kawa, DOE/EMCBC
Paul E. Mohr, MS 1
Cornelius M. Murphy, MS 1
Dennis A. Nixon, MS 1
Johnny W. Reising, DOE-OH/FCP
Rex Norton, MS 1
Mark L. Sucher, MS 99
Administrative Record, MS 6
File Record Subject: FY2006 Five Major Milestones
Letter Log Copy, MS 1