

KAISER • HILL
COMPANY

MEMORANDUM

Date: September 1, 2004
To: Jan Robbins, T130G
From: David Ward
Subject: WEEKLY STATUS MEETING DOE/LRA for September 1, 2004

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

M. Brown	J. Parkin
K. Ferrera	D. Rack
R. Leitner	R. Vonfeldt
S. McNitt	D. Ward
D. Onyskiw	


Additional items discussed:

1. The monthly walkdown for September is completed on September 1, 2004 without DOE.

Actions Items:

1. Provide DOE with the gram loading for the overmass containers. – R. Leitner.
2. Contact Warren Seyfert to determine his status for September and who his back is. – D. Ward.

End



ADMIN RECORD

371/374 Project
WEEKLY STATUS MEETING DOE/LRA for September 1, 2004

B371-A-000220

1/6

B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING
[Every Wednesday, 9:30 am. In T371Z]

AGENDA
September 1, 2004

INTRODUCTION – David Ward (x5938)

D&D – Ken Ferrera (x4436)

CONSTRUCTION / MAINTENANCE – Dan Coyne (x2820)

ENVIRONMENTAL & ACTION ITEMS – David Ward

D&D WASTE – Randy Leitner

1. OUTSTANDING ACTION ITEMS

2. OTHER:

The September monthly walkdown did not occur today and will be rescheduled .

**D&D Summary (ACC/ADD)
Weekly Meeting Date 9/1/04**

Set	D&D Status Ken Ferrera	Environmental		
6 1AQ31DR02B	<ul style="list-style-type: none"> Glovebox internal component removal is complete for GB 58 and 59. GB 59 removed. D&D of Room 3549/3547 in process. All tanks removed Room 3553, 3555, 3563, and 3559 set scope complete. 			
9 (CSV)	<ul style="list-style-type: none"> Completed the removal of all 8 I/O's and GB 83. Entries into CSV continue; rail removal complete spraying of racks on west end of CSV complete; 1st vehicle is disassembled; 2nd vehicle disassembly is in process. 	<ul style="list-style-type: none"> RCRA stable – no insps. 		
10 1AD110BD00	<ul style="list-style-type: none"> Mechanical isolation and stripout in progress. Tank 230B and 131B removal complete. GB307 removed. 			
17 1AD117BD00	<ul style="list-style-type: none"> Canyon entries, electrical isolation and stripout, and spraying fixative are in process. Mechanical isolation, removal, and decon are complete. GB 32 removed. 			
38	<ul style="list-style-type: none"> Started criticality drain removal in basement. 			
40 1AD140BD00	<ul style="list-style-type: none"> Plenum 125B complete, filters removed, area deconned and fixed. 			
41 1AD141BD00	<ul style="list-style-type: none"> Plenum 242 complete, filters removed, area deconned and fixed. Electrical isolation started on Plenum 241. Mechanical isolation in process. 			
50	<ul style="list-style-type: none"> Electrical isolation in process for Plenum 141. Plenum 141 complete filters removed, deconned, and fixative applied 			
	Construction Status Dan Coyne	Environmental Status		
19 Sludge Removal	<ul style="list-style-type: none"> Piping and electrical removal in process Pumping wastewater to Eurotainer. 	<ul style="list-style-type: none"> All tanks but 4 are RCRA Stable. 		
Washington Group Activities				
<table border="0"> <tr> <td> <ul style="list-style-type: none"> Sets 1 and 2: Electrical and mechanical (piping/supports) removal Set 6: Dry decon in rooms 3555/3563 pending. Set 12 : Mechanical Removal (room 1103 piping/chillers) Set 13: Performing dry decon in room 2317 (pump pads). Set 14: On hold Set 18: Mechanical removal (tank prep., duct, misc. supports & piping). Prepare for roof opening. Cont'd transite removal. Set 19: Mechanical removal (tank 875 & GB). Set 21: Removing wall btwn room 3801 & 3810. Set 22: Cont'd abandoned electrical removal. Set 23: Dry decon 3321\3341. Prepare for mechanical removal. Set 26: Complete </td> <td> <ul style="list-style-type: none"> Set 33: Electrical removal completed. Set 38: Dismantling of SAU-203 placed on hold to re-direct crew to FP-242. Set 40: Continued plenum FP-125B removal. Set 41: Plenum FP-242 removal. Set 57: Continued transite removal and dry decon in room 3810. Set 58: Continued removal of GB-118 and GB-120. Performing abandoned electrical removal in room 2316. Temporary electrical power installation on-going in both bldgs. Outside: Cont'd saw cutting for airlock at 371 basement access. Continued excavation for underground piping removal in support of 374 wall opening. Prepare for Set 18 roof opening. </td> </tr> </table>			<ul style="list-style-type: none"> Sets 1 and 2: Electrical and mechanical (piping/supports) removal Set 6: Dry decon in rooms 3555/3563 pending. Set 12 : Mechanical Removal (room 1103 piping/chillers) Set 13: Performing dry decon in room 2317 (pump pads). Set 14: On hold Set 18: Mechanical removal (tank prep., duct, misc. supports & piping). Prepare for roof opening. Cont'd transite removal. Set 19: Mechanical removal (tank 875 & GB). Set 21: Removing wall btwn room 3801 & 3810. Set 22: Cont'd abandoned electrical removal. Set 23: Dry decon 3321\3341. Prepare for mechanical removal. Set 26: Complete 	<ul style="list-style-type: none"> Set 33: Electrical removal completed. Set 38: Dismantling of SAU-203 placed on hold to re-direct crew to FP-242. Set 40: Continued plenum FP-125B removal. Set 41: Plenum FP-242 removal. Set 57: Continued transite removal and dry decon in room 3810. Set 58: Continued removal of GB-118 and GB-120. Performing abandoned electrical removal in room 2316. Temporary electrical power installation on-going in both bldgs. Outside: Cont'd saw cutting for airlock at 371 basement access. Continued excavation for underground piping removal in support of 374 wall opening. Prepare for Set 18 roof opening.
<ul style="list-style-type: none"> Sets 1 and 2: Electrical and mechanical (piping/supports) removal Set 6: Dry decon in rooms 3555/3563 pending. Set 12 : Mechanical Removal (room 1103 piping/chillers) Set 13: Performing dry decon in room 2317 (pump pads). Set 14: On hold Set 18: Mechanical removal (tank prep., duct, misc. supports & piping). Prepare for roof opening. Cont'd transite removal. Set 19: Mechanical removal (tank 875 & GB). Set 21: Removing wall btwn room 3801 & 3810. Set 22: Cont'd abandoned electrical removal. Set 23: Dry decon 3321\3341. Prepare for mechanical removal. Set 26: Complete 	<ul style="list-style-type: none"> Set 33: Electrical removal completed. Set 38: Dismantling of SAU-203 placed on hold to re-direct crew to FP-242. Set 40: Continued plenum FP-125B removal. Set 41: Plenum FP-242 removal. Set 57: Continued transite removal and dry decon in room 3810. Set 58: Continued removal of GB-118 and GB-120. Performing abandoned electrical removal in room 2316. Temporary electrical power installation on-going in both bldgs. Outside: Cont'd saw cutting for airlock at 371 basement access. Continued excavation for underground piping removal in support of 374 wall opening. Prepare for Set 18 roof opening. 			
D&D Waste – Randy Leitner				
September 1, 2004 Inventory: 204 drums require handling (10 overmass drums) 15 SWB require handling (10 overmass SWBs)		Net Container Loss for Week: Drums – 2 SWBs – 2		

Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums.



KAISER • HILL
COMPANY

MEMORANDUM

Date: August 25, 2004
To: Jan Robbins, T130G
From: David Ward
Subject: WEEKLY STATUS MEETING DOE/LRA for August 25, 2004

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

M. Brown	S. McNitt
D. Coyne	D. Onyskiw
K. Ferrera	D. Ward
S. Garcia	
R. Leitner	

Additional items discussed:

1. The monthly walkdown for September is tentatively scheduled for next Wednesday September 1 at 8:00 a.m.
2. There is a meeting scheduled for the Wednesday following the Labor Day Holiday, September 8.

Actions Items:

1. E-mail a copy of the week's status report everyone at the meeting and DOE.

End

B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. B371 Conference Room]

AGENDA

August 25, 2004

INTRODUCTION – David Ward (x5938)

D&D – Ken Ferrera (x4436)

CONSTRUCTION / MAINTENANCE – Dan Coyne (x2820)

ENVIRONMENTAL & ACTION ITEMS – David Ward

D&D WASTE – Randy Leitner

1. OUTSTANDING ACTION ITEMS

2. OTHER:

The September monthly walkdown is currently schedule for next week Wednesday September 1, at 8:00 a.m. At this time, there are no Sets scheduled for completion walkdowns.

**D&D Summary (ACC/ADD)
Weekly Meeting Date 8/25/04**

Set	<u>D&D Status</u> Ken Ferrera	<u>Environmental</u>
6 1AQ31DR02B	<ul style="list-style-type: none"> Glovebox internal component removal is complete for GB 58 and 59. GB 59 removed. D&D of Room 3549/3547 in process. All tanks removed Room 3553, 3555, 3563, and 3559 set scope complete. 	<ul style="list-style-type: none"> MRT;IE quarterly insps.;
9 (CSV)	<ul style="list-style-type: none"> Completed the removal of all 8 I/O's and GB 83. Entries into CSV continue; rail removal complete spraying of racks on west end of CSV complete; 1st vehicle is disassembled; 2nd vehicle disassembly is in process and the CSV is on air movers. 	<ul style="list-style-type: none"> RCRA stable – no insps.
10 1AD110BD00	<ul style="list-style-type: none"> Mechanical isolation and stripout in progress. Tank 230B and 131B removal complete. GB307 removed. 	<ul style="list-style-type: none">
17 1AD117BD00	<ul style="list-style-type: none"> Canyon entries, electrical isolation and stripout, and spraying fixative are in process. Mechanical isolation, removal, and decon are complete. GB 32 removed. 	
40 1AD140BD00	<ul style="list-style-type: none"> Plenum 125B complete, filters removed, area deconned and fixed. 	
41 1AD141BD00	<ul style="list-style-type: none"> Plenum 242 complete, filters removed, area deconned and fixed. Electrical isolation started on Plenum 241. 	
50	<ul style="list-style-type: none"> Electrical isolation and stripout in process for Plenum 141. Filter and demister removal complete, decon and spraying fixative in process. 	
	<u>Construction Status</u> Dan Coyne	<u>Environmental Status</u>
19 Sludge Removal	<ul style="list-style-type: none"> Piping removal Electrical removal in progress. Pumping process waste to Eurotainer 	<ul style="list-style-type: none"> All tanks but 4 have been submitted to the State as RCRA Stable, 2/27/04
Washington Group Activities		
<ul style="list-style-type: none"> Sets 1 and 2: Electrical and mechanical (piping/supports) removal Set 6: Dry decon rooms 3555/3563. Set 12 : Mechanical Removal (room 1103 piping/chillers) Set 13: Prepare for dry decon in room 2317. Heat exchanger removal on hold til west wall opening is completed. Set 14: Mechanical stripout. Set 18: Mechanical removal (tank platforms, duct, misc. supports & piping). Prepare for roof opening. Set 19: Mechanical removal (misc. supports). Completed upper wall opening. Set 21: Removing electrical/supports. Set 22: Cont'd abandoned electrical removal. Set 23: Dry decon 3321\3341 is in process Set 26: Dry decon in room 3602 is on hold 	<ul style="list-style-type: none"> Set 33: Electrical removal pending scaffold installation. Set 38: Dismantling of SAU-203 placed on hold to re-direct crew to FP-242. Set 40: Commenced plenum FP-125B removal. Set 41: Plenum FP-242 removal. Set 51: Plenum FP-142 removal completed. Set 57: Continued transite removal and stair #11 removal. Set 58: Continued removal of GB-118 and GB-120 floor. Dry decon 4805. Performing abandoned electrical removal in room 2316. Temporary electrical power installation on-going in both bldgs. Outside: Cont'd airlock for 371 basement access. Commenced excavation for underground piping removal in support of 374 excavation. Transite removal at dock#18 and asbestos roofing removal for Set 18 opening. Construct temp. cover for Set 18 roof opening. 	
D&D Waste – Randy Leitner		
August 25, 2004 Inventory: 206 drums require handling (10 overmass drums) 17 SWB require handling (11 overmass SWBs)	Net Container Loss for Week:	Drums – 14 SWBs – 6

Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums.