

**B371/374 CLOSURE PROJECT**

**WEEKLY STATUS MEETING**

**9:30 am T371Z**

**AGENDA**

**April 27, 2005**


**D&D – Tom Dogal**

**FINAL SURVEY – Jay Britten**

**SCHEDULE – Chris Gilbreath**

**ACTION ITEMS**

- B373 Vault disposition
- DOP measurement data package (basement)



**ADMIN RECORD**

**B371-A-000280**

1/2

2/2

**B371 Project  
Weekly Meeting 4/27/2005**

<b>Washington Group Activities Tom Dogal</b>																																																					
<ul style="list-style-type: none"> <li>• Phase III: Continue demo. waste load out.</li> <li>• Phase IV – Ground Floor/Basement: Completed final survey clean up and painting. Continued construction equipment demobilization</li> <li>• Phase IV – Sub-basement: Continued concrete wall openings at stair #5/#4 and performed rubble clean up. Continue backfill throughout.</li> <li>• Area AQ: Demolished cooling tower and drained water from pump pit. Preparing Bldg. 376 for demo.</li> <li>• Retention basin installation continues (RISS)</li> </ul>																																																					
<b>Final Survey – Jay Britten</b>																																																					
<table border="0"> <thead> <tr> <th></th> <th style="text-align: center;"><u>Phase IV</u></th> </tr> </thead> <tbody> <tr><td>Set 8</td><td>- Complete</td></tr> <tr><td>Set 7</td><td>- Complete</td></tr> <tr><td>Set 23</td><td>- Complete</td></tr> <tr><td>Set 24/25</td><td>- Complete</td></tr> <tr><td>Set 29/30/36</td><td>- Complete</td></tr> <tr><td>Set 35</td><td>- Complete</td></tr> <tr><td>Set 26</td><td>- Complete</td></tr> <tr><td>Set 34</td><td>- Complete</td></tr> <tr><td>Set 31/32/33</td><td>- Complete</td></tr> <tr><td>Set 16 – Room 3511</td><td>- Complete</td></tr> <tr><td>Set 17 – Room 3515</td><td>- Complete</td></tr> <tr><td>Set 1 / 2</td><td>- Complete</td></tr> <tr><td>Set 10/15/40/41/46/50/51/52</td><td>- Complete</td></tr> <tr><td>Set 38</td><td>- Complete</td></tr> <tr><td>Stairwells 1-5</td><td>- Complete</td></tr> <tr><td>Ground Floor Corridors / 21T</td><td>- Complete</td></tr> <tr><td>T-GEN Area</td><td>- Complete</td></tr> </tbody> </table>		<u>Phase IV</u>	Set 8	- Complete	Set 7	- Complete	Set 23	- Complete	Set 24/25	- Complete	Set 29/30/36	- Complete	Set 35	- Complete	Set 26	- Complete	Set 34	- Complete	Set 31/32/33	- Complete	Set 16 – Room 3511	- Complete	Set 17 – Room 3515	- Complete	Set 1 / 2	- Complete	Set 10/15/40/41/46/50/51/52	- Complete	Set 38	- Complete	Stairwells 1-5	- Complete	Ground Floor Corridors / 21T	- Complete	T-GEN Area	- Complete	<table border="0"> <thead> <tr> <th></th> <th style="text-align: center;"><u>Phase V</u></th> </tr> </thead> <tbody> <tr><td>Set 9</td><td>- 4/27/05</td></tr> <tr><td>Set 12/13/14</td><td>- 4/27/05</td></tr> <tr><td>Set 6</td><td>- 4/27/05</td></tr> <tr><td>Set 16/17</td><td>- 4/27/05</td></tr> <tr><td>Set 3/4/5</td><td>- 4/27/05</td></tr> <tr><td colspan="2" style="padding-top: 20px;">Total Final Survey Reports Complete: 22 of 22</td></tr> <tr><td colspan="2">% Complete: 100%</td></tr> </tbody> </table>		<u>Phase V</u>	Set 9	- 4/27/05	Set 12/13/14	- 4/27/05	Set 6	- 4/27/05	Set 16/17	- 4/27/05	Set 3/4/5	- 4/27/05	Total Final Survey Reports Complete: 22 of 22		% Complete: 100%	
	<u>Phase IV</u>																																																				
Set 8	- Complete																																																				
Set 7	- Complete																																																				
Set 23	- Complete																																																				
Set 24/25	- Complete																																																				
Set 29/30/36	- Complete																																																				
Set 35	- Complete																																																				
Set 26	- Complete																																																				
Set 34	- Complete																																																				
Set 31/32/33	- Complete																																																				
Set 16 – Room 3511	- Complete																																																				
Set 17 – Room 3515	- Complete																																																				
Set 1 / 2	- Complete																																																				
Set 10/15/40/41/46/50/51/52	- Complete																																																				
Set 38	- Complete																																																				
Stairwells 1-5	- Complete																																																				
Ground Floor Corridors / 21T	- Complete																																																				
T-GEN Area	- Complete																																																				
	<u>Phase V</u>																																																				
Set 9	- 4/27/05																																																				
Set 12/13/14	- 4/27/05																																																				
Set 6	- 4/27/05																																																				
Set 16/17	- 4/27/05																																																				
Set 3/4/5	- 4/27/05																																																				
Total Final Survey Reports Complete: 22 of 22																																																					
% Complete: 100%																																																					