

4171

**SOUTH GROUNDWATER CONTAMINATION
PLUME WEEKLY REPORT MARCH 5, 1993**

03/05/93

**DOE-FN/EPA
1
REPORT**

SOUTH GROUNDWATER CONTAMINATION PLUME
WEEKLY REPORT

March 5, 1993

Part 1 - Alternate Water Supply

Awaiting the Ohio Environmental Protection Agency (OEPA) approval to operate the well system to initiate the 60-day acceptance testing period with Albright and Wilson Americas.

Part 2 - Pump and Discharge

Construction Package 2A pipeline installation is progressing toward completion prior to April 30, 1993 to accommodate the Package 2D (Test Well) pump test.

Construction Package 2B2 - Aeration Facility (Dissolved Oxygen Augmentation System) is progressing. It is expected to have the Aeration Facility in operation during the Package 2D pump test; temporary electrical power may be required prior to installation of the permanent electrical system.

Construction Packages 2C & 2D - The Delta Steel and Weber property condemnation cases were filed with U. S. District Court with a request for "Order for Delivery of Possession" by March 15, 1993. Possession of the Weber property by March 15 is likely, based on the cooperativeness of the Webers. Possession of the Delta Steel property is anticipated by March 15, but Delta Steel has filed in court an answer to DOE's complaint requiring additional legal documentation to be prepared by DOE.

The A/H report for the recovery well field (less the Delta Steel property) has been issued to the Ohio Historic Preservation Office with a response requested by March 12, 1993.