

### **MEMORANDUM**

Minutes are unclass

NOT UCNI:

Date:

August 20, 2003

To:

Jan Robbins, T130G

From:

**David Ward** 

Subject: WEEKLY STATUS MEETING DOE/LRA for August 20, 2003

Attached are the minutes for the referenced weekly meeting for the Operating Record. In attendance were:

D. Coyne

T. Trice

D. Delvecchio

R. Vonfeldt

J. Floerke

D. Ward

H. Gilpin

J. Zaret

W. Seyfert

Additional items discussed:

#### Action items:

- 1. It was suggested that the September monthly walkdown be moved to the second week and therefore be scheduled for September 10, 2003. This will have to be confirmed with the State.
- Randy Leitner call Warren Seyfert concerning meeting on drums.

End





### Ward, David

From:

Hoffman, Betty

Sent:

Wednesday, August 20, 2003 12:46 PM

To:

Ward, David

Subject:

RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

The August 20, 2003, DOP minutes, in two parts, along with the transmittal memorandum, are Unclassified/Not UCNI.

### **Betty Hoffman**

----Original Message----From: Ward, David

Sent: Wednesday, August 20, 2003 10:00 AM

To: Cunningham, Steven; Green, Ken; Hoffman, Betty; Nesheim, Janet

Subject:

WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for August 20, 2003. All documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they are unclassified and NOT UCNI. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward ×5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 8-20-03.doc >> << File: BIO Update 08-22-03 .doc >>

### **B371 CLOSURE PROJECT**

### **WEEKLY STATUS MEETING**

[Every Wednesday, 9:30 am. B371 Conference Room]

### **AGENDA**

August 20, 2003

<u>INTRODUCTION</u> – David Ward, X5938 (212-2578)

**D&D** – Jim Floerke, X2850 ((212-3292)

**CONSTRUCTION / MAINTENANCE** -Dan Coyne X2820 (212-6200)

**<u>D&D WASTE</u>** –Randy Leitner X3537 (212-2174)

AUTHORIZATION BASIS / BIO - Howard Gilpin, X3701 (212-3603)

**ENVIRONMENTAL & ACTION ITEMS** – David Ward

**OUTSTANDING ACTION ITEMS** 

# D&D Summary (AAC/AAD) Weekly Meeting Date 8/20/03

Sef	20	D&D Status Im Floerke	Construction Status Dan Covne	Environmental Status
136	3	,	Construction States Dail Column	Carried States
1 and 2	•	Piping T/D, sleeving and removal in process.		
1AD101BD00 1AD102BD00				-
6 1AQ31DR02B	•	Glovebox internal component removal is complete for GB 58 and 59.	Electrical removal in progress in	MRT;IE quarterly
,	-	D&D package for Room 3563 in process, attic isolation complete.	room 3549.	insps.:
	•	D&D package for Room 3553 in process. 9 of 9 anion exchangers		• rms 3543 and 3567A
		removed. Working piping removal.		container storage
		D&D package for Room 3559 in process.		)
	•	Electrical isolation and stripout package in process (3549)		
8 1AD108BD00	•	D&D operations initiated, glovebox clean out on process. Prepping for	<ul> <li>Electrical stripout room 3206</li> </ul>	Rm 3202 Vault storage
		removal of GB 42 and 44.		RM 3204 Vault storage
	•	GB 43 removed.		Rm 3206 room
	•	Electrical Isolation and strip-out in process.		Rm 3206 GB storage is RCRA stable
9 (CSV)	_	Making preps for I/O 6 conversion to add pallet removal station.	Electrical Isolation of IO stations not	• RCRA stable – no
	•	Initiated pallet removal through I/O 8, pallet decon in I/O 6. 432 of	currently in use.	insps.
		1,147 pallets removed.		
	•	Electrical isolation and stripout of I/O stations in process.		
12 1AD112BD00	•	Dismantlement engineering/planning in process.	Electrical removal in progress room	CWTS haz. Waste
Dismantlement	•	Internal GB component removal and piping removal in process for GBs	1115.	removed, quarterly
		17, 19, 20, and 21. GB 31, 27, 14, 20 removed.		insp.
	•	ocess.		• rm 1101, 1208 vault
	•	Rooms 1103 and 1105 stripout is in process. 2401A/B/C/D,2402A/B,		storage RCRA stable
		2403 (7 tanks) isolated. D2403 removed.		MRT; IE quarterly
	•	NOCHAR for liquids in process.		insp.
13 1AD113BD00	•	Electrical isolation and stripout in process.		<ul> <li>MRT; IE quarterly</li> </ul>
Dismantlement	•	Dismantlement planning and engineering activities in process.		insp.
		<ul> <li>Room 2307 D&amp;D in process. Set scope complete.</li> </ul>		All MRTs in Room
		Room 2317 D&D in process. Set scope complete.		2317 have been
101101101		■ Koom 2319 D&D in process.		removed.
In Indiababoo	•	Electrical isolation and stripout package in process.	3521 Electrical removal complete	• Km 3511 container
Dismantiement	•	Mechanical isolation and stripout package initiated.	w/exception of lighting and	storage
		GB33 removed. SWB port installed.	receptacies	<b>∃</b> I
		<ul> <li>Canyon entries for component size reduction and removal in</li> </ul>		
000000000000000000000000000000000000000	$\downarrow$			1 404
23 IA116BD00	•	Electrical isolation and strip-out on hold due to resources. Currently 90% complete for air can	<ul> <li>On-hold due to resources,</li> <li>Airganning 90% complete</li> </ul>	RCKA permitted     storage
40	1	A to complete for all bar.	the gapting your comprise.	
18 Dismontlement				RCKA stable letter has     Long gubmitted to
Dismantiement			<ul> <li>Electrical stripout room 3801.</li> </ul>	State
	1	-		Omic

Revision: 08/20/03

•	ļ	ı	

Cot	Den Gotter Firm Theolic			ſ
1261	DXD SIMILS JIM FIOCING	Construction Status Dan Coyne	Environmental Status	_
19 Sludge		<ul> <li>D-801C/B has been cleaned,</li> </ul>	RCRA Daily	
Kemoval		encapsulated and surveyed. Set 19	inspections	
		sludge removal on hold util set 57 is		
		complete		
21 1AD421BD00		Dismantlement Pending Resources	◆ DCD A stable 1/41	T
Dismantlement			· 	
56		Pining and heat exchanger removed	A A II tombo	
Dismantlement		- True and nous exchanger removal.	All taliks nery stable	
57 1AD457BD00		Insulation removal in process for Tap	All tanks RCRA stable	
		and Drain.	•	
		Completed sludge removal Tanks		
		834, 879, 830, 832 and 876. Outside		
		tanks all that remains in the set.		
28		Mechanical Dismantlement	All tanks RCR A stable	
Dismantlement		Pending Resources	in thinks includ stabil	_
Area AM		• Rooms 4101 4102 4103 and 4104	Ī	$\top$
Dismantlement		No activity	1	_
[1AD1AMBX00		621.22		
Steam	***************************************	Setting up to fie in hot water heater to		$\top$
conversion to		existing domestic hot water system		_
electrical		this weekend.		
		<ul> <li>Routing electrical for electric heaters.</li> </ul>		
		Installing hot water heaters.		
B371 Asbestos		Setting up for removal of Asbestos in		T
Removal		café.		_
Sets Pending		21 Dismantlement		_
Resources		• 58 Mechanical dismantlement		
T				7

Work "Pending Resources" is bolded and underlined. MR - Mixed Residue tank systems IE - Idle Equipment

er	Net Drum Loss for Week Material Stewardship containers received to date:	9 100	ns: Containers repackaged.	week.
D&D Waste - Randy Leitner	August 5, 2003 inventory:   3 drums   B371 1062   B374 106		atus Tent size reduction operations: Tent size reduction activities continue	Plan to resume repack ops. next week.
	Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)		Room 3305 Repack/Size Reduction Tent Status	

# **Basis for Interim Operations (BIO)**

**Week Ending 08-22-03** 

## **PuSPS**

• Operations Complete

## **Operations**

• Operations Complete, Page Change to remove Operations from current BIO (Withdrawn)

# **D&D Support**

- Streamline JCO to support open Hatch in Room 1214 to support CSV pallet Removal. (Drafted ready for submittal when needed)
- JCO for transferring large/long items through airlocks (On Hold)
- Page Change to allow storage of drums and SWB's in B374 (On hold)

### **DBIO** Development/Implementation.

- Approved 4/30/03 Implementation underway.
- Page Change to remove Operations portion of DBIO (Approved 8/6/03, Implementation set for 9/22/03)

Out-of-commission - USQDs for placing dismantlement sets out-of-commission:

Set	Date Completed	Date to DOE	Response Due	Response/ Approval
Pending				·
19	8/11/03	8/12/03	8/19/03	
17				
Complete				·
9	7/10/03	7/14/03	7/21/03	8/12/03
23	6/10/03	6/12/03	6/19/03	6/23/03
8	4/22/03	4/24/03	5/5/03	5/15/03
12 Ph. 2	4/4/03	4/7/03	4/15/03	4/25/03
16	1/13/03	1/13/03	1/20/03	2/5/03
57	1/27/03	1/27/03	2/3/03	2/5/03
6	12/17/02	12/19/02	12/27/02	1/13/03
58	8/9/02	8/16/02	8/23/02	9/12/02
25	9/9/02	9/10/02	9/17/02	9/20/02
21, Ph. II	7/2/02	7/3/02	7/10/02	7/26/02
3, 4, 5	6-4-02	6/10/02	6/17/02	6/14/02
Bldg. 374 Process Steam	5-16-02	5-20-02	5-27-02	5-23-02
24	9-27-01	10-1-01	10-8-01	10-1-01
7	10-24-01	10-30-01	11-6-01	11-6-01
14	11-13-01	11-28-01	12-5-01	12-05-01
13	12-13-01	12-18-01	12-25-01	1-30-02
21, Ph. I	12-11-01	1-15-02	1-22-02	1-29-02
12, Ph. 1	1-2-02	1-15-02	1-22-02	1-29-02
15	1-9-02	1-24-02	1-31-02	N/A
15 (USQD Rev 1)	2-19-02	2-26-02	3-05-02	3-19-02
AM, Ph. 1	2-27-02	3-11-20	3-18-02	3-18-02
Process Vent, Sets 12/13	3-13-02	4-11-02	5-02-02*	5-01-02
Caustic transfer line	4-01-02	4-15-02	4-30-02*	5-01-02
56	4-3-02	4-15-02	5-2-02	Revision requested
56 (USQD Rev 1)	5-7-02	5-9-02	5-16-02	5-15-02
PWTS	Cancelled			

Revision: 08/19/03