



KAISER • HILL  
COMPANY

## MEMORANDUM

Date: July 28, 2004  
To: Jan Robbins, T130G  
From: David Ward

Minutes are unclassified and  
NOT UCNI: Wayne Simons Bldg 37/Eng  
7-28-04

Subject: WEEKLY STATUS MEETING DOE/LRA for July 28, 2004

Attached are the minutes for the referenced weekly meeting for the Operating Record.  
In attendance were:


J. Britten	R. Leitner
M. Brown	D. Onyskiw
D. Coyne	W. Seyfert
K. Ferrera	R. Vonfeldt
H. Gilpin	D. Ward

Additional items discussed:

1. The monthly walkdown for August is scheduled for next Wednesday, August 4, at 8 a.m.

Actions Items:

End



ADMIN RECORD

371/374 Project  
WEEKLY STATUS MEETING DOE/LRA for July 28, 2004

B371-A-000214

**B371/374 CLOSURE PROJECT**

**WEEKLY STATUS MEETING**

**[Every Wednesday, 9:30 am. B371 Conference Room]**

**AGENDA**

**July 28, 2004**

**INTRODUCTION** – David Ward (x5938)

**D&D** – Jim Floerke (x2850)

**CONSTRUCTION / MAINTENANCE** – Dan Coyne (x2820)

**ENVIRONMENTAL & ACTION ITEMS** – David Ward

**D&D WASTE** – Randy Leitner (x3537)

**1. OUTSTANDING ACTION ITEMS**

**2. OTHER:**

The August walkdown will be next Wednesday, August 4 at what time?

**D&D Summary (AAC/AAD)  
Weekly Meeting Date 7/28/04**

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 1AQ31DR02B	<ul style="list-style-type: none"> <li>Glovebox internal component removal is complete for GB 58 and 59.</li> <li>GB 59 removed. Exhaust vents removed.</li> <li>D&amp;D of Room 3549/3547 in process. 5 tanks removed</li> <li>Room 3553, 3555, 3563, and 3559 set scope complete.</li> </ul>	•	<ul style="list-style-type: none"> <li>MRT; IE quarterly insps.;</li> </ul>
9 (CSV)	<ul style="list-style-type: none"> <li>Decon and electrical isolation of I/O stations complete (I/Os 1-8).</li> <li>Removal of I/O's 1, 2, 4, 5, 6, 7, and 8 complete; I/O 3 on hold until GB32 removed.</li> <li>Entries into CSV continue; rail removal complete starting to spray racks on west end of CSV, vehicle disassembly in process-started plasma cutting.</li> </ul>		<ul style="list-style-type: none"> <li>RCRA stable - no insps.</li> </ul>
10 1AD110BD00	<ul style="list-style-type: none"> <li>Mechanical isolation and stripout in progress.</li> <li>Working external equipment removal from tanks D230 A and B.</li> <li>GB307 removed.</li> </ul>	•	•
17 1AD117BD00	<ul style="list-style-type: none"> <li>Canyon entries in process; electrical/mechanical isolation, stripout, and removal in process.</li> <li>GB 32 deconned and fixative sprayed, starting to cut sections off</li> </ul>		
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> <li>Gbs 1509, TGA/IR, 3202, 3303, 1521A, 1521B, 1521C, 4101, 4201, 4301 and 4401 removed.</li> <li>Electrical iso and stripout in process.</li> <li>Set scope completed.</li> </ul>	•	
40 1AD140BD00 Dismantlement	<ul style="list-style-type: none"> <li>Plenum 125B complete, filters removed, area deconned and fixed.</li> </ul>	•	
41 1AD141BD00 Dismantlement	<ul style="list-style-type: none"> <li>Plenum 242 complete, filters removed, area deconned and fixed.</li> </ul>	•	

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
19 Sludge Removal		<ul style="list-style-type: none"> <li>Piping removal</li> <li>Electrical removal in progress.</li> <li>Pumping process waste to Eurotainer</li> </ul>	<ul style="list-style-type: none"> <li>All the tanks except D847, D851, D852, and D801A have been submitted to the State as RCRA Stable, 2/27/04</li> </ul>
Washington Group Activities	<ul style="list-style-type: none"> <li>Sets 1 and 2: Electrical and mechanical removal</li> <li>Sets 3/4/5: on-hold</li> <li>Set 6: Contaminated embed plate removal in 3559</li> <li>Set 13: Completed tower water piping removal. Heat exchanger removal on hold til west wall opening is completed.</li> <li>Set 14: Mechanical stripout (duct &amp; ash house structure)</li> <li>Set 18: Mechanical removal and tanks D817/818 removed.</li> <li>Set 19: Grout pad removal and scaffold erection</li> <li>Set 21: Removing electrical/supports.</li> <li>Set 22: Cont'd abandoned electrical removal.</li> <li>Set 23: Dry decon 3337 (wall).</li> <li>Sets 24/25: Completed dry decon in 3408/3412 and commenced electrical removal.</li> </ul>	<ul style="list-style-type: none"> <li>Set 26: Commenced dry decon in room 3206.</li> <li>Set 33: Electrical removal in 3513</li> <li>Set 38: Dismantling of SAU-203 placed on hold to re-direct crew to FP-242.</li> <li>Set 41: Commenced plenum FP-242 removal.</li> <li>Set 51: Plenum stripout.</li> <li>Set 57: Misc.electrical/supports removal.</li> <li>Set 58: Continued removal of GB-118 &amp; 120.</li> <li>Temporary electrical power installation on-going in both bldgs.</li> <li>Outside: Fine grading and placing road base in excavation to basement of 371 and relocating carp. shop with all assoc. cargo containers.</li> </ul>	

Work "Pending Resources" is in bold print. MR – Mixed Residue tank systems IE – Idle Equipment

D&D Waste – Randy Leitner		
<u>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>	<u>July 28, 2004 Inventory:</u> 254 drums require handling (15 overmass drums) 25 SWB require handling (12 overmass SWBs)	<u>Net Container Loss for Week:</u> Drums – 8 SWBs – 0