



KAISER • HILL
COMPANY

MEMORANDUM

Date: August 4, 2004

Minutes are unclassified and

NOT UCNI: Wayne Simons, Bldg 371 Eng
8-11-04

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for August 4, 2004

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:


M. Brown	D. Onyskiw
D. Coyne	J. Parkin
K. Ferrera	W. Seyfert
H. Gilpin	R. Vonfeldt
B. Leonard	D. Ward

Additional items discussed:

Actions Items:

1. DOE will issue a contact record for completion of Set 29, W. Seyfert.
2. KH will provide the draft Demolition Plan for B374 to DOE and the State, M. Brown.

End



ADMIN RECORD

371/374 Project
WEEKLY STATUS MEETING DOE/LRA for August 4, 2004

B371-A-000218

B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. B371 Conference Room]

AGENDA

August 4, 2004

INTRODUCTION – David Ward (x5938)

D&D – Ken Ferrera (x4436)

CONSTRUCTION / MAINTENANCE – Dan Coyne (x2820)

ENVIRONMENTAL & ACTION ITEMS – David Ward

D&D WASTE – Bob Leonard (x4889)

1. OUTSTANDING ACTION ITEMS

Any issues with the August 4, 2004 walkdown?

2. OTHER:

D&D Summary (AAC/AAD)
Weekly Meeting Date 8/04/04

Set	<u>D&D Status</u> Jim Floerke	<u>Construction Status</u> Dan Coyne	<u>Environmental Status</u>
6 1AQ31DR02B	<ul style="list-style-type: none"> Glovebox internal component removal is complete for GB 58 and 59. GB 59 removed. D&D of Room 3549/3547 in process. 12 tanks removed Room 3553, 3555, 3563, and 3559 set scope complete. 	•	<ul style="list-style-type: none"> MRT;IE quarterly insps.;
9 (CSV)	<ul style="list-style-type: none"> Decon and electrical isolation of I/O stations complete (I/Os 1-8). Removal of I/O's 1, 2, 4, 5, 6, 7, and 8 complete; I/O 3 removal initiated. Entries into CSV continue; rail removal complete starting to spray racks on west end of CSV, vehicle disassembly in process-started plasma cutting. 		<ul style="list-style-type: none"> RCRA stable -- no insps.
10 1AD110BD00	<ul style="list-style-type: none"> Mechanical isolation and stripout in progress. Tank 203B removed GB307 removed. 	•	•
17 1AD117BD00	<ul style="list-style-type: none"> Canyon entries in process; electrical/mechanical isolation, stripout, and removal in process. GB 32 removed. 		
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> Gbs 1509, TGA/IR, 3202, 3303, 1521A, 1521B, 1521C, 4101, 4201, 4301 and 4401 removed. Electrical iso and stripout in process. Set scope completed. 	•	
40 1AD140BD00 Dismantlement	<ul style="list-style-type: none"> Plenum 125B complete, filters removed, area deconned and fixed. 	•	
41 1AD141BD00 Dismantlement	<ul style="list-style-type: none"> Plenum 242 complete, filters removed, area deconned and fixed. 	•	

5/1/04

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
19 Sludge Removal		<ul style="list-style-type: none"> Piping removal Electrical removal in progress. Pumping process waste to Eurotainer 	<ul style="list-style-type: none"> All the tanks except D847, D851, D852, and D801A have been submitted to the State as RCRA Stable, 2/27/04
Washington Group Activities	<ul style="list-style-type: none"> Sets 1 and 2: Electrical and mechanical removal Sets 3/4/5: on-hold Set 6: Contaminated embed plate removal in 3559. Dry decon Set 13: Completed tower water piping removal. Heat exchanger removal on hold til west wall opening is completed. Set 14: Mechanical stripout (duct & ash house structure) Set 18: Mechanical removal. Set 19: Grout pad removal and scaffold erection Set 21: Removing electrical/supports. Set 22: Cont'd abandoned electrical removal. Set 23: Dry decon 3329 Sets 24/25: Completed dry decon in 3408/3412 and commenced electrical removal. Set 26: Dry decon in room 3602. Set 33: Electrical removal in 3513 and 3709 Set 38: Dismantling of SAU-203 placed on hold to re-direct crew to FP-242. Set 41: Plenum FP-242 removal. Set 51: Plenum stripout. Set 57: Not working Set 58: Continued removal of GB-118 & 120. Dry decon 4805. Temporary electrical power installation on-going in both bldgs. Outside: Installing sump for basement access. Removed carpenter shop of 374 excavation. Asbestos removal in 371/374 		

Work "Pending Resources" is in bold print. MR – Mixed Residue tank systems IE – Idle Equipment

D&D Waste – Randy Leitner		
<u>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>	<u>August 4, 2004 Inventory:</u> 232 drums require handling (12 overmass drums) 25 SWB require handling (12 overmass SWBs)	<u>Net Container Loss for Week:</u> Drums – 22 SWBs – 0