



KAISER • HILL
COMPANY

MEMORANDUM

Date: December 15, 2004

To: Jan Robbins, T130G

From: Chris Gilbreath

Subject: WEEKLY STATUS MEETING DOE/LRA for December 15, 2004


Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

| | |
|--------------|-------------|
| M. Brown | J. Floerke |
| D. Coyne | D. Onyskiw |
| T. Dieter | J. Parkin |
| S. Garcia | D. Rack |
| C. Gilbreath | W. Seyfert |
| J. Britten | R. Vonfeldt |
| R. Kury | |
| B. Larson | |

Additional items discussed:

Actions Items:

End



371/374 Project
WEEKLY STATUS MEETING DOE/LRA for December 8, 2004

B371-A-000248

B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. In T371Z]

AGENDA

December 15, 2004

D&D – Jim Floerke

CONSTRUCTION / MAINTENANCE – Dan Coyne

PDSR – Bob Kury

ACTION ITEMS – Chris Gilbreath
Canyons, CSV discussion

OUTSTANDING ACTION ITEMS

- DOP Modification #5 (awaiting approval)
- RCRA closure (pending DOP Mod. approval, and walkdowns for Rm. 2804, 1127 and canyons)

D&D Summary (ACC/ADD)
Weekly Meeting Date 12/15/04

| Set/Area | D&D Status Jim Floerke | |
|--|--|---|
| 9 (CSV) | <ul style="list-style-type: none">• Entries into CSV continue. Both vehicles removed. 104 of 104 columns removed; maintenance bay door removed: stair/catwalk removal in process; expect to complete PWA this quarter. | |
| 38 1AD117BD00 | <ul style="list-style-type: none">• Criticality drain removal complete; TRU waste removed. Set scope complete. | |
| 52 1AD140BD00 | <ul style="list-style-type: none">• Removal of demisters and filters complete (FP 243).• Plenum isolation complete.• Removing internals and deconning.• Expect to complete PWA this quarter.. | |
| Area AA | <ul style="list-style-type: none">• Removing Zone 1 duct Rooms 1115, 1105, 1103, 1117, and 1003.• Removing Zone 1 duct Room 2207. | |
| Area AB | <ul style="list-style-type: none">• Removing tanks 131A and 713 Room 1105. | |
| Area AD | <ul style="list-style-type: none">• Removing Zone 1 duct Rooms 2325 and 2327, and hallway.• Removing Zone 1 duct Rooms 2203. | |
| Area AE | <ul style="list-style-type: none">• Removing Zone 1 duct Rooms 2310.• Removing Zone 1 duct Rooms 2306. | |
| Area AF | <ul style="list-style-type: none">• Removing piping Room 2101 (compressor room). | |
| Area AN | <ul style="list-style-type: none">• WG to complete PWA dismantlement scope in December.• Area final survey in progress. | |
| Duct Removal Summary | <ul style="list-style-type: none">• Main floor - 99% complete (~12' remains)• Basement - 21% complete (2067 of 9689 removed)• Sub-basement - 78% complete (732 of 942 removed) | |
| Construction/Washington Group Activities Dan Coyne | | |
| <ul style="list-style-type: none">• Sets 1 and 2: Mechanical (supply duct/piping/supports) removal. Performed supply duct insulation removal. Preparing for HVAC opening in exterior wall.• Set 3/4/5: Performed dry decon.• Set 6: No activity.• Set 7: Performed electrical removal.• Set 8: Preparing for HVAC opening in exterior wall.• Set 10: Performed electrical removal.• Set 12: Mechanical Removal (room 1103 supports & room 1105 piping). Completed dry decon in room 1127 (tank pit). Performed electrical removal.• Set 13: Performed electrical removal (CAAM/SAAM's).• Set 14: No activity.• Set 17: No activity.• Set 19: Completed mechanical removal (piping/supports). Preparing for final survey.• Set 22: Completed mechanical removal (piping/duct). Continued electrical removal. | | <ul style="list-style-type: none">• Set 23: Continued electrical removal and placed HVAC opening in exterior wall.• Set 29: Continued dry decon in room 3715/3717/3701.• Set 32: Continued dry decon in room 3501.• Set 38: Electrical removal (air gapping @ LP's & MCC's). Commenced piping removal for duct interferences.• Set 39: Performed electrical removal.• Set 40: No activity.• Set 41: Continued FP-241 plenum removal.• Area AP: Performing piping removal in room 4101 and preparing for electrical removal.• Temporary electrical power installation on-going in both bldgs.• Preparing for ACM removal at dock # 5 (transite) and completed removing ACM from 374 roof.• Installing electrical for temp. chillers. |

**D&D Summary (ACC/ADD)
Weekly Meeting Date 12/15/04**

PDSR – Jay Britten

| Phase I | | | Phase II | | |
|------------------|--|-------------------------------------|-----------------|--|-------------------------------------|
| B374 | Total Scan m² Required | Scan m² Completed | B374 | Total Scan m² Required | Scan m² Completed |
| Class I | 1,773 | 1,754 | Class I | TBD | TBD |
| Class II | 2,658 | 1,751 | Class II | TBD | TBD |
| Class III | 53 | 53 | Class III | TBD | TBD |
| | Total m² Complete: | 3558 | | Total m² Complete: | TBD |
| | % Complete: | 79% | | % Complete: | 0% |
| Phase III | | | Phase IV | | |
| B374 | Total Scan m² Required | Scan m² Completed | B371 | Total Scan m² Required | Scan m² Completed |
| Class I | N/A | N/A | Class I | 12,910 | 0 |
| Class II | N/A | N/A | Class II | 10,270 | 0 |
| Class III | TBD | TBD | Class III | 63 | 0 |
| | Total m² Complete: | TBD | | Total m² Complete: | 0 |
| | % Complete: | 0% | | % Complete: | 0% |