

B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING

9:30 am T371Z

AGENDA

December 29, 2004

D&D – Jim Floerke

WASHINGTON GROUP – Dan Coyne

Final Survey – Jay Britten for Bob Kury

ACTION ITEMS –

- Received approval on DOP Modification #5
- RCRA closure, Rooms 2804, 1127 and canyons



ADMIN RECORD

B371-A-000257

1/3

B371 Project
Weekly Meeting 12/29/04

Set/Area	D&D Status Jim Floerke	
6 1AQ31DR02B	<ul style="list-style-type: none">Set scope complete; Walk-down complete	
9 (CSV)	<ul style="list-style-type: none">Set scope complete; Walk-down to be completed.Entries into CSV continue for shaving and decontamination operations.	
38 1AD117BD00	<ul style="list-style-type: none">Criticality drain removal complete; TRU waste removed. Set scope complete.	
52 1AD140BD00	<ul style="list-style-type: none">Set scope complete; Walk-down to be completed.	
Area AA	<ul style="list-style-type: none">Removing Zone 1 duct Rooms 1117/2327; completed in 1115, 1105, 1103, and 1003.Removing Zone 1 duct Room 2217.	
Area AB	<ul style="list-style-type: none">Removing tank 713 Room 1105; completed removal of tank 131A – last scrubber tank removed.	
Area AD	<ul style="list-style-type: none">Removing Zone 1 duct Rooms 2325 and hallway.Removing Zone 1 duct Rooms 2203.	
Area AE	<ul style="list-style-type: none">Removing Zone 1 duct Rooms 2310.Removing Zone 1 duct Rooms 2306.	
Area AF	<ul style="list-style-type: none">Piping removal in Room 2101 completed, removing pass-throughs (compressor room).	
Area AN	<ul style="list-style-type: none">Area dismantlement scope complete (WG); Walk-down to be completed.Area final survey in progress.	
Duct Removal Summary	<ul style="list-style-type: none">Main floor - 99% complete (~12 linear feet remains)Basement - 33% complete (3,179 of 9,689 linear feet removed)Sub-basement - 91% complete (857 of 942 linear feet removed)	
Washington Group Activities Dan Coyne		
<ul style="list-style-type: none">Sets 1 and 2: Mechanical (supply duct/piping/supports) removal. Completed HVAC opening in exterior wall.Set 3/4/5: Performed dry decon.Set 6: Preparing for dry decon. Commenced mechanical removal (piping/supports).Set 7: Performed electrical removal.Set 8: Completed HVAC opening in exterior wall.Set 10: Performed mechanical (duct/security grating) and electrical removal.Set 12: Mechanical Removal (room 1115 duct). Performed electrical removal.Set 13: No activity.Set 14: No activity.Set 17: No activity.Set 19: Performing final survey.Set 22: Performing final survey.		<ul style="list-style-type: none">Set 23: No activity.Set 29: Continued dry decon in room 3701.Set 32: Continued dry decon in room 3511.Set 38: Electrical removal (air gapping @ LP's & MCC's). Continued piping draining/removal for duct interferences.Set 39: Performed electrical removal.Set 40: No activity.Set 41: Completed FP-241 plenum removal.Area AP: Performing piping removal in room 4101 and preparing for electrical removal.Temporary electrical power installation on-going in both buildingsPreparing for ACM removal from 371 roof (gravel/insulation removal).Installing electrical for temp. chillers

B371 Project
Weekly Meeting 12/29/04

Final Survey – Jay Britten					
Phase I			Phase II		
B374	Total Scan m² Required	Scan m² Completed	B374	Total Scan m² Required	Scan m² Completed
Class I	1,773	1,754	Class I	TBD	TBD
Class II	2,658	2,621	Class II	TBD	TBD
Class III	53	53	Class III	TBD	TBD
	Total m² Complete:	4,428		Total m² Complete:	TBD
	% Complete:	98.7%		% Complete:	0%
DOP Surveys	Total Scan m² Required	Scan m² Completed			
Survey Area A	1,150	1,150			
	% Complete:	100%			
Phase III			Phase IV		
B374	Total Scan m² Required	Scan m² Completed	B371	Total Scan m² Required	Scan m² Completed
Class I	N/A	N/A	Class I	12,910	0
Class II	N/A	N/A	Class II	10,270	0
Class III	TBD	TBD	Class III	63	0
	Total m² Complete:	TBD		Total m² Complete:	0
	% Complete:	0%		% Complete:	0%