

B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING

9:30 am T371Z

AGENDA

March 16, 2005

D&D – Jim Floerke

WASHINGTON GROUP – Dan Coyne

FINAL SURVEY – Jay Britten

SCHEDULE – Brian Larsen

ACTION ITEMS

- Characterization Plan (resolve comments)
- Sub-basement DOP measurement data



ADMIN RECORD

B371-A-000284

1/3

B371 Project
Weekly Meeting 3/16/2005

Set/Area	<u>D&D Status</u> Rick Vonfeldt	
Area AA	<ul style="list-style-type: none">Hot spot decontamination complete; DOP measurements complete; completing final survey/painting (<20 dpm removable).	
Area AC	<ul style="list-style-type: none">DOP measurements complete; wipedowns/painting continues in the CSV for <20 dpm.	
Area AD	<ul style="list-style-type: none">Removing/applying fixative on contaminated Zone II ducting.Removing contaminated pass-throughs.	
Area AE	<ul style="list-style-type: none">Removing/applying fixative on contaminated Zone II ducting.Removing contaminated pass-throughs.	
Area AH	<ul style="list-style-type: none">Decon/shaving canyon areas.Removing exhaust funnels/pass-throughs.	
Washington Group Activities Dan Coyne		
<ul style="list-style-type: none">Sets 1 and 2: Completed chilled water draining.Set 3/4/5: No activity.Set 6: Continued dry decon (rooms 3555/3547).Set 12: Performed dry shaving decon in rooms 1117/1125.Set 16/17: Completed bush-hammering decon of exterior walls and commenced dry shaving on ceilings.Set 38: Completed final clean-up and painting of zone III plenums and completed removing floor anchors from balance of plenums. Continued wipe downs for final survey. Continued interference removal for access to backfill sub-basement.		<ul style="list-style-type: none">Set 40: Completed FP-125A plenum removal.Set 41/46: Continued wipe downs for final survey.Set 50: Continued FP-141 plenum removal.Set 52: Continued FP-243 plenum removal.Phase II: Continued demolition.Temporary electrical power maintenance and roll back.Continued set up of new step-off pad.Commenced demobilization of bldg. 376.Performed electrical removal at bldg. 373.Office trailer relocation continued.

B371 Project
Weekly Meeting 3/16/2005

Final Survey – Jay Britten					
Phase III			Phase IV/V		
B371	Total Scan m² Required	Scan m² Completed	B371	Total Scan m² Required	Scan m² Completed
Class I	TBD	TBD	Class I	TBD	0
Class II	TBD	TBD	Class II	TBD	0
Class III	TBD	TBD	Class III	TBD	0
	Total m² Complete:	TBD		Total m² Complete:	0
	% Complete:	0%		% Complete:	0%