

ROCKY FLATS ENVIRONMENTAL TECHNOLOGY SITE REGULATORY CONTACT RECORD

Date/Time: 10/13/04 – 0800

Site Contact(s): Duane Parsons (RISS) – (DAP-027)

Phone: (303) 966-6458

Regulatory Contact: David Kruchek, CDPHE

Phone: (303) 692-3328

Agency: CDPHE

Purpose of Contact: Building 883 East Annex Demolition

Meeting Attendance

D. Parsons, RISS


D. Kruchek, CDPHE

M. Swartz, RISS

Discussion

Building 883 East Annex in-process radiological and beryllium survey data was provided to DOE (Gary Morgan) and CDHPE (David Kruchek) during the week of October 4th, 2004. This data represented post-decontamination conditions of the East Annex. The surveys showed only fixed radiological contamination (depleted uranium), and no loose rad or beryllium contamination. Although fixatives were not necessary to immobilize loose rad or beryllium contamination, the area has been sprayed with fixatives as an extra precaution against the spread of contamination during and after demolition of the East Annex.

A craft work package has been developed that contains the appropriate controls for demolishing the super-structure of the East Annex with fixed radiological contamination still present. All demolition debris will be managed as low-level waste. Additionally, appropriate controls will be in place to prevent the spread of contamination from the slab and other remaining East Annex areas prior to the final demolition of Building 883.



The RSPO notifications for the demolition of the East Annex have been submitted and approved by CDPHE. In accordance with the RSOP approval letter received from CDPHE, the PDS investigation surveys and the demolition work plans have been provided to CDPHE for review. Based on CDPHE's review of the PDS investigation surveys and the demolition work plans, they agree with proceeding with the demolition of the Building 883 East Annex.

The PDS Report for Building 883 will contain the details of the East Annex PDS and in-process surveys, and will be provided to DOE and K-H once the remaining PDS work is completed for the remainder of the building.

Contact Record Prepared By: D. Parsons

Required Distribution:

J. Legare, DOE	R. Leitner, K-H
C. Deck, K-H	J. Mead, K-H
D. Shelton, K-H	S. Nesta, K-H
C. Gilbreath, K-H	K. North, K-H
S. Gunderson, CDPHE	T. Rehder, USEPA
L. Kilpatrick, K-H	

Additional Distribution:

M. Swartz, K-H
F. Gibbs, K-H
D. Kruchek, CDPHE
G. Morgan, DOE
D. Foss, K-H