CORRES, CONTROL OUTGOING LTR NO.

ORDER # RF8966

DIST. MARAL, M.E ENEDETTI, R. IENJAMIN, A IERMAN, H.S RANCH. D.B. ARNIVAL G.J OPP, R.D. JAVIS, J.G ERRERA, D.W IANNI, B.J. JARMAN, L. K IEALY, T.J. IEDAHL. T IILBIG, J.G. IRBY, W.A TIESTER AW MANN, H.P. AARX, G.E AcDONALD, M.M. 1cKENNA, F.G. MONTROSE, J.K 10RGAN, R.V. POTTER, G.L IZZUTO, V.M. ILEY, J.H. HSING, T.L ANDLIN, N.B ETLOCK, G.H. TEWART, D.L ULLIVAN, M.T WANSON, E.P. VILKINSON, R.B. VILLIAMS, S. (OR VILSON, J. M

CLASSIFICATION:

ATS/T130G

ORRES CONTRO DMIN RECORD

UCNI UNCLASSIFIED CONFIDENTIAL

UTHORIZED CLASSIFIER SIGNATURE

DOCUMENT CLASSIFICATION DSB:bep

REVIEW WAIVER PER CLASSIFICATION OFFICE

DATE

IN REPLY TO RFP CC NO:

ACTION ITEM STATUS

D PARTIAL/OPEN I CLOSED

LTR APPROVALS: TYPIST INITIALS

EG&G ROCKY FLATS

EG&G ROCKY FLATS, INC. ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

July 23, 1993

93-RF-8966

000005082

Richard J. Schassburger **Environmental Restoration Division** DOE, RFO

FINAL OPERATIONAL READINESS REQUEST FOR THE BUILDING 910 EVAPORATOR **OPERATIONS - SRK-165-93**

Ref: S. R. Keith Itr, (93-RF-7214) to R. J. Schassburger, Evidence of Readiness to Proceed with Operations of Building 910, June 11, 1993

EG&G Rocky Flats, Inc. (EG&G), has completed its graded approach Self-Assessment of operational status of the Building 910 (B910) evaporators. The EG&G Solar Ponds Projects (SPP) employed EM-20 guidelines, as well as RFP policy direction, in the development of the graded approach and this approach has been previously approved by DOE, RFO.

The attached copy of the Solar Pond Projects Tracking Matrix provides a summary and status of all SPP Self-Assessment actions, as well as those cited by the DOE Special Assessment. The pre-operational action items cited have been addressed. Any remaining post-operational actions will be entered into the RFP Performance Action Tracking System (PATS), when the chronology makes the PATS applicable, to ensure accountability for closure.

In addition to the closure of stated assessment actions, all qualification testing has been completed and satisfactory test results are documented and in hand. Likewise, all system operational testing has been satisfactorily completed. All construction activities are completed. Operating procedures have been revised, or change notices have been approved, to incorporate all changes to date (including those enumerated by the Special Assessment HAZWRAP Team).

Based upon the statements herein and the referenced communication, EG&G Rocky Flats, Inc., requests permission to operate the Building 910 evaporators "at will," and recommends that the Department of Energy grant EG&G a formal Declaration of Readiness to Operate. Should there be questions regarding this status, please contact J. A. Ledford, on extension 8673, or D. A. Ringle on extension 8603.

S. R. Keith

Program Director

Solar Ponds Remediation Program

Orig. and 1 cc - R. J. Schassburger

Attachments: As Stated (1)

cc:

S. Howard - DOE, RFO w/o attach.

- DOE, RFO w/o attach. F. R. Lockhart

S. R. Surovchak - DOE, RFO

A PART H

REVIEWED FOR CLASSIFICATION/UCHI