



R M. Nelson  
July 24, 1991  
91-RF-4512  
Page 2

In conclusion, the risk of continuing the procurement and construction of the modular tanks is small in comparison with the risks, both cost and environmental, of taking no action until the IM/IRA is complete. In view of the unfavorable alternatives evaluated above, I do not believe that the recommended action would prejudice the IM/IRA process. Therefore, I request that EG&G continue procurement, site preparation, and tank installation.



J. M. Kerish, Associate General Manager  
Environmental and Waste Management  
EG&G Rocky Flats, Inc

DRF mmr

Org and 1 cc - R M Nelson, Jr

| ACTIVITY DESCRIPTION | EARLY START | EARLY FINISH |
|----------------------|-------------|--------------|
| SCOPE & ESTIMATE     | 12JAN91     | 18MAR91      |
| DESIGN CRITERIA      | 15APR91     | 10JUN91      |
| ENGINEERING          | 25MAY91     | 15JUL91      |
| PROCUREMENT          | 7JUN91      | 29JUL91      |
| PROPOSAL & AWARD     | 30JUL91     | 12AUG91      |
| CONSTRUCTION         | 13AUG91     | 14OCT91      |
| S O TEST             | 15OCT91     | 28OCT91      |

Project Start: 1990

Project Finish: 2001

Project: 1990

Project: 2001