

SCHEDULE
FOR
HABITAT MITIGATION AND ENHANCEMENT UNDER
RESOURCE PROTECTION PROGRAM
TREE AND SHRUB PLANTING

<u>Date</u>	<u>Activity</u>
March 19, 1993	Subcontract awarded to Colorado State Forest Service.
March 30, 1993	Integrated Work Package completed and signed.
March 31, 1993	Trees scheduled to be lifted from nursery in preparation for planting.
April 5, 1993	Golden District scheduled to begin site preparation and start hand planting in the morning. Colorado Springs District scheduled to bring in planting equipment around noon for safety inspection. Colorado Springs District and Golden District scheduled to start machine planting in afternoon.
April 6, 1993	Both Districts scheduled to machine and/or hand plant all day.
April 7, 1993	Both Districts scheduled to machine and/or hand plant all day.
April 8, 1993	Planting scheduled to be completed, unless weather or mechanical breakdowns delay completion of project.