

R-008-101.11

2059

K-65 WEEKLY REPORT AUGUST 9, 1991

8-9-91

DOE/EPA

4

REPORT

K-65 WEEKLY REPORT
AUGUST 9, 1991

2059

SLANT BORINGS:

Boring at location #4, the last location, continued to 130 feet, where groundwater was encountered. The boring was purged on August 7, 1991. Groundwater samples will be pulled by early next week.

CONTENT SAMPLING:

Section "B" of the Northeast manway of Silo 2 was sampled on August 2, 1991, resulting in 5' 1.5" of material recovery. Section "C" of the same manway was sampled on August 5, 1991, resulting in a 64" recovery. Section "A" of the Northwest manway of Silo 1 was sampled on August 8, 1991, which resulted in a 21 1/2" material recovery.

ACTIVITY ID	REM DUR	EARLY START	EARLY FINISH	1989												1990												1991												1992											
				JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
Y411091012	0	28JUN91A	4JUL91A	SURFACE MAPPING DEMONSTRATION IN SILO 4																																															
Y411091010	0	5JUL91A	8JUL91A	SURFACE MAPPING DEMONSTRATION IN SILO 4																																															
Y411091011	0	26JUL91A	26JUL91A	SURFACE MAPPING DEMONSTRATION IN SILO 4																																															
Y411091013	0	27JUL91A	30JUL91A	SURFACE MAPPING DEMONSTRATION IN SILO 4																																															
Y411091014	0	31JUL91A	2AUG91A	SURFACE MAPPING DEMONSTRATION IN SILO 4																																															
Y510091001	337	17APR91A	10JUL92	WASTE PIT STORMWATER RUNOFF REMOVAL ACTION WASTE PIT RA ACTIVITIES IN R-65 AREA																																															

- ORNL LAB CHECK
- MOCK-UP/TEST MAPPING EQUIPMENT AT ORNL
- DELIVER MAPPING EQUIPMENT TO FMPC
- MAPPING SYSTEM INSTALLATION
- COMPLETE SILO 4 COLD TEST DEMONSTRATION

Legend:

- Delayed Activity
- Critical Activity
- Program Bar

Project Start: 198909
Project Finish: 199002

WESTINGHOUSE ENVIRONMENTAL MGMT CO
INTEGRATED PROJECT SCHEDULE
OPERABLE UNIT 4

Sheet 3 of 3

Date Date: 9/20/91
Plot Date: 9/20/91

Prepared by: Central Scheduling and Integration

DATE	INITIALS	STATUS	REVISION