

2556

R-009-101.17

**SOUTH GROUNDWATER CONTAMINATION
PLUME REMOVAL ACTION WEEKLY REPORT
DECEMBER 27, 1991**

12/27/91

**1
ENCLOSURE**

SOUTH GROUNDWATER CONTAMINATION PLUME REMOVAL ACTION

WEEKLY REPORT

DECEMBER 27, 1991

2556

Part 1 - Alternate Water Supply

A meeting has been scheduled for December 30, 1991, with Frank K. Lienesch and his legal counsel to discuss the impact of routing a portion of the pipeline across his property.

Part 2 - Pump and Discharge

A. M. Kinney, Inc. is continuing with the design of package 2A which includes the pipeline from south of Willey Road on the Knollman property to, and including, manhole 182B. CFC package from A. M. Kinney is expected by January 6, 1992.

Part 3 - Installation and operation of an Interim Advanced Wastewater Treatment [IAWWT] system to reduce uranium loading to the Great Miami River to a level less than 1,700 pounds per year

DOE is currently reviewing the Safety Assessment and Risk Assessment documentation for the IAWWT at the stormwater retention basin. The utilities services design package has been issued for bid by RUST Engineering and is scheduled to be awarded by January 20, 1991. The trailer/treatment system design package has been awarded and is currently progressing on schedule.

General

The South Plume EE/CA Explanation of Significant Differences (ESD) document has been placed in the Administrative Record file for public review and comment.

Supplemental information on Mr. Weber and Delta Steel cases, such as summary of negotiations and CERCLA demand letters, was transmitted to the Department of Justice (DOJ) on December 24, 1991. The affidavits in support of access to these properties are under DOE-FO legal reviews, and are expected to be submitted to DOJ by January 10, 1992.