

**R-009-101.44**

**3526**


**SOUTH GROUNDWATER CONTAMINATION  
PLUME REMOVAL ACTION WEEKLY REPORT  
JULY 10, 1992**

**07/10/92**

**5  
ENCLOSURE**

WEEKLY REPORT

July 10, 1992



Part 1 - Alternate Water Supply

Comments from the Under Secretary's Office were incorporated into the condemnation packages and submitted back to his office on June 30, 1992.

Part 2 - Pump and Discharge

The Part 2/3 Work Plan is being revised to incorporate comments from the United States Environmental Protection Agency and Ohio Environmental Protection Agency.

Package 2A - Discharge Pipeline: construction began July 6, 1992.

Package 2B.1 - Outfall Cofferdam: bids are due July 14, 1992. The U.S. Department of the Army, Corps of Engineers (COE) has authorized the construction of the outfall structure. The authorization is effective upon acceptance by the Department of Energy of the terms and conditions stipulated in the COE letter.

Part 3 - Installation and Operation of an Interim Advanced Wastewater Treatment [IAWWT] system to reduce uranium contaminant loading to the Great Miami River to a level less than 1,700 pounds per year

Health and Safety Plan has been amended and approved.

Standard Operating Procedures have been approved and issued for both IAWWT units.

IAWWT - Stormwater Retention Basin (SWRB)

A walkthrough was performed on July 2, 1992. The preliminary list was compiled and forwarded to the construction manager.

Conditional acceptance and start-up utilities testing will be performed the week of July 13, 1992. Hydro-Pure will load resin as part of the seminar being presented on July 9 and 10, 1992.

IAWWT - Biodenitrification/Effluent Treatment System (BDN/ETS)

The Construction Acceptance Test was incomplete and will be rerun the week of July 13, 1992.

Part 5 - Groundwater Modeling and Geochemical Inv.

Contractor has mobilized to the field on July 9, 1992. Hydropunching activities begin July 10, 1992.

General

Enclosed is the property access schedule outlining the latest easement acquisition.

SOUTH GROUNDWATER CONTAMINATION PLUME - PROPERTY ACCESS STATUS/SCHEDULE

PART 1 - ALTERNATE WATER SUPPLY

Legend: S - Schedule  
F - Forecast  
A - Actual  
DOE - Dept of Energy  
COE - US Army Corps of Engineers

PROPERTY/INTEREST	RIGHT-OF-ENTRY SURVEY/EXPLOR.	RIGHT-OF-ENTRY CONSTRUCTION	COMMENTS
Rowe & Rowe, Trustees (Mandery)	Complete	Denied, 3/06/92 S, 8/27/92 F	
Lienesch, Frank	Denied	Denied, 3/06/92 S, 8/27/92 F	
Unknown Owner		3/06/92 S, 8/27/92 F	DOE-HQ, AD-1, has incorporated first series of comments received from Under Secretary into condemnation packages and returned the packages to the Under Secretary for approval.
Burton, Clayton & Rose Ann	Complete	Complete	Accepted Easement Offer
Roy, Clarence	Complete	Complete	Accepted Easement Offer
CSX Realty	Complete	Complete	Negotiating easement
Texas Gas & Transmission	Complete	Complete	Indefinite right-of-entry
Albright & Wilson	Complete	Complete	Perpetual easement not required
County Roads	Not Required	Not Required	Permit required prior to construction, obtained by construction contractor

PART 2, Pkgs 2A/2B - DISCHARGE PIPELINE & OUTFALL TO GREAT MIAMI RIVER

PROPERTY/INTEREST	RIGHT-OF-ENTRY SURVEY/EXPLOR.	RIGHT-OF-ENTRY CONSTRUCTION	COMMENTS
Knollman Farms (S of Willey Rd)	Complete	Complete, 6/05/92 A	Negotiations complete, Accepted Easement and License Offer
Knollman Farms (E of RT 128)	Complete, 6/05/92 A	Complete, 6/05/92 A	Negotiations complete, Accepted License Offer
Knollman Farms (W of RT 128)	Complete	Complete, 6/05/92 A	Negotiations complete, Accepted License Offer
Cincinnati Gas & Electric	3/12/92 S, 7/17/92 F	3/12/92 S, 7/17/92 F	Negotiation of agreement in progress
Mid-Valley Crude Oil Co.	Not Required	Not Required	Notification sent to Mid-Valley
County Roads	Not Required	Not Required	Permit required prior to construction, obtained by construction contractor

PART 2, Pkgs 2C/2D - WELLFIELD & TEST WELL

PROPERTY/INTEREST	RIGHT-OF-ENTRY SURVEY/EXPLOR.	RIGHT-OF-ENTRY CONSTRUCTION	COMMENTS
Albright & Wilson	5/22/92 S, 7/17/92 F	5/22/92 S, 7/17/92 F	Just Compensation letter mailed 6/15/92, which begins negotiations
Delta Steel	Denied	Denied, 5/22/92 S, 12/31/92 F*	Just Compensation letter mailed 6/15/92 * by condemnation (anticipated)
CSX Transportation (RR) and CSX Realty	5/22/92 S, 6/24/92 A	5/22/92 S, 6/24/92 A	Just Compensation letter mailed 6/15/92, which begins negotiations
Weber, Earl	5/22/92 S, 7/17/92 F	5/22/92 S, 7/17/92 F	Negotiations complete, Accepted License Offer
Knollman Farms (new)		Complete, 6/05/92 A	Preparing for license negotiations
Harrison Poured Foundations (new)		7/30/92 F	Preparing for license negotiations
CSX Realty (new)		7/30/92 F	Preparing for license negotiations

PART 5 - GROUNDWATER MODELING/GEOCHEMICAL INVESTIGATION

PROPERTY/INTEREST	RIGHT-OF-ENTRY HYDRO-PUNCHING	RIGHT-OF-ENTRY SOIL VAPOR SURVEY	RIGHT-OF-ENTRY PIEZOMETER(S)
Weber, Earl	Expires 8/30/92	Expires 8/30/92	Expires 11/20/94
Harrison Poured Foundations	Expires 9/05/92	Expires 9/05/92	Agreement remailed 5/18/92
Albright & Wilson	N/A	N/A	Requested 12/03/91 (Revision of existing agreement)
CSX Realty	Requested 12/13/91	Requested 12/13/91	Expires 1/10/97
Rutgers Chemical	N/A	Expires 9/04/92	N/A
Evers, Mary	N/A	Expires 10/03/92	Agreement to be remailed by 6/25/92
Schiering, William	N/A	N/A	Expires 3/25/97
Buckeye Foundry	N/A	N/A	