

R-009-101.57

3821

**SOUTH GROUNDWATER CONTAMINATION
PLUME REMOVAL ACTION WEEKLY REPORT
OCTOBER 16, 1992**

10/06/92

**DOE-FN/EPA
1
REPORT**

[REDACTED]

SOUTH GROUNDWATER CONTAMINATION PLUME

WEEKLY REPORT

3821

OCTOBER 16, 1992

Part 1 - Alternate Water Supply

The U.S. District Court granted *Order for Delivery of Possession* on October 13, 1992. These orders granted access to the Lienesch and the Unknown Owner properties. The contractor should begin construction activities on these remaining properties (pipe and cable installation) on the week of October 19, 1992.

Part 2 - Pump and Discharge

The Department of Energy (DOE) has approved the Plan of Action for Package 2B.1 (cofferdam) construction. Partial suspension of the construction contractor was therefore lifted on October 13, 1992, so the contractor could resume his activities.

DOE-Headquarters is reviewing the condemnation packages for access to the Earl Weber and Delta Steel properties for Recovery and Test Well installations.

Part 3 - Installation and Operation of an Interim Advanced Wastewater Treatment (IAWWT) system to reduce uranium contaminant loading to the Great Miami River to a level less than 1,700 pounds per year

Design efforts on the Flocculation/Clarification system addition to the IAWWT(BDN-ETS) system have begun by Parsons.