

3932

**SOUTH GROUNDWATER CONTAMINATION  
PLUME REMOVAL ACTION WEEKLY REPORT  
NOVEMBER 20, 1992**

11/20/92

**DOE-FN/EPA  
1  
REPORT**

[REDACTED]

SOUTH GROUNDWATER CONTAMINATION PLUME

WEEKLY REPORT

3932

NOVEMBER 20, 1992

Part 1 - Alternate Water Supply

The project is on schedule for operation by the December 7, 1992, milestone date. Pipeline installation is progressing, with some difficulty, on the Lienesch property. Mechanical installations (wells and pumps) are essentially complete. Electrical connection to Cincinnati Gas & Electric is anticipated by December 7, 1992; portable generator will be used if connection is delayed.

Part 2 - Pump and Discharge

Pipeline installation is progressing.

The Outfall Cofferdam contractor and the Oxygen Augmentation System contractor have initiated field activities.

The Delta Steel and Weber property condemnation packages are being reviewed by DOE-HQ.

Part 3 - Installation and Operation of an Interim Advanced Wastewater Treatment (IAWT) system to reduce uranium contaminant loading to the Great Miami River to a level less than 1,700 pounds per year.

The design effort for the flocculation/clarification step upstream of the IAWT(BDN-ETS) is on schedule for 90% submittal by January 7, 1993.