

4208

**SOUTH GROUNDWATER CONTAMINATION
PLUME WEEKLY REPORT MARCH 12, 1993**

03/12/93

**DOE-FN/EPA
1
REPORT**

SOUTH GROUNDWATER CONTAMINATION PLUME
WEEKLY REPORT

4208

March 12, 1993

Part 1 - Alternate Water Supply

Awaiting the Ohio Environmental Protection Agency (OEPA) approval to operate the well system and initiate the 60-day acceptance testing period with Albright and Wilson Americas.

Part 2 - Pump and Discharge

Construction Package 2A pipeline installation is progressing toward completion prior to April 30, 1993 to accommodate the Package 2D (Test Well) pump test.

Construction Package 2B2 - Aeration Facility (Dissolved Oxygen Augmentation System) is progressing. Operation of the Aeration Facility during the Package 2D pump test is planned; temporary electrical power may be required prior to installation of the permanent electrical system.

Construction Packages 2C & 2D - The Delta Steel and Weber property condemnation cases were filed with U. S. District Court with a request for "Order for Delivery of Possession" by March 15, 1993. The Assistant U.S. Attorney on these cases has advised DOE that the "Order for Delivery of Possession" for the Weber and the Delta Steel properties has been signed. Formal documentation on the orders should be received by DOE on March 15, 1993, as scheduled.

The A/H report for the recovery well field (less the Delta Steel property) has been issued to the Ohio Historic Preservation Office with a response requested by March 12, 1993.