

4242

**SOUTH GROUNDWATER CONTAMINATION
PLUME WEEKLY REPORT MARCH 19, 1993**

DOE-FN/EPA

**1
REPORT**

SOUTH GROUNDWATER CONTAMINATION PLUME
WEEKLY REPORT

March 19, 1993

4242

Part 1 - Alternate Water Supply

Awaiting the Ohio Environmental Protection Agency (OEPA) approval to operate the well system to initiate the 60-day acceptance testing period with Albright and Wilson Americas.

Part 2 - Pump and Discharge

Construction Package 2A pipeline installation is progressing toward completion prior to April 30 to accommodate the Package 2D (Test Well) pump test.

Construction Package 2B2 - Aeration Facility (Dissolved Oxygen Augmentation System) is progressing. Operation of the Aeration Facility during the Package 2D pump test is being planned; temporary electrical power may be required prior to installation of the permanent electrical system.

Construction Packages 2C & 2D - Orders for Delivery of Possession for the Delta Steel and Weber properties were received by DOE-FN on March 17, 1993.

A response from the Ohio Historic Preservation Office was received on March 17, 1993, which states that construction on the surveyed properties (Weber, CSX, M&S Drywall, and Harrison Poured Foundation) impacted by Construction Packages 2C and 2D will not affect any significant cultural resources.