

4263

**SOUTH GROUNDWATER CONTAMINATION  
PLUME WEEKLY REPORT APRIL 2, 1993**

**DOE-FN/EPA**

**1  
REPORT**

**SOUTH GROUNDWATER CONTAMINATION PLUME  
WEEKLY REPORT**

April 2, 1993

Part 1 - Alternate Water Supply:

The 60-day "Initial Testing Period" began on March 24, 1993 when the alternate water supply system was put in operation. An informal meeting with Albright and Wilson Americas' representatives will be arranged for April 23, 1993 to discuss water supply system performance and agree on outstanding issues to be resolved.

Part 2 - Pumping and Discharge:

Construction Package 2A pipeline installation is progressing toward completion prior to April 30, 1993 to accommodate the Package 2D (Test Well) pump test.

Construction Package 2B2 - Aeration Facility (Dissolved Oxygen Augmentation System) is progressing. The Aeration Facility, with permanent or temporary electrical power, is planned to be in operation during the Package 2D pump test. The aeration facility blowers should be delivered during the week of April 5, 1993.

Construction of the Recovery Well Field (Package 2C) and Test Well (Package 2D) was initiated. Temporary access road through the Knollman Farm is completed. Cleaning and grubbing has started on the Weber's property. The archaeological survey planned on Delta Steel property was initiated on April 1, 1993. Installation of the 12 monitoring wells associated with the pump test program began on March 29, 1993.