

4276

**SOUTH GROUNDWATER CONTAMINATION
PLUME WEEKLY REPORT APRIL 9, 1993**

DOE-FN/EPA

**1
REPORT**

SOUTH GROUNDWATER CONTAMINATION PLUME
WEEKLY REPORT

April 9, 1993

Part 1 - Alternate Water Supply:

The 60 day "Initial Testing Period" began on March 24, 1993. Water samples are being taken at the Albright and Wilson Americas (AWA) facility in accordance with the criteria established in the Part 1 Work Plan. Informal meetings with AWA representatives are planned to be held on April 23, May 10, and May 18 to discuss water supply system performance and agree on outstanding issues to be resolved. The 60 day "Initial Testing Period" will end on May 24, 1993.

Part 2 - Pumping and Discharge:

Construction Package 2B2 - The aeration facility blowers delivery date was delayed for two week. Blowers are expected to be delivered during the week of April 19, 1993.

Construction of the Recovery Well Field (Package 2C) and Test Well (Package 2D) was initiated. Cleaning and grubbing continue on the CSX and Weber properties. The archaeological survey was completed on Delta Steel property. Installation of the 12 monitoring wells continue.