

4299

**SOUTH GROUNDWATER CONTAMINATION
PLUME WEEKLY REPORT APRIL 16, 1993**

DOE-FN/EPA

**1
REPORT**

**SOUTH GROUNDWATER CONTAMINATION PLUME
WEEKLY REPORT**

April 16, 1993

Part 1 - Alternate Water Supply:

The 60 day "Initial Testing Period" began on March 24, 1993. Water samples are being taken at the Albright and Wilson Americas (AWA) facility in accordance with the criteria established in the Part 1 Work Plan. Informal meetings with AWA representatives are planned to be held on April 23, May 10, and May 18 to discuss water supply system performance and agree on outstanding issues to be resolved. The 60 day "Initial Testing Period" will end on May 24, 1993.

Part 2 - Pumping and Discharge:

Construction Package 2B2 - The aeration facility blowers delivery date was delayed for two week. The delivery date for the blowers has been confirmed; the blowers will be delivered during the week of April 19, 1993. Temporary electrical power during the pump test is being arranged.

Construction of the Recovery Well Field (Package 2C) and Test Well (Package 2D) continues. Cleaning and grubbing on the CSX and Weber properties is essentially completed. The archaeological survey was completed on Delta Steel property. A written report on the survey is expected by April 16, 1993 (preliminary information shows that nothing of significance was found within the construction area). The installation of the test well and piezometers was scheduled to begin on April 16, 1993, and the 12 monitoring wells installation continue.