

7690

R-028-204.13

**ADDENDUM TO REVISION 3 OF THE REMOVAL ACTION 17 WORK  
PLAN**

05/31/96


DOE-0945-96  
DOE-FN        EPAS  
15  
ADDENDUM



## Department of Energy

Ohio Field Office  
Fernald Area Office

P. O. Box 538705  
Cincinnati, Ohio 45253-8705  
(513) 648-3155



MAY 31 1996

DOE-0945-96

Mr. James A. Saric, Remedial Project Director  
U.S. Environmental Protection Agency  
Region V - SRF-5J  
77 W. Jackson Blvd.  
Chicago, IL 60604-3590

Mr. Tom Schneider, Project Manager  
Ohio Environmental Protection Agency  
401 East 5th Street  
Dayton, OH 45402-2911

Dear Mr. Saric and Mr. Schneider:

### ADDENDUM TO REVISION 3 OF THE REMOVAL ACTION 17 WORK PLAN

Enclosed for your review and approval is the addendum to the Removal Action (RvA 17) Work Plan, Revision 3. This addendum provides enhanced detail for the soil and debris management approaches delineated in the Work Plan, as identified below:

Soil:

- 1) Identification of proposed staging areas for those soils generated by maintenance or construction activities prior to development of remedial action planning documents and intended for on-site disposal. This also includes a map showing the locations of the existing soil stockpiles. The location and size of interim stockpiles designated for future on-site disposal resulting from actions by specific operable units (OUs) will be identified on appropriate remedial design drawings along with a proposed schedule for removal; this will be included on the appropriate submittals to the Agencies for approval.
- 2) A soil tracking system based on the Site-Wide Information, Forecasting and Tracking System (SWIFTS), is described which will be utilized to support interim segregated storage, as well as manifesting, and direct placement in the On-Site Disposal Facility (OSDF).
- 3) A description of those documents which will supersede RvA 17 soils management requirements during remediation is included.


**Debris:**

- 4) The anticipated amount, location, and duration for interim storage of debris, by type from each D&D activity, is shown. This is based on the Debris-Waste-Soil Disposal Integrated Model. Validation of the model is currently underway.
- 5) A debris tracking system based on SWIFTS is described which will be utilized to support interim segregated storage, as well as manifesting and direct placement in the OSDF.
- 6) A description of those documents which will supersede RvA 17 debris management requirements during remediation is included.

Previously, verbal approval has been provided for open, bulk storage of certain categories of debris currently in roll-off boxes. This material is to be stored on the Plant 1 Pad. The site procedure for handling this material has been approved and a copy will be forwarded to you for information during the week of June 2, 1996.

If you or your staff have any questions, please contact Pete Yerace at (513) 648-3161.

Sincerely



Johnny W. Reising  
Fernald Remedial Action  
Project Manager

FN:Yerace

Enclosure: As Stated

## cc w/enc:

R. Nace, EM-423, GTN  
G. Jablonowski, USEPA-V, SRF-5J  
T. Schneider, OEPA-Dayton (3 Total)  
Manager, TPSS/DERR, OEPA-Columbus  
F. Bell, ATSDR  
D. Ward, GeoTrans  
R. Vandegrift, ODH  
S. McLellan, PRC  
AR Coordinator, FERMCO

## cc w/o att:

J. M. Sattler, DOE-FN  
P. J. Yerace, DOE-FN  
L. C. Goidell, FERMCO  
T. D. Hagen, FERMCO  
R. P. Heck, FERMCO  
S. M. Houser, FERMCO  
C. Little, FERMCO  
N. S. Weatherup, FERMCO

newly generated wastes. Systems modifications are being implemented that will also allow the database to track non-containerized bulk inventory (i.e., soils and debris) during remediation.

Key data entered into SWIFTS using the Project Waste Identification Document (PWID) for soil are identified in Table 1 below. The PWID is completed during the project planning stage, at which time anticipated waste types, categories, and quantities are identified.

**Table 1  
PWID Data to be Entered into SWIFTS**

1. PWID Cover Sheet:	2. PWID Part B (Soils):	3. Soil Profile MEF	4. Soil Sub-Area Source
Project Name	Soil Profile MEF Data (See column 3)	Profile MEF Number	Sub-Area Number
PWID ID Number	Soil Sub-Area Source (See column 4)	Description	1983 State Planar Coordinates
Project Soil Area (Areas 1 - 7; others as identified)	Generating OU	On-site disposal WAC acceptability (Y, N, U)	
Project Type (maintenance, construction)		Category Type (i.e. on-site/off-site)	

Upon actual generation of soils, a Soil Transport Routing Sheet (STRS) will be prepared by the generator (Figure 2). A STRS will be required for entry of soil into an interim stockpile. The STRS is anticipated to be used during remediation as a routing slip to transport soil from an interim stockpile or excavation site to the OSDF if/until superseded by the SEP. Receipt of soils at the destination (including the OSDF cell location, if applicable) would be processed in SWIFTS using information on the STRS.

A placement location in a soil stockpile will be defined in SWIFTS by unique identification (ID) numbers. The ID numbers will reference specific grid positions which will be defined by 1983 State Planar Coordinates. Volumes of soil will be cumulatively added to or subtracted from the placement locations as the material is contained and moved. Placement locations will be entered into the database as they are utilized in the field.

Key data elements from the original excavation will "follow" the soil as it is transported. These include the generating project, soil area and sub-area, generating operable unit, and soil profile. This information will be identified on the STRS. Each STRS will be identified by a unique serial number. Each placement location in SWIFTS will maintain a transaction history based upon this STRS serial number.

Figure 3 presents a flow diagram of the various stages of soil management for which a STRS is prepared. Points in time when information would be recorded on a STRS form may include: 1) complete a profile (i.e., soil characterization information) for future disposition, 2) identify the material for ultimate on-site or off-site disposal, and 3) identify a stockpile location, based on the disposition profile.

The schematic in Figure 4 contains the main elements that will be included in the new soil

## REMOVAL ACTION 17, REVISION 3 SOIL MANAGEMENT ADDENDUM

This addendum addresses the interim storage of soil from interim actions and site-wide maintenance activities. Those activities comprise construction, operation, remedial investigations, and repair work that is needed to maintain the FEMP, but is not directly related to remedial action. Remedial action planning documents identified later in this addendum will supersede RvA 17.

### Management of soil generated from maintenance activities

Maintenance activities, emergency actions, investigative-derived waste (IDW) soil currently contained in white metal boxes, and other minor construction activities that are not covered by a remedial design or remedial action work plan are anticipated to be performed as an interim activity and continue during remediation. Soil generated as a result of these maintenance activities will be managed under RvA17, Revision 3, as supplemented by this addendum until superseded by the approved Operable Unit 5 Site-wide Excavation Plan (SEP). Accordingly, excavated soil during the interim time-frame that exceeds the final remediation levels (FRLs) will be staged within one of the five existing stockpiles (based on the previous Category I and II descriptions defined in RvA17, Revision 2) using existing run-on/run-off controls. Soil generated from the above activities that are sufficiently characterized (per FEMP Waste Programs Management procedures) as lower than the On-Site Disposal Facility (OSDF) waste acceptance criteria (WAC) will be placed in existing stockpiles formerly known as Category I. If soil exceeds the OSDF WAC or is not sufficiently characterized, the material will be placed in the interim in existing stockpiles formerly known as Category II. A plan for dispositioning of the Category II soil piles will be included in the SEP. During the interim time-frame excavated soil from any of the above activities that is characterized as below the Operable Unit 5 FRL for that area may be used to backfill the associated excavation.

### Existing Soil Stockpile Locations

Currently, there are five primary existing soil stockpiles on-site (Figure 1). Although descriptions of stockpile contents are provided here and assumed to be correct, evaluation of stockpile media is underway. These stockpiles are designated as SP-1, SP-2, SP-3, SP-4, and SP-5. SP-2 is thought to consist of Category I soil but verification of the contents are pending. SP-3 and SP-5 consists of Category I soil; SP-3 also consists of a segregated stockpile of approximately 100 cubic yards of Category II soil. The SP-5 rubble pile consists of Category I soil. SP-4 consists of petroleum-contaminated soil from underground storage tank removal.

### Soil Tracking System and Manifesting

The FEMP Site-Wide Information, Forecasting and Tracking System (SWIFTS) database will be used to document movement of soil for interim segregated storage. This system is also being considered for manifesting, and direct placement into the OSDF during remediation. SWIFTS has been used successfully at the FEMP for tracking containerized legacy and

procedure. Compliance of soil to the on-site disposal Waste Acceptance Criteria (WAC) is indicated on the STRS by the generator. Only soils meeting the WAC will be acceptable for direct transport to the OSDF. Soil above the WAC will be evaluated using existing characterization information, such as, but not limited to, Remedial Investigation and Feasibility Study data, existing data from areal waste characterizations, and process knowledge.

#### Design Documents to Supersede RvA17

The Operable Unit 5 SEP and Integrated Remedial Design Packages (IRDPs) will supersede RvA17 when soil management activities are directed by remedial design. Disposition of soil from on-going maintenance activities will also be reviewed and revised, as needed, in the SEP. Section 4 of the Operable Unit 5 Remedial Design Work Plan describes the general content of these deliverables and the schedule of submittals. RvA17 will also be superseded by staging areas designated in the design packages of the other four operable units as part of their remedial action planning.

Staging areas for waste to be shipped off-site to a licensed commercial facility will be identified in the Operable Unit 1 Remedial Design Pre-final Design, Packages 1 and 2, which are currently under review by the agencies. Each of the remaining operable units will also identify staging area locations in their remedial design drawings.

Section I - Containerization

1. PWID ID # \_\_\_\_\_ 2. Container Inventory # \_\_\_\_\_

3. Container Type:  RO8  ISO  Top Load MB  B25  B12  Other: \_\_\_\_\_

4. Packaging Start Date: \_\_\_\_\_ Packaging Complete Date: \_\_\_\_\_

5. Soil Sub-area ID # \_\_\_\_\_

6. Soil Profile: \_\_\_\_\_ OSDF WAC Status for Profile:  Meets WAC  
 Does not meet WAC (a)  
 Not determined (a)

7. Certification Signature: (Project generation only, see note "b")

Name: \_\_\_\_\_ Signature: \_\_\_\_\_ Date: \_\_\_\_\_

Notes:

- a. To be placed in soil stockpile.
- b. Project certification not required for soils transported from interim stockpiles.

Section II Soil Destination and Volume

1. Destination:

Soil Stockpile  OSDF (direct)

Location: \_\_\_\_\_ Location: \_\_\_\_\_

2. Delivery Volume:

Amount: \_\_\_\_\_ Units: \_\_\_\_\_ Method: \_\_\_\_\_

3. Packaging Support Verification:

Name: \_\_\_\_\_ Signature: \_\_\_\_\_ Date: \_\_\_\_\_

Section III Soil Placement (line 1 (or) line 2)

1B. OSDF Receipt: OSDF Placement Location: \_\_\_\_\_

Name: \_\_\_\_\_ Signature: \_\_\_\_\_ Date: \_\_\_\_\_

2. Soil Stockpile Receipt:

Name: \_\_\_\_\_ Signature: \_\_\_\_\_ Date: \_\_\_\_\_

# Soil Generation & Management




Figure 3

# Soil/Debris Project Definition




Figure 4

### REMOVAL ACTION 17, REVISION 3 DEBRIS MANAGEMENT ADDENDUM

This addendum to the Removal Action 17 Work Plan, Revision 3, enhances the framework established in the Work Plan. It provides specific details on quantities, locations and duration of interim storage, the anticipated method of tracking debris, and the document roadmap for phasing into remedial action from the removal action (i.e., those documents which will supersede RvA 17).

#### Integrated Debris-Waste-Soil Model

The Integrated Debris-Waste-Soil Model was created to facilitate management of the various waste streams to be produced by each of the operable units during remediation. The model integrates debris generation from facility demolition, soil generation from excavation activities, OSDF construction, and legacy/nuclear/new generation waste management activities. The model consists of six modules: Model A - Debris Generation; Model B - Excavated Soil Generation; Model C - Non-Remediation Waste Disposition; Model D - On-Site Disposal, Storage, Staging, and Off-Site Shipping Calculation; Model E - Storage Location and Footprint Calculation; and Model F - On-Site Disposal Facility (OSDF) Lift Computation. Attachment 1 illustrates the relationships between these model modules within the overall model. The following discussions are intended to present selected results from use of the Integrated Debris-Waste-Soil Model that are pertinent to interim storage of debris and not to provide an extensive discussion of the model specifics.

One of the primary outputs from the model is the identification of the debris volumes which must be interim stored prior to the capability of the OSDF to receive debris. The model provides projected quantities on a quarterly basis for debris for each of the debris categories, identifies debris container requirements, identifies debris to be placed into interim storage by location of storage, and the quantities and timing of debris placement in the OSDF. The quantities of debris generated, the amount placed in the OSDF, or in interim storage, and the duration debris is in storage is a function of facility demolition, soil excavation, and off-site shipment of wastes.

The model identifies four potential debris storage locations, presented here in descending order of preferred usage: Plant 1 Pad, Plant 7 Slab, Plant 4 Slab, and Plant 8 Pad. Attachment 2 illustrates the Model E output for the Plant 1 Pad using the current D&D schedule associated with the accelerated remediation plan (Attachment 3). The output demonstrates that Plant 1 Pad usage for interim storage of debris will peak during fiscal years 1997 and 1998 and will be discontinued in advance of the excavation of the pad scheduled in fiscal year 1999. After the removal of the Plant 1 Pad as part of Area 3 soils excavation, the Plant 7 and Plant 4 Slabs (Attachments 4 & 5, respectively) would be utilized for the small amounts of debris slated for interim storage. Both facilities would have stored debris dispositioned prior to fiscal year 2002. The model predicts that the Plant 8 Pad would not be required to support debris storage. These model results rely heavily on a number of funding and project interrelation assumptions.

Attachments 6 and 7 provide examples of numerical output from Model D. Attachment 6 illustrates how soil availability by period influences the placement of debris in the OSDF. Debris is accumulated prior to the availability of soils for placement and is thereafter accumulated only in periods of inactivity at the OSDF, such as winter shutdowns.

Attachment 7 illustrates the usage of containers for debris which will require containerized storage. It also identifies the quarterly generation rates for debris which will be eligible for bulk open storage.

The model will be updated periodically to incorporate actual inventory and changes in remediation plans.

### Debris Tracking

As debris is generated from decontamination and dismantlement (D&D) projects it may be stored for on-site disposal (container storage or interim debris piles), transported directly to the OSDF, or shipped to an off-site disposal facility. SWIFTS is the current containerized waste tracking system utilized at the FEMP that will be modified to incorporate the management of stockpiled debris (non-containerized material/debris).

The debris will be placed into a container for transport to interim storage areas (for on-site disposal) typically except for the following: Category A, Accessible Metals, will be placed on the project pad from which the waste was generated; Category G, Non-Regulated Asbestos Containing Materials, transit walls and roofs, will be palletized and wrapped for interim on-site storage and disposal. The remainder of the categories representing on-site disposal will be placed into boxes and transported to on-site interim storage areas for storage as depicted in Removal Action 17 Work Plan, Revision 3.

Each box will be weighed as it is taken to the interim storage area for bulk or container storage or directly to the OSDF for disposal. These boxes will be tracked in SWIFTS as current containerized waste. At this point, the boxes may be placed into a container storage area or, if eligible, unloaded onto the proper debris bulk storage pile. Bulk storage will be governed by specific procedures to assure material characterization data remain relevant. Bulk piles will be stored within limited access compounds to assure only materials meeting OSDF waste acceptance criteria are placed. This approach also facilitates safeguard of worker exposures to physical hazards.

The boxes that are unloaded will be returned to a project for reuse. Each interim debris pile will have a unique identifier within SWIFTS into which the net weight of the debris added to it will be tracked. SWIFTS will be capable of reporting, at any given time, the weight and volume estimate of debris in a particular interim debris pile and the project from which the debris was generated.

To support the above description of how debris will be tracked, a "Debris Transport Routing Sheet" will be utilized by field personnel to accompany each container that is filled. The routing sheet directs the transport of the debris to either interim storage (container staging or interim debris pile) or directly to the OSDF. Signature lines are on the routing sheet for certification from the project, packaging support verification, interim storage receipt, and OSDF receipt. The routing sheet is a new streamlined process for debris generated for off-site shipment.


Documents to Supersede RvA 17

- Interim storage of debris to be generated during the OU3 interim remedial action currently falls within the scope of the OU3 Record of Decision for Interim Remedial Action (IROD), which will become part of the OU3 ROD for Final Remedial Action. Any debris generated from the interim remedial action that requires storage prior to approval of the OU3 Integrated Remedial Design/Remedial Action (RD/RA) Work Plan (WP) will be managed in accordance with the debris management criteria/requirements discussed in Removal Action 17 Work Plan, Revision 3 (including this addendum to RvA 17), and the appropriate complex-specific Implementation Plans. Once the OU3 Integrated RD/RA WP is approved, the debris management strategy and requirements of RvA 17 will be superseded by the OU3 RD/RA WP.

The complex-specific Implementation Plans which have been approved to date include: Building 4A; Plant 1 - Phase I; and High and Low Nitrate Tanks. The debris generated as a result of the interim remedial action which requires storage will be managed in accordance with RvA 17 and this addendum. Additional Implementation Plans which may be submitted prior to the approval of the OU3 Integrated RD/RA Work Plan include the Boiler Plant/Water Plant, Thorium/Plant 9, and Tank Farm Complexes. These Implementation Plans will contain the relevant debris management information including quantities to be stored, specific storage locations, and duration of storage.


The OU3 Integrated RD/RA WP will incorporate the framework of the debris management strategy/requirements of RvA 17 and supersede RvA 17. It is anticipated that Implementation Plans submitted after approval of the RD/RA WP will be streamlined in nature and summarize debris management strategies already identified in the RD/RA WP.

# DEBRIS-WASTE-SOIL DISPOSAL INTEGRATED MODEL



13

06921



11

Plot Date 14MAY96  
 Date Date 10OCT95  
 Project Start 10OCT95  
 Project Finish 3FEB05

Activity Bar Only Dates  
 Critical Activity  
 Program Bar  
 Situational Log Activity

LNH2

**ACCELERATED CASE BASELINE  
 SCHEDULE FOR OPERABLE UNIT 3  
 DISMANTLEMENT**


Sheet 1 of 1

Date	Revision	Checked	Approved

# TABLE 1, MODEL E - WASTE MANAGEMENT / CONSTRUCTION PLANT 4 PAD AREA USAGE

10 YEAR PLAN, REV. 2a - 05/22/96


## SQUARE FOOTAGE UTILIZED



SF Used by W.M.
  SF Used by Const
  SF Unused

# TABLE 1, MODEL E - WASTE MANAGEMENT/ CONSTRUCTION PLANT 7 PAD AREA USAGE 10 YEAR PLAN, REV. 2a - 05/22/96

## SQUARE FOOTAGE UTILIZED




SF Used by W.M.
  SF Used by Const
  SF Unused

# TABLE 1, MODEL E - WASTE MANAGEMENT / CONSTRUCTION PLANT 8 PAD AREA USAGE

10 YEAR PLAN, REV. 2a - 05/22/96

## SQUARE FOOTAGE UTILIZED




SF Used by W.M.
  SF Used by Const
  SF Unused

# TABLE 1, MODEL E - WASTE MANAGEMENT/ CONSTRUCTION PLANT 1 PAD AREA USAGE

10 YEAR PLAN, REV. 2a - 05/22/96

## SQUARE FOOTAGE UTILIZED



SF Used by W.M.
  SF Used by Const
  SF Unused

Model D Section I Part A - Onsite Construction Debris Storage and Placement  
 Scenario: 10 Year Plan Rev2a  
 5-15-96

1000 Compacted Cubic Yards

FY	Qtr	Soil	Soil for	3 to 1 Ratio		Soil not	Debris	Debris in	Total	Amount	Debris in
		Excavated	Select Use	Soil Avail for Debris	Capacity	Used with Debris	Generated This Period	Storage Beginning Period	Debris Avail for Placement	Debris Placed	Storage Ending Period
1995	1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	3	0.0	0.0	0.0	0.0	0.0	0.8	0.0	0.9	0.0	0.9
	4	0.0	0.0	0.0	0.0	0.0	2.9	0.9	3.7	0.0	3.7
1996	1	0.0	0.0	0.0	0.0	0.0	0.7	3.7	4.5	0.0	4.5
	2	0.0	0.0	0.0	0.0	0.0	0.8	4.5	5.3	0.0	5.3
	3	0.0	0.0	0.0	0.0	0.0	2.1	5.3	7.3	0.0	7.3
	4	0.0	0.0	0.0	0.0	0.0	2.1	7.3	9.5	0.0	9.5
1997	1	0.0	0.0	0.0	0.0	0.0	1.1	9.5	10.6	0.0	10.6
	2	0.0	0.0	0.0	0.0	0.0	0.9	10.6	11.5	0.0	11.5
	3	0.0	0.0	0.0	0.0	0.0	5.9	11.5	17.4	0.0	17.4
	4	33.0	24.3	8.7	2.9	0.0	13.3	17.4	30.7	2.9	27.8
1998	1	133.9	35.6	98.3	32.8	0.0	11.9	27.8	39.6	32.8	6.9
	2	50.5	4.3	46.2	15.4	0.0	8.8	6.9	15.6	15.4	0.2
	3	95.3	11.1	72.4	24.1	11.7	12.1	0.2	12.4	12.4	0.0
	4	104.1	17.0	72.4	24.1	14.7	9.5	0.0	9.5	9.5	0.0
1999	1	69.4	30.1	36.2	12.1	3.1	9.0	0.0	9.0	9.0	0.0
	2	3.0	5.8	(2.8)	(0.9)	0.0	8.7	0.0	8.7	(0.9)	9.7
	3	80.2	12.7	67.5	22.5	0.0	13.1	9.7	22.7	22.5	0.2
	4	80.2	10.0	63.1	21.0	7.1	13.7	0.2	14.0	14.0	0.0
2000	1	53.8	2.5	51.0	17.0	0.0	19.9	0.0	19.9	17.0	2.8
	2	26.7	7.4	19.3	6.4	0.0	16.6	2.8	19.5	6.4	13.1
	3	80.2	23.9	56.3	18.8	0.0	15.2	13.1	28.3	18.8	9.5
	4	61.3	12.0	49.3	16.4	0.0	14.1	9.5	23.6	16.4	7.2
2001	1	40.9	8.2	32.7	10.9	0.0	12.0	7.2	19.2	10.9	8.2
	2	20.5	0.8	19.6	6.5	0.0	10.2	8.2	18.5	6.5	11.9
	3	116.7	18.2	85.7	28.6	12.8	3.8	11.9	15.8	15.8	0.0
	4	90.5	26.4	57.4	19.1	6.8	12.4	0.0	12.4	12.4	0.0
2002	1	60.4	9.9	50.3	16.8	0.2	16.5	0.0	16.5	16.5	0.0
	2	30.3	7.8	22.5	7.5	0.0	9.3	0.0	9.3	7.5	1.8
	3	127.2	12.2	98.0	32.7	16.9	13.9	1.8	15.8	15.8	0.0
	4	161.9	43.0	99.6	31.2	19.4	13.8	0.0	13.8	13.8	0.0
2003	1	108.0	17.8	79.9	26.6	10.3	16.3	0.0	16.3	16.3	0.0
	2	41.8	1.7	36.8	12.3	3.3	9.0	0.0	9.0	9.0	0.0
	3	180.7	44.1	109.3	36.4	27.3	9.1	0.0	9.1	9.1	0.0
	4	168.5	30.2	103.7	34.6	34.6	0.0	0.0	0.0	0.0	0.0
2004	1	112.4	31.5	60.7	20.2	20.2	0.0	0.0	0.0	0.0	0.0
	2	56.3	7.6	36.5	12.2	12.2	0.0	0.0	0.0	0.0	0.0
	3	147.1	17.6	101.6	33.9	27.8	6.1	0.0	6.1	6.1	0.0
	4	60.9	8.3	52.7	17.6	0.0	17.6	0.0	17.6	17.6	0.0
2005	1	40.7	11.0	29.7	9.9	0.0	9.9	0.0	9.9	9.9	0.0
	2	20.4	1.7	18.7	6.2	0.0	6.2	0.0	6.2	6.2	0.0
	3	34.8	20.2	12.8	4.3	1.7	2.6	0.0	2.6	2.6	0.0
	4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0

bl

0692

Model D Section I Table 2 - Containerized and Open Construction Debris Storage Requirements  
 Scenario: 10 Year Plan Rev2a  
 5-15-96


FY	qt	Total					Open CY
		SWMB	LWMB	ISO	ROB	Pallet	
1995	1	0.0	0.0	0.0	0.0	0.0	0
	2	0.0	0.0	1.2	0.0	0.0	0
	3	33.4	1.8	1.8	2.1	0.0	609
	4	118.3	6.5	0.0	7.5	8.6	2,157
1996	1	28.3	1.6	0.7	1.8	13.6	516
	2	0.0	0.1	7.9	11.8	8.9	625
	3	0.0	2.5	1.4	20.1	14.8	1,808
	4	0.0	2.6	2.3	20.3	17.9	1,828
1997	1	0.0	0.4	2.8	13.0	30.5	2,441
	2	0.0	0.1	5.0	11.5	2.7	2,625
	3	0.0	3.2	4.3	16.7	15.2	5,282
	4	0.0	5.0	4.9	22.3	18.4	7,619
1998	1	0.0	5.8	3.7	29.1	4.9	5,522
	2	0.0	3.3	14.2	19.5	34.5	3,524
	3	0.0	9.6	4.6	28.5	31.1	6,432
	4	0.0	8.3	5.7	32.2	19.2	5,179
1999	1	0.0	11.0	9.3	25.0	13.9	7,818
	2	0.0	10.4	2.9	30.2	45.6	8,656
	3	9.0	0.8	5.0	19.4	23.9	10,903
	4	9.1	3.8	12.2	21.8	0.0	12,459
2000	1	9.1	19.9	5.2	34.6	0.0	20,280
	2	10.7	17.8	3.2	37.4	0.5	23,932
	3	15.4	5.6	8.5	23.1	35.0	13,239
	4	9.1	7.7	7.9	29.1	59.1	15,225
2001	1	9.1	4.1	4.2	25.9	21.1	12,758
	2	0.0	2.5	5.6	18.1	44.2	5,306
	3	0.0	0.0	1.8	11.5	29.6	6,178
	4	34.7	2.2	16.2	38.0	2.6	12,220
2002	1	34.7	3.4	3.1	71.3	0.0	16,400
	2	34.0	0.8	4.9	11.9	0.0	10,817
	3	34.3	0.8	2.3	12.0	1.0	14,254
	4	34.7	0.8	2.7	12.1	29.8	14,514
2003	1	34.7	0.8	1.4	12.1	32.3	17,325
	2	34.0	0.8	1.3	11.9	37.7	9,449
	3	34.3	0.8	1.3	12.0	0.0	9,554
	4	0.0	0.0	0.0	0.0	0.0	0
2004	1	0.0	0.0	0.0	0.0	0.0	0
	2	0.0	0.0	0.0	0.0	0.0	0
	3	10.5	0.2	0.1	0.9	0.0	6,308
	4	31.5	0.6	0.2	2.8	0.0	18,822
2005	1	31.3	0.6	0.2	2.8	0.0	18,753
	2	0.0	0.0	0.0	0.0	0.0	0
	3	0.0	0.0	0.0	0.0	0.0	0
	4	0.0	0.0	0.0	0.0	0.0	0

20

1000

FOR INFORMATION ONLY

STATE OF OHIO NORTH (NAD 83)



FEMP SITE IDENTIFICATION

134-4 TENSION SUPPORT STRUCTURE #4	224 GAS METER BLDG.
134-5 TENSION SUPPORT STRUCTURE #5	225 STORM SEWER LIFT STATION
134-6 TENSION SUPPORT STRUCTURE #6	226 SCALE HOUSE & WEIGH SCALE
134-7 TENSION SUPPORT STRUCTURE #7	227 UTILITY TROUGH TO PIT AREA
134-8 TENSION SUPPORT STRUCTURE #8	228 MAIN GAS METER
134-9 TENSION SUPPORT STRUCTURE #9	229 METEOROLOGICAL TOWER
134-10 TENSION SUPPORT STRUCTURE #10	230 RADIATION MONITORING HOUSE
134-11 TENSION SUPPORT STRUCTURE #11	231 RADIATION MONITORING HOUSE
134-12 TENSION SUPPORT STRUCTURE #12	232 RADIATION MONITORING HOUSE
134-13 TENSION SUPPORT STRUCTURE #13	233 RADIATION MONITORING HOUSE
134-14 TENSION SUPPORT STRUCTURE #14	234 RADIATION MONITORING HOUSE
134-15 TENSION SUPPORT STRUCTURE #15	235 RADIATION MONITORING HOUSE
134-16 TENSION SUPPORT STRUCTURE #16	236 RADIATION MONITORING HOUSE
134-17 TENSION SUPPORT STRUCTURE #17	237 RADIATION MONITORING HOUSE
134-18 TENSION SUPPORT STRUCTURE #18	238 RADIATION MONITORING HOUSE
134-19 TENSION SUPPORT STRUCTURE #19	239 RADIATION MONITORING HOUSE
134-20 TENSION SUPPORT STRUCTURE #20	240 RADIATION MONITORING HOUSE
134-21 TENSION SUPPORT STRUCTURE #21	241 RADIATION MONITORING HOUSE
134-22 TENSION SUPPORT STRUCTURE #22	242 RADIATION MONITORING HOUSE
134-23 TENSION SUPPORT STRUCTURE #23	243 RADIATION MONITORING HOUSE
134-24 TENSION SUPPORT STRUCTURE #24	244 RADIATION MONITORING HOUSE
134-25 TENSION SUPPORT STRUCTURE #25	245 RADIATION MONITORING HOUSE
134-26 TENSION SUPPORT STRUCTURE #26	246 RADIATION MONITORING HOUSE
134-27 TENSION SUPPORT STRUCTURE #27	247 RADIATION MONITORING HOUSE
134-28 TENSION SUPPORT STRUCTURE #28	248 RADIATION MONITORING HOUSE
134-29 TENSION SUPPORT STRUCTURE #29	249 RADIATION MONITORING HOUSE
134-30 TENSION SUPPORT STRUCTURE #30	250 RADIATION MONITORING HOUSE
134-31 TENSION SUPPORT STRUCTURE #31	251 RADIATION MONITORING HOUSE
134-32 TENSION SUPPORT STRUCTURE #32	252 RADIATION MONITORING HOUSE
134-33 TENSION SUPPORT STRUCTURE #33	253 RADIATION MONITORING HOUSE
134-34 TENSION SUPPORT STRUCTURE #34	254 RADIATION MONITORING HOUSE
134-35 TENSION SUPPORT STRUCTURE #35	255 RADIATION MONITORING HOUSE
134-36 TENSION SUPPORT STRUCTURE #36	256 RADIATION MONITORING HOUSE
134-37 TENSION SUPPORT STRUCTURE #37	257 RADIATION MONITORING HOUSE
134-38 TENSION SUPPORT STRUCTURE #38	258 RADIATION MONITORING HOUSE
134-39 TENSION SUPPORT STRUCTURE #39	259 RADIATION MONITORING HOUSE
134-40 TENSION SUPPORT STRUCTURE #40	260 RADIATION MONITORING HOUSE
134-41 TENSION SUPPORT STRUCTURE #41	261 RADIATION MONITORING HOUSE
134-42 TENSION SUPPORT STRUCTURE #42	262 RADIATION MONITORING HOUSE
134-43 TENSION SUPPORT STRUCTURE #43	263 RADIATION MONITORING HOUSE
134-44 TENSION SUPPORT STRUCTURE #44	264 RADIATION MONITORING HOUSE
134-45 TENSION SUPPORT STRUCTURE #45	265 RADIATION MONITORING HOUSE
134-46 TENSION SUPPORT STRUCTURE #46	266 RADIATION MONITORING HOUSE
134-47 TENSION SUPPORT STRUCTURE #47	267 RADIATION MONITORING HOUSE
134-48 TENSION SUPPORT STRUCTURE #48	268 RADIATION MONITORING HOUSE
134-49 TENSION SUPPORT STRUCTURE #49	269 RADIATION MONITORING HOUSE
134-50 TENSION SUPPORT STRUCTURE #50	270 RADIATION MONITORING HOUSE
134-51 TENSION SUPPORT STRUCTURE #51	271 RADIATION MONITORING HOUSE
134-52 TENSION SUPPORT STRUCTURE #52	272 RADIATION MONITORING HOUSE
134-53 TENSION SUPPORT STRUCTURE #53	273 RADIATION MONITORING HOUSE
134-54 TENSION SUPPORT STRUCTURE #54	274 RADIATION MONITORING HOUSE
134-55 TENSION SUPPORT STRUCTURE #55	275 RADIATION MONITORING HOUSE
134-56 TENSION SUPPORT STRUCTURE #56	276 RADIATION MONITORING HOUSE
134-57 TENSION SUPPORT STRUCTURE #57	277 RADIATION MONITORING HOUSE
134-58 TENSION SUPPORT STRUCTURE #58	278 RADIATION MONITORING HOUSE
134-59 TENSION SUPPORT STRUCTURE #59	279 RADIATION MONITORING HOUSE
134-60 TENSION SUPPORT STRUCTURE #60	280 RADIATION MONITORING HOUSE
134-61 TENSION SUPPORT STRUCTURE #61	281 RADIATION MONITORING HOUSE
134-62 TENSION SUPPORT STRUCTURE #62	282 RADIATION MONITORING HOUSE
134-63 TENSION SUPPORT STRUCTURE #63	283 RADIATION MONITORING HOUSE
134-64 TENSION SUPPORT STRUCTURE #64	284 RADIATION MONITORING HOUSE
134-65 TENSION SUPPORT STRUCTURE #65	285 RADIATION MONITORING HOUSE
134-66 TENSION SUPPORT STRUCTURE #66	286 RADIATION MONITORING HOUSE
134-67 TENSION SUPPORT STRUCTURE #67	287 RADIATION MONITORING HOUSE
134-68 TENSION SUPPORT STRUCTURE #68	288 RADIATION MONITORING HOUSE
134-69 TENSION SUPPORT STRUCTURE #69	289 RADIATION MONITORING HOUSE
134-70 TENSION SUPPORT STRUCTURE #70	290 RADIATION MONITORING HOUSE
134-71 TENSION SUPPORT STRUCTURE #71	291 RADIATION MONITORING HOUSE
134-72 TENSION SUPPORT STRUCTURE #72	292 RADIATION MONITORING HOUSE
134-73 TENSION SUPPORT STRUCTURE #73	293 RADIATION MONITORING HOUSE
134-74 TENSION SUPPORT STRUCTURE #74	294 RADIATION MONITORING HOUSE
134-75 TENSION SUPPORT STRUCTURE #75	295 RADIATION MONITORING HOUSE
134-76 TENSION SUPPORT STRUCTURE #76	296 RADIATION MONITORING HOUSE
134-77 TENSION SUPPORT STRUCTURE #77	297 RADIATION MONITORING HOUSE
134-78 TENSION SUPPORT STRUCTURE #78	298 RADIATION MONITORING HOUSE
134-79 TENSION SUPPORT STRUCTURE #79	299 RADIATION MONITORING HOUSE
134-80 TENSION SUPPORT STRUCTURE #80	300 RADIATION MONITORING HOUSE
134-81 TENSION SUPPORT STRUCTURE #81	301 RADIATION MONITORING HOUSE
134-82 TENSION SUPPORT STRUCTURE #82	302 RADIATION MONITORING HOUSE
134-83 TENSION SUPPORT STRUCTURE #83	303 RADIATION MONITORING HOUSE
134-84 TENSION SUPPORT STRUCTURE #84	304 RADIATION MONITORING HOUSE
134-85 TENSION SUPPORT STRUCTURE #85	305 RADIATION MONITORING HOUSE
134-86 TENSION SUPPORT STRUCTURE #86	306 RADIATION MONITORING HOUSE
134-87 TENSION SUPPORT STRUCTURE #87	307 RADIATION MONITORING HOUSE
134-88 TENSION SUPPORT STRUCTURE #88	308 RADIATION MONITORING HOUSE
134-89 TENSION SUPPORT STRUCTURE #89	309 RADIATION MONITORING HOUSE
134-90 TENSION SUPPORT STRUCTURE #90	310 RADIATION MONITORING HOUSE
134-91 TENSION SUPPORT STRUCTURE #91	311 RADIATION MONITORING HOUSE
134-92 TENSION SUPPORT STRUCTURE #92	312 RADIATION MONITORING HOUSE
134-93 TENSION SUPPORT STRUCTURE #93	313 RADIATION MONITORING HOUSE
134-94 TENSION SUPPORT STRUCTURE #94	314 RADIATION MONITORING HOUSE
134-95 TENSION SUPPORT STRUCTURE #95	315 RADIATION MONITORING HOUSE
134-96 TENSION SUPPORT STRUCTURE #96	316 RADIATION MONITORING HOUSE
134-97 TENSION SUPPORT STRUCTURE #97	317 RADIATION MONITORING HOUSE
134-98 TENSION SUPPORT STRUCTURE #98	318 RADIATION MONITORING HOUSE
134-99 TENSION SUPPORT STRUCTURE #99	319 RADIATION MONITORING HOUSE
134-100 TENSION SUPPORT STRUCTURE #100	320 RADIATION MONITORING HOUSE

LEGEND

SYMBOL	TITLE	SYMBOL	TITLE
	WASTE HAUL ROAD - NEW SURFACE		RA-WORK PLAN GRADING PROJECT INITIAL AREA
	WASTE HAUL ROAD - GRAVEL SURFACE		RA-WORK PLAN GRADING PROJECT CONTINGENCY AREA
	EXISTING GRAVEL ROAD -		SOIL PILE AREA (SP1 -- SP5)
	UPGRADED GRAVEL ROAD -		RCRA CHARACTERISTIC SOIL AREAS (SUMP PUMP, AREA NEAR KC-2 WHSE, TRAP RANGE, FILL MTL WEST OF SILOS, SCRAP METAL PILE AREA & AREA NORTH OF MAINT BLDG)
	NEW GRAVEL ROAD -		
	NEW ENTRANCE ROAD (BIT. PAVE.)-		
	PHASE II ENTRANCE ROAD (BIT. PAVE.)-		
	EXISTING PAVED ROADWAY -		
	EXISTING PAVED ROADWAY -		
	RAIL (OU 1)		

PROPOSED DISPOSAL FACILITY CONSTRUCTION AND BUILDING D&D ACTIVITIES

DATE	DATE
1995	2001
1996	2002
1997	2003
1998	2004
1999	2005
2000	

NOTE: ON-SITE DISPOSAL FACILITY COLOR SCHEME REFERS TO CONSTRUCTION OF CELL LINERS ONLY

DATES = CONSTRUCTION START DATE

FOR INFORMATION ONLY

THESE DESIGNS MAY BE MODIFIED ONLY BY THE GUIDELINES DICTATED IN THE SITE PROCEDURE ED-12-5005 "LAND USE AUTHORITY"

<p>NOTE: FERMCO C.A.D. DRAWING NOT TO BE REVISED MANUALLY</p>		<p>PERFORMANCE GRADE 1 2 3 4 5 BY D. G. LINSFORD DATE 10/12/95</p>	<p>APPROVALS</p> <table border="1"> <tr><td>REAL PROPERTY</td><td>B. J. DRAVLAND</td><td>10/11/95</td><td>SAFETY ENG.</td></tr> <tr><td>CIVIL &amp; STR.</td><td></td><td></td><td>MAINTENANCE</td></tr> <tr><td>ELECTRICAL</td><td></td><td></td><td>Q.A.</td></tr> <tr><td>ENGINEER</td><td></td><td></td><td>FIRE PROTECT.</td><td>S. J. WENZEL</td><td>10/10/95</td></tr> <tr><td>INSTRUMENT</td><td></td><td></td><td>WASTE MNG.</td><td>G.L.H./M.L.WEST</td><td>10/10/95</td></tr> <tr><td>MECHANICAL</td><td></td><td></td><td>SECURITY</td><td></td><td></td></tr> <tr><td>E.E.T.</td><td>H. ROBERTSON</td><td>10/09/95</td><td>CRU</td><td></td><td></td></tr> <tr><td>CHECKED</td><td>P. PATEL</td><td>10/12/95</td><td>SITE INTEGRATION</td><td>G. J. KREGER</td><td>10/10/95</td></tr> <tr><td>APPROVED</td><td>R. P. HECK</td><td>10/10/95</td><td>CADD</td><td>G. E. PAUL</td><td>10/10/95</td></tr> </table>	REAL PROPERTY	B. J. DRAVLAND	10/11/95	SAFETY ENG.	CIVIL & STR.			MAINTENANCE	ELECTRICAL			Q.A.	ENGINEER			FIRE PROTECT.	S. J. WENZEL	10/10/95	INSTRUMENT			WASTE MNG.	G.L.H./M.L.WEST	10/10/95	MECHANICAL			SECURITY			E.E.T.	H. ROBERTSON	10/09/95	CRU			CHECKED	P. PATEL	10/12/95	SITE INTEGRATION	G. J. KREGER	10/10/95	APPROVED	R. P. HECK	10/10/95	CADD	G. E. PAUL	10/10/95	<p>FERNALD ENVIRONMENTAL RESTORATION MANAGEMENT CORPORATION</p> <p>Environmental Management Project</p> <p>U.S. DEPARTMENT OF ENERGY</p>	<p>LAND USE AUTHORITY MASTER PLOT OVERALL PLAN</p> <p>21</p> <p>00X-5500-X-02042 2</p>
REAL PROPERTY	B. J. DRAVLAND	10/11/95	SAFETY ENG.																																																		
CIVIL & STR.			MAINTENANCE																																																		
ELECTRICAL			Q.A.																																																		
ENGINEER			FIRE PROTECT.	S. J. WENZEL	10/10/95																																																
INSTRUMENT			WASTE MNG.	G.L.H./M.L.WEST	10/10/95																																																
MECHANICAL			SECURITY																																																		
E.E.T.	H. ROBERTSON	10/09/95	CRU																																																		
CHECKED	P. PATEL	10/12/95	SITE INTEGRATION	G. J. KREGER	10/10/95																																																
APPROVED	R. P. HECK	10/10/95	CADD	G. E. PAUL	10/10/95																																																
NO.	REVISIONS	DATE	DWN. BY	APPD.	REF. DWG. NO.	<p>RES 2567/P099 TASK 14</p> <p>DATE 10-03-95</p> <p>DRAWN BOB MOGLNICKI</p>	<p>FILE NAME: /MODEL/FFCSMAP.DGN</p>																																														