

7795

G-000-1013.155

**FERNALD CITIZENS TASK FORCE - QUARTERLY MEETING
ANNOUNCEMENT AND DRAFT AGENDA FOR SEPTEMBER 28, 1996
MEETING AND FERNALD MONTHLY PROGRESS SUMMARY JULY 1996**

08/08/96

**TASK FORCE TASK FORCE
5
ANNOUNCEMENT**



QUARTERLY MEETING AGENDA (DRAFT 8/8/96)

September 28, 1996

Alpha Building, 10967 Hamilton-Cleves Highway, Harrison, OH

8:00 a.m.	Continental Breakfast (optional)
8:30	Call to Order
8:30 - 8:45	Chair's Remarks and New Business
8:45 - 9:15	Committee Chairs Reports
9:15 - 9:25	Report on FERMCO/Labor Initiatives
9:25 - 9:35	Report on Progress Toward Task Force Recommendations
9:35 - 9:50	Site Development Map for CRO
9:50 -10:15	Overview of Contaminant Screening Process
10:15 -10:30	Break
10:30 -11:15	Review of Comments on IEMP
11:15 -12:00	Discuss Proposed Changes to Silo 3 Remediation
12:00 -12:15	Task Force Planning Issues
12:15 -12:30	Opportunity for Public Input
12:30 p.m.	Adjourn

**FERNALD MONTHLY
PROGRESS SUMMARY
July 1996**

The following represents a summary of major accomplishments at Fernald by Operable Unit. Please contact Terry Hagen at 513-648-5261 or Tisha Patton at 513-648-5277 for any additional information.

OPERABLE UNIT 1

July 1996

- Enforceable Milestones
 - None

- Major Work Initiated/Completed
 - Continued Site Prep Activities
 - Submitted Alternative Remedial Action Subcontracting Approach (ARASA) Statement of Work (SOW) for the Waste Pits Remedial Action Project (OU1) to Agencies on June 28, 1996, for review and comment; replies requested by August 2, 1996. (NOTE: This item should have appeared on our June Monthly Progress Summary)
 - Submitted a Draft Request for Proposal (RFP) for the remediation of the OU1 Waste Pit Area to potential offerors on July 18, 1996, for review and comment

August 1996 (Anticipated)

- Enforceable Milestones
 - Issue Draft RA Work Plan for DOE review

- Major Work to be Initiated/Completed
 - Continue Site Prep Activities
 - Review comments from Agencies on ARASA SOW
 - Review comments from potential offerors on ARASA RFP
 - Issue RFP for On-Site Rail Upgrades

OPERABLE UNIT 2

July 1996

- Enforceable Milestones
 - Submitted Area 1, Phase 1 Work Plan to Agencies on July 17, 1996

- Major Work Initiated/Completed
 - Completed construction of the OSDF Test Pad on July 3, 1996
Monitoring of the permeability of the test pad will continue through August
 - Completed Exploratory Trenching in East Field on July 17, 1996
Trenching was conducted to address the concern that groundwater in the till may adversely impact OSDF construction activities; it demonstrated that the groundwater in the till will not impact OSDF construction activities

August 1996 (Anticipated)

- Enforceable Milestones
 - Submit Final Design of Primary Waste Haul Road and Relocated North Entrance Road to Agencies
 - Submit Final Remedial Action Work Plan for Primary Waste Haul Road and Relocated North Entrance Road to Agencies
- Major Work to be Initiated/Completed
 - Decommission Test Pad following completion of ongoing permeability monitoring

OPERABLE UNIT 3

July 1996

- Enforceable Milestones
 - USEPA approved the draft Record of Decision for Operable Unit 3 on July 29, 1996 with minor comments; the ROD was submitted on June 27, 1996, almost a month ahead of the actual ACA milestone date of July 25, 1996
- Major Work Initiated/Completed
 - Safe Shutdown
 - Continued removal of holdup material in Plant 5
 - Initiated line draining in Plant 2/3
 - Continued Safe Shutdown planning for Plant 2/3
 - D&D
 - Removed Plant 4 exterior siding
 - Continued activities in Plant 1
 - Continued Boiler Plant/Water Plant design work

August 1996 (Anticipated)

- Enforceable Milestones
 - Submit Final ROD for OU3
- Major Work to be Initiated/Completed
 - Safe Shutdown
 - Continue removal of holdup material in Plant 5
 - Continue line draining in Plant 2/3
 - Complete Safe Shutdown planning for Plant 2/3
 - D&D
 - Continue activities in Plant 4; implosion anticipated
 - Continue activities in Plant 1
 - Complete Boiler Plant/Water Plant design; begin preparation of implementation plan

OPERABLE UNIT 4

July 1996

- Enforceable Milestones
 - None

- Major Work Initiated/Completed
 - Completed Campaign 1, Part 1 (Melter Operability) and Part 2 (Synchronize Gem Machine/Melter Testing) on July 24, 1996
 - Initiated Campaign 1, Part 3 (Maximum Continuous Melter Operation) on July 25, 1996
 - Issued Draft Final Evaluation of Silo 3 Alternatives Report to DOE-FN on June 28, 1996
 - Issued Draft Final Evaluation of Silo 3 Alternatives Report to Agencies on July 10, 1996; document made available to the public on July 12, 1996
 - Received comments from Agencies on Silo Superstructures Pre-Final Design on July 1, 1996; comment resolution initiated on July 2, 1996
 - Transmitted responses to comments from Agencies on the Silo Superstructure Pre-Final Design to DOE on July 16, 1996

August 1996 (Anticipated)

- Enforceable Milestones
 - None
- Major Work to be Initiated/Completed
 - Issue Fact Sheet discussing Silo 3 Alternatives to Stakeholders
 - Hold Public Workshop to discuss Silo 3 Alternatives with Stakeholders; scheduled for August 20, 1996, 7:00 p.m. at the Alpha Building
 - Issue Draft Explanation of Significant Differences document for Silo 3 Residues to DOE; the ESD is intended to modify the Record of Decision and change the selected remedy from Vitrification to Solidification/Stabilization for Silo 3 Residues

OPERABLE UNIT 5

July 1996

- Enforceable Milestones
 - None
- Major Work Initiated/Completed
 - Advanced Waste Water Treatment Facility (AWWT) Multi-Media Filter Project
 - Initiated removal of eight existing carbon filter tanks from the 700 gpm system for offsite liner replacement and reuse as multi-media filters
 - Slurry Dewatering Project
 - Initiated and completed Standard Startup Review (SSR)

August 1996 (Anticipated)

- Enforceable Milestones
 - None
- Major Work to be Initiated/Completed
 - Submit Draft Integrated Environmental Monitoring Plan (IEMP) to Agencies for comment
 - Address SSR pre-start findings and start up Slurry Dewatering Facility

WASTE PROGRAMS MANAGEMENT

July 1996

- Enforceable Milestones
 - None

- Major Work Initiated/Completed
 - Low Level Waste
 - Shipped 901 m³ low level waste to Nevada Test Site (NTS)
 - Liquid Mixed Waste Project
 - Shipped 30 m³ of liquid mixed waste to TSCA Incinerator
 - Treated 5 m³ of liquid mixed waste in the FEMP Waste Water Treatment System (WWTS)
 - Chemical Treatment Project
 - Processed 1.2 m³ in the Decontamination Project (this waste was prepared for additional treatment required to meet Land Disposal Restrictions)

August 1996 (Anticipated)

- Enforceable Milestones
 - None

- Major Work to be Initiated/Completed
 - Mixed Waste
 - Begin retreatment of the 26 boxes and 127 containers remaining in the Stabilization Project
 - Liquid Mixed Waste Project
 - Make five shipments of liquid mixed waste to TSCA Incinerator
 - Treat the three remaining containers in the WWTS Project
 - Chemical Treatment Project
 - Begin Macroencapsulation shipments to Envirocare
 - Complete Solvent Extraction Project treatment contracts
 - Begin treatment operations under the Neutralization, Precipitation, Deactivation, and Stabilization (NPDS) Project, pending approval by the Agencies