

2682

**IMPLEMENTATION PLAN FOR  
AREA 2, PHASE III PART TWO**

**SOIL AND DISPOSAL FACILITY PROJECT**

**FERNALD ENVIRONMENTAL MANAGEMENT PROJECT  
FERNALD, OHIO**



**DECEMBER 1999**

**U.S. DEPARTMENT OF ENERGY  
FERNALD AREA OFFICE**

**20460-PL-0001  
REVISION B  
DRAFT**

**000001**

-- 2682

**EXECUTIVE SUMMARY**

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28

This Implementation Plan describes the specific activities the U.S. Department of Energy (DOE) plans for soil remediation in Area 2, Phase III (A2PIII), Part Two, at the Fernald Environmental Management Project (FEMP). A2PIII is essentially the south-central portion of the FEMP site, approximately 75 acres west of the South Access Road and north of Willey Road. A2PIII is divided into Parts One and Two by the unnamed tributary to Paddys Run. A2PIII Part Two is approximately 5 acres in the northern peninsula portion of A2PIII.

This Implementation Plan describes the area-specific remedial design/remedial action process discussed in the Sitewide Excavation Plan (SEP; DOE 1998a) (i.e., predesign investigations, remedial design, remedial action, precertification, and restoration activities). Certification and restoration will be performed following remediation and will be addressed in detail in future documents.

Remedial action in A2PIII Part Two consists of a 2.5-foot excavation and disposition of impacted material from A2PIII Part Two. A Design Change Notice (DCN) to the Area 2, Phase I (A2PI) Southern Waste Unit (SWU) excavation drawings has been prepared, along with notes, and is included with this Implementation Plan as part of the Integrated Remedial Design Package (IRDP) for A2PIII Part Two. The technical specifications for the A2PI SWU excavation package are applicable because of the DCN.

The remedial action requirements described in the construction drawings and technical specifications were developed in accordance with the concepts described in this Implementation Plan, as guided by the On-Site Disposal Facility (OSDF) Waste Acceptance Criteria (WAC) Attainment Plan (DOE 1998b) and the SEP. As the integrating document for the IRDP, the Implementation Plan provides a comprehensive description of planned remediation activities. Remediation is scheduled for completion in Spring 2000.

1 Material to be excavated from A2PIII Part Two consists of soils with contaminant levels above final  
2 remediation levels (FRLs) for radium-226. Excavation and remediation of A2PIII Part Two is expected  
3 to generate approximately 5,200 cubic yards (yd<sup>3</sup>) of impacted material, all of which is anticipated to  
4 be hauled to and disposed of in the OSDF. The excavation boundaries, both lateral and vertical, are  
5 controlled by the presence of radium-226 at concentrations above the FRL of 1.7 picoCuries per gram  
6 (pCi/g). The radiological controls for the excavation of the A2PIII Part Two footprint will be governed  
7 by the controls for total uranium.

2682

## TABLE OF CONTENTS

List of Tables .....	iii
List of Figures .....	iii
List of Acronyms and Abbreviations .....	iv
Executive Summary .....	ES-1
1.0 Introduction .....	1-1
1.1 Scope And General Approach of the Implementation Plan.....	1-2
1.2 Background And Description of the Remediation Area.....	1-4
1.2.1 Description of Area .....	1-4
1.2.2 Excavation Priorities .....	1-4
1.3 Summary of Regulatory Drivers .....	1-4
1.3.1 ARARs And TBCs .....	1-5
1.3.2 Permits.....	1-5
1.3.3 Natural Resource Trusteeship .....	1-5
1.3.4 Cultural Resource Management.....	1-6
1.4 Components of the Remedy .....	1-7
1.5 Lessons Learned.....	1-8
1.5.1 A1PII Lessons Learned.....	1-8
1.5.2 Lessons Learned Summary .....	1-8
2.0 Predesign Investigation.....	2-1
2.1 Summary of RI/FS and Predesign Investigations .....	2-1
2.1.1 RI/FS Data Review.....	2-1
2.1.2 Additional Sampling/Measurements .....	2-2
2.1.2.1 Precertification Sampling.....	2-2
2.1.2.2 Physical Sampling For Above-FRLs .....	2-2
2.2 Identification of Excavation ASCOCs.....	2-4
2.3 Summary of Surface and Subsurface Conditions.....	2-5
2.3.1 Surface Coverage and Drainage Pattern .....	2-5
2.3.2 At- And Below-Grade Structures And Debris.....	2-5
2.4 Anticipated Excavation Boundaries.....	2-6
3.0 Remedial Action Approach.....	3-1
3.1 Site Preparation.....	3-1
3.1.1 Establishing Site Boundaries And Access Controls .....	3-1
3.1.2 Surveying and Site Layout.....	3-1
3.1.3 Establishing the Support Area.....	3-2
3.1.4 Clearing .....	3-2
3.1.5 Surface Water Management and Erosion/Sediment Control .....	3-2
3.2 At- And Below-Grade Structure Demolition .....	3-2
3.3 Soil Excavation and Segregation .....	3-3
3.3.1 General Excavation Approach .....	3-3
3.3.2 Excavation of Special Materials .....	3-4
3.3.3 Transportation and Disposition of Impacted Material .....	3-5
3.3.4 Excavation Control Monitoring.....	3-5

3.3.5 Miscellaneous Excavation Requirements.....	3-6
3.4 Material Handling and Treatment.....	3-7
3.4.1 General Requirements And Objectives.....	3-7
3.4.2 WAC Attainment.....	3-7
3.5 Precertification and Certification.....	3-8
3.6 Restoration.....	3-9
3.7 Institutional Controls.....	3-9
4.0 Project-Specific Environmental Controls and Monitoring.....	4-1
4.1 Natural Resource Impacts.....	4-1
4.1.1 Control Mechanisms.....	4-1
4.1.2 Monitoring.....	4-2
4.2 Air Pathway.....	4-2
4.2.1 Noise.....	4-3
4.2.1.1 Control Mechanisms.....	4-3
4.2.1.2 Monitoring.....	4-3
4.2.2 Fugitive Emissions.....	4-4
4.2.2.1 Control Mechanisms.....	4-4
4.2.2.2 Monitoring.....	4-6
4.2.3 Airborne Radiological Particulates.....	4-6
4.2.3.1 Control Mechanisms.....	4-6
4.2.3.2 Monitoring.....	4-6
4.2.4 Radon.....	4-7
4.2.4.1 Control Mechanisms.....	4-7
4.2.4.2 Monitoring.....	4-7
4.2.5 Direct Radiation.....	4-7
4.2.5.1 Control Mechanisms.....	4-7
4.2.5.2 Monitoring.....	4-7
4.3 Surface Water Pathway.....	4-8
4.3.1 Control Mechanisms.....	4-8
4.3.2 Inspection.....	4-9
4.4 Groundwater Pathway.....	4-10
4.4.1 Control Mechanisms.....	4-10
4.4.2 Monitoring.....	4-10
5.0 Project-Specific Health and Safety.....	5-1
6.0 Remedial Action Management Strategy.....	6-1
6.1 Organization And Responsibilities.....	6-1
6.2 Configuration Management.....	6-2
6.3 Remedial Action Approach.....	6-2
6.4 Contractor Management.....	6-2
6.5 Contingency Management.....	6-3
6.6 Integration of A2PIII Excavation with other FEMP Activities.....	6-4
6.7 Schedule.....	6-4
References.....	R-1
Appendix A A2PIII Part Two Data	

**LIST OF TABLES**

2682

- Table 2-1 ASCOC List for A2PIII Part Two
- Table 6-1 A2PIII Part Two Conceptual Schedule

**LIST OF FIGURES**

- Figure 1-1 A2PIII Location Map
- Figure 1-2 Wetlands in Area 2
- Figure 2-1 A2PIII Part 2 RSS Radium Data
- Figure 2-2 A2PIII Part 2 HPGe Radium Data
- Figure 2-3 A2PIII Part 2 Sampling Data Summary
- Figure 2-4 A2PIII Historical Sample Locations
- Figure 3-1 A2PIII Part 2 Extent of Excavation
- Figure 3-2 A2PIII Part 2 Certification Boundary

**LIST OF ACRONYMS AND ABBREVIATIONS**

2682

A1PII	Area 1 Phase II
A2PI	Area 2 Phase I
A2PIII	Area 2 Phase III
ACA	Amended Consent Agreement
ACGIH	American Council of Governmental and Industrial Hygienists
ALARA	As Low As Reasonably Achievable
APM	Area Project Manager
ARAR	Applicable or Relevant and Appropriate Requirement
ASCOC	Area Specific Contaminant of Concern
BAT	best available technology
CDL	Certification Design Letter
CERCLA	Comprehensive Environmental Response, Compensation and Liability Act
CM	Construction Manager
COC	Contaminant of Concern
CRDL	Contract-required detection limit
CU	certification unit
dbA	administrative decibel level
DCN	Design Change Notification
DOE	US Department of Energy
dpm	disintegrations per minute
EPA	US Environmental Protection Agency
ESH&TRM	Environmental Safety and Health and Training Requirements Matrix
FAR	Federal Acquisition Requirement
FDF	Fluor Daniel Fernald
FEMP	Fernald Environmental Management Project
FRL	final remediation level
HPGe	high-purity germanium detector
HWMU	Hazardous Waste Management Unit
IEMP	Integrated Environmental Monitoring Plan
IIMS	Integrated Information Management System
IMHR	Impacted Material Haul Road
IMPP	Impacted Materials Placement Plan
IRDP	Integrated Remedial Design Package
mg/kg	milligrams per kilogram

NPDES	National Pollutant Discharge Elimination System
NRRP	Natural Resources Restoration Plan
NRT	Natural Resource Trustee
OEPA	State of Ohio Environmental Protection Agency
OSDF	On-Site Disposal Facility
OSHA	Occupational Safety and Health Administration
OU	Operable Unit
pCi/g	picoCuries per gram
PEP	Project Execution Plan
PID	photoionization detector
PPE	personal protective equipment
PSHSRM	Project-Specific Health & Safety Requirements Matrix
RCRA	Resource Conservation and Recovery Act
RD/RA	remedial design/remedial action
RI/FS	Remedial Investigation/Feasibility Study
ROD	Record of Decision
RSS	Radiation Scanning System
RTRAK	Radiation Tracking System
RWP	radiological work permit
S&H	Safety and Health
SCEP	Soil Characterization and Excavation Project
SDFP	Soil and Disposal Facility Project
SEP	Sitewide Excavation Plan
STP	Sewage Treatment Plant
SWPPP	Storm Water Pollution Prevention Plan
SWU	Southern Waste Unit
TBC	To Be Considered Criteria
WAC	Waste Acceptance Criteria
WAO	Waste Acceptance Organization
WPRAP	Waste Pits Remedial Action Project
yd <sup>3</sup>	cubic yards

1.0 INTRODUCTION =- 2682

1  
2  
3 This Implementation Plan describes the intended remediation activities in Area 2, Phase III (A2PIII)  
4 Part Two at the Fernald Environmental Management Project (FEMP). It details how the general  
5 remediation strategies set forth by the US Department of Energy (DOE) in the Sitewide Excavation  
6 Plan (SEP; DOE 1998a) will be applied to remediation of A2PIII Part Two.

7  
8 The FEMP site has been divided into ten areas for remediation of soil and at- and below-grade  
9 structures and debris. As shown on Figure 1-1, the southwestern corner of the FEMP east of Paddys  
10 Run has been identified as Remediation Area 2. The remediation of this area has been separated into  
11 three phases (i.e., Phase I, Phase II and Phase III) to prioritize removal of material presenting the  
12 greatest risk to human health and the environment. A2PIII was further subdivided into subareas Part  
13 One and Part Two during precertification activities and development of the A2PIII Certification Design  
14 Letter (CDL).

15  
16 This Implementation Plan addresses Part Two of A2PIII, which consists of approximately 5 acres in the  
17 northern portion of A2PIII. Part Two was not previously identified as an excavation area; the impacted  
18 material was identified during precertification activities. A2PIII Part One consists of the remaining  
19 approximate 70-acre portion of A2PIII. Certification efforts for A2PIII Part One are underway and  
20 discussed in the CDL for A2PIII Part One (DOE 1999a).

21  
22 All A2PIII Part Two excavation activities will be performed in accordance with the A2PIII Part Two  
23 Integrated Remedial Design Package (IRDP). The IRDP consists of the following area- and  
24 project-specific documents:

- 25  
26 • Implementation Plan (this document)  
27  
28 • Design Change Notice (DCN) and Existing Area 2, Phase I (A2PI) Southern Waste  
29 Unit (SWU) Excavation Technical Specifications.  
30

31 The remedial action requirements described in the DCN and technical specifications were developed in  
32 accordance with the concepts described in this Implementation Plan, as guided by the SEP. As the  
33 integrating document for the IRDP, the Implementation Plan provides a comprehensive description of

1 planned remediation activities. This will facilitate regulatory agency review and define the scope of  
2 work necessary to procure remediation equipment, supplies, and services.

3  
4 Remediation involves strategic planning, preparation of design packages and detailed remedial action  
5 planning. As presented in the Amended Consent Agreement (ACA; EPA 1991) between DOE, the  
6 U.S. Environmental Protection Agency (EPA) and the Ohio Environmental Protection Agency (OEPA),  
7 this remediation process includes preparation of remedial action work plans to cover construction  
8 activities and the establishment of an enforceable remedial action schedule. The goals of remedial  
9 design and remedial action, and the intent of the ACA, will be addressed through sitewide excavation  
10 planning, development of IRDPs, the On-Site Disposal Facility (OSDF) Impacted Materials Placement  
11 Plan (IMPP; DOE 1999b) and Waste Acceptance Criteria (WAC) Attainment Plan (DOE 1998b),  
12 coordination with other FEMP activities, and remediation/construction activities. This Implementation  
13 Plan, as part of the IRDP and in conjunction with the SEP and these documents, fulfills ACA  
14 requirements.

#### 15 16 1.1 SCOPE AND GENERAL APPROACH OF THE IMPLEMENTATION PLAN

17 As shown on Figure 1-1 of the SEP, the area-specific remedial design/remedial action (RD/RA)  
18 process involves several steps, including:

- 19  
20
- 21 • Predesign investigations
  - 22 • Remedial design
  - 23 • Remedial action
  - 24 • Precertification and certification
  - 25 • Final restoration
  - 26 • Post remediation activities.

27 This Implementation Plan addresses predesign investigations, remedial design and remedial action. As  
28 stated in the SEP, a CDL will be prepared and submitted to the regulatory agencies following  
29 completion of the precertification process. This will provide a summary of the area-specific  
30 remediation completed, results of the precertification activities, and design of the certification sampling  
31 and analysis program. Following completion of certification activities and agency approval, restoration  
32 (Section 3.6) will be completed, guided by the final version of the Natural Resource Restoration Plan  
33 (NRRP; DOE 1998c).

1 Remedial action in A2PIII Part Two will be completed as a 2.5 foot excavation activity in a 1.3-acre  
2 area, with some site preparation work as necessary. Site preparation activities will consist primarily of  
3 establishing erosion and sediment controls.

4  
5 The excavation involves removal and disposition of impacted material. Impacted material, for the  
6 purposes of this Implementation Plan, consists of material with contaminant levels above the A2PIII  
7 final remediation levels (FRLs) for the area-specific constituents of concern (ASCOCs) (Section 2.2).  
8 In addition, all sediment collected on erosion control measures prior to certification will be considered  
9 impacted. Impacted material that meets chemical, radiological, and physical WAC will be hauled to  
10 the OSDF for disposition (Section 3.3.3).

11  
12 The extent of excavation (Section 2.4) is based on the contamination limits, which have been defined  
13 through the use of predesign investigations, real-time monitoring and physical sampling and analysis.  
14 These investigations are discussed in Section 2.1.

15  
16 The excavation grades shown on the construction drawings represent the excavation footprint  
17 following the 2.5-foot excavation. The final excavation extent will be based on actual field conditions,  
18 radiological field survey measurements, and physical sampling results.

19  
20 This Implementation Plan consists of the following sections:

- 21 • Section 1.0 - Introduction, which summarizes the purpose and scope of this  
22 Implementation Plan and describes programmatic strategies and requirements for  
23 implementation of this remedial action project.
- 24 • Section 2.0 - Predesign Investigations, which describes the ASCOCs for A2PIII Part  
25 Two, the surface conditions of the area, the nature and extent of contamination, and the  
26 anticipated excavation boundaries.
- 27 • Section 3.0 - Remedial Action Approach, which summarizes the approach that will be  
28 used to implement excavation (i.e., site preparation, soil excavation, excavation control  
29 monitoring, material handling and treatment, restoration, and institutional controls).
- 30 • Section 4.0 - Project-Specific Environmental Controls and Monitoring, which discusses  
31 environmental controls and associated monitoring which will be initiated as part of the  
32 remediation of A2PIII Part Two.
- 33
- 34
- 35
- 36
- 37

- 1 • Section 5.0 - Project-Specific Health and Safety, which summarizes project-specific
- 2 health and safety requirements and procedures.
- 3
- 4 • Section 6.0 - Remedial Action Management Strategy, which discusses the strategy for
- 5 managing remediation activities in A2PIII Part Two.
- 6

## 7 1.2 BACKGROUND AND DESCRIPTION OF THE REMEDIATION AREA

### 8 1.2.1 Description of Area

9 Part Two of A2PIII is a peninsula-shaped area located in the northern portion of the remediation area.  
10 The area itself covers approximately 5 acres, with the excavation footprint covering approximately  
11 1.3 acres.

### 12 1.2.2 Excavation Priorities

13 In terms of the A2PIII Part Two remediation project, the excavation will consist of a 2.5-foot  
14 excavation activity. There are no hazardous waste management units (HWMU) or underground storage  
15 tanks within the boundaries of A2PIII Part Two. There are no areas identified within A2PIII Part Two  
16 with contamination levels above the OSDF WAC for the ASCOCs.

17  
18  
19 Special materials have not been identified, nor are expected, in the A2PIII Part Two excavation.  
20 However, in the event that special materials are encountered during the excavation, proper material  
21 handling will take place (Section 3.3.2) and a Special Material Transfer Area will be established if  
22 needed.

## 23 24 1.3 SUMMARY OF REGULATORY DRIVERS

25 Several regulatory criteria and legal obligations provide the basis for remediation activities within  
26 A2PIII Part Two. These include:

- 27 • Applicable or Relevant and Appropriate Requirements (ARARs) or To Be Considered
- 28 Criteria (TBCs)
- 29
- 30
- 31 • Permits
- 32
- 33 • Natural Resources Trusteeship.
- 34

35 The pertinence of each of these to the remediation of A2PIII Part Two is discussed in the following  
36 paragraphs.

2682

1  
2  
3  
4  
5  
6  
7  
8  
9  
10  
11  
12  
13  
14  
15  
16  
17  
18  
19  
20  
21  
22  
23  
24  
25  
26  
27  
28  
29

1.3.1 ARARs and TBCs

The ARARs and TBCs for the A2PIII Part Two remediation project are presented in the Design Criteria Package for A2PI, which is part of the A2PI Implementation Plan.

1.3.2 Permits

Storm water discharges from the A2PIII Part Two project area during remediation are covered under the existing National Pollution Discharge Elimination System (NPDES) permit (OEPA Permit Number 11O00004\*ED) through the implementation of the permit-required sitewide Storm Water Pollution Prevention Plan (SWPPP; RM-0039). Thus, no modifications to the permit are required as a result of the A2PIII Part Two remedial action. The A2PIII Part Two remediation activities are authorized by Nationwide Permit #38 (Cleanup of Hazardous and Toxic Waste) under 33 CFR Part 330.1(c).

1.3.3 Natural Resource Trusteeship

Two mechanisms drive protection of natural resources during remediation, the natural resource trusteeship process and the pertinent federal and state regulations. Both of these mechanisms have been incorporated into A2PIII Part Two remedial design.

Regulatory drivers for the management of natural resources and associated monitoring are grouped into three areas: threatened and endangered species protection, wetlands/floodplain protection, and the resolution of DOE's liability for injuries to natural resources.

Threatened and Endangered Species

Based upon 1993-1994 updated threatened and endangered species surveys at the FEMP, DOE does not expect to encounter any federal- or state-listed threatened or endangered species or critical habitat in A2PIII Part Two. Therefore, no additional threatened/endangered species surveys have been planned or conducted.

1 Wetlands/Floodplains

2 Jurisdictional wetlands and waters of the United States were delineated in the 1993 FEMP Wetland  
3 Delineation, officially approved by the U.S. Army Corps of Engineers on August 19, 1993. Based on  
4 a review of an overlay of the A2PIII Part Two boundary on the 1993 FEMP Jurisdictional Wetland  
5 Delineation (Figure 1-2), no jurisdictional wetlands or waters of the United States exist in the A2PIII  
6 Part Two remediation area.

7  
8 Resolution of DOE's Liability for Injuries to Natural Resources

9 The Natural Resource Trustees (NRTs) are working to resolve liability that DOE faces for injuries to  
10 natural resources under the Comprehensive Environmental Response, Compensation and Liability Act  
11 (CERCLA). In 1986, the State of Ohio filed a claim against the DOE for injuries to natural resources.

12 The claim has been in stay while negotiations are proceeding toward resolution. The State of Ohio has  
13 designated OEPA as their trustee representative in matters involving natural resource injuries. The  
14 Fernald NRTs have jointly developed the NRRP and have tentatively agreed that DOE, through  
15 implementation of the plan, will resolve natural resource liability at the Fernald Site, including the  
16 1986 State of Ohio claim.

17  
18 1.3.4 Cultural Resource Management

19 All areas in A2PIII Part Two have been surveyed and consultation with the State Historic Preservation  
20 Office has been completed. Although not anticipated, any necessary cultural resource activities  
21 pertaining to A2PIII Part Two will be conducted in accordance with both a programmatic agreement  
22 (DOE 1997) and the inadvertent discovery of cultural resources provision of the National Historic  
23 Preservation Act.

24  
25 In the event that cultural resources are discovered, project personnel will follow the procedures  
26 outlined in Appendix F.4.2 of the SEP, and FEMP procedure EP-0003, Unexpected Discovery of  
27 Cultural Resources. In such cases, the DOE will consult with the appropriate parties pursuant to  
28 36 CFR Part 800 to determine a course of action to avoid and minimize, to the extent practical, any  
29 adverse impacts. If human remains, associated or unassociated funerary objects, sacred objects, or  
30 objects of cultural patrimony are discovered, the appropriate Native American tribe(s) will be  
31 consulted. During the consultation, DOE will cease activity in the immediate area and secure the

1 remains and/or objects in accordance with the Native American Graves Protection and Repatriation Act.  
2 Work stoppages in the immediate area would likely last at least 30 days.

#### 3 4 1.4 COMPONENTS OF THE REMEDY

5 As described in the Operable Unit (OU) 5 Record of Decision (ROD; DOE 1996), the remedy selected to  
6 provide protection of human health and the environment involves excavation of all impacted materials,  
7 material processing (if necessary) to meet sizing and moisture criteria for the OSDF, disposal of all material  
8 that meets OSDF WAC, and off-site disposal of excavated material exceeding OSDF WAC. The  
9 components of the selected remedy, as presented in the OU5 ROD and as applicable to A2PIII Part Two,  
10 and the commitment to ensure these elements are met include the following:

- 11 • Establishment of OSDF WAC for the on-site disposal of OU5 materials. The OSDF  
12 WAC have been established and are discussed in detail in the IMPP and the WAC  
13 Attainment Plan.
- 14 • Excavation to the depth established and shown on the DCN. Excavation will be  
15 performed in such a way as to minimize dilution of impacted material and keep  
16 exposure to humans as low as reasonably achievable (ALARA). Excavation includes  
17 removal of all soil with contaminant levels above FRLs (see Section 3.3 for additional  
18 details).
- 19 • Transportation and on-site disposal of excavated material that meets the OSDF WAC.  
20 A discussion of transportation and disposition is presented in Section 3.3.3.
- 21 • Precertification and certification real-time scanning, sampling and analysis in the  
22 excavated areas to confirm material with ASCOC levels above FRLs has been  
23 removed. As discussed in Section 7.2 of the SEP, a CDL will detail the proposed  
24 certification activities. If results of the certification sampling and analysis indicate that  
25 above-FRL contamination remains, supplemental excavation and certification sampling  
26 and analysis will be performed. The certification program is discussed in Section 3.4  
27 of the SEP.
- 28 • Restoration following excavation and certification sampling and analysis. Restoration  
29 will include permanent seeding. The extent of restoration will depend on the end use  
30 of the area and the appropriate habitat. Information regarding the restoration of A2PIII  
31 Part Two is included in Section 3.6. The final land use will be included in the final  
32 version of the NRRP.
- 33 • Institutional controls such as access restrictions at the A2PIII Part Two project. During  
34 remediation, access to the A2PIII Part Two area will be restricted through the use of  
35 barriers and warning/caution signs. Long-term institutional controls necessary to  
36 implement restoration goals under the site's selected remedy are presented in the  
37 NRRP.
- 38 •
- 39 •
- 40 •
- 41 •
- 42 •
- 43 •

- Maintenance of the remediated area after restoration. Periodic checks will be made to assure that restoration efforts have been effective and are in place, such as adequate seeding and vegetative coverage over the remediated area.

## 1.5 LESSONS LEARNED

A lessons learned program has been implemented to apply knowledge accumulated during successive remedial efforts conducted under the SEP. Integration of lessons learned from past remedial activities [i.e., Area 1, Phase II (A1PII) - Sewage Treatment Plant (STP)] is imperative to ensure future remedial activities meet all requirements and achieve the highest possible levels of quality at the project level.

### 1.5.1 A1PII Lessons Learned


During the excavation of the STP in A1PII, the practice of loading haul vehicles in a radiological buffer area outside of a contamination area was implemented to prevent hauling equipment from entering the contamination area. This reduced the level of equipment decontamination that would have been necessary for the vehicles to leave the area in order to transport the impacted material to the OSDF. The buffer area was established by a layer of geotextile placed on the ground that the haul vehicles parked on. Careful loading practices and visual observation by Fluor Daniel Fernald (FDF) and the contractor enabled the haul vehicles to be loaded and, after radiological scanning, moved to the OSDF. This practice will also be utilized during the A2PIII Part Two project.

### 1.5.2 Lessons Learned Summary


In addition to the above discussion, the lessons learned from the A2PI SWU project are also incorporated into the standard practices for soil excavation projects, including the use of continuous visual monitoring during excavation and the use of real-time instrumentation for excavation monitoring. The Implementation Plan for A2PI also presents a discussion of lessons learned from the site preparation phase of the SWU remediation, which have also been applied to subsequent work efforts.

Because of the general complexity and site-specific nature of soil remediation activities, soil remediation at the FEMP will continue to evolve based on lessons learned during successive remedial efforts. Lessons learned will continue to be applied to future work efforts to ensure the highest possible quality of work.

2682



000017



2.0 PREDESIGN INVESTIGATIONS

This section summarizes the investigations in A2PIII Part Two that have been used in remedial design.

These investigations include:

- The OU5 Remedial Investigation/Feasibility Study (RI/FS) activities
- Precertification sampling activities
- Additional sampling and analyses to delineate the extent of above-FRL contamination.

This information has been used to identify the ASCOCs for A2PIII Part Two, describe the surface and subsurface conditions expected, and present the anticipated excavation boundaries.

2.1 SUMMARY OF RI/FS AND PREDESIGN INVESTIGATIONS

Predesign investigations used to characterize A2PIII Part Two include studies conducted as part of the OU5 RI/FS study and additional sampling and measurements that have been completed pursuant to RI/FS activities.

The nature and extent of soil contamination at the FEMP site places considerable demands on the coordination of characterization and excavation activities carried out during the remediation process. In many remediation areas, data generated from RI activities are not comprehensive for the purpose of preparing detailed engineering designs and excavation drawings, and additional radiological surveys and sampling programs must be implemented to collect the needed data. Real-time, field-deployable instruments [the Radiation Tracking System (RTRAK), the Radiation Scanning System (RSS), and the high-purity germanium detector (HPGe)] can satisfy a major portion of these additional data needs, and their use is integrated with discrete sampling and subsequent laboratory analysis to maintain an efficient remediation process.

2.1.1 RI/FS Data Review

The nature and extent of radiological constituents within A2PIII Part Two are based on data collected during RI/FS field investigation activities. More detailed information regarding the extent and nature of contamination within the A2PIII Part Two area is available in Section 4.0 of the OU5 RI Report (DOE 1995a). The development and list of FRLs pertinent to OU5 are presented in the OU5 ROD.

1 Figure 2-4, A2PIII Part 2 Historical Sample Locations, shows all sample locations within A2PIII Part  
2 Two and within a 100-foot buffer area along the perimeter. All results from these borings are below  
3 FRLs for primary and secondary COCs, as presented in Appendix A.

#### 4 5 2.1.2 Additional Sampling/Measurements

6 Two additional investigations have been conducted in A2PIII Part Two pursuant to the RI/FS phase:

- 7
- 8 • Precertification sampling
- 9 • Delineation of areas exceeding FRL.
- 10

11 The purpose of these investigations is discussed in the following paragraphs; the results of the  
12 investigations are presented in Appendix A of this Implementation Plan.

#### 13 14 2.1.2.1 Precertification Sampling

15 In March 1999, A2PIII precertification using real-time monitoring was completed. Based on the  
16 results, the area was separated into two parts, Part One and Part Two. Part One precertification data  
17 were presented in the CDL for A2PIII Part One and is not addressed under this IRDP. A2PIII Part Two  
18 precertification data indicated elevated levels of radium-226. The data were collected in two phases:  
19 an initial surface scan (Phase I) and confirmation/delineation (Phase II).

20  
21 The real-time instrumentation (HPGe and RSS) was used to delineate the lateral extent of the  
22 above-FRL contamination. The results of these scans showing the above-FRL data are shown on  
23 Figures 2-1 and 2-2. Appendix A summarizes the data. As noted in these tables and figures, no  
24 confirmed monitoring data are above-FRL for total uranium or thorium-232. Nine HPGe Phase II  
25 measurements were greater than 3xFRL, five were greater than 2xFRL, and six were greater than  
26 1xFRL for radium-226. Overlaying the HPGe measurements with the RSS data defines the lateral  
27 bounding of the radium-226 contamination, as depicted in Figure A-3. The scans show two distinct  
28 areas of contamination in addition to several outlying measurements above the radium-226 FRL.

#### 29 30 2.1.2.2 Physical Sampling for Above-FRLs

31 Based on the results of the precertification sampling effort, seven physical borings were collected  
32 during April 1999 in order to bound the contamination vertically. Initially, eleven samples from these  
33 borings were analyzed for radium-226, technetium-99, thorium-230, potassium-40, thorium-232, and

1 total uranium. In addition, thirteen archive samples were submitted in two phases for analysis of the  
2 primary radionuclides radium-226, radium-228, thorium-228, thorium-232 and total uranium. The  
3 locations of these borings were chosen based on spatial distribution and levels of contamination. Four  
4 borings were located along the perimeter and one within the interior of the larger of the above-FRL  
5 areas. One boring was located within the smaller of the two above-FRL areas, and one boring location  
6 was placed in the approximate center of the outlying above-FRL readings.

7  
8 Sampling and analysis for radium-226 was conducted to confirm real-time monitoring data and  
9 determine the depth of contamination. Historic photos showed evidence of past soil disturbance in the  
10 radium-226 footprint. In addition, there was evidence of a potential construction road through the area  
11 from the STP; as a result, technetium-99 was added as an analyte for the initial eleven samples because  
12 of recent detections of above-WAC technetium-99 in locations within the former STP. These  
13 detections are presently being addressed in the STP excavation. Potassium-40 was also added as an  
14 analyte for the initial eleven samples since fertilizer might have been spread in the area. Thorium-230  
15 is the parent of radium-226 and is not easily detected by the real-time instrumentation; thus, it was  
16 added to the initial list of analytes. Total uranium, radium-228, thorium-228, and thorium-232 were  
17 added for the archive samples because they are primary sitewide constituents of concern (COCs).

18  
19 The borings were also lithologically described in 6-inch intervals to a depth of 5 feet from the surface.  
20 A comparison of soil types between the Xenia soil profile and the actual soil cores proved comparable  
21 at certain depths. Although a comparison of soil colors suggests that potential native soil displacement  
22 did occur, there are no obvious signs of fill material.

23  
24 The borings were monitored with a beta-gamma and alpha frisker prior to archiving or submittal of the  
25 samples for analysis; there were no beta-gamma measurements noted above background. As a result,  
26 eleven sample intervals were selected for analysis based on the highest alpha frisker activity at depth  
27 for each boring and four additional varying alpha frisker activity ranges [non-detect, 7.5, 15, and  
28 30 disintegrations per minute (dpm)]. The additional intervals were chosen in an attempt to establish a  
29 relationship between alpha frisker measurements and analytical data.

30  
31 The data results from the initial eleven samples showed no evidence of the presence of technetium-99,  
32 thorium-230, or potassium-40. The total uranium and thorium-232 levels detected were below their

1 respective FRLs. In an effort to expedite the turnaround time for radium-226, analysis by alpha  
2 spectroscopy was also conducted for radium-226 in addition to gamma spectroscopy. Two of the  
3 samples showed above-FRL radium-226 concentrations at the surface (0-0.5 feet).

4  
5 In an attempt to bound the surface contamination, seven archive samples (phase I archives) were  
6 submitted for primary radionuclides analysis. The phase I archive results were below FRL for radium-  
7 228, thorium-228, thorium-232, and total uranium. However, five of the seven 6-12 inch interval  
8 samples had above-FRL concentrations for radium-226. As a result, six more archive samples (phase  
9 II) were submitted for analysis to bound contamination at 2.5 feet. These phase II archive results were  
10 at or below FRL concentrations for radium-226, as well as the other primary radionuclides. Based on  
11 this bounding information, remediation is designed for an excavation depth of 2.5 feet.

## 12 13 2.2 IDENTIFICATION OF EXCAVATION ASCOCS

14 The selection process for retaining ASCOCs for a remediation area is driven by applying a set of  
15 decision criteria. A soil contaminant will be retained as an A2PIII Part Two ASCOC if the following  
16 are true:

- 17 • It is listed as a soil COC in the OU5 ROD
- 18 • It can be traced to site use, either through process knowledge or known release of the  
19 constituent to the environment
- 20 • Analytical results indicate the contaminant is present at a concentration above its FRL,  
21 and the above-FRL concentrations are not attributable to false positives or elevated  
22 contract-required detection limits (CRDLs)
- 23 • Physical characteristics of the contaminant, such as half-life, indicate it is likely to  
24 persist in the soil between time of release and remediation
- 25 • The contaminant is one of the sitewide primary COCs.
- 26  
27  
28  
29  
30  
31

32 The selected remedy for OU5 discusses the full suite of on-site COCs as well as their corresponding  
33 FRLs. Total uranium, radium-226, radium-228, thorium-228, and thorium-232 are sitewide primary  
34 COCs and will be retained as ASCOCs for this reason. However, only total uranium and radium-226  
35 affect remedial design and excavation in A2PIII Part Two. No above-WAC levels of any of the  
36 ASCOCs were detected in A2PIII Part Two. Since no mechanism for secondary COC contamination of

1 A2PIII Part Two can be identified, only the sitewide primary COCs will be retained as ASCOCs. The  
2 ASCOC list for A2PIII Part Two and their respective FRL values can be found in Table 2-1.

3  
4 Data received from precertification real-time monitoring was used to evaluate the type of field  
5 radiological controls necessary. Alpha contamination is associated with the presence of thorium or  
6 radium; beta-gamma contamination indicates the presence of uranium. If alpha contamination results  
7 are greater than the beta-gamma results by a ratio of more than two-to-one, then the material and  
8 excavation controls are dictated by the limits of the isotope of concern. In A2PIII Part Two, the field  
9 radiological survey data showed a ratio of less than two-to-one between the alpha and beta-gamma  
10 results, thus the material and excavation controls are based on uranium contamination. The excavation  
11 will be continuously monitored, and if this ratio would become greater than two-to-one during field  
12 activities, the appropriate changes in controls will be made at that time.

13  
14 The excavation boundaries, both lateral and vertical, are controlled by the presence of radium-226 at  
15 concentrations above the FRL of 1.7 pCi/g. The radiological controls for the excavation of the A2PIII  
16 Part Two footprint will be governed by the controls for total uranium, based on the above discussion.

### 17 18 2.3 SUMMARY OF SURFACE AND SUBSURFACE CONDITIONS

19 Surface and subsurface conditions in A2PIII Part Two are described in the following paragraphs in  
20 terms of surface coverage and drainage patterns and at- and below-grade structures and debris.

#### 21 22 2.3.1 Surface Coverage and Drainage Pattern

23 The A2PIII Part Two area covers approximately 5 acres and has steep outsoles to the west and  
24 southwest, being bounded on the west and southwest sides by unnamed tributaries that are generally  
25 uncontrolled before reaching Paddys Run. Besides these tributaries, existing drainage consists of sheet  
26 flow. The 1.3-acre area to be excavated is primarily flat, with sheet flow drainage to the south.

#### 27 28 2.3.2 At- and Below-Grade Structures and Debris

29 There are no known at- or below-grade structures present in the A2PIII Part Two area. Below-grade  
30 debris is not anticipated; based on the borings from the area, the A2PIII Part Two area appears to be  
31 comprised of native soils and there are no known disposal activities in the area, although historic  
32 photographs indicate the area has been disturbed at various times.

1

2 2.4 ANTICIPATED EXCAVATION BOUNDARIES

3 OUS RI/FS data, predesign investigations (Section 2.1.2) and the radium-226 FRL (Section 2.2) were  
4 used to establish the extent of excavation of impacted material in A2PIII Part Two. Approximately  
5 5,200 yd<sup>3</sup> of impacted material in A2PIII Part Two exceeds the radium-226 FRL and meets the  
6 chemical/radiological WAC for the OSDF, and all of this material will be dispositioned to the OSDF.  
7 The excavation footprint is approximately 1.3 acres within A2PIII Part Two, and extends to a depth of  
8 2.5 feet. The excavation procedures to be used are discussed in Section 3.3.

TABLE 2-1  
ASCOC LIST FOR A2P3II PART TWO


-- 2682

ASCOC	FRL
Total Uranium	82 mg/kg
Radium-226	1.7 pCi/g
Radium-228	1.8 pCi/g
Thorium-228	1.7 pCi/g
Thorium-232	1.5 pCi/g

V:\a2p11\2a\dgm\pws\m2p3-503.dgn

STATE PLANAR COORDINATE SYSTEM 1983

15-DEC-1999



LEGEND:  
 ○ RSS Ra-226 RESULT  $\geq 1.7$  pCi/g

DRAFT





FIGURE 2-1. A2P11 PART 2 RSS RADIUM DATA

000026





**A2P3-RA-6**

DEPTH (ft)	HPGe Ra-226 pCi/g	Alpha Frisk (dpm)	Ra-226 pCi/g	Ra-228 pCi/g	Th-228 pCi/g	Th-230 pCi/g	Th-232 pCi/g	Tc-99 pCi/g	TOTAL URANIUM ppm (ICP/MS)	K-40 pCi/g
0-0.5	12.43	7.5								
0.5-1	<	47/42	11	11					19	
1-1.5	<									
1.5-2	225									
2-2.5	<									
2.5-3	7.5	12/14	11	10					4.5	
3-3.5	7.5									
3.5-4	22.5	12/0.92			1.6	0.88	1.0		3.8	22
4-4.5	<									
4.5-5	7.5									

**A2P3-RA-3**

DEPTH (ft)	HPGe Ra-226 pCi/g	Alpha Frisk (dpm)	Ra-226 pCi/g	Ra-228 pCi/g	Th-228 pCi/g	Th-230 pCi/g	Th-232 pCi/g	Tc-99 pCi/g	TOTAL URANIUM ppm (ICP/MS)	K-40 pCi/g
0-0.5	6.66	7.5								
0.5-1	7.5	71/7.3	11	10					30	
1-1.5	15									
1.5-2	<									
2-2.5	15									
2.5-3	15	13/14	11	11					4.5	
3-3.5	15									
3.5-4	30									
4-4.5	30	12/10			1.5	1.0	0.93		3.7	22
4.5-5	7.5									

**A2P3-RA-2**

DEPTH (ft)	HPGe Ra-226 pCi/g	Alpha Frisk (dpm)	Ra-226 pCi/g	Ra-228 pCi/g	Th-228 pCi/g	Th-230 pCi/g	Th-232 pCi/g	Tc-99 pCi/g	TOTAL URANIUM ppm (ICP/MS)	K-40 pCi/g
0-0.5	2.33	<	7.3/6.0	0.86						
0.5-1		22.5			0.82		0.86		21	
1-1.5		30								
1.5-2		15								
2-2.5		30								
2.5-3		15	17/16	1.2	1.2		1.2		6.5	
3-3.5		15								
3.5-4		22.5								
4-4.5		30								
4.5-5		30	10/10		1.3	0.88	0.97		5.4	20

**A2P3-RA-1**

DEPTH (ft)	HPGe Ra-226 pCi/g	Alpha Frisk (dpm)	Ra-226 pCi/g	Ra-228 pCi/g	Th-228 pCi/g	Th-230 pCi/g	Th-232 pCi/g	Tc-99 pCi/g	TOTAL URANIUM ppm (ICP/MS)	K-40 pCi/g
0-0.5	1.24	7.5								
0.5-1	<	0.97/11	0.97	0.94		0.97			0.97	
1-1.5		7.5								
1.5-2	<									
2-2.5	<									
2.5-3	<	15/16	11	11		11			4.3	
3-3.5		7.5								
3.5-4	<									
4-4.5	<									
4.5-5	30	12/10			1.4	0.97	0.92		3.8	24

**A2P3-RA-4**

DEPTH (ft)	HPGe Ra-226 pCi/g	Alpha Frisk (dpm)	Ra-226 pCi/g	Ra-228 pCi/g	Th-228 pCi/g	Th-230 pCi/g	Th-232 pCi/g	Tc-99 pCi/g	TOTAL URANIUM ppm (ICP/MS)	K-40 pCi/g
0-0.5	1.85	<		1.0	1.0					
0.5-1		7.5	1.2/1.2				1.0		6.6	
1-1.5		22.5								
1.5-2		22.5	1.6/1.4			2.0	1.2	0.97	5.3	20
2-2.5		7.5	1.7/1.5			2.0	1.2	0.90	3.9	19
2.5-3		7.5	1.0/1.2	0.8	0.8		0.8		3.2	
3-3.5		<								
3.5-4		7.5								
4-4.5		7.5								
4.5-5		7.5								

**A2P3-RA-5**

DEPTH (ft)	HPGe Ra-226 pCi/g	Alpha Frisk (dpm)	Ra-226 pCi/g	Ra-228 pCi/g	Th-228 pCi/g	Th-230 pCi/g	Th-232 pCi/g	Tc-99 pCi/g	TOTAL URANIUM ppm (ICP/MS)	K-40 pCi/g
0-0.5	13.52	37.5	9.1/6.5			10.4	1.0	1.7	30	0.98
0.5-1	<	18/15	1.2	1.2		1.2			5.5	
1-1.5	<									
1.5-2	<									
2-2.5	1.5	17/16	1.3	1.3					6.4	
2.5-3	NA									
3-3.5	1.5									
3.5-4	7									
4-4.5	30	12/12			1.5	0.96	2.5		3.9	0.94
4.5-5	1.5	12/0.95			1.7	0.96	2.3		3.9	0.97

**A2P3-RA-7**

DEPTH (ft)	HPGe Ra-226 pCi/g	Alpha Frisk (dpm)	Ra-226 pCi/g	Ra-228 pCi/g	Th-228 pCi/g	Th-230 pCi/g	Th-232 pCi/g	Tc-99 pCi/g	TOTAL URANIUM ppm (ICP/MS)	K-40 pCi/g
0-0.5	10.65	100	21/22		2.2			1.0	5.4	
0.5-1		30	2.6/2.8	1.2	1.2			1.2	10	
1-1.5		2.3								
1.5-2		1.5								
2-2.5	<	17/14			2.0	1.3	0.97		4.1	2.5
2.5-3	<	11/14	1.1	1.0		1.1			4.7	
3-3.5	<									
3.5-4	<									
4-4.5	<									
4.5-5	<									

FINAL REMEDIATION  
LEVELS (FRL):


Ra-226 - 1.7 pCi/g  
Tc-99 - 30.0 pCi/g  
Th-230 - 280 pCi/g  
K - 40 - Not Applicable  
Th-232 - 1.5 pCi/g  
TOTAL URANIUM - 82 ppm

NOTES: \* MINIMUM DETECTABLE CONCENTRATION (MDC)  
\*\* INSUFFICIENT SAMPLE QUANTITY AVAILABLE FOR ANALYSIS  
NA - NOT AVAILABLE  
< - LESS THAN MINIMUM DETECTABLE COUNT RATE  
— A2P3 PART 2 BOUNDARY

o ALPHA SPEC / GAMMA SPEC METHOD

000028

SCALE



DRAFT


FIGURE 2-3. A2P3 PART 2 SAMPLING DATA SUMMARY

2682

V:\2\cm12\edg\mapas\ed23-506.dgn

STATE PLANNAR COORDINATE SYSTEM 1983

14-DEC-1999




LEGEND:

- CERTIFICATION BOUNDARY AREA
- SAMPLE LOCATION

000029

SCALE



DRAFT

FIGURE 2-4. A2P111 PART 2 HISTORICAL SAMPLE LOCATIONS

### 3.0 REMEDIAL ACTION APPROACH

This section presents the approach that will be used to remediate A2PIII Part Two. The general approach is in accordance with "Excavation Approach A - Shallow Excavation of Impacted On-Property Area Outside the Former Production Area and other Waste Storage/Management Areas," described in Section 4.1 of the SEP. The performance requirements for implementing this approach are presented on the DCN to A2PI (SWUs) construction drawings and technical specifications for excavation activities, included as part of this IRDP. The drawings and specifications will become part of the A2PI Contract Documents, which will govern remediation activities performed by the present construction contractor. The contractor will detail specific methods and procedures to perform the work in a modification to the existing Safe Work Plan, which will be reviewed and approved by FDF before applicable remedial activities are implemented.

#### 3.1 SITE PREPARATION

Site preparation activities will prepare the site for excavation. These activities will be performed by the construction contractor and will include the following:

- Establishing site boundaries and access controls
- Surveying and site layout
- Establishing the support area
- Clearing
- Installation of erosion and sediment controls.

##### 3.1.1 Establishing Site Boundaries and Access Controls

Initial preparation of the A2PIII Part Two area will include establishing the defined construction area in the field and posting appropriate signs at the boundaries. The A2PIII Part Two construction area will be defined by signs and construction fencing or rope, which will also define the radiological control boundary for the site. Vehicle and pedestrian access to the excavation footprint will be established by the contractor and approved by FDF.

##### 3.1.2 Surveying and Site Layout

Project site survey control points (including baselines and temporary benchmarks) will be established in the field as necessary.

1 3.1.3 Establishing the Support Area

2 A support area will be established outside the proposed excavation area, to include a temporary  
3 radiological control point facility, parking, laydown area, and other contractor facilities. The  
4 radiological control point facility will contain radiological personnel monitoring equipment. During the  
5 remediation, all personnel will enter and exit the work area through this facility.  
6

7 3.1.4 Clearing

8 Generally, all areas to be disturbed during A2PIII Part Two remediation will be cleared of vegetation  
9 prior to the start of excavation. There are two large trees within the excavation footprint, as shown on  
10 the construction drawings. The area surrounding these two trees will be excavated to a depth of 6  
11 inches in order to protect the trees. The extent of this 6-inch stripping is shown on the sketch attached  
12 to the DCN.  
13

14 3.1.5 Surface Water Management and Erosion/Sediment Control

15 Remediation activities will be performed to control runoff and sedimentation from disturbed areas.  
16 Surface water and runoff will be controlled through grading the excavation area for positive drainage in  
17 the southern direction of A2PIII Part Two. This will direct the drainage to the unnamed tributary to  
18 Paddys Run (and ultimately to Paddys Run), as is the current configuration. During the excavation, a  
19 6- to 12-inch high berm will be constructed as an outlet control measure in order to decrease the  
20 amount of sediment leaving the excavation footprint. Coir matting will be installed along the outlet of  
21 the excavation to provide additional erosion control. Silt fence will be installed along the downgradient  
22 side of the excavation to minimize the amount of sediment entering Paddys Run. These controls are  
23 further shown in the DCN and technical specifications.  
24

25 Crusting agents and/or seeding may be used to stabilize an area that will be left exposed for 45 days or  
26 longer, in accordance with the technical specifications. It is not anticipated that such stabilization will  
27 be necessary; however, provisions will be in place in the event they are needed.  
28

29 3.2 AT- AND BELOW-GRADE STRUCTURE DEMOLITION

30 As stated in Section 2.3.2, there are no at- or below-grade structures present in the A2PIII Part Two  
31 area; therefore, demolition issues are not relevant.  
32

1 3.3 SOIL EXCAVATION AND SEGREGATION

2 Excavation activities will begin after site preparation, including:

- 3
- 4 • Excavating impacted material within A2PIII Part Two
- 5 • Loading, hauling, and unloading impacted material that meets OSDF WAC.
- 6

7 As discussed in Section 1.1, impacted material, as used in this Implementation Plan, consists of all  
8 material with above-FRL contaminant levels. In addition, sediment collected in erosion control devices  
9 during excavation will be considered impacted, thus requiring removal prior to job completion.

10 Sediment collected prior to certification will be monitored and dispositioned appropriately (either  
11 spread in area or to the OSDF). Non-impacted material consists of natural soil exhibiting below-FRL  
12 contaminant levels.

13

14 The limit of the design excavation depth was developed through the predesign investigations discussed  
15 in Section 2.1. Precertification of A2PIII Part Two identified the presence of above-FRL radium-226,  
16 which was confirmed through physical sampling. No above-WAC material was identified during the  
17 precertification scan or analysis of the physical samples. Analysis of the physical samples resulted in  
18 the excavation design depth of 2.5 feet. Real-time data that exceeded the radium-226 FRL was used to  
19 bound the lateral extent of contamination, ensuring that the excavation footprint encompassed all points  
20 showing contamination above the FRL (Figure 3-1, A2PIII Part 2 Extent of Excavation). The footprint  
21 for the excavation is shown on the DCN and is the minimum excavation depth that will be achieved.  
22 Excavation control monitoring (Section 3.3.4), precertification sampling (Section 3.5), and certification  
23 sampling and analysis (Section 3.4 of the SEP) will determine the final excavation depth, which may  
24 exceed the design depth.

25

26 If special material (Section 3.3.2 ) or unexpected cultural resources (Section 1.3.4) are encountered,  
27 the contractor will be directed to either excavate in another location at a safe distance from the  
28 non-excavation activities associated with these conditions or stop work until the appropriate actions can  
29 be made to allow excavation to restart.

30

31 3.3.1 General Excavation Approach

32 During excavation, the A2PIII Part Two area will be classified as a radiologically "contaminated" area.  
33 Excavation activities include the removal of above-FRL, below-WAC material to a depth of 2.5 feet

1 within the defined footprint. The contractor will be responsible for transporting and placing the soil  
2 into the OSDF as a Category 1 material.

3  
4 The combination of small excavation depth, visual monitoring, and radiological survey monitoring will  
5 ensure that any special materials and above-WAC, gamma-emitting contamination are identified during  
6 excavation. Visual monitoring by FDF and contractor personnel will take place during the excavation  
7 to identify any special materials (Section 3.3.4). Although not anticipated, special materials will be  
8 handled in accordance with Section 3.3.2 if identified.

9  
10 Upon completion of the excavation and completion of final grading, the entire area will be precertified  
11 (Section 3.5) to assure that the excavation depth is adequate to attain FRLs. As necessary, additional  
12 material will be excavated until the radiological surveying indicates that FRLs have been attained. The  
13 area will then be ready for certification (Section 3.4 of the SEP).

### 14 15 3.3.2 Excavation of Special Materials

16 As discussed in Section 1.2, the A2PIII Part Two area is believed to contain native soils; therefore, the  
17 presence of special materials is not anticipated. However, as a contingency, the following discussion  
18 outlines how special materials will be handled if encountered.

19  
20 As described in the SEP, and used in this document, special materials include:

- 21  
22 • Friable presumed asbestos containing materials  
23 • Medical/infectious waste  
24 • Lead acid batteries  
25 • Pressurized containers  
26 • Piping/pumps  
27 • Tires  
28 • Nonpressurized containers (drums)  
29 • Uranium metal  
30 • Non-soil residues (process-related)  
31 • Miscellaneous debris  
32 • Transformers/electrical equipment  
33 • Acid brick.  
34

35 If these materials are encountered, excavation will stop for the radiological level to be determined by  
36 FDF personnel for occupational health and safety considerations. Special material that cannot be  
37 handled by the contractor due to health and safety concerns will be handled completely by FDF.

1 Under normal circumstances, these special materials will be identified, excavated, handled, and  
2 documented in accordance with the guidelines provided in Appendix F of the SEP and the requirements  
3 of the technical specifications. If necessary, the contractor will prepare procedures for special material  
4 handling and include these as part of the Safe Work Plan. Special materials will be placed in a safe  
5 configuration (i.e., container, plastic, etc.), as required, and temporarily staged in a Special Materials  
6 Transfer Area (to be located by the contractor and approved by FDF) for later disposition by FDF, or  
7 hauled to SP-7 for off-site disposal.

8  
9 The FDF Waste Acceptance Organization (WAO) will provide a field representative to observe all  
10 excavation activities. This representative's primary function will be to assist with the identification and  
11 handling of special materials, as well as documentation of the disposition of impacted material.

### 12 13 3.3.3 Transportation and Disposition of Impacted Material

14 Impacted material excavated from the A2PIII Part Two area will be hauled to the OSDF for  
15 disposition, as shown on the construction drawings. The haul vehicles will leave the project area, turn  
16 left and go to the south construction road towards the SWUs, where they will access the Impacted  
17 Material Haul Road (IMHR), unload the material at the OSDF, and return to the SWUs by the same  
18 route after going through the OSDF equipment wash. To minimize the amount of material tracked onto  
19 the IMHR, the SWU equipment wash facility will be used for vehicles entering the IMHR, and at the  
20 OSDF for equipment leaving the OSDF. Measures will also be implemented to control the generation  
21 of dust during the hauling of material (Section 4.2.2).

### 22 23 3.3.4 Excavation Control Monitoring

24 During remediation activities in A2PIII Part Two, excavation- and disposition-focused monitoring will  
25 occur in regard to the materials with contaminant levels below the OSDF WAC and special materials (if  
26 necessary).

27  
28 Since RI/FS data indicate there are no organic COCs in A2PIII Part Two that affect design or  
29 excavation (Section 2.1.1) or that exceed the OSDF WAC, only organic monitoring associated with  
30 health and safety requirements will be performed.

1 FDF Health and Safety Representatives and Radiological Technicians, or their designees, will be in the  
2 field to monitor for occupational exposure to the workers. These professionals will use the tools that  
3 are available to them to monitor the excavation work area as necessary and appropriate, including  
4 photo-ionization detectors (PIDs) and radiological friskers. The information obtained by these  
5 personnel will be used to make decisions regarding personal protective equipment (PPE) and other  
6 worker related issues. This information will also be available to Waste Management and WAO  
7 personnel and will be used to determine if additional monitoring and/or sampling is necessary to  
8 characterize the material for disposal purposes.

9  
10 All excavations will be subject to continuous visual observation by both the contractor and FDF  
11 personnel. Visual observation will be conducted for change in soil media and the presence of special  
12 materials. If special materials are identified, they will be excavated and handled according to  
13 guidelines provided in Section 3.3.2 and the contractor's Safe Work Plan. A change in the appearance  
14 of the soil/material being excavated may indicate other unexpected conditions, and the contractor will  
15 coordinate with FDF's construction manager and WAO field personnel to determine the required  
16 action, if any. As necessary, the contractor will stop work or proceed in another area until the issue is  
17 resolved.

18  
19 Following completion of excavation to the limits shown on the construction drawings, a real-time scan  
20 will be performed to ensure that the remaining soil is below the radium-226 FRL. If precertification  
21 criteria are not met, additional excavation will take place to remove the identified contamination.  
22 Excavation will cease when the floor of the excavation is shown to meet the precertification protocol  
23 for gamma-discernable radionuclides. The excavated surface will then be certified, as described in the  
24 CDL (Section 7.2 of the SEP), which will be developed and approved subsequent to excavation.

### 25 26 3.3.5 Miscellaneous Excavation Requirements

27 Appropriate measures will be implemented to control the generation of dust. These measures include  
28 temporary seeding or application of a crusting agent in areas to be left idle for more than 45 days and  
29 the use of water, dust suppressants, crusting agents, and other measures to control dust during actual  
30 excavation activities (Section 4.2.2).

1 All interim and final movements of impacted material will be documented as required by the  
2 construction drawings and technical specifications. These data will be incorporated into the Integrated  
3 Information Management System (IIMS).

#### 4 5 3.4 MATERIAL HANDLING AND TREATMENT

6 Excavation in A2PIII Part Two will consist of soil. Excavation of this material will be in accordance  
7 with the requirements contained in the project-specific technical specifications and shown on the DCN.

8 Specific construction methods and procedures to achieve these requirements will be detailed in the  
9 contractor's Safe Work Plan.

##### 10 11 3.4.1 General Requirements and Objectives

12 The technical specifications provide general requirements for the removal and handling of excavated  
13 material. Flow charts in Appendix F of the SEP provide general guidelines for the excavation and  
14 handling of special materials if encountered. Because the excavated impacted material will be placed in  
15 the OSDF, the OSDF IMPP will be included as part of the contract requirements.

16  
17 During excavation, unexpected conditions may be encountered that are not addressed through the  
18 excavation specifications and guidelines. The combination of specifications and the contractor's Safe  
19 Work Plan establishes procedures to be implemented in such cases, including moving excavation  
20 activities to another area to allow evaluation of the unexpected condition. This approach will minimize  
21 and/or prevent work stoppages/slowdowns and keep the excavation process moving forward.

##### 22 23 3.4.2 WAC Attainment

24 A key component of the OSDF WAC attainment program is the IIMS tracking system, which maintains  
25 traceability of excavated impacted material to RI/FS, predesign, precertification, and supplementary  
26 WAC data.

27  
28 The following actions will be performed to demonstrate compliance with OSDF WAC:

- 29  
30 • Assign OSDF-bound materials to material profiles
- 31  
32 • Implement IIMS tracking requirements
- 33  
34 • Segregate impacted materials according to OSDF IMPP Categories 1 through 5

- 1
- 2       •     Reduce size, fill void spaces, package (if required), and otherwise comply with
- 3           physical OSDF WAC requirements
- 4
- 5       •     Visually inspect the material to verify it meets physical OSDF WAC requirements
- 6
- 7       •     Visually inspect the material to verify it does not include prohibited items
- 8
- 9       •     Perform IIMS WAC attainment query in conjunction with manifest preparation, to
- 10       verify material meets OSDF chemical/radiological WAC
- 11
- 12       •     For OSDF Category 5 non-soil residues:
- 13
- 14           -     Complete a supplementary sampling program to assess type and level of
- 15           contamination
- 16
- 17           -     Implement required actions.
- 18

19     Based on the precertification scan and physical sampling, no above-WAC material has been identified.  
20     Material that does not meet the OSDF physical WAC will be re-sized as necessary and hauled to the  
21     OSDF for disposal. The area is not known to have been used for disposal activities; therefore, this  
22     segregation and processing should not be necessary. Material that does not meet the  
23     chemical/radiological WAC for the OSDF will be taken to SP-7 for future off-site disposal.

### 24

### 25     3.5 PRECERTIFICATION AND CERTIFICATION

26     After excavation, the A2PIII Part Two area will be precertified and certified. Section 6.10 presents the  
27     schedule for these activities. The overall A2PIII Part Two certification boundary and the general  
28     A2PIII Part Two area are shown on Figure 3-2.

29

30     Precertification will be performed with real-time instruments as excavation is completed to verify the  
31     area is ready for certification. Real-time instruments (RTRAK, RSS and/or HPGe) will measure  
32     primary radiological COC concentrations in the surface soil. The equipment will be selected and used  
33     based on actual field conditions as described in the User Guidelines, Measurement Strategies, and  
34     Operational Factors for Deployment of In-Situ Gamma Spectrometry at the Fernald Site (User's  
35     Manual; DOE 1998d). The results will be used to identify the following:

- 36
- 37       •     "Hot Spot" areas (as defined in the SEP)
- 38       •     Residual contamination patterns.
- 39

--2682

1 Based on precertification, supplemental excavation will be performed, if necessary, in any areas where  
2 surface soil contaminant concentrations exceed hot spot criteria. Additional precertification will be  
3 performed in areas where supplemental excavation is performed. Precertification and supplemental  
4 excavation will continue until precertification demonstrates that the area is ready for certification;  
5 results will be used to finalize the certification units (CUs) and prepare the CDL for A2PIII Part Two.  
6 Certification will be performed in accordance with the CDL, as described in the SEP, to verify that  
7 residual soil constituents are below FRLs. Based on certification data, supplemental excavation may  
8 again be performed in areas where residual constituents fail certification criteria. Additional  
9 certification will be performed in areas where supplemental excavation is performed. Iterations of  
10 certification sampling and analysis and supplemental excavation will continue until certification results  
11 indicate that the soil surface conditions satisfy certification and hot spot criteria.

### 12 13 3.6 RESTORATION

14 Following removal of impacted material from A2PIII Part Two and certification of FRL attainment  
15 (Section 3.4 of the SEP), A2PIII Part Two will be seeded and vegetation will be established by FDF.  
16 A2PIII Part Two may undergo future restoration in accordance with a separate natural resources  
17 restoration design package, which would be developed and submitted under a separate contract. This  
18 design will take into account final land use selected for the area. The overall plan and schedule  
19 depends upon federal funding and regulatory approval.


### 20 21 3.7 INSTITUTIONAL CONTROLS

22 Institutional controls, such as fencing and posting of signs, are a key component of the remediation for  
23 A2PIII Part Two. Commitments to ensure the intent of the selected remedy is met are discussed in  
24 Section 1.4.

25  
26 Access restriction to remediated areas is necessary to prevent cross-contamination during and following  
27 remediation. Access to certified areas will be granted in accordance with FEMP site procedures.

28 Institutional controls to restrict access to the remediated A2PIII Part Two area include installing fencing  
29 around the area and posting the appropriate caution and warning signs. A construction fence will  
30 define the limit of work boundary, and a radiological fence will define the control boundary for the  
31 A2PIII Part Two excavation site.

- 1 The access restrictions will remain in place until the area is released after restoration. Following the
- 2 completion of remediation, during the final restoration phase, the institutional controls will be dictated
- 3 by the NRRP.



**FINAL REMEDIATION LEVELS (FRL):**  
 Ra-226 - 17 pCi/g  
 Tc-99 - 30.0 pCi/g  
 Th-230 - 280 pCi/g  
 K - 40 - Not Applicable  
 Th-232 - 15 pCi/g  
 TOTAL URANIUM - 82 ppm


**NOTES:**  
 • MINIMUM DETECTABLE CONCENTRATION (MDC)  
 \*\* INSUFFICIENT SAMPLE QUANTITY AVAILABLE FOR ANALYSIS  
 NA - NOT AVAILABLE  
 < - LESS THAN MINIMUM DETECTABLE COUNT RATE  
 --- EXCAVATION BOUNDARY  
 A2P3 PART 2 BOUNDARY  
 ○ RSS Ra-226 RESULT > 169 pCi/g

**LEGEND:**  
 ○ 1.7 TO 3.4 RESULTS IN pCi/g  
 □ 3.4 TO 5.1 RESULTS IN pCi/g  
 ● OVER 5.1 RESULTS IN pCi/g

**SCALE**  
 150 75 0 150 FEET

DRAFT


FIGURE 3-1. A2P3 PART 2 EXTENT OF EXCAVATION



**LEGEND:**

———— CERTIFICATION BOUNDARY AREA

**000041**  
SCALE



**DRAFT**

FIGURE 3-2. A2PIII PART 2 CERTIFICATION BOUNDARY

v:\a2\p1\000041.dgn

STATE PLANNING COORDINATE SYSTEM 1983

14-DEC-1999

1           **4.0 PROJECT-SPECIFIC ENVIRONMENTAL CONTROLS AND MONITORING**

2  
3       This section defines the project-specific environmental controls and monitoring that will be performed  
4       as part of A2PIII Part Two remediation, how the resulting information will be used by the project  
5       organization, and how it will be integrated with sitewide monitoring and reporting requirements.

6       Control mechanisms and monitoring/inspection requirements are provided to address impacts on natural  
7       resources as well as environmental impacts through the air, surface water and groundwater pathways.

8  
9       The Integrated Environmental Monitoring Plan (IEMP; DOE 1999c) provides a summary reporting link  
10       and a cumulative feedback function for the project-specific monitoring conducted by the individual  
11       remediation projects. This link will assist with interpretation of project-specific results from a sitewide  
12       perspective. It should be noted, however, that routine "process-adjustment" decisions, which will be  
13       made by project management in response to project-specific operating conditions and process-control  
14       objectives, will not be reported as part of the IEMP reporting cycles. Rather, these types of routine  
15       decisions will be maintained as part of the project organization's daily operations log and are  
16       considered to be a normal course of day-to-day practice to achieve project-specific operating objectives.

17       Figure 5-1 of the SEP summarizes the FEMP sitewide and project-specific environmental monitoring  
18       and control mechanisms.

19  
20       **4.1 NATURAL RESOURCE IMPACTS**

21       Impacts to natural resources include those associated with threatened and endangered species, cultural  
22       resources, and wetlands/floodplains. The following paragraphs describe the control mechanisms and  
23       monitoring that will be implemented in A2PIII Part Two.

24  
25       **4.1.1 Control Mechanisms**

26       The SEP establishes a four component strategic control mechanism for natural resource impacts. The  
27       first component is to identify the unavoidable potential natural resource impacts that are anticipated due  
28       to A2PIII Part Two remediation activities to be initiated under the SEP.

29  
30       The second component, avoidance of impacts to FEMP natural resources as practicable, has been  
31       controlled through planning and design. Sensitive natural resource areas have been delineated at the  
32       FEMP. These "Priority Natural Resource Areas" are illustrated in the Natural Resource Impact  
33       Monitoring Plan (briefly discussed below) and Figure 5-2 of the SEP. No Priority Natural Resource  
34       Areas are located within A2PIII Part Two. All access points, laydown areas, etc., for the A2PIII Part

1 Two soil remediation project are outside Priority Natural Resource Areas. Potential impacts to other  
2 FEMP natural resources will be minimized through the incorporation of appropriate environmental  
3 control mechanisms as well. These are addressed in the subsequent, media-specific discussions.  
4

5 The third component, monitoring to document the actual extent of impacts, is addressed in  
6 Section 4.1.2.  
7

8 The fourth component, natural resource restoration, is briefly described in Section 3.6, and is the  
9 subject of the NRRP.  
10

#### 11 4.1.2 Monitoring

12 Monitoring of natural resource impacts associated with A2PIII Part Two and other sitewide remedial  
13 activities will be conducted under the Natural Resources Impact Monitoring Plan (part of the IEMP).  
14 Descriptions of the objectives, regulatory drivers, monitoring, data evaluation, and reporting  
15 requirements for the program are provided therein. Sitewide monitoring of natural resource impacts  
16 will continue under the IEMP during A2PIII Part Two soil remediation activities. Monitoring under  
17 that program will verify and document the actual extent of natural resource impacts anticipated by and  
18 identified in the RODs and will identify any unanticipated impacts to wetlands and floodplains  
19 associated with Paddys Run and its tributaries and threatened and endangered species habitat. The  
20 natural resource monitoring data collected from the FEMP will be updated in the NRRP as it is relevant  
21 to restoration.  
22

#### 23 4.2 AIR PATHWAY

24 This subsection presents the air pathway control and monitoring requirements for noise, fugitive  
25 emissions (visible dust), airborne radiological particulates and radon, and direct radiation during A2PIII  
26 Part Two soil remediation activities. Air pathway monitoring activities, to the maximum extent  
27 possible, will make use of both the existing FEMP occupational air monitoring program and the  
28 sitewide environmental monitoring program (described in Section 6.0 of the IEMP). Using existing  
29 monitoring programs will help ensure that project-specific data are of comparable quality and are  
30 beneficial in evaluating and reporting project-specific air pathway releases under the various regulatory  
31 drivers associated with these monitoring programs.  
32

1 Administrative and engineering control techniques, in accordance with RM-0047, Fugitive Dust  
2 Control Requirements, developed from the FEMP fugitive dust control "best available technology"  
3 (BAT) determination, will be implemented during A2PIII Part Two soil remediation activities,  
4 including excavation, hauling, and placement of soils to mitigate potential emissions of fugitive dust  
5 and airborne radiological particulates.

6

7 4.2.1 Noise

8 4.2.1.1 Control Mechanisms

9 Noise control and abatement during the remediation of A2PIII Part Two will include noise control  
10 devices (mufflers) on equipment and machinery, proper maintenance of equipment and machinery, and  
11 also may include rescheduling time periods in which heavy equipment is used in the field. Currently,  
12 no remediation activities are anticipated after sunset.

13

14 To ensure that Occupational Safety and Health Administration (OSHA) and American Conference of  
15 Governmental and Industrial Hygienists (ACGIH) noise limits are met, an administrative action level  
16 below these limits has been specified in the health and safety documents (see Section 5.0). This  
17 administrative action level will be used to assess the need for hearing protection for field personnel in  
18 the areas of remediation activities, the need for maintenance of equipment and machinery, and the need  
19 for additional noise control and abatement.

20

21 4.2.1.2 Monitoring

22 Noise monitoring will be conducted to implement the A2PIII Part Two project-specific health and  
23 safety requirements. Noise measurements will be made in the field by FDF health and safety  
24 personnel, using health and safety protocols for noise monitoring, to determine whether administrative  
25 action levels are exceeded; the need for hearing protection; the need for maintenance of equipment and  
26 machinery; the need for additional noise control or abatement; and compliance with OSHA and ACGIH  
27 occupational noise limits.

28

29 Components of noise monitoring will include establishing remediation area-specific background levels  
30 prior to the start of excavation activities, and occasional monitoring during implementation of remedial  
31 activities. If the environmental noise level falls within 5 dBA of the administrative action level

1 (85 dBA, as specified in the health and safety requirements), health and safety personnel will contact  
2 the project field manager to begin appropriate corrective actions.

3  
4 Field managers will be responsible for documenting noise monitoring as well as for initiating noise  
5 abatement measures.

6  
7 4.2.2 Fugitive Emissions

8 4.2.2.1 Control Mechanisms

9 Water, commercially available dust suppression agents, or other appropriate methods and work  
10 practices will be used proactively to reasonably minimize dust generation from A2PIII Part Two soil  
11 remediation activities, including soil excavation, handling, hauling, and placement. In general, the  
12 opportunity for dust generation will be minimized using work practices, including maintaining the  
13 IMHR relatively free of impacted material, and covering the beds of haul equipment. Beyond that,  
14 water or other dust suppression agents will be applied in sufficient quantities to minimize dust  
15 generation, but limited so that they do not result in migration of the agent beyond work area  
16 boundaries, ponding, or disruption of other portions of work.

17  
18 For excavation activities, dust control will be by progressive increments focused on making the  
19 material less dusty. The base mechanism is anticipated to be reliance on inherent moisture in the soil.  
20 If visible dust emissions occur during excavation, a water mist will be applied for dust control.

21  
22 For soil handling, loading, hauling, and placement activities, dust control will be focused on making  
23 the material to be transported unlikely to become airborne. The base mechanism should rely on  
24 inherent moisture in the soil, coupled with a 20-mile-per-hour speed limit during hauling. In addition,  
25 the beds of all haul equipment will be covered when transporting material. If visible dust emissions  
26 occur during handling, hauling, or placement, one or a combination of the following dust control  
27 methods may be used:

- 28  
29 • Change configuration of material (e.g., place less in the trucks)  
30 • Apply water mist  
31 • Reduce equipment speed.  
32

1 Equipment wash facilities will be used at the point where equipment enters the IMHR from the SWUs  
2 or the OSDF. Clods, clumps, or visible deposits of soil or other materials that could readily become  
3 visible fugitive emissions from paved or unpaved roadways/parking areas will be promptly removed.  
4 Appropriate dust control mechanisms will be applied to reasonably minimize the generation of visible  
5 dust that may result from the removal process.

6  
7 The type or amount of dust suppression equipment in operation will not preclude stopping work if there  
8 is visible dust or excessive visible dust. Visible dust indicates the need to increase the level of dust  
9 control effort. Increasing levels of visible dust indicate a need to increase the level of dust control  
10 effort, including possible alteration, slowdown, or temporary suspension of the work activities  
11 generating the visible dust. The work activity(ies) generating the visible dust will be temporarily  
12 suspended if the visible dust exceeds the site-specific limit or Ohio standard (see RM-0047, Fugitive  
13 Dust Control Requirements). Dust controls will be increased and/or work practices will be modified to  
14 bring the fugitive emissions to a level below the limit/standard during dust-generating activities.

15  
16 The contractor will abide by the approved Dust Control Plan, as part of the Safe Work Plan, which  
17 specifies:

- 18 • A narrative description of how the contractor will implement the Dust Control Plan,  
19 monitor for visible dust, progressively implement increased dust control or alter work  
20 activities when required, and maintain records of dust control activities
- 21 • A listing of methods to be used to suppress dust, and the associated frequency that  
22 routine dust suppression is to take place
- 23 • By method, the materials to be used to suppress dust (e.g., water, dust suppression  
24 agents, etc.)
- 25 • By method, the specific types and quantities of equipment to be used to suppress dust.

26  
27  
28  
29  
30  
31 A description of the notification process, including designation of personnel, that the contractor intends  
32 for Soil and Disposal Facility Project (SDFP) personnel [formerly Soils Characterization and  
33 Excavation Project (SCEP)] to utilize during non-work periods to notify the contractor of a dust alert.

34  
35 FDF approval of the Dust Control Plan is a prerequisite to authorization of earthmoving activities.

1 4.2.2.2 Monitoring

2 Project personnel will tour the remediation area at the start of the day and periodically during the day.  
3 Real-time observation of visible dust, in accordance with the criteria described in RM-0047, Fugitive  
4 Dust Control Requirements, will be used to assess fugitive dust emissions and progressively implement  
5 corrective measures.

6  
7 Additionally, visual monitoring will be conducted in accordance with 40 CFR Part 60, Appendix A,  
8 Method 22, Visual Determination of Fugitive Emissions from Material Sources and Smoke Emission  
9 from Flares. Visual determination of opacity will be conducted on "project field activities" and  
10 "material handling/vehicle traffic on storage piles" (identified in the table in RM-0047, Fugitive Dust  
11 Control Requirements). That determination will be in accordance with 40 CFR Part 60, Appendix A,  
12 Method 9, Visual Determination of Opacity of Emissions from Stationary Sources (or an approved  
13 alternative method).

14  
15 FDF managers will be responsible for documenting visible emission monitoring in the field as well as  
16 for initiating fugitive dust abatement measures. Records for each work day (as described in the  
17 approved Dust Control Plan) will be maintained for the A2PIII Part Two soil remediation project.

18  
19 4.2.3 Airborne Radiological Particulates

20 4.2.3.1 Control Mechanisms

21 All airborne radiological particulate emissions associated with A2PIII Part Two soil remediation  
22 activities are anticipated to be from fugitive emissions. Control mechanisms for fugitive emissions are  
23 presented in the preceding subsection. No airborne radiological particulate control mechanisms beyond  
24 those provided by fugitive emission control are anticipated to be required for environmental or public  
25 safety concerns as a result of A2PIII Part Two soil remediation activities.

26  
27 4.2.3.2 Monitoring

28 All airborne radiological particulate emissions associated with A2PIII Part Two soil remediation  
29 activities will be monitored via the sitewide airborne radiological particulate monitoring program  
30 presented in Section 6.0 of the IEMP. The monitoring network encompasses all the current and  
31 expected diffuse and point sources at the FEMP site. The data collected under the sitewide airborne  
32 radiological particulate monitoring program will be used to assess the collective effect of concurrent

1 remediation activities at the FEMP site under various regulatory drivers described in Section 6.0 of the  
2 IEMP.

3  
4 No supplement or modification to the sitewide airborne radiological particulate monitoring program is  
5 anticipated to be required as a result of A2PIII Part Two soil remediation activities. Airborne  
6 radiological particulate monitoring stations will be established for the A2PIII Part Two project under  
7 the existing sitewide program. If necessary, relocation of the air monitoring stations will be  
8 coordinated with project personnel to ensure the integrity of the sitewide monitoring network is  
9 maintained.

#### 11 4.2.4 Radon

##### 12 4.2.4.1 Control Mechanisms

13 Emission of radon from soil being remediated under the A2PIII Part Two soil remediation project is not  
14 anticipated to be an environmental or public safety concern. Hence, no project-specific radon control  
15 mechanisms are anticipated to be required as a result of A2PIII Part Two soil remediation activities.

##### 17 4.2.4.2 Monitoring

18 Any potential radon emissions associated with A2PIII Part Two soil remediation activities will be  
19 monitored via the sitewide radon monitoring program presented in Section 6.0 of the IEMP. No  
20 supplement or modification to that sitewide radon monitoring program is anticipated to be required as a  
21 result of A2PIII Part Two soil remediation activities.

#### 23 4.2.5 Direct Radiation

##### 24 4.2.5.1 Control Mechanisms

25 No project-specific direct radiation control mechanisms beyond that provided by fugitive emissions  
26 control are anticipated to be required for environmental or public safety concerns as a result of A2PIII  
27 Part Two soil remediation activities.

##### 29 4.2.5.2 Monitoring

30 Environmental radiation levels associated with A2PIII Part Two soil remediation activities will be  
31 monitored via the sitewide environmental direct radiation monitoring program presented in Section 6.0

1 of the IEMP. No supplement or modification to the sitewide environmental direct radiation monitoring  
2 program is anticipated to be required as a result of A2PIII Part Two soil remediation activities.

3  
4 **4.3 SURFACE WATER PATHWAY**

5 **4.3.1 Control Mechanisms**

6 As a condition of its NPDES Permit (OEPA Permit No. 11O00004\*ED), the FEMP was required to  
7 develop and implement a SWPPP. The SWPPP identifies potential sources of pollution associated with  
8 construction and industrial activities that may affect storm water quality at the FEMP and describes the  
9 practices that will be employed to reduce pollutants within these types of discharges. The SWPPP also  
10 contains provisions on the inspection programs which ensure that discharges of storm water associated  
11 with construction and industrial activities comply with the requirements of the FEMP NPDES Permit  
12 and the SWPPP.

13  
14 A2PIII Part Two is located outside the "storm water runoff controlled" Former Production Area  
15 drainage basin. Currently, the A2PIII Part Two area drains to NPDES-permitted Storm Water  
16 Outfall \*003. Outside the FEMP's Former Production Area drainage basin, storm water from  
17 construction activity is regulated as an industrial activity (if a certain magnitude of earth-moving  
18 activities is involved). A2PIII Part Two soil remediation activities to be initiated under the SEP are a  
19 subset of construction activities. In accordance with both the SWPPP (under the FEMP's NPDES  
20 permit) and the SEP, erosion and sediment controls will be installed where appropriate to protect  
21 downgradient areas. These controls will be designed and installed to manage surface water runoff and  
22 runoff, minimize erosion, and control sedimentation in on-site surface waters.

23  
24 The management of surface water for A2PIII Part Two will be performed by installation of sediment  
25 and erosion control measures (Section 3.1.5). This includes, but is not limited to, installing silt fencing  
26 and grading the area for positive drainage to prevent runoff from contaminated and potentially  
27 contaminated areas from migrating downgradient of A2PIII Part Two.

28  
29 The sediment/erosion control systems for A2PIII Part Two will remain in place until remediation of the  
30 area has been completed. They will be dismantled or reconfigured during restoration of A2PIII  
31 Part Two.

1 4.3.2 Inspection

2 Construction activity inspections mandated by the SWPPP will be conducted in the A2PIII Part Two  
3 remediation area. Under the FEMP's construction activity inspection program, weekly inspections will  
4 be conducted within all construction areas at the site and after any rain event totaling 0.5 inch or  
5 greater within a 24-hour period. Construction activity inspections are documented and maintained as  
6 part of the SWPPP files at the facility.

7  
8 Industrial activity inspections might also be conducted in the A2PIII Part Two remediation area.  
9 Industrial activity inspections are documented and maintained as part of the NPDES and SWPPP files at  
10 the facility.

11  
12 Inspections conducted in the A2PIII Part Two area will ensure that:

- 13
- 14 • Erosion and sedimentation control measures are in place and are well maintained
  - 15
  - 16 • Work practices and housekeeping activities are conducted in a manner that reduces the  
17 potential discharge of pollutants in association with storm water discharges from  
18 disturbed areas
  - 19
  - 20 • Corrective actions related to the establishment and/or maintenance of erosion and  
21 sedimentation control structures are documented and tracked to resolution
  - 22
  - 23 • Excessive erosion and/or situation to off-property waterways is not occurring as a result  
24 of construction activities initiated under the A2PIII Part Two soil remediation activities.  
25

26 The SEP discusses potential project-specific storm water monitoring programs for soil remediation  
27 areas located outside the formerly storm water runoff-controlled Production Area drainage basin. The  
28 objectives of such a program would be to monitor performance of erosion and sedimentation control  
29 structures (e.g., sediment traps and basins) against their anticipated design efficiencies, and to  
30 determine whether the runoff presents an unacceptable impact to surface water quality or presents an  
31 unacceptable cross-media impact to the Great Miami Aquifer.

32  
33 Because the objectives of the SEP-contemplated storm water monitoring program are met through other  
34 existing means no project-specific storm water monitoring program will be implemented for the A2PI  
35 soil remediation project.

1 4.4 GROUNDWATER PATHWAY

2 4.4.1 Control Mechanisms

3 The Great Miami Aquifer is an extensive aquifer located, in part, beneath the entire FEMP (including  
4 the A2PIII Part Two area). Additional information on the Great Miami Aquifer in the A2PIII Part Two  
5 area is provided in the OU2 RI (DOE 1995b) and in the OU5 RI.

6

7 The depth of the Great Miami Aquifer beneath the A2PIII Part Two area is approximately 15 to 20 feet  
8 below the surface. This depth, in conjunction with the clay layer above the Great Miami Aquifer,  
9 indicates that no impact to groundwater is anticipated as a result of the A2PIII Part Two remediation  
10 activities.

11

12 4.4.2 Monitoring

13 The sitewide management strategy for monitoring groundwater during remedial activities is described  
14 in detail in Section 3.0 of the IEMP. Descriptions of the objectives, regulatory drivers, monitoring,  
15 data evaluation, and reporting requirements for the program are provided therein. Sitewide monitoring  
16 of groundwater will continue under the IEMP during A2PIII Part Two soil remediation activities.



1 FDF will provide all radiological occupational monitoring for the contractor. FDF radiological control  
2 technicians will provide the necessary support for A2PIII Part Two activities. The contractual  
3 radiological control requirements for the performance of A2PIII Part Two work will be documented in  
4 FDF job-specific Radiological Work Permits (RWPs). Personnel performing work that requires an  
5 RWP will be briefed on the specific hazards and requirements for the task prior to commencing work.  
6 FDF radiological control personnel will evaluate the data obtained from the monitoring to determine  
7 the effectiveness of the radiological controls and relay this information to the contractor.



1  
2 The CM will also coordinate the remedial action of the A2PIII Part Two contractor with other FEMP  
3 contractors. This coordination will be addressed in the actual contract documents.  
4

#### 5 6.5 CONTINGENCY MANAGEMENT

6 Conditions which are unexpected and not addressed through established excavation guidelines or the  
7 remedial design will be dealt with according to contingency management protocols and plans set forth  
8 in Appendix F of the SEP. These contingencies are categorized as follows:

- 9
- 10 • Unearthing of materials that require special handling;
  - 11
  - 12 • Encountering contamination or soil conditions which may pose a risk to human health  
13 or the environment if standard excavation practices are used, or which are significantly  
14 different than expected, or which may affect other operations;
  - 15
  - 16 • Discovering unexpected cultural or historic resources.  
17

18 Requirements for managing special materials encountered during remediation of A2PIII Part Two will  
19 be presented in the project design documents and detailed in the contractor's Safe Work Plan  
20 (Section 3.3.2). SDFP/WAO will provide assistance to Construction for field decisions related to  
21 management and disposition of special materials if necessary and, if applicable, will arrange for  
22 movement of materials to the appropriate FEMP storage and handling areas for characterization,  
23 treatment evaluation, and final disposition arrangements.  
24

25 Although not expected, excavation of A2PIII Part Two could progress to a point where continued work  
26 would cause the remedial action to differ from the design, such as:

- 27
- 28 • Discovering unexpected types or quantities of contamination;
  - 29 • Encountering soil types or excavation depths that are not within design parameters;
  - 30 • Discovering impacted materials beyond the design limits.  
31

32 In accordance with the SEP, the FEMP design change process will be used to effect design changes in  
33 cases where conditions and design changes do not differ significantly from those already acknowledged  
34 and approved for the project. If conditions are significantly different from the approved design,  
35 construction activities will stop until an acceptable plan is developed and approved.  
36



-- 2682

**APPENDIX A**  
**A2PIII PART TWO DATA**

**TABLE A-3**  
**PHYSICAL SAMPLE LOCATION COORDINATES**

<b>Location ID</b>	<b>Northing</b>	<b>Easting</b>
A2P3-RA-1	478435.0	1349228.2
A2P3-RA-2	478462.2	1349408.1
A2P3-RA-3	478432.4	1349307.0
A2P3-RA-4	478364.7	1349340.9
A2P3-RA-5	478304.2	1349221.6
A2P3-RA-6	478367.0	1349262.9
A2P3-RA-7	478231.2	1349259.8

**APPENDIX A**  
**A2PIII PART TWO DATA**

**LIST OF TABLES**

Table A-1	A2PIII Part Two Historical Data
Table A-2	HPGe Results for Total Uranium, Thorium-232, and Radium-226
Table A-3	Physical Sample Location Coordinates
Table A-4	Physical Sample Analysis and Field Frisker Results

**LIST OF FIGURES**

Figure A-1	Total Uranium Results for A2PIII Part Two
Figure A-2	Thorium-232 Results for A2PIII Part Two
Figure A-3	Radium-226 Results for A2PIII Part Two
Figure A-4	Total Activity Results for A2PIII Part Two

**TABLE A-1  
A2PIII PART TWO HISTORICAL DATA**

Parameter	Sample ID	Location ID	Top Depth	Bottom Depth	Northing	Easting	Result	Qualifier	Units
1,1,1-Trichloroethane	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
1,1,2,2-Tetrachloroethane	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
1,1,2-Trichloroethane	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
1,1-Dichloroethane	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
1,1-Dichloroethene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
1,2,4-Trichlorobenzene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
1,2-Dichlorobenzene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
1,2-Dichloroethane	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
1,2-Dichloroethene (Total)	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
1,2-Dichloropropane	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
1,3-Dichlorobenzene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
1,4-Dichlorobenzene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
2,4,5-Trichlorophenol	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	1100	U	ug/kg
2,4,6-Trichlorophenol	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
2,4-Dichlorophenol	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
2,4-Dimethylphenol	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
2,4-Dinitrophenol	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	1100	UJ	ug/kg
2,4-Dinitrotoluene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
2,6-Dinitrotoluene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
2-Butanone	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
2-Chloronaphthalene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
2-Chlorophenol	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
2-Hexanone	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
2-Methylnaphthalene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	UJ	ug/kg
2-Nitroaniline	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	1100	U	ug/kg
2-Nitrophenol	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
3,3'-Dichlorobenzidine	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
3-Nitroaniline	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	1100	U	ug/kg
4,6-Dinitro-2-methylphenol	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	1100	U	ug/kg
4-Bromophenyl phenyl ether	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg

000061

2682

TABLE A-1  
A2PIII PART TWO HISTORICAL DATA

Parameter	Sample ID	Location ID	Top Depth	Bottom Depth	Northing	Easting	Result	Qualifier	Units
4-Chloro-3-methylphenol	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
4-Chlorophenylphenyl ether	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
4-Methyl-2-pentanone	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
4-Nitroaniline	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	1100	U	ug/kg
4-Nitrophenol	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	1100	UJ	ug/kg
Acenaphthene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Acenaphthylene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Acetone	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Aluminum	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	3890	-	mg/kg
Anthracene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Antimony	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	3.7	U	mg/kg
Arsenic	A1PII-S1-01-01M	A1PII-S1-01-01			478323	1349668	4.4	NV	mg/kg
Arsenic	A1PII-S1-01-01M-D	A1PII-S1-01-01			478323	1349668	3.7	NV	mg/kg
Arsenic	A1PII-S1-01-07M	A1PII-S1-01-07			478518	1349666	3.6	NV	mg/kg
Arsenic	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	5.5	J	mg/kg
Barium	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	38.1	-	mg/kg
Benzene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Benzo(a)anthracene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Benzo(a)pyrene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Benzo(b)fluoranthene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	76	J	ug/kg
Benzo(g,h,i)perylene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Benzo(k)fluoranthene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	96	J	ug/kg
Beryllium	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	1.3	UJ	mg/kg
bis(2-Chloroethoxy)methane	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
bis(2-Chloroethyl)ether	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
bis(2-Chloroisopropyl) ether	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
bis(2-Ethylhexyl)phthalate	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Bromodichloromethane	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Bromoform	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Bromomethane	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg

29000

**TABLE A-1  
A2PIII PART TWO HISTORICAL DATA**

Parameter	Sample ID	Location ID	Top Depth	Bottom Depth	Northing	Easting	Result	Qualifier	Units
Butyl benzyl phthalate	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Cadmium	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	1.3	R	mg/kg
Calcium	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	56000	-	mg/kg
Carbazole	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Carbon disulfide	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Carbon Tetrachloride	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Cesium-137	32935	2397	0	1.5	478300.024	1349526.061	0.2	UJ	pci/g
Cesium-137	9041	ASIT-001	0	0.5	478279.367	1348971.213	0.2	UJ	pCi/g
Chlorobenzene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Chloroethane	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Chloroform	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Chloromethane	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Chromium	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	6.8	J	mg/kg
Chrysene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
cis-1,3-Dichloropropene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Cobalt	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	4.7	-	mg/kg
Copper	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	8.1	-	mg/kg
Cyanide	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	0.33	U	mg/kg
Dibenzo(a,h)anthracene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Dibenzofuran	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Dibromochloromethane	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Diethyl phthalate	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	2200	U	ug/kg
Dimethyl phthalate	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Di-n-butyl phthalate	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Di-n-octyl phthalate	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Ethylbenzene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Fluoranthene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	110	J	ug/kg
Fluorene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Grain Size Diameter, 0.075 mm	9041	ASIT-001	0	0.5	478279.367	1348971.213	11.6	NV	% FINER
Grain Size Diameter, 0.106 mm	9041	ASIT-001	0	0.5	478279.367	1348971.213	12.9	NV	% FINER

000063

2682

TABLE A-1  
A2PIII PART TWO HISTORICAL DATA

Parameter	Sample ID	Location ID	Top Depth	Bottom Depth	Northing	Easting	Result	Qualifier	Units
Grain Size Diameter, 0.25 mm	9041	ASIT-001	0	0.5	478279.367	1348971.213	20.7	NV	% FINER
Grain Size Diameter, 0.425 mm	9041	ASIT-001	0	0.5	478279.367	1348971.213	36.7	NV	% FINER
Grain Size Diameter, 0.85 mm	9041	ASIT-001	0	0.5	478279.367	1348971.213	69.2	NV	% FINER
Grain Size Diameter, 19 mm	9041	ASIT-001	0	0.5	478279.367	1348971.213	100	NV	% FINER
Grain Size Diameter, 2 mm	9041	ASIT-001	0	0.5	478279.367	1348971.213	92.7	NV	% FINER
Grain Size Diameter, 37.5 mm	9041	ASIT-001	0	0.5	478279.367	1348971.213	100	NV	% FINER
Grain Size Diameter, 4.75 mm	9041	ASIT-001	0	0.5	478279.367	1348971.213	98.7	NV	% FINER
Grain Size Diameter, 75 mm	9041	ASIT-001	0	0.5	478279.367	1348971.213	100	NV	% FINER
Grain Size Diameter, 9.5 mm	9041	ASIT-001	0	0.5	478279.367	1348971.213	100	NV	% FINER
Gross Alpha	120102	ASIT-001	0	0.5	478279.367	1348971.213	1.3	NV	pCi/L
Gross Beta	120102	ASIT-001	0	0.5	478279.367	1348971.213	1	NV	pCi/L
Hexachlorobenzene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Hexachlorobutadiene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Hexachlorocyclopentadiene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Hexachloroethane	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Indeno(1,2,3-cd)pyrene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Iron	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	8780	-	mg/kg
Isophorone	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Lead	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	10.5	-	mg/kg
Magnesium	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13900	-	mg/kg
Manganese	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	450	-	mg/kg
Mercury	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	0.07	UJ	mg/kg
Methylene chloride	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Molybdenum	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	4.5	UJ	mg/kg
Naphthalene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Neptunium-237	32935	2397	0	1.5	478300.024	1349526.061	0.6	U	pci/g
Neptunium-237	9041	ASIT-001	0	0.5	478279.367	1348971.213	0.6	U	pCi/g
Nickel	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	9	-	mg/kg
Nitrobenzene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
N-Nitroso-di-n-propylamine	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg

000064

**TABLE A-1  
A2PIII PART TWO HISTORICAL DATA**

Parameter	Sample ID	Location ID	Top Depth	Bottom Depth	Northing	Easting	Result	Qualifier	Units
N-Nitrosodiphenylamine	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
o-Methylphenol	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
p-Chloroaniline	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Pentachlorophenol	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	1100	U	ug/kg
Phenanthrene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	62	J	ug/kg
Phenol	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Plutonium-238	32935	2397	0	1.5	478300.024	1349526.061	0.6	U	pci/g
Plutonium-238	9041	ASIT-001	0	0.5	478279.367	1348971.213	0.6	U	pCi/g
Plutonium-239/240	32935	2397	0	1.5	478300.024	1349526.061	0.6	U	pci/g
Plutonium-239/240	9041	ASIT-001	0	0.5	478279.367	1348971.213	0.6	U	pCi/g
p-Methylphenol	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	440	U	ug/kg
Potassium	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	885	U	mg/kg
Pyrene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	74	J	ug/kg
Radium-226	32935	2397	0	1.5	478300.024	1349526.061	1.22	J	pci/g
Radium-226	A1PII-S1-01-01R	A1PII-S1-01-01			478323	1349668	0.958	-	pci/g
Radium-226	A1PII-S1-01-01R-D	A1PII-S1-01-01			478323	1349668	0.925	-	pci/g
Radium-226	A1PII-S1-01-07R	A1PII-S1-01-07			478518	1349666	0.988	-	pci/g
Radium-226	120102	ASIT-001	0	0.5	478279.367	1348971.213	0.7	UJ	pCi/L
Radium-226	9041	ASIT-001	0	0.5	478279.367	1348971.213	0.6	J	pCi/g
Radium-228	32935	2397	0	1.5	478300.024	1349526.061	1.08	J	pci/g
Radium-228	A1PII-S1-01-01R	A1PII-S1-01-01			478323	1349668	0.844	-	pci/g
Radium-228	A1PII-S1-01-01R-D	A1PII-S1-01-01			478323	1349668	0.813	-	pci/g
Radium-228	A1PII-S1-01-07R	A1PII-S1-01-07			478518	1349666	0.861	-	pci/g
Radium-228	120102	ASIT-001	0	0.5	478279.367	1348971.213	1.7	UJ	pCi/L
Radium-228	9041	ASIT-001	0	0.5	478279.367	1348971.213	0.5	UJ	pCi/g
Ruthenium-106	32935	2397	0	1.5	478300.024	1349526.061	1	UJ	pci/g
Ruthenium-106	9041	ASIT-001	0	0.5	478279.367	1348971.213	1	UJ	pCi/g
Selenium	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	1.3	R	mg/kg
Silicon	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	831	-	mg/kg
Silver	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	0.26	U	mg/kg

2682

590000

**TABLE A-1  
A2PIII PART TWO HISTORICAL DATA**

Parameter	Sample ID	Location ID	Top Depth	Bottom Depth	Northing	Easting	Result	Qualifier	Units
Sodium	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	111	-	mg/kg
Strontium-90	32935	2397	0	1.5	478300.024	1349526.061	0.5	U	pci/g
Strontium-90	9041	ASIT-001	0	0.5	478279.367	1348971.213	0.5	U	pCi/g
Styrene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Technetium-99	32935	2397	0	1.5	478300.024	1349526.061	1	U	pci/g
Technetium-99	9041	ASIT-001	0	0.5	478279.367	1348971.213	0.9	U	pCi/g
Tetrachloroethene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Thallium	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	0.26	UJ	mg/kg
Thorium, Total	32935	2397	0	1.5	478300.024	1349526.061	5.13	J	mg/kg
Thorium, Total	32960	2397			478300.02	1349526.06	18	UNV	mg/kg
Thorium, Total	9041	ASIT-001	0	0.5	478279.367	1348971.213	7.296124	NV	pCi/g
Thorium-228	32935	2397	0	1.5	478300.024	1349526.061	0.989	J	pci/g
Thorium-228	A1PII-S1-01-01R	A1PII-S1-01-01			478323	1349668	0.839	-	pci/g
Thorium-228	A1PII-S1-01-01R-D	A1PII-S1-01-01			478323	1349668	0.785	-	pci/g
Thorium-228	A1PII-S1-01-07R	A1PII-S1-01-07			478518	1349666	0.873	-	pci/g
Thorium-228	120102	ASIT-001	0	0.5	478279.367	1348971.213	0.2	UJ	pCi/L
Thorium-228	9041	ASIT-001	0	0.5	478279.367	1348971.213	0.6	UJ	pCi/g
Thorium-230	32935	2397	0	1.5	478300.024	1349526.061	1.21	J	pci/g
Thorium-230	120102	ASIT-001	0	0.5	478279.367	1348971.213	0.3	UJ	pCi/L
Thorium-230	9041	ASIT-001	0	0.5	478279.367	1348971.213	2.5	J	pCi/g
Thorium-232	32935	2397	0	1.5	478300.024	1349526.061	0.6	UJ	pci/g
Thorium-232	A1PII-S1-01-01R	A1PII-S1-01-01			478323	1349668	0.844	-	pci/g
Thorium-232	A1PII-S1-01-01R-D	A1PII-S1-01-01			478323	1349668	0.813	-	pci/g
Thorium-232	A1PII-S1-01-07R	A1PII-S1-01-07			478518	1349666	0.861	-	pci/g
Thorium-232	120102	ASIT-001	0	0.5	478279.367	1348971.213	0.1	UJ	pCi/L
Thorium-232	9041	ASIT-001	0	0.5	478279.367	1348971.213	0.8	J	pCi/g
Toluene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
trans-1,3-Dichloropropene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Trichloroethene	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Uranium, Total	98062	1405	0	0.5	478371.168	1349009.012	8.2	-	mg/kg

000000

**TABLE A-1  
A2PIII PART TWO HISTORICAL DATA**

Parameter	Sample ID	Location ID	Top Depth	Bottom Depth	Northing	Easting	Result	Qualifier	Units
Uranium, Total	98064	1405	1.5	2	478371.168	1349009.012	9.9	-	mg/kg
Uranium, Total	98066	1405	3	3.5	478371.168	1349009.012	3.9	-	mg/kg
Uranium, Total	98089	1405	17.5	18	478371.168	1349009.012	2.6	-	mg/kg
Uranium, Total	98100	1405	24.5	25	478371.168	1349009.012	4.3	-	mg/kg
Uranium, Total	98115	1405	33.5	34	478371.168	1349009.012	2.7	-	mg/kg
Uranium, Total	32935	2397	0	1.5	478300.024	1349526.061	9.5	J	mg/kg
Uranium, Total	32960	2397			478300.02	1349526.06	11	UNV	mg/kg
Uranium, Total	A1PII-S1-01-01R	A1PII-S1-01-01			478323	1349668	2.06	UJ	mg/kg
Uranium, Total	A1PII-S1-01-01R-D	A1PII-S1-01-01			478323	1349668	0.039	UJ	mg/kg
Uranium, Total	A1PII-S1-01-07R	A1PII-S1-01-07			478518	1349666	1.45	UJ	mg/kg
Uranium, Total	120092	ASIT-001	0	0.5	478279.367	1348971.213	11	NV	mg/kg
Uranium, Total	120102	ASIT-001	0	0.5	478279.367	1348971.213	0.1	U	ug/L
Uranium, Total	9041	ASIT-001	0	0.5	478279.367	1348971.213	4	J	mg/kg
Uranium-234	120102	ASIT-001	0	0.5	478279.367	1348971.213	0.1	UJ	pCi/L
Uranium-234	9041	ASIT-001	0	0.5	478279.367	1348971.213	1.3	NV	pCi/g
Uranium-235/236	120102	ASIT-001	0	0.5	478279.367	1348971.213	0.1	UJ	pCi/L
Uranium-235/236	9041	ASIT-001	0	0.5	478279.367	1348971.213	0.6	U	pCi/g
Uranium-238	120102	ASIT-001	0	0.5	478279.367	1348971.213	0.1	UJ	pCi/L
Uranium-238	9041	ASIT-001	0	0.5	478279.367	1348971.213	1.4	NV	pCi/g
Vanadium	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	14.7	-	mg/kg
Vinyl Acetate	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Vinyl chloride	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Xylenes, Total	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	13	U	ug/kg
Zinc	120090-1	ASIT-001	0	0.5	478279.367	1348971.213	17.2	R	mg/kg

000067

2682

**TABLE A-2**  
**HPGe RESULTS FOR TOTAL URANIUM, THORIUM-232, AND RADIUM-226**

Location	Northing	Easting	Detector Height	Total Uranium (ppm)	Thorium-232 (pCi/g)	Radium-226 (pCi/g)
A2P3-P1-T-145-G	477710.08	1349112.66	100cm	12.80	0.46	0.75
A2P3-P1-T-146-G	477748.83	1349132.03	100cm	14.50	0.67	0.75
A2P3-P1-T-147-G	477719.56	1349150.02	100cm	9.98	0.45	0.71
A2P3-P1-T-148-G	477772.48	1349146.01	100cm	14.00	0.61	0.81
A2P3-P1-T-149-G	477817.74	1349145.07	100cm	13.10	0.62	0.84
A2P3-P1-T-150-G*	477795.64	1349122.72	100cm	13.80	0.73	0.84
A2P3-P1-T-151-G	477847.91	1349226.31	100cm	11.30	0.72	0.97
A2P3-P1-T-152-G	477886.51	1349280.66	100cm	13.50	0.66	0.78
A2P3-P1-T-153-G*	477942	1349293.01	100cm	16.00	0.69	0.83
A2P3-P1-T-154-G	477972.19	1349309.37	100cm	18.20	0.83	0.90
A2P3-P1-T-155-G	478016.6	1349323.45	100cm	16.80	0.74	0.88
A2P3-P1-T-156-G	478058.52	1349330.42	100cm	11.80	0.69	0.75
A2P3-P1-T-157-G	478094.65	1349338.54	100cm	20.10	0.73	0.83
A2P3-P1-T-158-G	478139.92	1349342.97	100cm	12.60	0.68	0.76
A2P3-P1-T-159-G	478171.48	1349340.58	100cm	0.06	0.62	0.56
A2P3-P1-T-160-G	478263.36	1349476.31	100cm	0.04	0.61	0.67
A2P3-P1-T-161-G*	478467.49	1349158.81	100cm	26.00	0.69	0.75
A2P3-P1-T-162-G	478433.87	1349127.55	100cm	25.80	0.70	0.71
A2P3-P1-T-163-G	478400.08	1349104.01	100cm	19.60	0.83	0.73
A2P3-P1-T-164-G	478429.51	1349097.08	100cm	24.40	0.79	0.75
A2P3-P1-T-165-G	478469.56	1349124.67	100cm	32.60	0.72	1.38
A2P3-P1-T-166-G	478380.84	1349060.94	100cm	12.00	0.60	0.59
A2P3-P1-T-167-G	478348.9	1349041.5	100cm	14.10	0.77	0.77
A2P3-P1-T-168-G	478009.37	1349068.16	100cm	10.80	0.67	0.68
A2P3-P1-T-169-G	477973.54	1349076.3	100cm	14.70	0.62	0.67
A2P3-P1-T-169-G-D	477973.54	1349076.3	100cm	12.90	0.62	0.71
A2P3-P1-T-170-G	477932.68	1349090.51	100cm	12.50	0.55	0.60
A2P3-P1-T-170-G-D	477932.68	1349090.51	100cm	14.10	0.59	0.63
A2P3-P1-T-171-G	477889.29	1349102.43	100cm	12.70	0.46	0.55
A2P3-P1-T-171-G-D	477889.29	1349102.43	100cm	10.90	0.48	0.56
A2P3-P1-T-172-G	477844.96	1349110.03	100cm	9.55	0.39	0.66
A2P3-P1-23D-1-G	478458.32	1349525.68	100cm	9.25	0.78	0.98
A2P3-P1-23D-2-G	478456.65	1349561.76	100cm	15.60	0.79	1.12
A2P3-P1-23D-3-G	478423.31	1349544.02	100cm	6.82	0.83	1.32
A2P3-P1-23D-3-G-D	478423.31	1349544.02	100cm	8.22	0.81	1.32
A2P3-P1-23D-4-G	478391.11	1349560.74	100cm	0.06	0.76	1.02
A2P3-P1-23D-5-G	478320.46	1349558.86	100cm	10.30	0.76	0.89
A2P3-P1-23D-6-G	478362.11	1349575.45	100cm	10.90	0.63	0.76
A2P3-P1-23D-7-G	478423.76	1349577.35	100cm	11.70	0.72	0.83
A2P3-P1-24A-1-G	478459.64	1349485.55	100cm	8.04	0.80	1.05
A2P3-P1-24A-2-G	478435.08	1349502.46	100cm	7.53	0.79	1.15
A2P3-P1-24A-3-G	478398.96	1349522.69	100cm	8.65	0.88	1.10
A2P3-P1-24A-4-G	478354.64	1349539.2	100cm	8.14	0.74	0.95
A2P3-P1-24A-5-G	478288.87	1349536.77	100cm	<MDC	0.62	0.85

TABLE A-2  
HPGe RESULTS FOR TOTAL URANIUM, THORIUM-232, AND RADIUM-226

Location	Northing	Easting	Detector Height	Total Uranium (ppm)	Thorium-232 (pCi/g)	Radium-226 (pCi/g)
A2P3-P1-24A-6-G	478321.69	1349517.47	100cm	13.10	0.82	1.09
A2P3-P1-24A-7-G	478356.04	1349499.23	100cm	10.80	0.77	1.06
A2P3-P1-24A-8-G	478391.89	1349480.58	100cm	0.04	0.82	1.00
A2P3-P1-24A-9-G	478425.82	1349465.62	100cm	10.00	0.80	1.28
A2P3-P1-24A-10-G	478426.35	1349425.52	100cm	7.29	0.82	1.16
A2P3-P1-24A-11-G	478392.87	1349441.47	100cm	11.40	0.86	1.08
A2P3-P1-24A-12-G	478358.52	1349462.45	100cm	0.06	0.73	0.88
A2P3-P1-24A-13-G	478324.34	1349478.59	100cm	8.53	0.71	0.91
A2P3-P1-24A-14-G	478292.3	1349459.46	100cm	17.00	0.62	0.74
A2P3-P1-24A-15-G	478326.58	1349438.75	100cm	0.08	0.73	1.01
A2P3-P1-24A-16-G	478362.16	1349421.43	100cm	10.80	0.77	1.03
A2P3-P1-24A-17-G	478396.25	1349401.38	100cm	14.00	0.81	1.15
A2P3-P1-24A-18-G	478430.74	1349383.21	100cm	13.80	0.79	1.39
A2P3-P1-24A-18-GD	478430.74	1349383.21	100cm	11.80	0.81	1.29
A2P3-P1-24A-19-G	478430.58	1349345.94	100cm	13.70	0.66	1.34
A2P3-P1-24A-20-G	478397.98	1349362.13	100cm	17.20	0.83	1.35
A2P3-P1-24A-21-G	478364.87	1349381.49	100cm	19.60	0.77	1.69
A2P3-P1-24A-22-G	478327.1	1349405.54	100cm	13.90	0.67	0.95
A2P3-P1-24A-23-G	478294.51	1349418.85	100cm	12.60	0.73	0.98
A2P3-P1-24A-24-G	478259.2	1349440.85	100cm	0.06	0.76	1.00
A2P3-P1-24A-25-G	478260.61	1349481.08	100cm	0.04	0.71	1.03
A2P3-P1-24A-26-G*	478295.57	1349377.87	100cm	14.60	0.73	1.01
A2P3-P1-24A-27-G	478330.47	1349359.51	100cm	13.60	0.72	1.03
A2P3-P1-24A-28-G	478364.71	1349340.92	100cm	20.30	0.69	1.85
A2P3-P1-24A-29G*	478226.74	1349376.27	100cm	7.64	0.68	0.91
A2P3-P1-24A-29G-D	478226.74	1349376.27	100cm	10.90	0.69	1.01
A2P3-P1-24B-1-G	478226.92	1349418.36	100cm	0.06	0.67	0.87
A2P3-P1-24B-2-G	478194.67	1349370.38	100cm	6.12	0.67	0.74
A2P3-P1-24C-1-G	478165.85	1349176.94	100cm	13.40	0.67	1.02
A2P3-P1-24C-2-G	478165.63	1349216.55	100cm	15.70	0.69	1.06
A2P3-P1-24C-4-G	478132.06	1349272.29	100cm	16.50	0.64	0.97
A2P3-P1-24C-5-G	478165.02	1349255.28	100cm	14.40	0.64	0.85
A2P3-P1-24C-6-G	478164.35	1349293.59	100cm	12.90	0.73	1.02
A2P3-P1-24C-7-G	478130.06	1349310.87	100cm	15.40	0.69	0.97
A2P3-P1-24C-8-G	478200.54	1349315.43	100cm	14.40	0.72	0.99
A2P3-P1-24D-1-G	478397.67	1349320.7	100cm	23.10	0.70	2.41
A2P3-P1-24D-2-G	478398.49	1349284.67	100cm	32.40	0.69	3.91
A2P3-P1-24D-3-G	478366.39	1349301.38	100cm	48.20	0.75	13.15
A2P3-P1-24D-4-G	478332.53	1349321.5	100cm	23.30	0.64	3.66
A2P3-P1-24D-4-G-D	478332.53	1349321.5	100cm	25.80	0.64	3.81
A2P3-P1-24D-5-G*	478297.95	1349338.94	100cm	16.60	0.72	1.03
A2P3-P1-24D-6-G	478262.41	1349355.97	100cm	11.70	0.69	1.16
A2P3-P1-24D-7-G*	478228.16	1349338.62	100cm	13.30	0.75	1.69
A2P3-P1-24D-7-G-D	478228.16	1349338.62	100cm	13.70	0.79	1.68

**TABLE A-2**  
**HGGe RESULTS FOR TOTAL URANIUM, THORIUM-232, AND RADIUM-226**

Location	Northing	Easting	Detector Height	Total Uranium (ppm)	Thorium-232 (pCi/g)	Radium-226 (pCi/g)
A2P3-P1-24D-8-G	478265.15	1349317.25	100cm	13.80	0.65	1.66
A2P3-P1-24D-9-G	478299.57	1349299.97	100cm	13.10	0.66	0.90
A2P3-P1-24D-10-G	478335.52	1349280.3	100cm	37.60	0.73	8.96
A2P3-P1-24D-11-G	478367.03	1349262.87	100cm	39.50	0.59	12.43
A2P3-P1-24D-12-G	478399.82	1349243.47	100cm	41.20	0.61	10.34
A2P3-P1-24D-13-G	478370.61	1349223.66	100cm	45.70	0.65	9.90
A2P3-P1-24D-14-G	478333.89	1349243.13	100cm	34.90	0.70	8.70
A2P3-P1-24D-15-G	478301.43	1349261.62	100cm	20.60	0.68	2.64
A2P3-P1-24D-16-G	478266.86	1349279.65	100cm	15.20	0.69	1.11
A2P3-P1-24D-17-G*	478228.46	1349300.02	100cm	20.90	0.63	4.21
A2P3-P1-24D-18-G	478197.51	1349277.7	100cm	16.80	0.72	1.18
A2P3-P1-24D-19-G*	478231.24	1349259.79	100cm	43.00	0.67	10.65
A2P3-P1-24D-20-G	478268.78	1349240.82	100cm	17.10	0.72	1.35
A2P3-P1-24D-21-G	478304.16	1349221.55	100cm	39.30	0.74	13.52
A2P3-P1-24D-22-G	478337.79	1349199.66	100cm	26.30	0.75	3.87
A2P3-P1-24D-23-G	478371.47	1349180.91	100cm	23.10	0.62	2.20
A2P3-P1-24D-24-G	478372.17	1349141.11	100cm	11.10	0.71	0.90
A2P3-P1-24D-25-G	478338.86	1349157.32	100cm	16.90	0.75	1.17
A2P3-P1-24D-26-G	478305.55	1349181.24	100cm	16.10	0.71	1.09
A2P3-P1-24D-27-G	478272.18	1349199.07	100cm	19.40	0.71	1.19
A2P3-P1-24D-28-G	478234.26	1349219.09	100cm	18.40	0.72	1.24
A2P3-P1-24D-29-G	478201.13	1349238.13	100cm	22.00	0.69	1.09
A2P3-P1-24D-30-G	478203.19	1349199.8	100cm	14.20	0.69	1.17
A2P3-P1-24D-31-G	478239.3	1349180.61	100cm	14.90	0.64	1.19
A2P3-P1-24D-32-G	478273.27	1349160.76	100cm	13.50	0.58	0.91
A2P3-P1-24D-33-G	478308.95	1349139.16	100cm	16.60	0.60	0.86
A2P3-P1-25A-1-G	478341.44	1349116.56	100cm	11.30	0.68	0.85
A2P3-P1-25A-2-G	478310.66	1349099.59	100cm	9.17	0.66	0.93
A2P3-P1-25A-3-G	478274.88	1349122	100cm	17.00	0.64	0.95
A2P3-P1-25A-4-G	478240.83	1349142.23	100cm	15.60	0.66	1.06
A2P3-P1-25A-5-G	478204.06	1349160.9	100cm	13.40	0.67	1.26
A2P3-P1-25A-6-G	478167.49	1349137.75	100cm	12.90	0.69	1.11
A2P3-P1-25A-7-G	478205.39	1349121	100cm	15.40	0.66	1.08
A2P3-P1-25A-8-G	478242.6	1349102.92	100cm	19.40	0.56	0.84
A2P3-P1-25A-9-G	478206.21	1349083.63	100cm	10.80	0.65	0.95
A2P3-P1-25A-10-G	478168.09	1349098.04	100cm	14.70	0.69	0.99
A2P3-P1-25A-11-G	478245.02	1349072.3	100cm	10.1	0.613	0.672
A2P3-P1-25A-12-G	478274.12	1349081.1	100cm	8.6	0.674	0.721
A2P3-P1-25B-1-G	478094.72	1349134.69	100cm	14.90	0.66	0.87
A2P3-P1-25B-2-G	478066.4	1349114.94	100cm	16.50	0.67	1.00
A2P3-P1-25B-3-G	478067.26	1349150.64	100cm	19.60	0.64	0.87
A2P3-P1-25B-4-G	478031.58	1349127.46	100cm	16.00	0.70	0.87
A2P3-P1-25B-5-G	478034.72	1349094.25	100cm	14.70	0.67	0.98
A2P3-P1-25B-6-G	478062.65	1349071.95	100cm	14.10	0.65	0.90

TABLE A-2  
HPGe RESULTS FOR TOTAL URANIUM, THORIUM-232, AND RADIUM-226

Location	Northing	Easting	Detector Height	Total Uranium (ppm)	Thorium-232 (pCi/g)	Radium-226 (pCi/g)
A2P3-P1-25B-7-G	477997.49	1349107.59	100cm	14.40	0.73	1.01
A2P3-P1-25B-8-G	477970.59	1349094.19	100cm	12.80	0.63	0.89
A2P3-P1-25B-8-GD	477970.59	1349094.19	100cm	11.60	0.60	0.88
A2P3-P1-25B-9-G	477966.04	1349126.94	100cm	9.97	0.71	0.94
A2P3-P1-25B-10-G	478092.48	1349056.9	100cm	14.30	0.68	0.85
A2P3-P1-25B-10-G-	478092.48	1349056.9	100cm	10.30	0.66	0.92
A2P3-P1-25B-11-G	478094.63	1349094.38	100cm	11.80	0.70	0.92
A2P3-P1-25B-11-G-	478094.63	1349094.38	100cm	13.60	0.72	0.93
A2P3-P1-25B-12-G	478128.97	1349078.46	100cm	9.91	0.58	0.84
A2P3-P1-27B-1-G	478460.56	1349447.21	100cm	8.88	0.81	1.27
A2P3-P1-27B-1-G-D	478460.56	1349447.21	100cm	11.90	0.83	1.13
A2P3-P1-27B-2-G	478462.18	1349408.06	100cm	16.80	0.82	2.33
A2P3-P1-27B-3-G	478465.17	1349365.25	100cm	19.50	0.87	1.15
A2P3-P1-27B-4-G	478436.11	1349329.42	100cm	17.00	0.71	1.01
A2P3-P1-27C-1-G	478432.39	1349306.98	100cm	26.80	0.55	6.66
A2P3-P1-27C-2-G	478433.68	1349271.33	100cm	33.30	0.63	4.31
A2P3-P1-27C-3-G	478409.16	1349202.23	100cm	22.00	0.63	2.91
A2P3-P1-27C-4-G	478404.99	1349162.12	100cm	18.70	0.74	0.97
A2P3-P1-27C-5-G	478436.48	1349187.06	100cm	20.70	0.64	0.84
A2P3-P1-27C-6-G	478435.02	1349228.18	100cm	17.70	0.77	1.24
A2P3-P1-27C-7-G	478469.88	1349208.3	100cm	11.60	0.76	0.95
A2P3-P1-27C-8-G*	478466.17	1349250.14	100cm	14.40	0.69	1.02
A2P3-P1-27C-9-G	478463.64	1349288.21	100cm	13.20	0.66	1.10
<b>Maximum Res</b>				<b>48.2</b>	<b>0.881</b>	<b>13.52</b>

\* Measurement taken twice in error; highest result is reported

**TABLE A-3  
PHYSICAL SAMPLE LOCATION COORDINATES**

<b>Location ID</b>	<b>Northing</b>	<b>Easting</b>
A2P3-RA-1	478435.0	1349228.2
A2P3-RA-2	478462.2	1349408.1
A2P3-RA-3	478432.4	1349307.0
A2P3-RA-4	478364.7	1349340.9
A2P3-RA-5	478304.2	1349221.6
A2P3-RA-6	478367.0	1349262.9
A2P3-RA-7	478231.2	1349259.8

000072

**TABLE A-4  
PHYSICAL SAMPLE ANALYSIS AND FIELD FRISKER RESULTS**

Location ID	Depth (ft)	Alpha Frisk (dpm)	Ra-226 Alpha/Gamma Spec (pCi/g)	Ra-228 (pCi/g)	Th-228 (pCi/g)	Th-230 (pCi/g)	Th-232 (pCi/g)	Total Uranium (ppm)	Tc-99 (pCi/g)	Potassium-40 (pCi/g)
A2P3-RA-1	0.5-1	0	0.97/1.1 NV	0.97 NV	0.94 NV	*	0.97 NV	9.7 NV	*	*
A2P3-RA-1	2.5-3	0	1.5/1.6 NV	1.1 NV	1.1 NV	*	1.1 NV	4.3 NV	*	*
A2P3-RA-1	4.5-5	30	1.2/1.03 -			1.45 -	0.97 -	3.79 UJ	0.92 U	23.8 -
A2P3-RA-2	0.5-1	22.5	7.3/6.0 NV	0.86 NV	0.82 NV	*	0.86 NV	21.0 NV	*	*
A2P3-RA-2	2.5-3	15	1.7/1.6 NV	1.2 NV	1.2 NV	*	1.2 NV	6.5 NV	*	*
A2P3-RA-2	4.5-5	30	1.04/1.05 -			1.28 -	0.88 -	5.44 J	0.97 U	20.18 -
A2P3-RA-3	0.5-1	7.5	7.1/7.3 NV	1.1 NV	1.0 NV	*	1.1 NV	30 NV	*	*
A2P3-RA-3	2.5-3	15	1.3/1.4 NV	1.1 NV	1.1 NV	*	1.1 NV	4.5 NV	*	*
A2P3-RA-3	4-4.5	30	1.20/1.09 -			1.53 -	1.0 -	3.68 UJ	0.93 U	22.32 -
A2P3-RA-4	0.5-1	7.5	1.2/1.2 NV	1.0 NV	1.0 NV	*	1.0 NV	6.6 NV	*	*
A2P3-RA-4	1.5-2	22.5	1.59/1.37 -			2.02 -	1.25 -	5.33 J	0.97 U	19.64 -
A2P3-RA-4	2-2.5	7.5	1.74/1.47 -			2.03 -	1.16 -	3.89 UJ	0.90 U	19.23 -
A2P3-RA-4	2.5-3	7.5	1.0/1.2 NV	0.8 NV	0.8 NV	*	0.8 NV	3.2 UNV	*	*
A2P3-RA-5	0-0.5	37.5	9.07/6.52 -			10.41 -	1.01 -	29.51 -	0.98 U	16.74 -
A2P3-RA-5	0.5-1	0	1.8/1.5 NV	1.2 NV	1.2 NV	*	1.2 NV	5.5 NV	*	*
A2P3-RA-5	2-2.5	15	1.7/1.6 NV	1.3 NV	1.3 NV	*	1.3 NV	6.4 NV	*	*
A2P3-RA-5	4-4.5	30	1.25/1.19 -			1.55 -	0.96 -	3.92 UJ	0.94 U	25.15 -
A2P3-RA-5	4.5-5	15	1.16/0.95 -			1.67 -	0.96 -	3.91 UJ	0.98 U	23.04 -
A2P3-RA-6	0.5-1	0	4.7/4.2 NV	1.1 NV	1.1 NV	*	1.1 NV	19 NV	*	*
A2P3-RA-6	2.5-3	7.5	1.2/1.4 NV	1.1 NV	1.0 NV	*	1.1 NV	4.5 NV	*	*
A2P3-RA-6	3.5-4	22.5	1.2/0.92 -			1.571 -	0.88 -	3.8 UJ	1.01 U	22.15 -
A2P3-RA-7	0-0.5	100	20.91/a -			21.657 -	a	53.9 NV	1.0 U	a
A2P3-RA-7	0.5-1	30	2.6/2.8 NV	1.2 NV	1.2 NV	*	1.2 NV	10 NV	*	*
A2P3-RA-7	2-2.5	0	1.72/1.43 -			2.04 -	1.27 -	4.1 UJ	0.97 U	25.36 -
A2P3-RA-7	2.5-3	0	1.1/1.4 NV	1.1 NV	1.0 NV	*	1.1 NV	4.7 NV	*	*

\* Not analyzed

a Not enough sample quantity

Data Validation Qualifications

NV = Not Validated

- = No Data Qualifier for a Positive Result

U = Non-Detect, MDC>Results

UJ = Non-detect estimated

J = Estimated

000073

2682





# FIGURE A-3 - 2682


**Radium 226 (pCi/gm)**  
 Moisture & Radon Corrected  
 Two Spectra running average  
 Coverage Plot, Field Of View to Scale

All points in the highest category are within the excavation boundary



478500.00

478000.00



1349000.00

1349500.00

Legend RMS Ra-226 (pCi/gm).	# of Spectra
□ -0.20 to 1.70	4804
□ 1.70 to 3.40	306
□ 3.40 to 5.10	163
□ 5.10 to 10000.00	451

Legend HPGe Ra-226 (pCi/g)	# of Spectra
○ 0.00 to 1.70	138
○ 1.70 to 3.40	7
○ 3.40 to 5.10	7
○ 5.10 to 10000.00	10

RTIMP DWG Title: A2P3-IP-FIG A3-RA-2PT-MC  
 Prepared by: David Allen  
 File: A2P3\_IP\_FIG A3\_RA\_2PT\_MC.srf  
 Date prepared: 8/25/99

000076

