

**B371/374 CLOSURE PROJECT**

**WEEKLY STATUS MEETING**

**9:30 am T371Z**

**AGENDA**

**January 12, 2005**


**D&D – Rick Vonfeldt**

**WASHINGTON GROUP – Dan Coyne**

**Final Survey – Jay Britten/Bob Kury**

**ACTION ITEMS –**

- Nochar GB unit removed as non-hazardous rad. waste (clean debris surface standard)
- P.E. certification



**ADMIN RECORD**

**B371-A-000256**

**B371 Project  
Weekly Meeting 1/12/05**

<b>Set/Area</b>	<b>D&amp;D Status Rick Vonfeldt</b>			
<b>9 (CSV)</b>	<ul style="list-style-type: none"> <li>Set scope complete; Walk-down completed.</li> <li>Entries into CSV continue for shaving and decontamination operations.</li> </ul>			
<b>38 1AD117BD00</b>	<ul style="list-style-type: none"> <li>Criticality drain removal complete; TRU waste removed. Set scope complete.</li> <li>Walk-down completed.</li> </ul>			
<b>52 1AD140BD00</b>	<ul style="list-style-type: none"> <li>Set scope complete; Walk-down completed.</li> </ul>			
<b>Area AA</b>	<ul style="list-style-type: none"> <li>Removing Zone 1 duct Rooms 1117/2327; completed in 1115, 1105, 1103, and 1003.</li> <li>Removing Zone 1 duct Room 2217.</li> </ul>			
<b>Area AB</b>	<ul style="list-style-type: none"> <li>Completed removal of tank 713 Room 1105; completed removal of tank 131A – last scrubber tank removed.</li> </ul>			
<b>Area AD</b>	<ul style="list-style-type: none"> <li>Removing Zone 1 duct Rooms 2325 and hallway.</li> <li>Removing Zone 1 duct Rooms 2203.</li> </ul>			
<b>Area AE</b>	<ul style="list-style-type: none"> <li>Removing Zone 1 duct Rooms 2310.</li> <li>Removing Zone 1 duct Rooms 2306.</li> </ul>			
<b>Area AF</b>	<ul style="list-style-type: none"> <li>Piping removal in Room 2101 completed, removing pass-throughs (compressor room).</li> </ul>			
<b>Area AN</b>	<ul style="list-style-type: none"> <li>Area dismantlement scope complete (WG); Walk-down to be completed.</li> <li>Area final survey in progress.</li> </ul>			
<b>Duct Removal Summary</b>	<ul style="list-style-type: none"> <li>Main floor – 100% complete</li> <li>Basement - 47% complete (4,514 of 9,689 linear feet removed)</li> <li>Sub-basement - 91% complete (857 of 942 linear feet removed)</li> </ul>			
<b>Washington Group Activities Dan Coyne</b>				
<table border="0" style="width: 100%;"> <tr> <td style="vertical-align: top; width: 50%;"> <ul style="list-style-type: none"> <li>Sets 1 and 2: Mechanical (supply duct/piping/supports) removal. Electrical removal (lighting &amp; panel air gapping).</li> <li>Set 3/4/5: Completed dry decon of floors.</li> <li>Set 6: Continued dry decon (rooms 3563/3559/3553). Continued mechanical removal (piping/supports/metal partition). Electrical removal (prep. for wall demo. at Set 16/17).</li> <li>Set 7: Completed electrical removal. Mechanical removal (exhaust duct registers).</li> <li>Set 8: Performed clean up for final survey.</li> <li>Set 9: Mechanical removal (duct in room 1216).</li> <li>Set 10: Mechanical removal (piping/supports/duct).</li> <li>Set 12: Mechanical Removal (rooms 1115/1111 duct/piping/supports).</li> <li>Set 13: No activity.</li> <li>Set 14: No activity.</li> <li>Set 16: Mechanical removal (exhaust duct registers).</li> <li>Set 17: Mechanical removal (exhaust duct registers).</li> </ul> </td> <td style="vertical-align: top; width: 50%;"> <ul style="list-style-type: none"> <li>Set 23: No activity.</li> <li>Set 24/25: Clean up for final survey.</li> <li>Set 29: Completed dry decon (floors) in room 3713. Mechanical removal (exhaust duct registers).</li> <li>Set 30: Completed dry decon (floors) in room 3701. Mechanical removal (exhaust duct registers).</li> <li>Set 38: Electrical removal (air gapping @ LP's &amp; MCC's). Continued piping draining/removal for duct interference's. Mechanical isolation of SAU-101.</li> <li>Set 39: Performed electrical and mechanical (piping/duct/metal ceiling/decon shower) removal.</li> <li>Set 40: No activity.</li> <li>Set 50: FP-141 plenum removal.</li> <li>Area AP: Performing piping and electrical removal.</li> <li>Temporary electrical power installation (transferring all essential loads).</li> </ul> </td> </tr> </table>			<ul style="list-style-type: none"> <li>Sets 1 and 2: Mechanical (supply duct/piping/supports) removal. Electrical removal (lighting &amp; panel air gapping).</li> <li>Set 3/4/5: Completed dry decon of floors.</li> <li>Set 6: Continued dry decon (rooms 3563/3559/3553). Continued mechanical removal (piping/supports/metal partition). Electrical removal (prep. for wall demo. at Set 16/17).</li> <li>Set 7: Completed electrical removal. Mechanical removal (exhaust duct registers).</li> <li>Set 8: Performed clean up for final survey.</li> <li>Set 9: Mechanical removal (duct in room 1216).</li> <li>Set 10: Mechanical removal (piping/supports/duct).</li> <li>Set 12: Mechanical Removal (rooms 1115/1111 duct/piping/supports).</li> <li>Set 13: No activity.</li> <li>Set 14: No activity.</li> <li>Set 16: Mechanical removal (exhaust duct registers).</li> <li>Set 17: Mechanical removal (exhaust duct registers).</li> </ul>	<ul style="list-style-type: none"> <li>Set 23: No activity.</li> <li>Set 24/25: Clean up for final survey.</li> <li>Set 29: Completed dry decon (floors) in room 3713. Mechanical removal (exhaust duct registers).</li> <li>Set 30: Completed dry decon (floors) in room 3701. Mechanical removal (exhaust duct registers).</li> <li>Set 38: Electrical removal (air gapping @ LP's &amp; MCC's). Continued piping draining/removal for duct interference's. Mechanical isolation of SAU-101.</li> <li>Set 39: Performed electrical and mechanical (piping/duct/metal ceiling/decon shower) removal.</li> <li>Set 40: No activity.</li> <li>Set 50: FP-141 plenum removal.</li> <li>Area AP: Performing piping and electrical removal.</li> <li>Temporary electrical power installation (transferring all essential loads).</li> </ul>
<ul style="list-style-type: none"> <li>Sets 1 and 2: Mechanical (supply duct/piping/supports) removal. Electrical removal (lighting &amp; panel air gapping).</li> <li>Set 3/4/5: Completed dry decon of floors.</li> <li>Set 6: Continued dry decon (rooms 3563/3559/3553). Continued mechanical removal (piping/supports/metal partition). Electrical removal (prep. for wall demo. at Set 16/17).</li> <li>Set 7: Completed electrical removal. Mechanical removal (exhaust duct registers).</li> <li>Set 8: Performed clean up for final survey.</li> <li>Set 9: Mechanical removal (duct in room 1216).</li> <li>Set 10: Mechanical removal (piping/supports/duct).</li> <li>Set 12: Mechanical Removal (rooms 1115/1111 duct/piping/supports).</li> <li>Set 13: No activity.</li> <li>Set 14: No activity.</li> <li>Set 16: Mechanical removal (exhaust duct registers).</li> <li>Set 17: Mechanical removal (exhaust duct registers).</li> </ul>	<ul style="list-style-type: none"> <li>Set 23: No activity.</li> <li>Set 24/25: Clean up for final survey.</li> <li>Set 29: Completed dry decon (floors) in room 3713. Mechanical removal (exhaust duct registers).</li> <li>Set 30: Completed dry decon (floors) in room 3701. Mechanical removal (exhaust duct registers).</li> <li>Set 38: Electrical removal (air gapping @ LP's &amp; MCC's). Continued piping draining/removal for duct interference's. Mechanical isolation of SAU-101.</li> <li>Set 39: Performed electrical and mechanical (piping/duct/metal ceiling/decon shower) removal.</li> <li>Set 40: No activity.</li> <li>Set 50: FP-141 plenum removal.</li> <li>Area AP: Performing piping and electrical removal.</li> <li>Temporary electrical power installation (transferring all essential loads).</li> </ul>			

**B371 Project**  
**Weekly Meeting 1/12/05**

**Final Survey -- Jay Britten**

<b>Phase I</b>			<b>Phase II</b>		
<b>B374</b>	<b>Total Scan m<sup>2</sup> Required</b>	<b>Scan m<sup>2</sup> Completed</b>	<b>B374</b>	<b>Total Scan m<sup>2</sup> Required</b>	<b>Scan m<sup>2</sup> Completed</b>
Class I	1,773	1,754	Class I	TBD	TBD
Class II	2,658	2,621	Class II	TBD	TBD
Class III	53	53	Class III	TBD	TBD
		<b>Total m<sup>2</sup> Complete:</b>			<b>Total m<sup>2</sup> Complete:</b>
		<b>% Complete:</b>			<b>% Complete:</b>
		<b>4,484</b>			<b>TBD</b>
		<b>100%</b>			<b>0%</b>
<b>DOP Surveys</b>					
<b>Survey Area A</b>	<b>Total Scan m<sup>2</sup> Required</b>	<b>Scan m<sup>2</sup> Completed</b>			
Survey Area A	1,150	1,150			
		<b>% Complete:</b>			
		<b>100%</b>			
<b>Phase III</b>			<b>Phase IV</b>		
<b>B374</b>	<b>Total Scan m<sup>2</sup> Required</b>	<b>Scan m<sup>2</sup> Completed</b>	<b>B371</b>	<b>Total Scan m<sup>2</sup> Required</b>	<b>Scan m<sup>2</sup> Completed</b>
Class I	N/A	N/A	Class I	12,910	0
Class II	N/A	N/A	Class II	10,270	0
Class III	TBD	TBD	Class III	63	0
		<b>Total m<sup>2</sup> Complete:</b>			<b>Total m<sup>2</sup> Complete:</b>
		<b>% Complete:</b>			<b>% Complete:</b>
		<b>TBD</b>			<b>0</b>
		<b>0%</b>			<b>0%</b>