

B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING

9:30 am T371Z

AGENDA

March 2, 2005

D&D – Jim Floerke


WASHINGTON GROUP – Dan Coyne

FINAL SURVEY – Jay Britten

SCHEDULE – Brian Larsen

ACTION ITEMS

- Phase II PDSR walkdown/approval
- Characterization Plan



ADMIN RECORD

B371 Project
Weekly Meeting 3/2/2005

Set/Area	D&D Status Jim Floerke	
Area AA	<ul style="list-style-type: none"> Miscellaneous piping in Rooms 1117/2327 removed; completing final survey/painting; completed in 1115, 1105, 1103, and 1003. 	
Area AC	<ul style="list-style-type: none"> Shaving/painting/final survey CSV. 	
Area AD	<ul style="list-style-type: none"> Removing contaminated Zone II ducting. Completed removal of contaminated Zone II filter plenums. Removing contaminated pass-throughs. 	
Area AE	<ul style="list-style-type: none"> Removing contaminated Zone II ducting. Completed removal of contaminated Zone II filter plenums. Removing contaminated pass-throughs. 	
Area AH	<ul style="list-style-type: none"> Decon/shaving canyon areas. Removing exhaust funnels/pass-throughs.. 	
Duct Removal Summary	<ul style="list-style-type: none"> Main floor - 100% complete Basement - 100% complete (9,689 of 9,689 linear feet removed) Sub-basement - 100% complete (942 of 942 linear feet removed) 	
Washington Group Activities Dan Coyne		
	<ul style="list-style-type: none"> Sets 1 and 2: Mechanical punchlist (duct) removal. Set 3/4/5: Punchlist item removal (core drilling). Set 6: Continued dry decon (rooms 3555/3553/3549/3547). Set 7: All activity complete. Set 8: All activity complete. Set 9: Dismantlement completed, prep for DOP survey. Set 10: Dismantlement completed, prep for DOP survey. Set 12: Dismantlement completed in subbasement, prep for DOP survey. Set 13: completed dry shaving decon in room 2317 (corners). Set 14: No activity. Set 16/17: Completed interior wall demo. and commenced bush-hammering decon of exterior room walls. 	<ul style="list-style-type: none"> Set 23: All activity complete. Set 24/25: All activity complete. Set 29/30: All activity complete. Set 38: Completed piping draining/removal for duct interference. Commenced filter removal from zone III plenums and removing floor anchors from all plenums. Set 39: Dismantlement completed, prep for DOP survey. Set 40: Continued FP-125A plenum removal. Set 41/46: No activity. Set 50: Continued FP-243 plenum removal. Phase II: Ready for demo. Temporary electrical power maintenance and roll back. Continued bldg. 374 demo. final clean up. Continued preparing T-Gen for removal. Office trailer relocation.

3/3

**B371 Project
Weekly Meeting 3/2/2005**

Final Survey – Jay Britten

Phase II			Phase III		
B374	Total Scan m² Required	Scan m² Completed	B371	Total Scan m² Required	Scan m² Completed
Class I	142	142	Class I	TBD	TBD
Class II	1,463	1,463	Class II	TBD	TBD
Class III	<u>1,128</u>	<u>1,128</u>	Class III	TBD	TBD
	2,733	2,733			
		% Complete: 100%		Total m² Complete: TBD	% Complete: 0%
Phase IV					
B371	Total Scan m² Required	Scan m² Completed			
Class I	TBD	0			
Class II	TBD	0			
Class III	TBD	0			
		Total m² Complete: 0			
		% Complete: 0%			