

000018003

RF 545 **EG&G ROCKY FLATS**

DIST. LTR ENC  
JETT, R.L. X X  
MIN, A. X X  
AN, H.S. X X  
CH, D.B. X X  
VAL, G.J. X X  
J.G. X X  
ERA, D.W. X X  
B.J. X X  
AN, L.K. X X  
T.J. X X  
H.T. X X  
J.G. X X  
R.E.H. X X  
W.A. X X  
TER, A.W. X X  
M. X X  
H.P. X X  
G.E. X X  
WALD, M.M. X X  
INA, F.G. X X  
ROSE, J.K. X X  
AN, R.V. X X  
ER, G.L. X X  
TO, V.M. X X  
J.H. X X  
IN, N.B. X X  
ER, R.I. X X  
ART, D.L. X X  
AN, M.T. X X  
SON, E.R. X X  
SON, R.B. X X  
MS, S. (ORC) X X  
J.J.M. X X  
J.O. X X  
DON, K.C. X X  
ERD, A. X X  
LE, R. X X  
RIER, D. X X

EG&G ROCKY FLATS, INC.

ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

January 22, 1993

93-RF-0545

James K. Hartman

Assistant Manager

DOE, RFO

RESPONSE TO "FAILURE TO COMPLY" LETTER, SOLAR PONDS IM/IRA - RLB-041-93

Ref: G. W. Baughman ltr to R. J. Schassburger, Failure to Comply with IAG  
Milestones, OU-4 IM/IRA Decision Document, January 4, 1993

EG&G Rocky Flats, Inc. has prepared information for your response to the State of Colorado letter referenced above. The information requested by the regulators is attached in a draft letter format for your convenience.

The "commitment" dates include a modest time contingency which, after analysis, was added to the corresponding dates reflected in the attached "working schedule". We believe this schedule contingency is essential to allow for delays due to weather, technical problems, or other unforeseen circumstances which were not included in the detailed working schedule.

To meet the commitment dates, it will be necessary for both EG&G Rocky Flats and DOE to complete tasks within the durations defined in the working schedule. If we allow the contingency time to be used for "ordinary" delays, there will not be sufficient contingency time available to address the problems described above, and the likelihood of achieving the commitment dates will be low. Please note the durations for items 16410020, 16470022, 16470080, and 17000040 in the Building 910 Evaporator Startup schedule and items 421000020, 53000050, 53000070, and 53000080 in the ITS Diversion schedule, for which DOE, HQ or DOE, RFO has the responsibility completion. The durations for these activities (described at attachment) were developed in coordination with your representatives. If you are unable to commit to them with a high degree of confidence, please contact us in order that we may discuss appropriate modifications to the commitment dates or assumptions.

The schedule for diverting the Interceptor Trench Water to the surge tanks can be compressed if we modify the modular tank design to delete the .020" ultraviolet protection internal liners. We must remove these liners to repair leaks in all 3 tanks. According to the material manufacturer, the underlying .080" liners are warranted for a 20 year life

SIFICATION:

CLASSIFIED X X  
IDENTIAL X X  
ET X X

DRIZED CLASSIFIER  
SIGNATURE *W. Pascoe*

22-93

PLY TO RFP CC NO:

191RF93

ITEM STATUS

EN ☐ CLOSED

☒ PARTIAL

APPROVALS:


3 TYPYST INITIALS

*W. Pascoe*

2 (Rev. 9/92)

ADMIN RECORD


1101-A-00013



James K. Hartman  
January 22, 1993  
93-RF-0545  
Page 2

without any uv protective liner. By not replacing the .020 liners, we will save nine days of time from the critical path. Furthermore, this will improve our ability in the future to conclusively determine the integrity of the primary .080" liners. When present, the .020" liners act as a bladder, which can mask defects in the underlying .080" liners. We strongly recommend that you support our position in this matter and that you request from CDH and EPA this appropriate modification to the IM/IRA. We are eager to discuss this matter further with you.

If you have any questions, please contact E. M. Lee at 966-8648 or J. A. Ledford on 966-8673.



R. L. Benedetti  
Associate General Manager  
Environmental Restoration Management  
EG&G Rocky Flats, Inc.

EML:apt

Orig. and 1 cc - J. K. Hartman

Attachments:  
As Stated (2)

cc:  
F. R. Lockhart - DOE, RFO  
R. J. Schassburger - "

**Attachment. 1**

**DOE, HQ and DOE, RFO  
Commitments in Support of IM/IRA Milestones**

**In support of Building 910**

<b>Activity</b>	<b>Description</b>	<b>Duration</b>
16410020	DOE, HQ approval of SAR	28 Days
16470022	RFO review and approval of Qualification Sampling Plan	5 Days
16470080	Secure approval of Qualification Samples	5 Days
17000040	DOE readiness evaluation	5 Days

**In support of Interceptor Trench System water diversion**

<b>Activity</b>	<b>Description</b>	<b>Duration</b>
42000020	DOE, HQ approval of SAR	37 Days
53000050	RFO review/approval of Readiness Assessment agenda	3 Days
53000070	RFO review comments to Readiness Assessment package	7 Days
50000080	Comment resolution for Readiness Assessment package	3 Days

Gary W. Baughman, Chief  
Facilities Section  
Hazardous Waste Control Program  
Colorado Department of Health

Martin Hestmark, Manager  
Rocky Flats Project  
U. S. Environmental Protection Agency

The Department of Energy, Rocky Flats Office (DOE, RFO) has reviewed your letter regarding the schedule for the April, 1992, Interim Measure/Interim Remedial Action (IM/IRA) for the Rocky Flats Plant Solar Ponds.

We note that the IM/IRA in question is not included in the Interagency Agreement (IAG) Table 6 enforceable milestones. In fact the introduction to the IM/IRA Decision Document (DD), page 1-1 states: "This IM/IRA document is not related to the IM/IRA as referenced in the IAG...Pondcrete operations are addressed in the Agreement in Principle (AIP), not the IAG..." We are, however, providing the schedule information you requested in your letter.

Two sets of dates are provided. Attachment 1 provides the revised dates for the IM/IRA Table 3.2 construction and operation activities (that is, for the last four milestones in Table 3.2). This format is provided for clarity, so the dates can be directly related to those in the IM/IRA Decision Document. Attachment 2 provides dates for the six activities listed in your letter of January 4, 1993. Attachment 3 lists the assumptions which provide a basis for our projected dates and several caveats which have the potential (of shortening or) lengthening the schedule.

The objectives of the IM/IRA are: (1) to cease the addition of water from the Interceptor Trench System(ITS) to the Solar Ponds and (2) to remove excess pond water as expeditiously as possible in order to proceed with the assessment and closure of OU-4.

To accomplish the first objective it is our current intention to divert ITS water from the pond as rapidly as practicable by temporarily separating the linkage between the modular tanks and the Building 910 evaporators, placing the modular tanks into full operation, and using the Building 374 evaporator to treat the ITS water. This assumes, of course, that the amendment to IM/IRA we are concurrently discussing with you is approved. DOE will not, therefore, need the Building 910 evaporators to be operational to support the initial ITS diversion. Over the intermediate term we plan to use Building 374 as a major element in the treatment of ITS water, as long as total plant requirements allow sufficient capacity in Building 374.

The schedule for diverting the Interceptor Trench Water to the surge tanks can be compressed if we modify the modular tank design to delete the .020" ultraviolet protection internal liners. We must remove these liners to repair leaks in all 3 tanks. According to the material manufacturer, the underlying .080" liners are warranted for a 20 year life without any uv protective liner. By not replacing the .020 liners, we will save nine days of time from the critical path. Furthermore, this will improve our ability in the future to conclusively determine the integrity of the primary .080" liners. When present, the .020" liners act as a bladder, which can mask defects in the underlying .080" liners. We strongly recommend that you support our position in this matter and support this modification to the IM/IRA. We are eager to discuss this matter further with you.

The second IM/IRA objective involves the removal of "excess water" from the ponds. Excess water is the amount of water in excess of that which is needed to suppress airborne suspension of sludge (approximately 2 inches) and to allow for pond sludges to be transferred efficiently into the cementation treatment unit (when that unit becomes operational). Currently, pond 207 C has no excess water since its contents are saturated brine and crystalline salts (which will require the addition of water for effective pumping and cementation). Precipitation additions to the C pond are balanced by evaporative losses. The 207 B series ponds currently contain roughly 230,000 gallons of sludge and 1.7 million gallons of water. After the contents are consolidated into one pond, which is our current intention, about 1.4 million gallons of this water will be considered excess.

Water is currently added to the B ponds from the Interceptor Trench System and from precipitation into the A and B ponds; which is then consolidated into pond B north. We have been pumping this water from the A and B ponds to the Building 374 evaporator for a number of years. We plan to divert the ITS water from the B ponds in April, following which we would remove all "excess water" and accumulated precipitation from the ponds by the end of February 1994. This water will be removed by transfer through existing pipeage from the ponds to the Building 374 evaporator. The Building 910 evaporator will be used primarily to process ITS water and will process pond water only as a contingency. Because precipitation will result in addition of water to the ponds, the consolidation and removal of additional excess water to pond B south will be a continuing intermittent task until the final OU-4 remedy is implemented. My staff will be happy to discuss excess water management with you further.

In response to your request for technical justification for the dates in Attachment 2, a number of factors have contributed to the schedule: technical difficulties with the Building 910 generators, the application of appropriately tailored disciplined operations to the entire system, leaks in all three of the modular tanks which must be repaired, and the anticipated effects of freezing weather on tank repair and startup operations, both of which involve water. I believe it would be best for my staff to meet with yours to further explain the revised schedule and answer your questions interactively.

With regard to your concern that we have not reported on the IM/IRA activity in sufficient detail in the Environmental Restoration Program Monthly Report, we agree that better communication on the Solar Ponds Remediation Program is needed. In the past we have included only summary information concerning the IM/IRA, because the report focussed primarily in IAG activities. Despite the lack of formal connection to the IAG, we agree that as a matter of administrative efficiency, it would be better to report in detail on the entire Solar Ponds Remediation Program in the Environmental Restoration Program Monthly Report, and we will do so in the future.

DOE appreciates the time your staff has spent discussing the restructuring of the Solar Ponds Program with Rocky Flats personnel. We expect to provide additional information as it becomes available. If you would like to discuss this or any Solar Ponds issues, please contact Frazer Lockhart on 966-7846

Attachments (3)

**Attachment 1**

**MILESTONE SCHEDULE  
INTERIM MEASURE/INTERIM REMEDIAL ACTION  
SOLAR EVAPORATION PONDS  
OPERABLE UNIT NO. 4**

	<u>Original Date</u>	<u>Revised Date</u>	<u>Status</u>
Begin Construction of Treatment and Storage System	March 1, 1992	April 6, 1992	Completed
Complete Construction of Treatment and Storage System	June 1, 1992	July 7, 1993	In Progress
Conduct Trial Run of Treatment System	June 8, 1992	June 28, 1993	Pending
Begin Full-Scale Operations	June 15, 1992	Sept. 9, 1993	Pending

**Attachment 2**

**Solar Ponds IM/IRA Revised Schedule**

	<u>Date</u>
Complete Building 910 Construction	July 7, 1993
Complete Cold Tests With Plant Raw Water	May 10, 1993
Complete Hot Test with ITS Water	June 28, 1993
Building 910 Evaporators Fully Operational	Sept. 9, 1993
Interceptor Trench Water Diverted to Surge Tanks	April 16, 1993
Excess Liquids Removed From Ponds	Feb. 1994

### **Attachment 3**

#### **Assumptions Accompanying Schedule Commitments**

1. Product water acceptance testing will demonstrate that the Building 910 evaporative system and support equipment will function as described in the IM/IRA to produce distillate which meets commercial water standards and is reusable in the plant raw water system.
2. The ITS water diversion schedule assumes that EPA/CDH will approve DOE's request to amend the IM/IRA Decision Document as has been discussed in separate communications to allow use of the modular tanks before the startup of the Building 910 evaporators.
3. The B910 schedule assumes EPA/CDH approval of compensatory measures (primarily visual inspections) for the pipeline from B910 to B374. This pipeline passes through several concrete and/or masonry walls in Buildings 774, 776 and 778 where it does not have secondary containment.
4. Building 910 startup can occur on the basis of test results obtained in accordance with the Contract Lab Protocol (CLP) without waiting for validation and reporting of sample data (validation and reporting adds 4 weeks).
5. In the near term the Building 910 evaporators will not be used to process pond water. Before Building 910 is used to process pond water, it will require requalification of the evaporation process and procedures, along with possible modifications to the building operations (e.g. designating it as a Radiation Contamination Area). These activities are not included in the schedule presented.
6. The schedule does not include any final review by the Defense Nuclear Facilities Safety Board. It is our intention to brief the board on our approach to determining the readiness of this low hazard, non-nuclear facility, and it is our assumption that the board will agree with our approach and on-site review.
7. The estimated date for removal of excess pond water is based on average precipitation over a five year period. Since precipitation affects the amount of ITS water which Building 374 must treat, precipitation substantially in excess of the five year average will reduce the capacity of Building 374 to remove pondwater and will extend the target date.

23-2-RF-0545

ACTIVITY ID	ACTIVITY DESCRIPTION	ORIG DUR	TOTAL FLT	RESP	EARLY START	EARLY FINISH	1993											
							JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP			
12110006	CENTRAL PLANNING INPUT TO BCP	2	0	CP	21JAN93	22JAN93												
12110007	PREPARE BCP	2	0	FPM	25JAN93	26JAN93												
12110009	BCP APPROVAL	1	0	CP	27JAN93	27JAN93												
12110240	WRITE FD TO MODIFY CAPS FOR VALVES	2	0	ENG	28JAN93	29JAN93												
12110380	HOT CAP INSTALLATION FD	3	0	ENG	1FEB93	3FEB93												
12110600	FILTER DRAIN DESIGN	5	0	E&T	3FEB93	4FEB93												
12110650	TANK D-50 SIPHON DESIGN	7	0	E&T	5FEB93	15FEB93												
12110660	TANK D-50 SIPHON FD APPROVALS	3	0	CH	16FEB93	18FEB93												
12110670	TANK D-50 SIPHON INCP APPROVAL	5	0	CH	14FEB93	25FEB93												
12110680	TANK D-50 SIPHON MATERIAL	10	0	CH	26FEB93	11MAR93												
12110690	DELIVER TANK D-50 SIPHON MATERIAL	5	0	CH	12MAR93	18MAR93												
12110700	INSTALL TANK D-50 SIPHON	10	0	CH	19MAR93	1APR93												
12160170	BENEFICIAL OCCUPANCY - SO TESTING	1	0	CH	2APR93	2APR93												
12630000	START COLD SO TESTING	0	0	ER	5APR93													
12630030	COMPRESSED AIR TEST	1	0	E&T	5APR93	5APR93												
12630040	COOLING TOWER OPERABILITY TESTING	6	0	ER	6APR93	14APR93												
12630060	VC OPERABILITY TESTING	6	0	ER	15APR93	22APR93												
12630070	HEMS OPERABILITY TESTING	6	0	ER	23APR93	30APR93												
12630020	RW H2O OPERABILITY TESTING	2	0	ER	3MAY93	4MAY93												
12630100	RUN INTEGRATED TEST	6	0	ER	5MAY93	12MAY93												
12630110	COMPLETE COLD SO TEST	0	0	ER		12MAY93												
17000015	VALIDATE CHECKLISTS	4	0	EMRS	13MAY93	18MAY93												
17000017	COMPENSATORY MEASURES	5	0	SPRP	19MAY93	26MAY93												
17000030	REVIEW & APPROVAL BY EG&G MANAGEMENT	1	0	SPRP	27MAY93	27MAY93												
17000040	DOE READINESS EVALUATION	5	0	DOE	28MAY93	3JUN93												
12430040	PERFORM HOT TIE-IN FOR ITS LINE	1	0	CH	4JUN93	4JUN93												
12640010	RUN PROCESS QUALIFICATION TEST	9	0	ER	7JUN93	17JUN93												
12640015	VERIFICATION OF EDTA RATE CURVE	9	0	ER	7JUN93	17JUN93												
12640017	LAB SUPPORT FOR EDTA RATE CURVE	9	0	ANLAB	7JUN93	17JUN93												
12640020	PROCESS QUALIFICATION TEST COMPLETE - BQ10 EVAP	0	0	ER		17JUN93												
16470040	SUBMIT SAMPLES TO LAB - QUAL SAMPLING PLAN	3	0	ER	18JUN93	22JUN93												
16470050	PERFORM LAB ANALYSIS & REPORT - QUAL SAMP PLAN	14	0	CONTR	23JUN93	7JUL93												
16470060	EVALUATE LAB RESULTS - QUAL SAMP PLAN	10	0	MPS	8JUL93	21JUL93												

Date	Revision	Checked	Approved

Sheet 1 of 6

EG&G ROCKY FLATS  
SOLAR PONDS REMEDIATION PROJECT  
BQ10 EVAP - CRITICAL PATH SCHEDULE

Plot Date 22JUN93  
Data Date 21JUN93  
Project Start 10CT92  
Project Finish 24JUL93

Activity Bar-Chart Mode  
Critical Activity  
Bar-Chart Mode

(C) Primavera Systems, Inc.

Working



ACTIVITY ID	ACTIVITY DESCRIPTION	ORIG DUE	TOTL FLT	RESP	EARLY START	EARLY FINISH
2110005	TEMP MOD TANKS REPAIRED	44	35	FPM	20JAN93A	22MAR93
2110010	EMPTY TEMPORARY MODULAR TANKS	4	35		23MAR93	26MAR93
2110015	APPROVAL - TEMP MODULAR TANKS READY	3	36		23MAR93	25MAR93
2110017	DEMOLITION OF EXISTING MECHANICAL - E.T. LAFORE	1	35		23MAR93	24MAR93
2110018	INSTALL PRIMARY & TEST - ET LAFORE	1	35		30MAR93	30MAR93
2110019	REWIRE PUMPS - ET LAFORE	1	35		31MAR93	31MAR93
2110020	FILL MODULAR TANKS	10	35		1APR93	15APR93
<b>EVAPORATORS</b>						
12110005	DETERMINE ACTIVITIES NEEDING BCP	1		FPM	11JAN93A	11JAN93A
12110010	WRITE P.R. TO GET LICON TO RFP	1		WPS	11JAN93A	11JAN93A
12110020	APPROVE P.R. TO GET LICON TO RFP	1		WPS	11JAN93A	11JAN93A
12110073	WRITE MPD TO IWCP FOR THERMOCOUPLE WORK - LICON	2		CM	11JAN93A	11JAN93A
12110074	APPROVE MPD TO IWCP FOR THERMOCOUPLE WORK-LICON	1		CM	11JAN93A	11JAN93A
12110030	PROCURE LICON SERVICES	1		PRDC	13JAN93A	13JAN93A
12110330	FIELD DIRECTIVE BRINE SYSTEM CONTROL PANEL	2		ENG	13JAN93A	14JAN93A
12110015	WRITE P.R. TO GET WAGNER TO RFP	1		WPS	15JAN93A	15JAN93A
12110025	APPROVE P.R. TO GET WAGNER TO RFP	1		WPS	15JAN93A	15JAN93A
12110035	PROCURE WAGNER SERVICES	1		PRDC	15JAN93A	15JAN93A
12110340	BRINE SYSTEM CONTROL PANEL INCP	3		CM	18JAN93A	18JAN93A
12110045	INSTALL FLOW METER ON ENGINE 3 -LICON	1		WPS	19JAN93A	19JAN93A
12110040	INSTALL AMDT VALVE - LICON	1		WPS	20JAN93A	20JAN93A
12110075	CLEAN/REPLACE THERMOCOUPLE ENDS - LICON	2	46	WPS	20JAN93A	21JAN93
12110050	HYDRO TEST AMDT VALVE INSTALLATION - LICON	1	31	WPS	21JAN93A	21JAN93
12110004	RESOLVE NEED FOR HEAT TRACE DN GENERATORS	5	128	SPPP	21JAN93	27JAN93
12110006	CENTRAL PLANNING INPUT TO BCP	2	0	CP	21JAN93	22JAN93
12150100	CC TEST OF EVAPORATOR COOLING TOWER #2 - LICON	1	70	WPS	22JAN93	22JAN93
12110007	PREPARE BCP	2	0	FPM	25JAN93	26JAN93
12120060	FILL ENGINE #2 COOLANT & PURGE AIR - WAGNER	1	68	WPS	26JAN93	26JAN93
12110009	BCP APPROVAL	1	0	CP	27JAN93	27JAN93
12120070	RUN ENGINE 2 UNDER LOAD BANK - WAGNER	1	68	WPS	27JAN93	27JAN93
12110200	INSTALL HEAT TRACE DN GENERATORS - LICON	12	27	CM	28JAN93	12FEB93
12110240	WRITE PD TO MODIFY CAPS FOR VALVES	2	0	ENG	28JAN93	29JAN93

Plot Date 22JAN93  
Data Date 21JAN93  
Project Start 18JAN93  
Project Finish 24JAN93

(C) Primavera Systems, Inc.

Printed by: [Signature]  
Date: [Blank]  
Time: [Blank]

ACTIVITY		ORIG	TOTAL	EARLY	EARLY	1993											
ACTIVITY ID	DESCRIPTION	DUR	FLT	REC.P	START	FINISH	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	
EVAPORATORS																	
12110270	GROUNDING OF TANKS - FD APPROVAL	1	33	CM	28JAN93	28JAN93											
12110300	ISSUE FD TO CORRECT LEAK DET SYS - SEQUENCE # 1D	3	63	ENG	28JAN93	1FEB93											
12110500	ENGINEERING DESIGN - SAMPLING VALVES	4	10	E&T	28JAN93	2FEB93											
12130080	START VC - SYSTEM 2 - LICON	2	68	WPS	28JAN93	29JAN93											
12110280	GROUNDING TANKS INCP REVISION	3	33	CM	29JAN93	2FEB93											
12110230	APPROVAL FD TO MODIFY CAPS FOR VALVES	1	21	CM	1FEB93	1FEB93											
12110380	HOT CAP INSTALLATION FD	3	0	ENG	1FEB93	3FEB93											
12140090	START MENS - SYSTEM 2 - LICON	2	68	WPS	1FEB93	2FEB93											
12110250	WRITE INCP TO MODIFY CAPS FOR VALVES	2	21	CM	2FEB93	3FEB93											
12110310	LEAK DETECTION SYSTEM NUMBERING - FD APPROVAL	1	63	CM	2FEB93	2FEB93											
12110290	GROUNDING OF TANKS - JONES	5	33	CM	3FEB93	9FEB93											
12110313	INCP TO REVISE LEAK DET SYS - SEQUENCE # 1.D.	3	63	CM	3FEB93	5FEB93											
12110510	APPROVE FD - SAMPLING VALVES	1	10	CM	3FEB93	3FEB93											
12110600	FILTER DRAIN DESIGN	5	0	E&T	3FEB93	9FEB93											
12120100	FILL ENGINE 3 WITH COOLANT & PURGE AIR - WAGNER	1	68	WPS	3FEB93	3FEB93											
12110255	APPROVE INCP TO MODIFY CAPS FOR VALVES	1	21	CM	4FEB93	4FEB93											
12110383	HOT CAP ORDER - JONES	1	64	CM	4FEB93	4FEB93											
12110390	HOT CAP INSTALLATION INCP	3	110	CM	4FEB93	8FEB93											
12110520	PREPARE INCP - SAMPLING VALVES	2	10	CM	4FEB93	5FEB93											
12120110	RUN ENGINE 3 UNDER LOAD BANK - WAGNER	1	68	WPS	4FEB93	4FEB93											
12150105	CC TEST OF COOLING TOWER #3 - LICON	1	68	WPS	4FEB93	4FEB93											
12110260	INSTALL MODIFIED CAPS FOR VALVES - JONES	15	21	CM	5FEB93	25FEB93											
12110384	HOT CAP FABRICATION - VENDOR	45	64	CM	5FEB93	8APR93											
12110650	TANK D-50 SIPHON DESIGN	7	0	E&T	5FEB93	15FEB93											
12130120	START VC - SYSTEM 3 - LICON	2	68	WPS	5FEB93	8FEB93											
12110314	PROQUIRE MTL - LEAK DET SYSTEM NUMBERING - JONES	45	63	CM	8FEB93	12APR93											
12110530	REVIEW & APPROVE INCP - SAMPLING VALVES	2	10	CM	8FEB93	9FEB93											
12140130	START MENS - SYSTEM 3 - LICON	2	68	WPS	9FEB93	10FEB93											
12110540	PROQUIRE SAMPLING VALVES	15	10	CM	10FEB93	2MAR93											
12110610	FILTER DRAINS FD APPROVAL	1	16	CM	10FEB93	10FEB93											
12110620	FILTER DRAIN INCP APPROVAL	2	16	CM	11FEB93	12FEB93											
12160140	SYS UNKNOWN/DEMONSTRATION/TECH. XFER - LICON	7	68	WPS	11FEB93	19FEB93											

Plot Date  
Data Date  
Project Start  
Project Finish

22JUN93  
21JUN93  
10JUL93  
28JUL93

Activity Name  
Critical Activity  
Noncritical Activity

0.00

Activity Name  
Critical Activity  
Noncritical Activity

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET 18 - 21JUN93

NET

ACTIVITY		ORIG DUR	TOTAL FLT	RESP	EARLY START	EARLY FINISH	1993												
ACTIVITY ID	DESCRIPTION						JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT			
							EVAPORATORS												
12110205	TEST ALL HEAT TRACE ON GENERATORS - LICON	3	27	CH	15FEB93	17FEB93													
12110630	FILTER DRAIN PROCURE MATERIAL	3	16	CH	15FEB93	17FEB93													
12110660	TANK D-50 SIPHON FD APPROVALS	3	0	CH	16FEB93	18FEB93													
12110210	INSTALL INSULATION ON GENERATORS - JONES	15	90	CH	18FEB93	10MAR93													
12110640	FILTER DRAIN DELIVERY	10	16	CH	18FEB93	3MAR93													
12110670	TANK D-50 SIPHON IMCP APPROVAL	5	0	CH	19FEB93	25FEB93													
12110360	INSTALL CHECKERED PLATE IN GENERATORS - JONES	6	100	CH	22FEB93	1MAR93													
12110680	TANK D-50 SIPHON MATERIAL	10	0	CH	26FEB93	11MAR93													
12110550	DELIVER SAMPLING VALVES	3	10	CH	3MAR93	5MAR93													
12110645	FILTER DRAIN INSTALLATION	5	16	CH	4MAR93	10MAR93													
12110570	INSTALL BRINE SAMPLE VALVE PER MEMS UNIT	5	10	CH	8MAR93	12MAR93													
12110220	PAINT & ID PIPING ON GENERATORS - JONES	3	90	CH	11MAR93	15MAR93													
12110690	DELIVER TANK D-50 SIPHON MATERIAL	5	0	CH	12MAR93	18MAR93													
12160150	WALDOON FOR BENEFICIAL OCCUPANCY	1	9	CH	16MAR93	16MAR93													
12160160	PERFORM BENEFICIAL ACTIVITIES	3	9	CH	17MAR93	19MAR93													
12110700	INSTALL TANK D-50 SIPHON	10	0	CH	19MAR93	1APR93													
12160170	BENEFICIAL OCCUPANCY - SO TESTING	1	0	CH	20PR93	28PR93													
12110385	HOT CAP DELIVERY - JONES	3	64	CH	12APR93	14APR93													
12110315	PAINT DEL - LEAK DETECTION SYS NUMBERING - JONES	3	63	CH	13APR93	15APR93													
12110400	HOT CAP INSTALLATION - JONES	5	64	CH	15APR93	21APR93													
12110320	CONSTR - LEAK DETECTION SEQ NUMBERING - JONES	5	63	CH	16APR93	22APR93													
12110370	COMPLETE CAULKING ON PIPE PENETRATIONS - JONES	2	60	CH	3MAY93	4MAY93													
12160175	FINAL BENEFICIAL OCCUPANCY	1	14	CH	2JUL93	2JUL93													
12160180	PROJECT ACCEPTANCE & TRANSFER	4	14	CH	6JUL93	9JUL93													
							PRODUCT WATER SYSTEM												
12310050	INSTALL ORIFICE PLATES	3		CH	11JAN93A	11JAN93A													
12310100	NOTIFICATION FOR RAW WATER SYSTEM SHUTDOWN	1		CH	15JAN93A	15JAN93A													
12310105	NOTIFY STP OF WATER TRANSFER	1		CH	15JAN93A	15JAN93A													
12310110	RAW WATER SYSTEM SHUTDOWN	5		PS	18JAN93A	18JAN93A													
12310120	DRAIN RAW WATER SYSTEM	3		CH	18JAN93A	18JAN93A													
12310170	VERIFY ACCEPTABILITY OF PRODUCT H2O INTO RAW SY	59	77	PS	18JAN93A	8APR93													
12310053	RESOLVE EXCESS PUMP CURRENT DRAIN	5	130	E&T	19JAN93A	25JAN93													
							EG&G ROCKY FLATS SOLAR POND'S REMEDIATION PROJECT BUILDING 910 EVAPORATORS SCHEDULE												
Plot Date 22JUN93 Data Date 21JUN93 Project Start 10CT92 Project Finish 24JUL93		Activity Name Activity Description Activity Location		Activity Name Activity Description Activity Location		Activity Name Activity Description Activity Location		Activity Name Activity Description Activity Location		Activity Name Activity Description Activity Location		Activity Name Activity Description Activity Location		Activity Name Activity Description Activity Location		Activity Name Activity Description Activity Location		Activity Name Activity Description Activity Location	
101 Primavera Systems, Inc.		Sheet 9 of 15		REV 00 - 21/JUN/93		Date		Revision		Checked		Approved							

ACTIVITY		ORIG		TOTL		RESP		EARLY		EARLY		FINISH	
ACTIVITY ID	DESCRIPTION	DUR	FLT	RES	CH	CH	CH	START	FINISH	START	FINISH	START	FINISH
1993													
JAN FEB MAR APR MAY JUN JUL AUG SEP OCT													
PRODUCT WATER SYSTEM													
12310130	INSTALL 6" VALVE - JONES	2		CH				19JAN93	20JAN93				
12310150	NOTIFY PLANT SERVICES TO OPEN RAW H2O SUPPLY VLV	1		CH				20JAN93	20JAN93				
12310051	INVESTIGATE PRODUCT WATER LINE	5	20	CH				21JAN93	27JAN93				
12310140	HYDROSTATIC TESTING OF 6" VALVE	2	130	CH				21JAN93	22JAN93				
12310160	NOTIFY PS OF INTRODUCING PRODUCT H2O INTO RAW SY	1	130	ER				25JAN93	25JAN93				
12310010	MODIFY TANKS FOR SONIC PROBES - DESIGN	4	9	ENG				28JAN93	2FEB93				
12310052	REVIEW DAT FROM INVESTIGATION	1	20	SRP				28JAN93	28JAN93				
12310020	MODIFY TANKS FOR SONIC PROBES - FD APPROVAL	1	123	CH				3FEB93	3FEB93				
12310030	MODIFY TANKS FOR SONIC PROBES - INCP	3	9	CH				3FEB93	5FEB93				
12310033	PROCURE MATERIAL FOR TANK MODIFICATION	5	9	CH				8FEB93	12FEB93				
12310055	REPLACE 2150 PROD WATER LINE - CONCEPTUAL DESIGN	5	14	ENG				8FEB93	12FEB93				
12310034	DELIVERY OF MATERIAL FOR TANK MODIFICATION	15	9	CH				15FEB93	5MAR93				
12310060	REPLACE 2150 PROD. WATER LINES - DESIGN	25	14	ENG				16FEB93	22MAR93				
12310040	MODIFY TANKS FOR SONIC PROBES - CONSTRUCTION	6	9	CH				8MAR93	15MAR93				
12310045	COMPLETE REMAINING CC TEST ITEMS FOR DISTALLATE	2	27	LWTO				16MAR93	17MAR93				
12320010	CC TEST PRODUCT WATER SYSTEM	2	27	LWTO				16MAR93	17MAR93				
12310065	ISSUE EXPEDITED START 2150 PROD H2O LINES-JONES	2	14	PROC				23MAR93	24MAR93				
12310070	REPLACE 2150 PROD WATER LINES - RESOLVE CONTRACT	26	14	CH/PR				25MAR93	30APR93				
12310072	WRITE/APPROVE INCP FOR NEW 2150 LINE	3	14	CH				3MAY93	5MAY93				
12310080	REPLACE 2150 CONDENSATE LINES - CONSTRUCTION	40	14	CH				6MAY93	1JUL93				
FEED SYSTEM													
12420005	CHELATING AGENT PARAMETER DEVELOPMENT	1		NPS				11JAN93	11JAN93				
12420010	PR TO CHEM TREAT - PR APPROVAL	5	31	NPS				1FEB93	5FEB93				
12430010	WRITE FD FOR JONES TO MOD PIPING	2	14	E&I				4FEB93	5FEB93				
12420030	WRITE VENDOR EDITA TEST PLAN - CHEM TREAT	5	31	NPS				8FEB93	12FEB93				
12420050	GENERATE PRELIM EDITA INJ RATE GRAPH - CHEMTREAT	5	36	NPS				8FEB93	12FEB93				
12430020	REVISE INCP FOR HOT TIE-IN	2	78	CH				8FEB93	9FEB93				
12430030	APPROVE INCP FOR HOT TIE-IN	2	78	CH				10FEB93	11FEB93				
12420040	RECEIVE VENDOR TEST PLAN & REVIEW	5	31	NPS				15FEB93	19FEB93				
12410010	REQUEST HNO3 ANALYSES	2	96	NPS				22FEB93	23FEB93				
12410015	CONDUCT HNO3 ANALYSES - PLANT LAB	10	96	NPS				24FEB93	9MAR93				
12410020	ARRANGE TRANSPORTATION FOR HNO3	3	96	LWTO				10MAR93	12MAR93				

EG&G ROCKY FLATS  
SOLAR PONDS REMEDIATION PROJECT  
BUILDING 910 EVAPORATORS SCHEDULE

Plot Date 22JAN93  
Data Date 21JAN93  
Project Start 1JAN93  
Project Finish 28JUL93

Activity Budget Base  
Critical Activity  
Approved for Activity

(C) Primavera Systems, Inc.

KEY 88 - 21JAN/93

Date	Revision	Checked	Entered

ACTIVITY ID	ACTIVITY DESCRIPTION	ORIG DUR	TOTL FLT	RESP	EARLY START	EARLY FINISH
12420020	ADD EDTA TO TANK	1	15	ER	13MAY93	13MAY93
12430040	PERFORM HOT TIE-IN FOR ITS LINE	1	0	CH	4JUN93	4JUN93
12510050	DETERMINE NEED FOR SAFETY SHOWER	2		H&S	14JAN93A	15JAN93A
12530010	SOW FOR BRINE TANKER INSPECTION	5		MPS	14JAN93A	14JAN93A
12530015	PROCURE TANKER INSPECTION SERVICE	15		PROC	18JAN93A	18JAN93A
12510060	MEMO TO E&T INDICATING FINDINGS FOR SAFETY SHWR	5	91	H&S	19JAN93A	25JAN93
12540010	RESOLVE TANKER ALL-WEATHER LOADING ISSUES	15	118	SPRP	21JAN93	10FEB93
12510154	DAVIS BACON DETERMINATION TANK LEAK	5	93	FPM	25JAN93	25JAN93
12520010	OC TEST BRINE SYSTEM	2	124	LWTD	25JAN93	26JAN93
12532010	PREPARE WCF FOR TANKER MODIFICATION	2	48	LWTD	25JAN93	26JAN93
12532020	DESIGN FOR TANKER MODIFICATION	15	48	ENG	27JAN93	16FEB93
12510070	SAFETY SHOWER DESIGN	4	65	E&T	29JAN93	10FEB93
12510160	CONEICAL TANK LEAK FIX - DESIGN	5	93	E&T	1FEB93	5FEB93
12510170	CONEICAL TANK LEAK FIX - FD APPROVAL	1	93	CH	8FEB93	8FEB93
12510183	ORDER MATERIAL CONICAL TANK	3	93	CH	8FEB93	10FEB93
12510180	CONEICAL TANK LEAK FIX - PREP INCP	3	107	CH	9FEB93	11FEB93
12510080	SAFETY SHOWER EXPEDITED START	2	65	CH	11FEB93	12FEB93
12510090	SAFETY SHOWER RESOLVE CONTRACT	21	94	CH	11FEB93	11MAR93
12510184	CONEICAL TANK FIX DELIVER MATERIAL	15	93	CH	11FEB93	3MAR93
12510095	SAFETY SHOWER PREPARE INCP	3	110	CH	15FEB93	17FEB93
12510100	SAFETY SHOWER PROCURE MATERIAL	3	65	CH	15FEB93	17FEB93
12532030	PREPARE INCP FOR TANKER MODIFICATION	2	60	LWTD	17FEB93	18FEB93
12532042	PROCURE TANKER MATERIAL	5	48	PROC	17FEB93	23FEB93
12510110	SAFETY SHOWER DELIVER MATERIAL	20	65	CH	18FEB93	17MAR93
12532040	APPROVE INCP FOR TANKER MODIFICATION	1	60	LWTD	19FEB93	19FEB93
12532045	DELIVER TANKER MATERIAL	10	48	PROC	24FEB93	9MAR93
12510190	CONEICAL TANK LEAK FIX - CONSTRUCTION	10	93	CH	4MAR93	17MAR93
12532050	COMPLETE WORK FOR TANKER MODIFICATION	3	48	MAINT	10MAR93	12MAR93
12530020	TANKER INSPECTION	3	48	MPS	15MAR93	17MAR93
12510120	SAFETY SHOWER INSTALLATION	25	65	CH	18MAR93	22APR93
12530030	APPROVE TANKER FOR USE	5	48	TRBF	18MAR93	24MAR93

1993  
JAN FEB MAR APR MAY JUN JUL AUG SEP OCT

FEED SYSTEM

BRINE SYSTEM

Plot Date: 22/JAN/93  
Data Base: 24/JAN/93  
Project Start: 18/FEB/93  
Project Finish: 24/MAR/93

(c) Primavera Systems, Inc.

EG&G ROCKY FLATS  
SOLAR PONDS REMEDIATION PROJECT  
BUILDING 910 EVAPORATORS SCHEDULE

REV 00 - 21/JAN/93

Date	Revision	Checked	Approved

ACTIVITY ID	ACTIVITY DESCRIPTION	ORIG DUR	TOTL FLT	RESP	EARLY START	EARLY FINISH
12531010	QC TEST BRINE TANKER	2	48	LWTO	25MAR93	26MAR93
12510130	TEST SAFETY SHOWER	3	65	LWTO	23APR93	27APR93
12610010	REV 1 SO TEST PROCEDURES	10	37	E&T	11JAN93A	25JAN93
12610020	SUBMIT REV 1 PROCEDURES FOR REVIEW	5	37	E&T	26JAN93	1FEB93
12610025	INCORPORATE R/W COMMENTS ON SO TEST	5	37	E&T	2FEB93	8FEB93
12610030	FINAL APPROVAL OF REV 1 SO TEST PROCEDURE	2	37	LWTO	9FEB93	10FEB93
12620010	WRITE HOT SO TEST PROCEDURES	20	31	E&T	22FEB93	19MAR93
12620020	REVIEW HOT SO TEST PROCEDURE	5	31	E&T	22MAR93	26MAR93
12620030	INCORPORATE REVIEW COMMENTS INTO HOT SO TEST	5	31	E&T	29MAR93	28PR93
12620040	FINAL APPROVAL OF HOT SO TEST PROCEED	2	31	E&T	5APR93	6APR93
12630000	START COLD SO TESTING	0	0	ER	5APR93	
12630030	COMPRESSED AIR TEST	1	0	E&T	5APR93	5APR93
12630080	DISTILLATE OPERABILITY TESTING	6	15	LWTO	5APR93	13APR93
12630090	BRINE OPERABILITY TESTING	4	17	LWTO	5APR93	8APR93
12630010	GENERATOR OPERABILITY TEST	6	74	LWTO	6APR93	14APR93
12630040	COOLING TOWER OPERABILITY TESTING	6	0	ER	6APR93	14APR93
12630060	VC OPERABILITY TESTING	6	0	ER	15APR93	22APR93
12630070	MEMS OPERABILITY TESTING	6	0	ER	23APR93	30APR93
12630020	R/W H2O OPERABILITY TESTING	2	0	ER	3MAY93	4MAY93
12630050	LSOH TESTING	1	5	TELEC	5MAY93	5MAY93
12630100	R/W INTEGRATED TEST	6	0	ER	5MAY93	12MAY93
12630110	COMPLETE COLD SO TEST	0	0	ER	12MAY93	
12640010	R/W PROCESS QUALIFICATION TEST	9	0	ER	7JUN93	17JUN93
12640015	VERIFICATION OF EDTA RATE CURVE	9	0	ER	7JUN93	17JUN93
12640017	LAB SUPPORT FOR EDTA RATE CURVE	9	0	ANLAB	7JUN93	17JUN93
12640020	PROCESS QUALIFICATION TEST COMPLETE - B910 EVAP	0	0	ER	17JUN93	
12650010	OPERATE SYSTEM TO QUALIFY OPERATORS	5	24	LWTO	18JUN93	24JUN93
12700010	DEVELOP CALIBRATION LIST	5		ENG	15DEC92A	21DEC92A
12700150	DEVELOP PERIODIC SCHED FOR RECAL OF INSTRUMENTS	5		ENG	15DEC92A	21DEC92A
12700020	DEVELOP CALIBRATION CERTIFICATION LIST	2		ENG	18DEC92A	21DEC92A

Plot Date: 22JUN93  
 Plot Site: 21JUN93  
 Project Start: 18JUN93  
 Project Field: 24JUN93

Activity Name: Develop Calibration List  
 Activity: Develop Calibration List  
 Activity: Develop Calibration List

EC&G ROCKY FLATS  
 SOLAR PONDS REMEDIATION PROJECT  
 BUILDING 910 EVAPORATORS SCHEDULE

Plot Date: 22JUN93  
 Plot Site: 21JUN93  
 Project Start: 18JUN93  
 Project Field: 24JUN93

Activity Name: Develop Calibration List  
 Activity: Develop Calibration List  
 Activity: Develop Calibration List

EC&G ROCKY FLATS  
 SOLAR PONDS REMEDIATION PROJECT  
 BUILDING 910 EVAPORATORS SCHEDULE

ACTIVITY ID	ACTIVITY DESCRIPTION	ORIG DUR	TOTL FLT	RESP	EARLY START	EARLY FINISH
12700030	INITIATE MCF FOR CALIBRATION OF INSTRUMENTS	10	59	LWTO	25JAN93	5FEB93
12700031	SECURE OPS MGR PRIORITY FOR CALIBRATION OF INSTR	1	59	LWTO	8FEB93	8FEB93
12700032	PERFORM ENG SCREEN/ENG CALIBRATION OF INSTRUMENT	5	59	E&T	9FEB93	15FEB93
12700040	PREPARE IMCP PACKAGE FOR CALIBRATION	5	59	LWTO	16FEB93	22FEB93
12700050	REV/APPROVAL OF MP FOR CALIBRATION OF INSTRUMENT	5	59	LWTO	23FEB93	1MAR93
12700060	CALIBRATE & CERTIFY TEMP TRANSMITTERS	5	62	MEIR	2MAR93	8MAR93
12700070	REMOVE LICON INSTRUMENTS FOR CALIBRATION	1	61	MAINT	2MAR93	2MAR93
12700120	REMOVE PRESSURE SWITCH & FLOW METERS	2	59	MAINT	2MAR93	3MAR93
12700080	CERTIFY & STANDARDIZE CONDUCTIVITY & TEMP SENSOR	3	62	MEIR	3MAR93	5MAR93
12700090	CERTIFY & STANDARDIZE LIQUID DENSITY PROBES	1	64	MEIR	3MAR93	3MAR93
12700100	CERTIFY & CALIBRATE FLOW INDICATORS	4	61	MEIR	3MAR93	8MAR93
12700130	CERTIFY & CALIBRATE PRESSURE SW'S & FLOW METERS	5	59	MEIR	4MAR93	10MAR93
12700110	REINSTALL CALIBRATED LICON INSTRUMENTS	1	61	MAINT	9MAR93	9MAR93
12700140	REPLACE EG&G PRESS SW & FLOW METERS AFTER CAL	1	59	MAINT	11MAR93	11MAR93
12800010	BUILDING 910 OPERATIONAL	0	0		29JUL93	
13300001	SECURE OPS MANAGER PRIORITY FOR PRESSURE RELIEF	1		LWTO	18JAN93A	18JAN93A
13300002	PERFORM ENGINEERING SCREEN/ENG PRESSURE RELIEF	1		E&T	20JAN93A	20JAN93A
13300003	PREPARE IMCP PACKAGE FOR PRESSURE RELIEF	2	57	LWTO	20JAN93A	22JAN93
13300010	PROCURE PRESSURE RELIEF VALVE	5	30	PROC	21JAN93	27JAN93
13300004	REVIEW/APPROVE IMCP PACKAGE FOR PRESSURE RELIEF	1	57	LWTO	25JAN93	25JAN93
13300020	DELIVER PRESSURE RELIEF VALVE	40	30	PROC	28JAN93	4JUN93
13300040	SECURE OPS MANAGER PRIORITY FOR MOTOR BEARINGS	1	57	LWTO	2FEB93	2FEB93
13300041	PERFORM ENGINEERING SCREEN/ENG MOTOR BEARING	1	57	E&T	3FEB93	3FEB93
13300042	PREPARE IMCP PACKAGE FOR MOTOR BEARINGS	2	57	LWTO	4FEB93	5FEB93
13300044	PROCURE BEARINGS	5	105	PROC	4FEB93	10FEB93
13300043	REVIEW & APPROVE IMCP PACKAGE FOR MOTOR BEARINGS	1	57	LWTO	8FEB93	8FEB93
13300070	SECURE OPS MANAGER PRIORITY FOR SIGHT GLASS	1	57	LWTO	9FEB93	9FEB93
13300071	PERFORM ENGINEERING SCREEN/ENG SIGHT GLASS	1	57	E&T	10FEB93	10FEB93
13300050	DELIVERY OF BEARINGS FOR CONDENSATE RETURN MOTOR	5	105	PROC	11FEB93	17FEB93
13300072	PREPARE IMCP PACKAGE FOR SIGHT GLASS	2	57	LWTO	11FEB93	12FEB93

Plot Date 22JAN93  
Data Date 21JAN93  
Project Start 10C102  
Project Finish 24MAR93

Activity Priority Index  
Critical Activity  
Review for  
Is Included in Activity

EG&G ROCKY FLATS  
SOLAR PUMPS REMEDIATION PROJECT  
BUILDING 910 EVAPORATORS SCHEDULE

Sheet 7 of 10  
REV 10 - 21JAN/93  
Date Revision Checked Approved

(c) Primavera Systems, Inc.

ACTIVITY		ORIG DUR	TOTL FLT	RESP	EARLY START	EARLY FINISH	1993											
ACTIVITY ID	DESCRIPTION						JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT		
HEATING SYSTEM																		
13300074	PROCURE MRL FOR SIGHT GLASS ON CONDENSATE TANK	5	95	PROC	11FEB93	17FEB93												
13300073	REVIEW & APPROVE INCP PACKAGE FOR SIGHT GLASS	1	57	LWTO	15FEB93	15FEB93												
13300060	INSTALL BEARINGS	3	105	MAINT	18FEB93	22FEB93												
13300080	DELIVER SIGHT GLASS/CONDENSATE TANK	10	95	PROC	18FEB93	3MAR93												
13300061	CLOSEOUT MOTOR BEARINGS	5	105	LWTO	20FEB93	1MAR93												
13300090	INSTALL NEW SIGHT GLASS	3	95	MAINT	4MAR93	8MAR93												
13300091	CLOSEOUT SIGHT GLASS	5	95	LWTO	9MAR93	15MAR93												
13300110	SECURE OPS MANAGER PRIORITY FOR HOT WATER HEATER	1	57	LWTO	22MAR93	22MAR93												
13300111	PERFORM ENGINEERING SCREEN/ENG HOT WATER HEATER	2	57	E&T	23MAR93	24MAR93												
13300112	PREPARE INCP PACKAGE FOR HOT WATER HEATER	2	57	LWTO	25MAR93	26MAR93												
13300114	PROCURE MATERIAL FOR HOT WATER HEATER	5	60	PROC	25MAR93	31MAR93												
13300113	REVIEW/APPROVE INCP PACKAGE FOR HOT WATER HEATER	1	57	LWTO	24MAR93	24MAR93												
13300100	SECURE OPS MGR PRIORITY FOR PIPE HANGER REPAIR	1	57	LWTO	30MAR93	30MAR93												
13300101	PERFORM ENGINEER SCREEN/ENG PIPE HANGER REPAIR	1	57	E&T	31MAR93	31MAR93												
13300102	PROCURE MATERIAL FOR PIPE HANGER REPAIR	5	57	PROC	1APR93	7APR93												
13300103	PREPARE INCP PACKAGE FOR PIPE HANGER REPAIR	2	74	LWTO	1APR93	2APR93												
13300120	DELIVER HOT WATER HEATER	15	60	PROC	1APR93	22APR93												
13300104	REVIEW/APPROVE INCP PACKAGE - PIPE HANGER REPAIR	1	74	LWTO	5APR93	5APR93												
13300105	DELIVER MATERIAL FOR PIPE HANGER REPAIR	15	57	PROC	8APR93	24APR93												
13300130	INSTALL HOT WATER HEATER	3	60	MAINT	23APR93	27APR93												
13300131	CLOSEOUT HOT WATER HEATER	5	60	LWTO	28APR93	4MAY93												
13300106	INSTALL PIPE HANGER	1	57	MAINT	30APR93	30APR93												
13300107	CLOSEOUT PIPE HANGER	5	57	LWTO	3MAY93	7MAY93												
13300030	INSTALL PRESSURE RELIEF VALVE	3	30	MAINT	7JUN93	9JUN93												
13300035	CLOSEOUT PRESSURE RELIEF	5	30	LWTO	10JUN93	16JUN93												
BUILDING FOUNDATION SUMP																		
13400010	SECURE OPS MANAGER PRIORITY FOR FOUNDATION SUMP	1	57	LWTO	26JAN93	26JAN93												
13400011	PERFORM ENGINEERING SCREEN/ENG FOUNDATION SUMP	1	57	E&T	27JAN93	27JAN93												
13400012	PREPARE INCP PACKAGE FOR FOUNDATION SUMP	2	57	LWTO	28JAN93	29JAN93												
13400014	PROCURE MATERIAL FOR FOUNDATION SUMP	5	89	PROC	28JAN93	3FEB93												
13400013	REVIEW/APPROVE INCP PACKAGE FOR FOUNDATION SUMP	1	57	LWTO	1FEB93	1FEB93												
13400020	DELIVER MATERIAL FOR FOUNDATION SUMP	15	89	PROC	4FEB93	24FEB93												
EG&G ROCKY FLATS SOLAR PONDS REMEDIATION PROJECT BUILDING 910 EVAPORATORS SCHEDULE																		
DATE																		
Plat Date 25JAN93 Set Date 25JAN93 Project Start 18JUL92 Project Finish 24MAY93																		
EG&G Rocky Flats Remediation Project																		
DECISION																		
REV 00 - 21JUN93																		
Checked																		
Approved																		

EC&G ROCKY FLATS  
SOLAR POND'S REMEDIATION PROJECT  
BUILDING 910 EVAPORATORS SCHEDULE

Plot Date 2/10/93  
Scale 1"=100'  
Project Start 1/1/93  
Project Finish 2/24/93



Activity Schedule  
Activity  
Project  
If the time/line activity

(c) E&G Systems, Inc.

REV 00 - 21/JAN/93

Date Revision

Checked

Approved

[illegible]

ACTIVITY		ORIG		TOTAL		EARLY		EARLY		1993		OPERATING PROCEDURES											
ACTIVITY ID	DESCRIPTION	DUR	FLT	RESP	START	FINISH	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT							
14150030	COMMIT RESOLUTION - DISTILLATE FEED SYS	4	121	ER	25JAN93	28JAN93																	
14160010	FORMAT CONCENTRATE SYS PER TAPG	3	114	ER	25JAN93	27JAN93																	
14110040	CONCURRENCE REVIEW - PWTE LINE UP CHECK-OFF LIST	2	124	ER	26JAN93	27JAN93																	
14120040	CONCURRENCE REVIEW - EDTA ADDITION	2	84	ER	27JAN93	28JAN93																	
14140040	CONCURRENCE REVIEW - EVAP FEED SYS	2	123	ER	27JAN93	28JAN93																	
14110050	CONCOUR./COMMIT RESOL - PWTE LINE UP CHECK-OFF	3	124	ER	28JAN93	1FEB93																	
14130040	CONCURRENCE REVIEW - NITRIC ACID ADDITION	2	122	ER	28JAN93	29JAN93																	
14160020	PARALLEL REVIEW CYCLE - CONCENTRATE SYS	3	114	ER	28JAN93	1FEB93																	
14120050	CONCOUR./COMMIT RESOL - EDTA ADDITION	3	84	ER	29JAN93	2FEB93																	
14140050	CONCOUR./COMMIT RESOL - EVAP FEED SYS	3	123	ER	29JAN93	2FEB93																	
14150040	CONCURRENCE REVIEW - DISTILLATE FEED SYS	2	121	ER	29JAN93	1FEB93																	
14130050	CONCOUR./COMMIT RESOL - NITRIC ACID ADDITION	3	122	ER	1FEB93	3FEB93																	
14110060	APPROVAL - PWTE LINE UP CHECK-OFF LIST	1	124	ER	2FEB93	2FEB93																	
14150050	CONCOUR./COMMIT RESOL - DISTILLATE FEED SYS	3	121	ER	2FEB93	4FEB93																	
14160030	COMMENT RESOLUTION - CONCENTRATE SYS	5	114	ER	2FEB93	8FEB93																	
14140060	APPROVAL - EVAP FEED SYS	1	123	ER	3FEB93	3FEB93																	
14130060	APPROVAL - NITRIC ACID ADDITION	1	122	ER	4FEB93	4FEB93																	
14150060	APPROVAL - DISTILLATE FEED SYS	1	121	ER	5FEB93	5FEB93																	
14160040	CONCURRENCE REVIEW - CONCENTRATE SYS	2	114	ER	9FEB93	10FEB93																	
14160050	CONCOUR./COMMIT RESOL - CONCENTRATE SYS	3	114	ER	11FEB93	15FEB93																	
14120060	APPROVAL - EDTA ADDITION	1	76	ER	15FEB93	15FEB93																	
14160060	APPROVAL - CONCENTRATE SYS	1	114		16FEB93	16FEB93																	
14170010	WRITE PROCEDURE FOR UNLOADING BRINE TANKER	2	57	ER	17FEB93	18FEB93																	
14170020	PARALLEL REVIEW CYCLE FOR UNLOADING BRINE TANKER	3	57	ER	19FEB93	23FEB93																	
14170030	COMMENT RESOLUTION OF UNLOADING BRINE TANKER	1	57	ER	24FEB93	24FEB93																	
14170040	CONCURRENCE OF UNLOADING BRINE TANKER OPER PROC	2	57	ER	25FEB93	26FEB93																	
14170050	INCORPORATE COMMENTS OBTAINED ON CONCURRENCE	3	57	ER	1MAR93	3MAR93																	
14170060	APPROVE UNLOADING BRINE TANKER PROCEDURE	1	57	ER	4MAR93	4MAR93																	
OPERATING PROCEDURES - LICON EQPT																							
14210015	COMPLETE REWRITE OF UNIT 1,2,3 EVAP PROCEDURE	5	78	ER	17FEB93	23FEB93																	
14210020	PARALLEL REVIEW CYCLE - EVAP UNIT 1,2,3	3	78	ER	24FEB93	26FEB93																	
14210030	COMMENT RESOLUTION - EVAP UNIT 1,2,3	1	78	ER	1MAR93	1MAR93																	
EG&G ROCKY FLATS SOLAR PONDS REMEDIATION PROJECT BUILDING 910 EVAPORATORS SCHEDULE																							
Plot Date 22JUN93 Data Date 21JUN93 Project Start 18JUL93 Project Finish 24JUL93		Activity Review/Revise Initial Activity Blanket/No Activity		Rev 10 of 15		Rev 10 - 21/JUN/93		Date		Revision		Checked		Approved									
© Primavera Systems, Inc.																							

ACTIVITY ID DESCRIPTION		ORIG DUR	TOTL FLT	" RESP	EARLY START	EARLY FINISH	1993												
							JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT			
OPERATING PROCEDURES - LICON EQPT																			
14210040	CONCURRENCE REVIEW - EVAP UNIT 1,2,3	2	78	ER	2MAR93	3MAR93													
14210050	CONCOUR./COMNT RESOL - EVAP UNIT 1,2,3	3	78	ER	4MAR93	8MAR93													
14210080	APPROVAL - EVAP UNIT 1,2,3	1	78	ER	9MAR93	9MAR93													
ALARM RESPONSE PROCEDURES																			
14310090	COMPLETE PRR'S FOR MAIN CONTROL PANEL ARP	1		ER	11JAN93A	11JAN93A													
14320090	COMPLETE PRR'S FOR ALARM ANNUNCIATOR PANEL ARP	1		ER	11JAN93A	11JAN93A													
14330090	COMPLETE PRR'S FOR ANNUNCIATOR PANEL ARP	1		ER	11JAN93A	11JAN93A													
14340090	COMPLETE PRR'S FOR MEMS ARPS	1		ER	11JAN93A	11JAN93A													
14350090	COMPLETE PRR'S FOR VC ARPS	1		ER	11JAN93A	11JAN93A													
14310100	WRITE ARP FOR MAIN CONTROL PANEL	4	101	ER	18JAN93A	21JAN93													
14310120	PARALLEL REVIEW CYCLE - MAIN CONTROL PANEL ARP	3	101	ER	22JAN93	26JAN93													
14320100	WRITE ARP FOR ALARM ANNUNCIATOR PANEL	4	97	ER	22JAN93	27JAN93													
14330100	WRITE ARP FOR ANNUNCIATOR PANEL	4	80	ER	25JAN93	28JAN93													
14310130	COMMENT RESOLUTION - MAIN CONTROL PANEL ARP	1	101	ER	27JAN93	27JAN93													
14310140	CONCURRENCE REVIEW - MAIN CONTROL PANEL ARP	2	101	ER	28JAN93	29JAN93													
14320120	PARALLEL REVIEW CYCLE - ALARM ANNUNCIATOR PANEL	3	97	ER	28JAN93	1FEB93													
14330120	PARALLEL REVIEW CYCLE - ANNUNCIATOR PANEL ARP	3	96	ER	29JAN93	2FEB93													
14340110	WRITE ARPS FOR MEMS	8	80	ER	29JAN93	9FEB93													
14310150	CONCOUR./COMNT RESOL - MAIN CONTROL PANEL ARP	3	101	ER	1FEB93	3FEB93													
14320130	COMMENT RESOLUTION - ALARM ANNUNCIATOR PANEL ARP	1	97	ER	2FEB93	2FEB93													
14320140	CONCURRENCE REVIEW - ALARM ANNUNCIATOR PANEL ARP	2	97	ER	3FEB93	4FEB93													
14330130	COMMENT RESOLUTION - ANNUNCIATOR PANEL ARP	1	96	ER	3FEB93	3FEB93													
14310180	APPROVAL - MAIN CONTROL PANEL ARP	1	101	ER	4FEB93	4FEB93													
14330140	CONCURRENCE REVIEW - ANNUNCIATOR PANEL ARP	2	96	ER	4FEB93	5FEB93													
14320150	CONCOUR./COMNT RESOL - ALARM ANNUNCIATOR PANEL AR	3	97	ER	5FEB93	9FEB93													
14330150	CONCOUR./COMNT RESOL - ANNUNCIATOR PANEL ARP	3	96	ER	8FEB93	10FEB93													
14320180	APPROVAL - ALARM ANNUNCIATOR PANEL ARP	1	97	ER	10FEB93	10FEB93													
14340120	PARALLEL REVIEW CYCLE - MEMS ARPS	3	88	ER	10FEB93	12FEB93													
14350110	WRITE ARPS FOR VC	8	80	ER	10FEB93	19FEB93													
14330180	APPROVAL - ANNUNCIATOR PANEL ARP	1	96	ER	11FEB93	11FEB93													
14340130	COMMENT RESOLUTION - MEMS ARPS	1	88	ER	15FEB93	15FEB93													
14340140	CONCURRENCE REVIEW - MEMS ARPS	2	88	ER	16FEB93	17FEB93													
Plot Date 22JAN93 Data Date 21JAN93 Project Start 14MAY92 Project Finish 24MAY93							REV 08 - 20/JAN/93										Checked	Approved	
EG&G ROCKY FLATS SOLAR PONDS REMEDIATION PROJECT BUILDING 910 EVAPORATORS SCHEDULE							Date										Revision		
C1 Primavera Systems, Inc.																			

ACTIVITY ID	ACTIVITY DESCRIPTION	ORIG DUR	TOTL FLT	RESP	EARLY START	EARLY FINISH
14340150	CONCUR./COMMIT RESOL - MEMS ARPS	3	88	ER	18FEB93	22FEB93
14350120	PARALLEL REVIEW CYCLE - VC ARPS	3	80	ER	22FEB93	24FEB93
14340180	APPROVAL - MEMS ARPS	1	88	ER	23FEB93	23FEB93
14350130	COMMENT RESOLUTION - VC ARPS	1	80	ER	25FEB93	25FEB93
14350140	CONCURRENCE REVIEW - VC ARPS	2	80	ER	26FEB93	1MAR93
14350150	CONCUR./COMMIT RESOL - VC ARPS	3	80	ER	2MAR93	4MAR93
14350180	APPROVAL - VC ARPS	1	80	ER	5MAR93	5MAR93
14360000	ALL PROCEDURES COMPLETE	0	78	ER		9MAR93
14400010	DEVELOP PHO EQPT LIST	5		LWTD	16DEC92A	18DEC92A
14400015	DEVELOP WORK CONTROL FORM FOR EA CLASS OF EQPT	10	30	LWTD	18JAN93A	2FEB93
14400017	ASSIGN # 5 FOR EN/PH FORMS	10	30	LWTD	3FEB93	16FEB93
14400020	DETERMINE PHO FREQUENCY/CRITERIA	15	30	E&T	17FEB93	9MAR93
14400025	WRITE PHO	15	30	MAINT	10MAR93	30MAR93
15000010	DEFINE TRAINING REQUIREMENTS	1		LWTD	10CT92A	10CT92A
15000015	DEVELOP PROCEDURE QUALIFICATION PACKAGE	1		LWTD	10DEC92A	10DEC92A
15000020	DRAFT QUALIFICATION PACKAGE	10		LWTD	11DEC92A	11DEC92A
15000025	DRAFT JTA	1		LWTD	12JAN93A	12JAN93A
15000050	DRAFT INSTRUCTOR GUIDES	10		LWTD	12JAN93A	12JAN93A
15000080	DRAFT STUDENT GUIDES	10		LWTD	12JAN93A	12JAN93A
15000026	DRAFT INSTRUCTOR QUAL GUIDES	19	118	LWTD	20JAN93A	10FEB93
15000027	FINALIZE JTA	1		LWTD	10MAR93	15MAR93
15000030	FINALIZE QUALIFICATION PACKAGE	4	78	LWTD	10MAR93	15MAR93
15000061	CLASSROOM INSTRUCTOR GUIDES COMPLETE & APPROVED	4	84	PBT	10MAR93	15MAR93
15000120	FINALIZE EXAM QUESTION BANK	2	88	PBT	10MAR93	11MAR93
15000130	APPROVE EXAM QUESTION BANK	2	88	PBT	12MAR93	15MAR93
15000028	APPROVE JTA	2	78	LWTD	16MAR93	17MAR93
15000040	APPROVE QUALIFICATION PACKAGE	2	78	PBT	16MAR93	17MAR93
15000090	FINALIZE STUDENT GUIDES	5	82	PBT	16MAR93	22MAR93
15000062	IKV INSTRUCTOR GUIDES COMPLETE & APPROVED	3	78	LWTD	18MAR93	22MAR93
15000063	OJT INSTRUCTOR GUIDES COMPLETE & APPROVED	4	70	LWTD	18MAR93	23MAR93

Plot Date: 22JAN93  
Data Date: 21JAN93  
Project Start: 16CT92  
Project Finish: 23JUN93

CC: Primavera Systems, Inc.

EG&G ROCKY FLATS  
SOLAR POND REMEDIATION PROJECT  
BUILDING 910 EVAPORATORS SCHEDULE

REV 18 - 21JAN/93

Date	Revision	Checked	Approved

ACTIVITY		ORIG	TOTL	EARLY	EARLY	1993											
ACTIVITY ID	DESCRIPTION	DUR	FLT	RESP	START	FINISH	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	
TRAINING																	
15000064	PERFORMANCE EVAL INST GUIDES COMPLETE & APPROVED	2	78	LWTO	23MAR93	24MAR93			I								
15000100	APPROVE STUDENT GUIDES	1	82	PBT	23MAR93	23MAR93			I								
15000140	CONDUCT CLASSROOM TRAINING	2	82	PBT	24MAR93	25MAR93			I								
15000150	QUALIFICATION OF OPERATORS	10	78	LWTO	25MAR93	7APR93											
15100010	PROCESS QUAL TEST TRAINING	10	31	LWTO	7APR93	21APR93											
PROCESS CONTROL PLAN																	
16110010	DRAFT PROCESS CONTROL PLAN	1		MPP	6JAN93A	6JAN93A											
16120010	DEVELOP EQUIPMENT OPERATING LOGS(CMNT & RESOL.)	1		SPRP	6JAN93A	6JAN93A											
16110020	COMMENT RESOLUTION FOR PCP	14	124	MPP	13JAN93A	1FEB93											
16110021	CONCURRENCE REVIEW CYCLE FOR PCP	3	120	MPP	1FEB93	3FEB93											
16150010	WRITE PROCESS QUALIFICATION PLAN	44	77	MPP	1FEB93	1APR93											
16110022	CONCURRENCE/COMMENT RESOLUTION	2	120	MPP	4FEB93	5FEB93											
16110030	APPROVE PCP	1	120		8FEB93	8FEB93											
16120020	EVALUATE OPERATING LOGS	5	34	LWTO	8FEB93	12FEB93											
16120030	APPROVE OPERATING LOGS	1	34	LWTO	15FEB93	15FEB93											
16150040	DESIGN CONTROL CHARTING & DATA ANALYSIS	24	82	MPP	1MAR93	1APR93											
16150020	REVIEW PLAN (COMMENT & RESOLUTION)	5	77	MPP	2APR93	8APR93											
16140010	WRITE WASTE ANALYSIS PLAN	15	29	MPP	28MAY93	17JUN93											
ACTION PLAN																	
16200010	WRITE DRAFT ACTION PLAN FOR BUILDING 910	10		SPRP	12JAN93A	18JAN93A											
16200020	INTERNAL REVIEW & COMMENT - ACTION PLAN	3	118	SPRP	19JAN93A	22JAN93											
16200022	INCORPORATE INTERNAL COMMENTS - ACTION PLAN	2	118	SPRP	25JAN93	26JAN93											
16200021	PARALLEL REVIEW CYCLE	5	118	SPRP	27JAN93	2FEB93											
16200023	INCORPORATE COMMENTS - PARALLEL REVIEW	3	118	SPRP	3FEB93	5FEB93											
16200040	APPROVE ACTION PALIN	3	118	SPRP	8FEB93	10FEB93											
MSRIC PLAN																	
16300010	MODIFY MSRIC	10	116	NIC	21JAN93	3FEB93											
16300020	REVIEW & COMMENT ON MODIFIED MSRIC	5	116	"	4FEB93	10FEB93											
16300030	APPROVE MSRIC	2	116		11FEB93	12FEB93											
REGULATORY CONCERNS																	
16440010	PREPARE INVIRA MOD LETTER FOR RFO	6		SPRP	30NOV92A	11DEC92A											

Activity Description

Activity Start

Activity Finish

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name

Activity ID

Activity Type

Activity Status

Activity Name


Activity ID

Activity Type

Activity Status

Activity

ACTIVITY		ORIG DUR	TOTL FLT	RESP	EARLY START	EARLY FINISH	1993											
ACTIVITY ID	DESCRIPTION						JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT		
REGULATORY CONCERNS																		
16440020	RFO/CDH/EGG REVIEW MOD	1		SPRP	11DEC92A	11DEC92A												
16440030	SUBMIT INV/IRA MOD TO RFO	0		SPRP		11DEC92A												
16440040	RFO SUBMIT INV/IRA MOD TO CDH	5		DOE	15DEC92A	15DEC92A												
16410010	SAR FINAL EGG APPROVAL	8		QA	22DEC92A	22DEC92A												
16430050	REQUEST RORA TANKER PERMIT ADDITION	1		LWTO	12JAN93A	12JAN93A												
16410020	DOE APPROVAL OF SAR	28	57	DOE	13JAN93A	19FEB93												
16430055	RORA PERMIT MODIFICATION	5	83	RRP	21JAN93	27JAN93												
16460010	PREPARE QAP	10	61	SPRP	21JAN93	3FEB93												
16470010	PREPARE QUALIFICATION SAMPLING PLAN	10	53	SPRP	21JAN93	3FEB93												
16420010	NEPA DOCUMENTATION - VERIFY	6	125	ER-SP	25JAN93	1FEB93												
16430010	RORA PERMIT REVIEW - LETTER TO FILE	4	127	RRP	25JAN93	28JAN93												
16460020	REVIEW COMMENT & RESOLUTION QAP	5	61	SPRP	4FEB93	10FEB93												
16470020	EG&G REVIEW & APPRV QUALIFICATION SAMPLING PLAN	5	53	SPRP	4FEB93	10FEB93												
16440050	CDH/EPA APPROVAL OF INV/IRA MOD	0	82	SPRP		5FEB93												
16460030	APPROVAL OF QAP	3	61	SPRP	11FEB93	15FEB93												
16470022	RFO REVIEW & APPRV QUALIFICATION SAMPLING PLAN	5	53	RFO	11FEB93	17FEB93												
16470024	CDH/EPA REVIEW & APPRV QUALIF. SAMPLING PLAN	5	53	CDH	18FEB93	24FEB93												
16470030	PROCURE ANALYTICAL SERVICES - QUAL SAMPLING PLAN	3	76	PROC	25FEB93	1MAR93												
16450010	APEN TEST	3	9	WPS	7JUN93	9JUN93												
16450020	PREPARE APEN ANALYSIS & REPORT	5	9	CLEAN	10JUN93	16JUN93												
16450030	PERMIT MOD	20	9	CLEAN	17JUN93	15JUL93												
16470040	SUBMIT SAMPLES TO LAB - QUAL SAMPLING PLAN	3	0	ER	18JUN93	22JUN93												
16470050	PERFORM LAB ANALYSIS & REPORT - QUAL SAMP PLAN	14	0	CONTR	23JUN93	7JUL93												
16470060	EVALUATE LAB RESULTS - QUAL SAMP PLAN	10	0	WPS	8JUL93	21JUL93												
16450040	REVISE FUEL CONSUMPTION LOG	1	9	LWTO	16JUL93	16JUL93												
16470070	SUBMIT QUAL SAMP RESULTS TO RFO	1	0	SPRP	22JUL93	22JUL93												
16470080	SECURE APPROVAL OF QUAL SAMPLES	5	0	RFO	23JUL93	29JUL93												
OSA																		
16500010	WRITE OSA	5		MO	17DEC92A	17DEC92A												
16500020	APPROVE OSA	2		HTS	23DEC92A	23DEC92A												
16500030	OPERATOR REVIEW OF OSA	1		LWTO	4JAN93A	4JAN93A												
EG&G ROCKY FLATS SOLAR PONDS REMEDIATION PROJECT BUILDING 910 EVAPORATORS SCHEDULE																		
Plot Date 22JUN93 Data Date 21JUN93 Project Start 16JUN93 Project Finish 29JUN93		Activity Description Critical Activity Report for Management Activity		Start 14 of 19 Date Revision Checked Approved KEY 98 - 21/JUN/93														
(c) Primavera Systems, Inc.																		

Plot Date: 22JUN93 Data Date: 22JUN93 Project Start: 18DEC92 Project Finish: 29JUL93	 Activity: Write OSA Critical Activity: [ ] Milestone: [ ]	Date: [ ] [ ] [ ] Revision: [ ] Checked: [ ] Approved: [ ]
---	--	---

EG&G ROCKY FLATS  
SOLAR PONDS REMEDIATION PROJECT  
BUILDING 910 EVAPORATORS SCHEDULE

Sheet 18 of 19

ACTIVITY ID DESCRIPTION		ACTIVITY	ORIG DUR	TOTL FLT	RESP	EARLY START	EARLY FINISH
16600010	DEVELOP H&S PLAN		7		H&S	16DEC92A	24DEC92A
16600020	APPROVE H&S PLAN		1		LWTD	18JAN93A	18JAN93A
16700010	WRITE EMERGENCY PREPAREDNESS PLAN		30	96	LWTD	18JAN93A	26FEB93
16700020	REVIEW/COMMENT ON EMERGENCY PREPAREDNESS PLAN		5	96	EP	1MAR93	5MAR93
16700030	APPROVE EMERGENCY PREPAREDNESS PLAN		5	96	EP	8MAR93	12MAR93
17000005	IDENTIFY CHECKLISTS		1		EMRS	8DEC92A	11DEC92A
17000007	PROJECT APPROVE CHECKLISTS		0		SPRP		11DEC92A
17000015	VALIDATE CHECKLISTS		4	0	EMRS	13MAY93	18MAY93
17000017	COMPENSATORY MEASURES		5	0	SPRP	19MAY93	26MAY93
17000020	SELF-ASSESSMENT RPT		1	4	EMRS	19MAY93	19MAY93
17000030	REVIEW & APPROVAL BY EG&G MANAGEMENT		1	0	SPRP	27MAY93	27MAY93
17000040	DOE READINESS EVALUATION		5	0	DOE	28MAY93	3JUN93

HEALTH & SAFETY PLAN		1993											
JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB

EMERGENCY PREPAREDNESS PLAN		1993											
JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB

SELF ASSESSMENT		1993											
JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB

EG&G ROCKY FLATS  
SOLAR PONDS REMEDIATION PROJECT  
BUILDING 910 EVAPORATORS SCHEDULE

Plot Date 22 JAN 93	Initial Safety Review 21 MAR 93	Rev 10 - 21 JAN 93
Plot Date 21 MAR 93	Initial Safety Review 21 MAR 93	Rev 10 - 21 JAN 93
Plot Date 21 MAR 93	Initial Safety Review 21 MAR 93	Rev 10 - 21 JAN 93
Plot Date 21 MAR 93	Initial Safety Review 21 MAR 93	Rev 10 - 21 JAN 93