

ENGINEERING-SCIENCE, INC. a unit of
PARSONS ENVIRONMENTAL SERVICES, INC.

1700 Broadway, Suite 900 • Denver, Colorado 80290 • (303) 831-8100 • Fax: (303) 831-8208

September 2, 1994
 SP307:090294:01

Mr. Randy T. Ogg
 Environmental Restoration Program Manager
 EG&G Rocky Flats
 P.O. Box 464, Building 080
 Golden, Colorado 80402-0464


Subject: Weekly Project Status Report

Dear Mr. Ogg:


Provided in this transmittal is the Weekly Project Status Report for the Period of August 26, 1994 - September 2, 1994. This report has been prepared in accordance with your request for a weekly summary of activities and action items, and merges the reports of the OU4 Phase I RFI/RI project, the OU4 IM/IRA Project, and the OU4 Phase II Project.

If you have any questions, please contact Phil Nixon at 764-8811 (Phase I) or Pete Holland at 764-8883 (Phase II).

Sincerely,



Philip A. Nixon
 Project Manager, Solar Pond Phase I



Peter J. Holland, P.E.
 Project Manager, Phase II RFI/RI

cc: A. Ledford, EG&G
 K. Ruger, EG&G
 M. Austin, EG&G
 S. Paris, EG&G
 M. McKee, EG&G
 M. Bretz, EG&G
 E. Atchinson, EG&G
 T. Kramer, EG&G
 EG&G Records (2)

R. Henry
 R. Wilkinson
 T. Kuykendall
 A. Putinsky
 R. Stegen
 R. Cropper
 N. Hilmar

P. Breen
 R. Schmeirmund
 C. Rosé
 J.P. O'Brien
 J. Evans
 G. DeWeese
 Central Files

(I:\PROJECTS\722446\CORRESP\09029401.WPF\09/02/94)

DOCUMENT CLASSIFICATION
 REVIEW WAIVER PER
 CLASSIFICATION OFFICE



PARSONS

ADMIN RECORD

ENGINEERING-SCIENCE, INC. a unit of
PARSONS ENVIRONMENTAL SERVICES, INC.
1700 Broadway, Suite 900 Denver, Colorado 80290
phone: (303) 831-8100 • telecopy (303) 831-8208

WEEKLY PROJECT STATUS REPORT

ACTIVITIES AND ACCOMPLISHMENTS FOR THE REPORTING PERIOD:

OU4 IM/IRA

- 1) ES issued meeting minutes SP307:082494:02 from the August 23, 1994 team meeting for review and comment.
- 2) ES issued notes from a telephone conversation that took place with Andy Ledford and Mike Bretz concerning the remaining FY94 work. This telecon SP307:082694.03 was issued on August 26, 1994.
- 3) ES transmitted letter SP307:082994.01 on August 30, 1994 providing responses to EPA/PRC/CDPHE comments on the draft proposed IM/IRA-EA Decision Document. The document also summarized the changes that would be made in the IM/IRA-EA Decision Document as a result of sludge incorporation.
- 4) Letter SP307:082994.02 was issued to EG&G procurement requesting that additional personnel be approved to work on the project.
- 5) Meeting minutes SP307:083094:01 were issued on August 30, 1994 from an ES, EG&G, ERM/G&G design coordination meeting.
- 6) ES issued letter SP307:083194:01 on August 31, 1994 containing the utilities verification work plan.
- 7) ES issued notes from a telephone conversation with EG&G and Haliburton concerning sludge treatment and modeling. This telecon SP307:083194:02 was issued on September 1, 1994.
- 8) ES and EG&G negotiated the contract modification on September 1, 1994.

OU4 Phase I RFI/RI

- 1) ES transmitted letter SP307:082994:01 on August 30, 1994 providing responses to EPA/PRC/CDPHE comments on the draft proposed IM/IRA-EA Decision Document.

OU4 Phase II RFI/RI

- 1) Parsons/ES issued the Final Phase II RFI/RI Work Plan to EG&G on August 29, 1994 (PHII:082994:01).
- 2) Parsons/ES began rebaselining the OU4 Phase II RFI/RI schedule and budget for FY 95-96 based on definitization of the field program scope contained in the Final Phase II RFI/RI Work Plan.

REPORT SUMMARY AND FUTURE ACTIONS:**OU4 IM/IRA**IM/IRA-dd

ES is revising the IM/IRA-EA Decision Document to incorporate the comments from the draft proposed IM/IRA-EA Decision Document. ES is preparing documentation to include sludge as a component of the IM/IRA. ES is evaluating the feasibility for implementing a more sophisticated model to replace the VLEACH model.

Design

Drawings and specifications for the cover design are being developed. ES is working closely with EG&G to develop the site plan and early construction package. Drawings and specifications for the early site construction package are being developed. The geotechnical drilling is completed and samples have been sent to the laboratory. ES is beginning to plan the utilities verification program.

Building 788

The D&D team received comments on the IM/IRA-EA decision document and has incorporated the comments for submittal to DOE/EPA/CDH for concurrence. The EPA/CDH concurred with the concept at the team meeting on July 5, 1994. These changes will be included in the proposed IM/IRA-EA Decision Document.

OU4 Phase I RFI/RI

ES is modifying the IM/IRA-EA Decision Document in response to the comments.

OU4 Phase II RFI/RI

- 1) Parsons/ES has yet to receive the EG&G contract modification eliminating the Health & Safety Plan and Implementation/Support Plan milestones from the Parsons/ES OU4 Phase II RFI/RI contract. R. Ogg (EG&G) reiterated at the August 15, 1994 OU4 Program Meeting that the contract modification was still being processed. Based on this and similar direction previously received from EG&G, Parsons/ES has refrained from efforts to complete the Health & Safety and Implementation/Support Plans as currently defined in the contract.
- 2) EG&G authorization of Pre-Mobilization activities (i.e., training for Parsons/ES field personnel, purchasing of field equipment and supplies, and preparing/submission of necessary permits) remains an outstanding issue that potentially could affect the timely implementation of proposed OU4 Phase II RFI/RI field activities in FY95. Parsons/ES is identifying remaining FY94 budget for possible reallocation by EG&G to support these critical path requirements.