

**ENGINEERING-SCIENCE, INC.** a unit of  
**PARSONS ENVIRONMENTAL SERVICES, INC.**

1700 Broadway, Suite 900 • Denver, Colorado 80290 • (303) 831-8100 • Fax: (303) 831-8208

September 9, 1994  
 SP307:090994:01

Mr. Randy T. Ogg  
 Environmental Restoration Program Manager  
 EG&G Rocky Flats  
 P.O. Box 464, Building 080  
 Golden, Colorado 80402-0464


Subject: Weekly Project Status Report

Dear Mr. Ogg:


Provided in this transmittal is the Weekly Project Status Report for the Period of September 2, 1994 - September 9, 1994. This report has been prepared in accordance with your request for a weekly summary of activities and action items, and merges the reports of the OU4 Phase I RFI/RI project, the OU4 IM/IRA Project, and the OU4 Phase II Project.

If you have any questions, please contact Phil Nixon at 764-8811 (Phase I) or Pete Holland at 764-8883 (Phase II).

Sincerely,



Philip A. Nixon  
 Project Manager, Solar Pond Phase I



Peter J. Holland, P.E.  
 Project Manager, Phase II RFI/RI

cc: A. Ledford, EG&G  
 K. Ruger, EG&G  
 M. Austin, EG&G  
 S. Paris, EG&G  
 M. McKee, EG&G  
 M. Bretz, EG&G  
 E. Atchinson, EG&G  
 T. Kramer, EG&G  
 EG&G Records (2)

R. Henry  
 R. Wilkinson  
 T. Kuykendall  
 A. Putinsky  
 R. Stegen  
 R. Cropper  
 N. Hilmar

P. Breen  
 R. Schmeirmund  
 C. Rosé  
 J.P. O'Brien  
 J. Evans  
 G. DeWeese  
 Central Files

(I:\PROJECTS\722446\CORRESP\09099401.WPF\09/09/94)



I101-A-000105

ADMINISTRATIVE RECORD

**ENGINEERING-SCIENCE, INC.** a unit of  
**PARSONS ENVIRONMENTAL SERVICES, INC.**  
1700 Broadway, Suite 900 Denver, Colorado 80290  
phone: (303) 831-8100 • telecopy (303) 831-8208

---

## **WEEKLY PROJECT STATUS REPORT**

### **ACTIVITIES AND ACCOMPLISHMENTS FOR THE REPORTING PERIOD:**

#### **OU4 IM/IRA**

- 1) ES issued meeting minutes SP307:082494:02 from the August 23, 1994 team meeting at the September 6, 1994 team meeting.
- 2) ES issued revised meeting minutes SP307:082494:03 from the August 5, 1994 team meeting at the September 6, 1994 team meeting.
- 3) ES issued meeting minutes from the September 6, 1994 team meeting (SP307:090794:01) on September 8, 1994. These minutes were issued to the working group for review and comment.
- 4) Letter SP307:090694:03 was issued on September 8, 1994 discussing the ES rationale for replacing the VLEACH model.
- 5) ES issued notes from a telephone conversation with EG&G and Haliburton concerning sludge treatment and modeling. This telecon SP307:090894:01 was issued on September 8, 1994.
- 6) ES issued the August Earned Value Report on September 9, 1994.

#### **OU4 Phase I RFI/RI**

- 1) ES issued the August Earned Value Status Report on September 9, 1994.

#### **OU4 Phase II RFI/RI**

- 1) Parsons/ES continued rebaselining the OU4 Phase II RFI/RI schedule and budget for FY 95-96 based on definitization of the field program scope contained in the Final Phase II RFI/RI Work Plan.

- 2) Parsons/ES issued a record of telecon (PHII:090694:01) between P. Holland (Parsons/ES) and R. Ogg (EG&G) concerning status of several issues associated with the OU4 Phase II RFI/RI project on September 6, 1994. Issues included: requirements for the Parsons/ES Field Organization transmittal; Parsons/ES attendance at C. Dodge (EG&G) meeting on 9/13/94; remaining FY94 project budget; potential revision of the Final Phase II RFI/RI Work Plan; rebaselining the field schedule; status of contract modification for the Health & Safety Plan and Implementation/Support Plan milestones.
- 3) Parsons/ES prepared and issued (PHII:090794:01) the draft Parsons/ES OU4 Phase II RFI/RI Field Organization on September 7, 1994. The transmittal included a Parsons/ES field personnel organizational chart and identified key responsibilities associated with each position depicted in the organization chart.
- 4) On September 9, 1994, Parsons/ES issued (PHII:090994:01) the Monthly Task Order Budget Status Report for the period of July 30, 1994 through August 26, 1994 in accordance with task order contract requirements.

## REPORT SUMMARY AND FUTURE ACTIONS:

### OU4 IM/IRA

#### IM/IRA-dd

ES is revising the IM/IRA-EA Decision Document to incorporate the comments from the draft proposed IM/IRA-EA Decision Document. ES is preparing documentation to include sludge as a component of the IM/IRA. ES has procured, and is learning/verifying the VS2DT model to replace the VLEACH model.

#### Design

Drawings and specifications for the cover design are being developed. ES is working closely with EG&G to develop the site plan and early construction package. Drawings and specifications for the early site construction package are being developed. The geotechnical drilling is completed and samples have been sent to the laboratory. ES is planning the utilities verification program. Comments were received on the PIDAS package.

#### Building 788

The D&D team received comments on the IM/IRA-EA decision document and has incorporated the comments for submittal to DOE/EPA/CDH for concurrence. The EPA/CDH concurred with the concept at the team meeting on July 5, 1994. These changes will be included in the proposed IM/IRA-EA Decision Document.

**OU4 Phase I RFI/RI**

ES is modifying the IM/IRA-EA Decision Document in response to the comments.

**OU4 Phase II RFI/RI**

- 1) Parsons/ES has yet to receive the EG&G contract modification eliminating the Health & Safety Plan and Implementation/Support Plan milestones from the Parsons/ES OU4 Phase II RFI/RI contract. R. Ogg (EG&G) reiterated at the August 15, 1994 OU4 Program Meeting and in a September 6, 1994 telecon that the contract modification was still being processed. Based on this and similar direction previously received from EG&G, Parsons/ES has refrained from efforts to complete the Health & Safety and Implementation/Support Plans as currently defined in the contract.
- 2) EG&G authorization of Pre-Mobilization activities (i.e., training for Parsons/ES field personnel, purchasing of field equipment and supplies, and preparing/submission of necessary permits) remains an outstanding issue that potentially could affect the timely implementation of proposed OU4 Phase II RFI/RI field activities in FY95. Parsons/ES has identified the remaining FY94 budget, and it is insufficient to fund these pre-mobilization activities.