

000013169

CONTROL  
GOING LTR NO.

2 RF 11988

**EG&G ROCKY FLATS**

FILE COPY

EG&amp;G ROCKY FLATS, INC.

ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

October 9, 1992

92-RF-11988

F. R. Lockhart  
Environmental Restoration Division  
DOE, RFO

PROJECT SCHEDULE AND LOGIC FLOW, SOLAR PONDS IMIRA AND PONDCRETE -  
EML-112-92

Ref: F. R. Lockhart ltr (10813) to D. R. Ferrier, Same Subject, September 18, 1992

This letter responds to your comments pertaining to the review of the draft schedule, dated September 9, 1992. It should be noted that this schedule is under revision at the present time.

- a. An activity for the H&S Plan for Building 910/Temporary Modular Tanks will be added to the revised schedule.
- b. The H&S Plan for the Temporary Modular Tanks is included with the Building 910 H&S Plan.
- c. The S.O. test procedures for Building 910 are complete. An activity will be added to the revised schedule to identify the completion. Evaporator Acceptance Test Procedures have been added.
- d. The testing and procedures required prior to S.O. Testing for the Building 910 Evaporators and the Temporary Modular Tanks have been completed. Activities will be added to the revised schedule to identify the completions.
- e. The lag time between the startup of operations of the Building 910 Evaporators, Temporary Modular Tanks, and the start of the forced evaporation of pondwater was due to an incorrect logic tie. The relationship has been corrected and the lag no longer exists.
- f. Facility Engineering is compiling design information on freeze protection from the vendor. The information will be forwarded upon receipt.
- g. The site of the Temporary Modular Tanks will be vegetated, which in conjunction with the location will minimize the collection of dirt and debris in the tanks. The tanks will be inspected annually per the RCRA Tank Inspection Requirements.
- h. An activity will be added in the revised schedule to execute the S. O. Testing for the On Site Laboratory.

CLASSIFICATION:

UNCLASSIFIED	X
CONFIDENTIAL	X
SECRET	

HORIZONTAL CLASSIFIER

SIGNATURE  
*[Signature]*  
10/12/92 GND  
TE

REPLY TO RFP CC NO:

4932 RF 92

ACTION ITEM STATUS

OF ☒ CLOSED☐ PARTIAL

APPROVALS:

SIG &amp; TYPIST INITIALS

Fm: apt

ADMIN RECORD

A-DU04-000413

DOCUMENT CLASSIFICATION  
REVIEW WAIVER PER  
CLASSIFICATION OFFICE

F. R. Lockhart  
October 9, 1992  
92-RF-11988  
Page 2

- i. Halliburton - NUS Health and Safety procedures are covered in the Lab Operating procedure and in the parent lab. (NUS) procedures which apply to the operation of the On Site Lab.
- j. An activity will be added to describe the Site Specific H&S Plan for Solar Ponds and Waste Processing areas.
- k. A milestone for CDH approval of the A/B Series Ponds Process will be added to the revised schedule.
- l. The Pondsludge Processing Installation schedule will be split with separate schedules for the C pond/clarifier and the A/B ponds.
- m. Spelling corrections have been made.
- n. Permacon cleanup was actually performed in Tent #5 in July. Permacon removal for Tent #6 is a separate activity which is addressed in activity 439316.
- o. An activity will be added to show removal of the Permacon for Tents #10 & #11.
- p. The testing will surrogate materials of the equipment which comprises the "C" Train was performed in Oklahoma.
- q. The post-cleanout protection plan for the ponds will be addressed in work packages 12041, OU Assessment.
- r. The activity will be clarified in the revised schedule.

If you have any question please contact myself on 966-8523 or Joe Mellen on 966-8607.

*E. M. Lee*

E. M. Lee  
Program Manager  
Solar Ponds Remediation Program  
EG&G Rocky Flats, Inc.

JBM:apt

Orig. and 1 cc - F. R. Lockhart