

CORRES. CONTROL  
OUTGOING LTR. NO.

DOE ORDER # 4700.1

**02-RF-02528**

DIST.	LTR	ENC
BRAILS FORD, M.D.		
FERRERA, D.W.		
FERRI, M.S.		
MARTINEZ, L. A.		
PARKER, A.		
POWERS, K.		
SCOTT, G.K.		
SHELTON, D.C.	X	X
SPEARS, M.S.		
TRICE, K.D.		
TUOR, N. R.		

<b>DECK, C</b>	X	X
AGUILAR, P.		
ALBIN, C.		
AUBLE, M.		
BEAN, C.		
BUTLER, J. L.		
CERCLA AR (T130G)		
CLARK, D.		
DIETERLE, S.	X	X
FRANCIS, M.		
FREIBOTH, C.	X	X
GIBBS, F.		
GUTHRIE, V.		
HUMSTON, T.		
KEHLER, K.		
MARSCHALL, J.R.		
MARTIN, D.		
MYERS, K.		
NESTA, S.	X	X
NORTH, K.		
OLIVER, R.		
OMAN, K.		
PLAPPERT, R.		
PRIMROSE, A.		
ROSENMAN, A.		
SNYDER, D.P.		
VANDERPOEL, M.		
WIEMELT, K.		
WILLIAMS, L.		
<b>Thompson, J</b>	X	X
CORRES. CONTROL	X	X
ADMIN RECRD/T130G		
TRAFFIC		
PATS/130		



November 20, 2002

02-RF-02528

Glen F. Mallory  
Solid Waste Unit Leader Compliance Program  
Colorado Department of Public Health and Environment  
Hazardous Materials and Waste Management Division  
4300 Cherry Creek Drive South  
Denver, CO 80246-1530

**NEW SANITARY LANDFILL CLOSURE PROJECT AT THE ROCKY FLATS ENVIRONMENTAL TECHNOLOGY SITE (SITE) - SMN-017-02**

Re: Approval of Final Closure Plan for the New Sanitary Landfill at Rocky Flats Environmental Technology Site (RFETS), Jefferson County, Colorado

Closure activities at the New Sanitary Landfill at the Rocky Flats Environmental Technology Site (RFETS) will be initiated during the week of November 25, 2002. This project will be broken into two separate phases: Phase I – Site Preparatory Activities and Phase II – Earth Movement. These Phases, some portions which may occur concurrently, are summarized as follows:

**Phase I – Site Preparatory Activities (applies to both the landfill and evaporation pond)**

- Removal of tires (landfill only)
- Removal of the UV liner
- Shred liners / puncture holes in the PVC liner
- Augur / scarify clay and fill with sand
- Removal of leachate system piping to 3 feet below grade and grout lines
- Area fence removal

**Phase II – Earth Movement**

- Backfill landfill and evaporation pond areas meeting 85% +5% compaction
- Backfill landfill and evaporation pond areas with 6-9" native topsoil
- Landfill and evaporation pond areas revegetation

**CLASSIFICATION:**

UCNI		
UNCLASSIFIED	X	X
CONFIDENTIAL		
SECRET		

AUTHORIZED CLASSIFIER  
SIGNATURE: \_\_\_\_\_

Date: \_\_\_\_\_  
IN REPLY TO RFP CC NO.: \_\_\_\_\_

**ACTION ITEM STATUS:**  
 PARTIAL/OPEN  
 CLOSED  
**LTR APPROVALS:**

ORIG. & TYPIST INITIALS:  
KLM:pvt



RF-46469(Rev.9/94)

Kaiser Hill Company, L.L.C.  
Rocky Flats Environmental Technology Site, 10808 Hwy. 93 Unit B, Golden CO 80403-8200 • 303-966-7000  
ADMIN RECORD

OU07-A-000534

1/2

In addition, the following information is provided for the personnel directly responsible for oversight of closure and post-closure activities at the former landfill site:

**Closure Activities Project Manager**

Cameron Freiboth  
Area 3 Project Manager  
Kaiser-Hill Company, LLC  
10808 Highway 93, Unit B  
Building 116  
Golden, Colorado 80403-8200  
(303) 966-2823

**Post-Closure Activities**

Robert Nininger  
Manager, Environmental Media Management  
Kaiser-Hill Company, LLC  
10808 Highway 93, Unit B  
Building T130C  
Golden, Colorado 80403-8200  
(303) 966-4663

If you have any questions concerning this correspondence, or would like to arrange an appointment to view the area, please contact me at (303) 966-6386 or Cameron Freiboth at (303) 966-2823.



Stephen M. Nesta  
RISS Environmental Manager  
Kaiser-Hill Company, LLC

CJF:pvt

cc.

Steve Tower (DOE, RFFO)  
Dave Kruchek (CDPHE)  
Darrell Dearborn (CDPHE)

2/2