

•Affected Milestones:

IAG Milestones (deliverables) that may be deleted:

Submit Draft Phase I Proposed IM/IRA Decision Document	October 19, 1995
Submit Final Phase I Proposed IM/IRA Decision Document	March 14, 1996
Submit Phase I IM/IRA Responsiveness Summary	July 22, 1996
Submit Phase I Final IM/IRA Decision Document and Final Responsiveness Summary	October 17, 1996
Submit IM Design CD/RD Work Plan	November 18, 1997
Submit Phase I IM/IRA Implementation Document	July 22, 1997
Begin Phase I IM/IRA Construction	June 24, 1998
Submit Draft Phase II RFI/RI Work Plan	August 21, 1995
Submit Final Phase II RFI/RI Work Plan	January 24, 1996
Submit Draft Phase II RFI/RI Work Report	August 13, 1997
Submit Final Phase II RFI/RI Work Report	January 16, 1998

IAG Milestones (deliverables) that may be deleted or greatly decreased in scope:

Submit Draft Phase II CMD/FS Report	April 15, 1998
Submit Final Phase II CMS/FS Report	October 9, 1998
Submit Draft Phase II PP	October 9, 1998
Submit Final Phase II PP	January 21, 1999
Submit Phase II Responsiveness Summary	May 25, 1999
Submit Final Phase II Responsiveness Summary	August 20, 1999
Submit Draft Phase II CAD/FAD	August 20, 1999
Submit Final Phase II CAD/FAD	November 19, 1999
Submit CD/RD Work Plan	November 19, 1999
Submit Draft Title II Design Plans	July 21, 2000
Submit Final Title II Design Plans	October 19, 2000
Begin Phase II CA/RA Construction	May 24, 2001

•Revised deliverables:

Submit Combined Phases RFI/RI Report	Approximately Nov. 1994
--------------------------------------	-------------------------

•Start and finish dates on Fieldwork:

15-FEB-94 20-APR-94


•Date the combined Phases RFI/Ri Report will be submitted:

Approximately November 1994

•Date the proposed Draft Technical Memo will be submitted:

Approximately August 30, 1993

Operable Unit 11 West Spray Field Draft Schedule



DRAFT