


Richard J. Schassburger
December 14, 1993
WSB-469-93
Page 2

These delays have a potential impact, day for day, on later external DOE milestones. Two of the draft risk assessment TMs were due on February 2, 1994, but will be delayed for the same amount of time that the milestone for subcontract procurement was delayed. The fieldwork milestone on February 15, 1994, will be delayed as well. All effort will be made to bring this schedule back to the original schedule in work package 12510, however, a more realistic schedule is enclosed. Upon approval from DOE, EG&G will proceed to change the schedule for Work Package 12510 through Plant Change Control Board. The Interagency Agreement (IAG) milestones are currently being renegotiated and will not likely be affected by the delays mentioned in this letter.



W. S. Busby
Acting Director
ERM/Remediation Project Management
EG&G Rocky Flats, Inc.

KKO:tjr

Orig. and 1 cc - R. J. Schassburger

Enclosures:
As Stated