CORRES*CONTRÔL INCOLING LTR NO

184 RF 92

DUE DATE

ACTION DIST

BENJAMIN A BERMAN, H S BRANCH, DB

COPP RD

EVERED, JE

HEALY TJ

HILBIG, J G IDEKER, E H

KIRBY, WA KRIEG, D

MAJESTIC MARX, G E MORGAN, R V

KUESTER, A W LEE E M

PIZZUTO V M POTTER, G L

SANDLIN, N B

SHEPLER, R. L.

SULLIVAN MT VANSON ER

TEBE JS WILKINSON, R.B.

WILSON, J M

YOUNG, E P ZANE JO

Bunge

LMAN KG

FERRERA, DW GOODWIN, R HANNI, B.J

BURLINGAME, A.H. CARNIVAL, G J

CROUCHER, DW DAVIS, J G



Department of Energy

ROCKY FLATS OFFICE P O BOX 928 GOLDEN COLORADO 80402-0928 APR 1 7 1992

APR 21 12 24 PM 192 92-DOE-4019

ROCKY FLATS PLANT COPPESPONDENCE CONTICL

Mr Martin Hestmark U S Environmental Protection Agency, Region VIII ATTN Rocky Flats Project Manager, 8HWM-RI 999 18th Street, Suite 500, 8WM-C Denver, Colorado 80202-2405

Mr Gary Baughman Hazardous Waste Facilities Unit Leader Colorado Department of Health 4210 East 11th Avenue Denver, Colorado 80220

Gentlemen

This correspondence is to request an extension for deliverables under the Interagency Agreement (IAG), Part 42, Extensions This request is based on funding uncertainty at the beginning of the fiscal year and inability to compress the procurement process for subcontract support. At the beginning of FY91, Rocky Flats had been allocated only \$50 million for Environmental Restoration against requirements totaling over \$100 million. We argued hard for additional funding, ultimately resulting in \$97 million for FY92 However, the funding level was not finalized until November 15, 1991, over six weeks after the start of the fiscal year. Thus, contracting actions for the lower priority Operable Units were put on hold until it became clear that the money would be made available in FY92 Attempts to recover the time lost in the start of procurement due to the budget-driven delay have been only partially successful. The requested extensions are shown below

Document	Original	Requested	Other
Tule	_Date_	Date	Impacts
OU12 Draft RFI/RI Workplan	5/8/92	6/12/92	Six week delay,
OU13 Draft RFI/RI Workplan	5/15/92	6/19/92	Final Workplan Six week delay,
OO13 Dian Kryki Wolkpian	3/13/92	0/19/92	Final Workplan
OU14 Draft RFI/RI Work Plan	5/22/92	6/26/92	Six week delay,
	-,,	e, = 5, 7 =	Final Workplan

Additional milestone impacts may result depending on the content of the workplans. If the workplans do not expand requirements beyond the current description in Table 5 of the IAG, then no impact to the Draft RFI/RI Report is projected. Increases in the Workplan scope of work may

increase the time required for preparation of the report, but this would be handled through a separate request focused to the scope increase

CORRES CONTROL	y.	ـــــــــــــــــــــــــــــــــــــــ
TRAFFIC		
Reviewed for Address	550	•

Corres Conto' RFP 4-21-92

DATE BY e'Lir #

Please contact me or Frazer Lockhart of my staff at 966-7846 if you have further questions on this request.

Sincerely,

lames K Hartman

Ading Assistant Manager

for Environmental Management

œ

R Greenberg, EM-453

A Rampertaap, EM-453

R Schassburger, ERD, RFO

S. Grace, ERD, RFO

R Birk, ERD, RFO

E Evered, EG&G

P. Bunge, EG&G