


Nevada
Environmental
Restoration
Project



Closure Report for
Corrective Action Unit 453:
Area 9 UXO Landfill,
Tonopah Test Range, Nevada

Controlled Copy No.:
Revision No.: 0

UNCONTROLLED

July 1999

Distribution A - Approved for public release; further dissemination unlimited.

Environmental Restoration
Division

U.S. Department of Energy
Nevada Operations Office

Available to the public from:

U.S. Department of Commerce
National Technical Information Service
5285 Port Royal Road
Springfield, VA, 22161-0002
(703) 487-4650

Available electronically at <http://www.doe.gov/bridge>. Available to U.S. Department of Energy and its contractors in paper from:

U.S. Department of Energy
Office of Scientific and Technical Information
P.O. Box 62
Oak Ridge, TN, 37831-0062
(423) 576-8401

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the U.S. Government or any agency thereof or its contractors or subcontractors.

ERRATA SHEET

This errata sheet corrects two errors in Appendix A "As-Built Engineering Drawings" in the Closure Report for Corrective Action Unit 453: Area 9 UXO Landfill, Tonopah Test Range, Nevada, Revision No. 0, July 1999 (DOE/NV/11718-284).

- In the fourth drawing of Appendix A (No. JS-052-133-C19 "Landfill A9-1,2,3 Site Plan"), a notation in the upper lefthand quadrant indicating warning signs mounted on the perimeter fence was incorrectly deleted. The warning signs do exist and are installed as shown. A replacement drawing with the error corrected is attached to this errata sheet.
- In the fifth drawing of Appendix A (No. JS-052-133-C20 "Monument Details"), the incorrectly worded warning sign was deleted but was not replaced with a correctly worded warning sign, which should read, "Danger, buried hazards including unexploded ordnance. Contact Security at 295-8285 prior to entry or any work at this site." A replacement drawing with the error corrected is attached to this errata sheet.


KEY NOTES

- ① FILL EXISTING OPEN PORTION OF TRENCH.
- ② EXISTING STOCKPILE TO BE USED FOR FILL.
- ③ FOR FENCING AND GATE DETAILS SEE ARCH. DESIGN DRAWING STANDARDS 111, SHEETS 1 & 2.


NOTES

1. DEPRESSIONS WITHIN LANDFILL CELLS SHALL BE FILLED AND GRAPED TO DRAIN.
2. TRENCHES CONTAINING HEAVY EQUIPMENT TO REMAIN A SAFE DISTANCE FROM EDGE OF EACH TRENCH.
3. ALL FILL SHALL BE COMPACTED TO 90% OF MAXIMUM DENSITY DETERMINED IN ACCORDANCE WITH ASTM D1557.
4. FOR WORK SPECIFIC PRODUCT REQUIREMENTS AND CONSTRUCTION QUALITY CONTROL REQUIREMENTS, SEE THE APPROPRIATE ACTION PLAN FOR AREA 9 AND LANDFILL 1-9.
5. BORING HOLE LOCATIONS SHOWN ARE PRIOR TO LANDFILL CLOSURE.

AS-BUILT	
<i>Bechtel Nevada</i>	
DATE: 11/27/94	BY: G. ELLISON
UNLESS NOTED BY MARKED CHANGES, ALL DIMENSIONS, NOTES, REQUIREMENTS AND CONSTRUCTION FEATURES ARE CORRECTED AND WERE CONSTRUCTED AS SHOWN ON THIS DRAWING.	



LANDFILL A9-1,2,3 SITE PLAN
SCALE 1:400



DATE: 11/27/94	BY: G. ELLISON
SCALE: 1:400	CONTOUR INTERVAL: 0.250M
AREA: 52	AREA 9 URO LANDFILL
TEST RANGE: CAU 451	LANDFILL A9-1,2,3 SITE PLAN
<i>Bechtel Nevada</i>	
U.S. DEPARTMENT OF ENERGY	
45-052-113-C19	

**Closure Report For
Corrective Action Unit 453:
Area 9 UXO Landfill
Tonopah Test Range, Nevada**

**Prepared for
U. S. Department of Energy
Nevada Operations Office
Work Performed Under Contract No. DE-AC08-96NV11718**

Controlled Copy No.: _____


Revision: 0

July 1999

THIS PAGE INTENTIONALLY LEFT BLANK

**Closure Report For
Corrective Action Unit 453:
Area 9 UXO Landfill
Tonopah Test Range, Nevada**

Approved by:




Janet L. Appenzeller-Wing, Project Manager
Industrial Sites Subproject

Date:

7/27/99

Approved by:



Runore C. Wycoff, Project Manager
Nevada Environmental Restoration Project

Date:

7/27/99

THIS PAGE INTENTIONALLY LEFT BLANK

TABLE OF CONTENTS

ACRONYMS AND ABBREVIATIONS	vii
ABSTRACT	ix
1.0 INTRODUCTION	1
1.1 Purpose	4
1.2 Scope	4
1.3 Closure Report Contents	5
2.0 CLOSURE ACTIVITIES	7
2.1 Description of Corrective Action Activities	7
2.1.1 Site Preparation	7
2.1.1.1 Sandia Borrow Pit Materials	7
2.1.1.2 Geophysical Survey	7
2.1.1.3 Exclusion Zones	8
2.1.2 Backfilling of Cell A9-1	8
2.1.3 Installation of Perimeter Chain-Link Fence	8
2.1.4 Installation of Warning Signs and Monuments	8
2.2 Deviations From Corrective Action Plan As Approved	9
2.3 Corrective Action Schedule As Completed	9
2.4 Site Plan/Survey Plat	9
3.0 WASTE DISPOSITION	13
4.0 CLOSURE VERIFICATION RESULTS	15
4.1 Geotechnical Testing of Existing Soils	15
4.2 Field Compaction Testing of Backfill	15
4.3 Use Restrictions	18
5.0 POST-CLOSURE INSPECTION PLAN	19
5.1 Post-Closure Inspection	19
5.2 Annual Reporting	19
5.3 Duration	20
6.0 SUMMARY, CONCLUSIONS, AND RECOMMENDATIONS	21
6.1 Summary and Conclusions	21
6.2 Recommendations	21
7.0 REFERENCES	23

TABLE OF CONTENTS (continued)

FIGURES

FIGURE 1 - LOCATION OF THE AREA 9 UXO LANDFILL	2
FIGURE 2 - SITE PLAN FOR THE AREA 9 UXO LANDFILL	3
FIGURE 3 - CORRECTIVE ACTION SCHEDULE AS COMPLETED	10
FIGURE 4 - TOPOGRAPHY IN THE VICINITY OF THE AREA 9 UXO LANDFILL	11

TABLES

TABLE 1 - SUMMARY OF GEOTECHNICAL TESTS ON EXISTING SOILS	16
---	----

APPENDICES

APPENDIX A - AS-BUILT ENGINEERING DRAWINGS	
APPENDIX B - USE RESTRICTION DOCUMENTATION	
APPENDIX C - GEOTECHNICAL TEST RESULTS	
APPENDIX D - POST-CLOSURE INSPECTION CHECKLIST	

ACRONYMS AND ABBREVIATIONS

ASTM	American Society for Testing and Materials
CADD	Corrective Action Decision Document
CAIP	Corrective Action Investigation Plan
CAP	Corrective Action Plan
CAS	Corrective Action Site
CAU	Corrective Action Unit
CR	Closure Report
DOE	U.S. Department of Energy
DOE/NV	U.S. Department of Energy, Nevada Operations Office
FFACO	Federal Facilities Agreement and Consent Order
ft	feet
km	kilometer
m	meter
mi	mile
NDEP	Nevada Division of Environmental Protection
TTR	Tonopah Test Range
USAF	United States Air Force
UXO	unexploded ordnance

THIS PAGE INTENTIONALLY LEFT BLANK

ABSTRACT

This Closure Report provides the documentation for closure of the Area 9 UXO (Unexploded Ordnance) Landfill, Corrective Action Unit (CAU) 453. The site is located on the Tonopah Test Range, approximately 225 kilometers (140 miles) northwest of Las Vegas, Nevada.

CAU 453 consists of Corrective Action Site No. 09-55-001-0952 and is comprised of three individual waste cells designated as A9-1, A9-2, and A9-3. The three cells received wastes from daily operations at Area 9 and from range cleanups that were performed after weapons testing. Cell locations and contents were not well documented due to the unregulated disposal practices commonly associated with early landfill operations.

A corrective action investigation was performed in 1997 and results were reported in the Corrective Action Decision Document (Department of Energy [DOE], 1998b). Although cell contents were not investigated directly due to the potential for live unexploded ordnance, undisturbed soils beneath the cells were sampled using angled borings. Results from characterization indicated that hazardous waste was not found in the corrective action investigation.

The remedial alternative proposed in the Corrective Action Decision Document (DOE, 1998b) for CAU 453 was closure in place by administrative controls (Alternative 2). The following closure activities were completed following the Nevada Division of Environmental Protection (NDEP)-approved Corrective Action Plan (DOE, 1998c): the surface depression of cell A9-1 was backfilled and graded; warning signs, cell corner monuments, and perimeter fencing were installed; and use restrictions, which control access and prevent intrusive activities, were enacted. Since closure activities for CAU 453 have been completed following the NDEP-approved Corrective Action Plan (DOE, 1998c) as documented in this Closure Report, the U.S. Department of Energy, Nevada Operations Office requests that:

- C CAU 453 be moved from Appendix III to Appendix IV of the Federal Facility Agreement and Consent Order.
- C NDEP provide a Notice of Completion to the U.S. Department of Energy, Nevada Operations Office.

THIS PAGE INTENTIONALLY LEFT BLANK

1.0 INTRODUCTION

The U.S. Department of Energy, Nevada Operations Office (DOE/NV) operates the Nevada Test Site and entered into a trilateral agreement with the state of Nevada and the U.S. Defense Threat Reduction Agency. The trilateral agreement, the Federal Facilities Agreement and Consent Order (FFACO), provides a framework for identifying, characterizing, remediating, and closing DOE/NV environmental sites in Nevada (FFACO, 1996). Corrective Action Units (CAUs) have been identified in the FFACO at the Tonopah Test Range (TTR) which is currently operated by the U.S. Department of Energy, Albuquerque Operations Office and the U.S. Air Force (USAF).

This Closure Report (CR) provides documentation for the closure of CAU 453: Area 9 UXO (Unexploded Ordnance) Landfill, as proposed in the Corrective Action Plan (CAP) (DOE, 1998c). The site is located on the TTR, approximately 225 kilometers (km) (140 miles [mi]) northwest of Las Vegas, Nevada (Figure 1).

CAU 453 consists of Corrective Action Site (CAS) No. 09-55-001-0952, which is comprised of three northeast-southwest trending waste cells designated as Cells A9-1, A9-2, and A9-3 (Figure 2). The cells were operated during different time intervals beginning in the early 1960s through 1993, and received waste generated from daily operations at Area 9 and from range cleanups which occurred after weapons testing. Cell contents were not well documented during early landfill operations, but site process knowledge indicates they were used for solid waste disposal, including disposal of UXO.

Details of the site history and results of previous investigations were reported in the Corrective Action Investigation Plan (CAIP) (DOE, 1997), and the Corrective Action Decision Document (CADD) (DOE, 1998b).

Site investigation results indicate the following:

- C The cells were overlain by a soil cover at grade except for a surface depression in the northeast end of Cell A9-1 where landfill wastes were removed during a voluntary cleanup performed in 1995.
- C The buried contents of the cells were not investigated due to the potential for live UXO. Instead, undisturbed soil from beneath the cells was sampled using angled borings. The results indicated the soil was not impacted by landfill wastes.





FIGURE 1
LOCATION OF THE AREA 9 UXO LANDFILL
AT THE TONOPA H TEST RANGE




FIGURE 2
SITE PLAN FOR THE AREA 9 UXO LANDFILL

- C Inadvertent contact with landfill debris and UXO needs to be prevented and the following measures were recommended: backfill the surface depression in the northeast end of Cell A9-1; install cell-corner monuments and perimeter fencing with warning signs; and enact use restrictions to control access and prevent intrusive activities.

The CADD (DOE, 1998b) stated that the Area 9 UXO Landfill qualified for a waiver from the requirements for a Class III Landfill. The CAP (DOE, 1998c) provided additional information requested by the NDEP to justify that additional capping of landfill cells was not necessary.

1.1 PURPOSE

The purpose of this CR is to:

- C Document the closure activities and provide the information collected, as recommended in the CADD (DOE, 1998b) and proposed on the CAP (DOE, 1998c).
- C Provide a Post-Closure Inspection Plan.
- C Obtain a Notice of Completion from the NDEP.
- C Recommend the movement of CAU 453 from Appendix III to Appendix IV of the FFAO.

1.2 SCOPE

The following closure activities were implemented for CAU 453:

- C The surface depression of Cell A9-1 was backfilled and graded.
- C Warning signs, perimeter fencing, and cell-corner monuments were installed, and administrative use restrictions were enacted.
- C Closure activities were coordinated with the USAF because of the location of the site and use restrictions.
- C This CR documents remedial closure activities, provides a Post-Closure Inspection Plan, and proposes closure of CAU 453.

1.3 CLOSURE REPORT CONTENTS

This CR is divided into the following sections:

- C Section 1.0 - Introduction: Site background, purpose, scope, and report contents
- C Section 2.0 - Closure Activities: Corrective action activities, deviations from the CAP as approved, corrective action schedule as completed, and site plan
- C Section 3.0 - Waste Disposition
- C Section 4.0 - Closure Verification Results
- C Section 5.0 - Post-Closure Inspection Plan
- C Section 6.0 - Summary, Conclusions, and Recommendations
- C Section 7.0 - References
- C Appendix A - As-Built Engineering Drawings
- C Appendix B - Use Restriction Documentation
- C Appendix C - Geotechnical Test Results
- C Appendix D - Post-Closure Inspection Checklist

This report was developed using information and guidance from the following documents:

- C Corrective Action Investigation Plan For CAU No. 453: Area 9 Landfill, Tonopah Test Range, Revision 0, DOE/NV--475, DOE, 1997.
- C Corrective Action Decision Document For The Area 9 UXO Landfill, Tonopah Test Range, CAU 453, Revision 0, DOE/NV--497, DOE, 1998b.
- C Corrective Action Plan For Corrective Action Unit 453: Area 9 UXO Landfill, Tonopah Test Range, Nevada, DOE/NV--235, DOE, 1998c.
- C Nevada Environmental Restoration Project, Health and Safety Plan, Revision 3, DOE, 1998.
- C Nevada Environmental Restoration Project, Industrial Sites, Quality Assurance Project Plan, Nevada Test Site, Revision 1, DOE/NV--372, DOE, 1996.
- C Nevada Environmental Restoration Project, Project Management Plan, Revision 0, DOE, 1994.

THIS PAGE INTENTIONALLY LEFT BLANK

2.0 CLOSURE ACTIVITIES

This section of the CR details the specific activities involved in the closure of CAU 453: Area 9 UXO Landfill. This section also includes the rationale for deviations from the approved CAP (DOE, 1998c) and provides a detailed schedule of site activities as completed.

2.1 DESCRIPTION OF CORRECTIVE ACTION ACTIVITIES

Closure activities performed at the Area 9 UXO Landfill include the following:

- C Backfilling the surface depression in Cell A9-1.
- C Construction of a perimeter chain-link fence.
- C Installation of warning signs and cell monuments.
- C Enactment of administrative use restrictions.

2.1.1 Site Preparation

2.1.1.1 Sandia Borrow Pit Materials

The Sandia Borrow Pit is located approximately 8 km (5 mi) south of the Area 9 UXO Landfill (see Figure 1 and Engineering Drawings in Appendix A for the location of the borrow pit). At the beginning of field closure activities, a soil sample of the borrow material was collected and submitted to Bechtel Nevada's Material Testing Laboratory for geotechnical testing. The results of geotechnical laboratory tests are discussed in Section 4.1.

Prior to placement of backfill, water was thoroughly mixed into the borrow material to control dust and to approximate the optimum moisture content for compaction purposes. Water for the closure activities was obtained from the Roller Coaster Well located approximately 18 km (11 mi) south of the Area 9 UXO Landfill (see Figure 1 and Engineering Drawings in Appendix A for the location of the well).

2.1.1.2 Geophysical Survey

Prior to beginning intrusive field activities (such as grading of the fence alignment, drilling of fence-post holes, and digging of shallow pits to place monuments), surface geophysical surveys were run to identify potential UXO within 3 meters (m) (10 feet [ft]) of the proposed perimeter fence, and within 1.5 m (5 ft) of proposed monuments. Using a Geonics EM-61 time-domain metal detector, electromagnetic anomalies were located and then investigated further with explosive ordnance personnel from Sandia National Laboratories using a Schonstedt GA-52C hand-held magnetic locator. No UXO was found.

2.1.1.3 Exclusion Zones

Due to the potential for UXO, cell locations were staked with flagging and all personnel were instructed to keep equipment, vehicles, and themselves away from the cells. The southwest edge of the surface depression, where it joined the remaining covered portion of Cell A9-1, was delineated with additional flagging so that personnel involved with backfilling activities were aware of the boundary with the area of potential UXO.

2.1.2 Backfilling of Cell A9-1

On July 28, 1998, borrow material was transported to the Area 9 UXO Landfill using belly-dump trucks. Backfill, compaction, and area grading in the Cell A9-1 surface depression was completed using a front-end loader. Approximately 92 cubic meters (120 cubic yards) of borrow material was placed as backfill during the Area 9 UXO Landfill closure activities.

Except for the southwest edge containing potential UXO, the Cell A9-1 surface depression was backfilled in 0.2-m (8-inch) lifts and compacted by repeated passes of the loader. For the southwest edge, the backfill was dropped or pushed into place without personnel or equipment contacting the ground. Because no compaction was performed over this area, the borrow material was mounded to an approximate height of 1.0 m (3.3 ft) above grade to account for future gradual consolidation. As a further precaution, a site worker was dedicated to monitor the work and alert the operator when the loader came within 1 m (3.3 ft) of the delineated area of potential UXO. Field compaction test results are discussed further in Section 4.2.

2.1.3 Installation of Perimeter Chain-Link Fence

Between July 28, 1998, and August 10, 1998, a perimeter chain-link fence was installed approximately 15 m (50 ft) beyond cell boundaries to provide sufficient room within the fenced area to operate equipment without disturbing the cells. The fence is approximately 1.8 m (6 ft) high and surrounds an area of approximately 128 m (420 ft) by 73 m (240 ft) (Figure 2).

2.1.4 Installation of Warning Signs and Monuments

Twelve warning signs were posted at intervals of 24 to 32 m (80 to 100 ft) on the perimeter fence. The warning signs read:

**Danger, buried hazards including potential unexploded ordnance.
Contact Security at 295-8285 prior to entry or any work at this site.**

A total of 16 monuments were installed to mark the boundaries of the three cells (Figure 2). The monuments were placed approximately 1.5 m (5 ft) beyond actual cell boundaries as a precaution so that potential UXO areas are clearly delineated. The monuments are embedded with brass survey markers which are stamped with waste cell identification. The monuments are truncated pyramids approximately 1.8 m (6 ft) high with a square base (approximately 0.6 m by 0.6 m [2 ft by 2 ft]) and a square top (approximately 0.3 m by 0.3 m [1 ft by 1 ft]). The monument bases are buried approximately 0.3 m (1 ft) below grade, leaving the tops approximately 1.5 m (5 ft) above the ground surface.

2.2 DEVIATIONS FROM CORRECTIVE ACTION PLAN AS APPROVED


No deviations from the approved CAP (DOE, 1998c) occurred.


2.3 CORRECTIVE ACTION SCHEDULE AS COMPLETED

The corrective action activities were completed in a timely manner. A detailed schedule of the project activities as completed can be found in Figure 3.

2.4 SITE PLAN/SURVEY PLAT

As-built engineering drawings are included in Appendix A and indicate that the soil covers over the waste cells are flat to slightly sloped, with minimal potential for ponding. The topography in the vicinity of CAU 453 is shown in Figure 4 and demonstrates that the Area 9 UXO Landfill is located in an area slightly sloped to the southwest and is not located in a low-lying area where significant ponding or channeling of surface water is likely.





Modified from Cactus Flat, Nevada, 1988, U.S.G.S.
1:100,000-scale (30' x 60') metric topographic map.
Elevations in meters.



FIGURE 4
TOPOGRAPHY IN THE VICINITY OF
THE AREA 9 UXO LANDFILL

THIS PAGE INTENTIONALLY LEFT BLANK

3.0 WASTE DISPOSITION

Based on available process knowledge, the waste inventory described in the CAIP (DOE, 1997), and analytical results provided in the CADD (DOE, 1998b), hazardous wastes were not expected. Hazardous wastes were neither found nor generated from closure activities at CAU 453.

THIS PAGE INTENTIONALLY LEFT BLANK

4.0 CLOSURE VERIFICATION RESULTS

4.1 GEOTECHNICAL TESTING OF EXISTING SOILS

A total of five soil samples were collected prior to backfilling activities. A sample of native soil was collected from a relatively undisturbed area adjacent to the Area 9 UXO Landfill, three samples were collected from existing landfill covers, and one sample was collected from the Sandia Borrow Pit. These soil samples were submitted to the Bechtel Nevada Materials Testing Laboratory for Proctor maximum density tests (American Society for Testing and Materials [ASTM], 1997a), sieve analyses (ASTM, 1997b), and permeability tests (ASTM, 1997c). In addition, 12 nuclear density tests (ASTM, 1997d) were done to determine the field compaction of native and landfill cover soils. Field test and sample collection locations are shown in Figure 2. Test results were reported in the geotechnical laboratory report (Appendix C) and are summarized in Table 1.

The results of the Proctor maximum density tests indicate that the borrow material exhibits greater maximum density (2,035 kilograms per cubic meter [kg/m^3] [127.0 pounds per cubic foot (lb/ft^3)]) than the existing landfill cover soils (1,821 to 1,994 kg/m^3 [113.8 to 124.0 lb/ft^3]) or the native soil (1,664 kg/m^3 [104.0 lb/ft^3]). The results of the nuclear density tests indicate that the native soil tends to be more compacted (88.1 to 92.2 percent maximum density) than the existing landfill cover soils (79.2 to 90.1 percent maximum density). Prior to permeability testing, samples of native and existing landfill cover soils were remolded to field conditions and samples of borrow material were recomacted to 85, 90, and 95 percent maximum density. The results of the permeability tests indicate that the native soil is more permeable (5.06×10^{-3} centimeters per second [cm/sec]) than the existing landfill cover soils (2.84×10^{-6} to 1.60×10^{-4} cm/sec) or the borrow material (8.82×10^{-4} , 3.80×10^{-5} , and 1.39×10^{-5} cm/sec , after recompaction to 85, 90, and 95 percent maximum density, respectively). Based on these data, preferential infiltration through the existing landfill covers is not expected.

4.2 FIELD COMPACTION TESTING OF BACKFILL

Field compaction (ASTM, 1997d) of backfilled borrow material was also tested by personnel from the Bechtel Nevada Materials Testing Laboratory. A total of 13 nuclear density tests were done, reported in the geotechnical laboratory report (Appendix C), and summarized in Table 1.

At the beginning of backfilling activities, a field performance specification was established to provide compaction of the backfill to at least 80 percent maximum density, as required in the CAP (DOE, 1998c). Similar fill and compaction activities using the same borrow material were occurring in surface depressions at CAU 424: Area 3 Landfill Complex, and a field performance specification was developed based on six nuclear density tests (two in compacted fill in A9-1, and four in compacted fill at Area 3). The tests were done on the bottom 0.2-m (8-in) lift after being compacted by one complete pass (once forward and once back) of the loader. The compaction values ranged from 88.1 to 98.2 percent, meeting the compaction requirement.

TABLE 1 - SUMMARY OF GEOTECHNICAL TEST RESULTS

TEST AND SAMPLE LOCATION ^a	REFERENCE NUMBER OF INDIVIDUAL TEST OR SOIL SAMPLE	PERCENT FIELD COMPACTION			PROCTOR DENSITY		REMOLDED PERCENT COMPACTION ^b	PERMEABILITY ^c cm/sec	
		n	min	avg	max	kg/m ³			lb/ft ³
EXISTING SOILS									
Native/undisturbed north of A9-1	A9/4a, 4b, 4c	3	88.1	89.9	92.2	1,664	104.0	93.3	5.06 x 10 ⁻³
Waste Cell A9-1 existing landfill cover	A9/3a, 3b, 3c	3	80.9	84.7	90.1	1,984	124.0	84.7	2.84 x 10 ⁻⁶
Waste Cell A9-2 existing landfill cover	A9/2a, 2b, 2c	3	79.2	80.4	82.1	1,994	121.5	80.0	1.53 x 10 ⁻⁴
Waste Cell A9-3 existing landfill cover	A9/1a, 1b, 1c	3	85.1	85.7	86.7	1,821	113.8	86.3	1.60 x 10 ⁻⁴
BORROW MATERIAL									
Sandia Borrow Pit	Sandia Borrow			NA		2,035	127.0	85.0	8.82 x 10 ⁻⁴
Sandia Borrow Pit	Sandia Borrow			NA		2,035	127.0	90.0	3.80 x 10 ⁻⁵
Sandia Borrow Pit	Sandia Borrow			NA		2,035	127.0	95.0	1.39 x 10 ⁻⁵
PERFORMANCE SPECIFICATION									
Initial compaction of borrow material at Area 9 UXO Landfill and at Area 3 Landfill Complex	A9/T1, T2; A3-1a/T1, T2; A3-1/T3, T4	6	88.1	93.7	98.2	NA		NA	NA
COMPACTION VERIFICATION									
A9-1 backfill compaction	A9/T1 through T13	13	85.3	89.0	95.0	NA		NA	NA

Notes:

- ^a = Location of Sandia Borrow Pit is shown in Figure 1. Area 9 sample and test locations are shown in Figure 2. Area 3 test locations are shown in Appendix C.
- ^b = Samples of "existing soils" were remolded to field conditions for permeability tests.
- ^c = Permeability value shown is the mean of final three readings of each test.
- n = number of field compaction tests performed.
- min = minimum test result value.
- avg = average value of "n" tests.
- max = maximum test result value.

During and following backfilling activities, an additional 11 nuclear density tests were done on compacted backfill to verify compaction at intermediate depths, and in the final top lift. The compaction ranged from 85.3 to 95.0 percent, meeting the compaction requirement. The permeability of the borrow material at 85 and 95 percent maximum density was determined to be 8.82×10^{-4} and 1.39×10^{-5} cm/sec, respectively, less than the native soil permeability of 5.06×10^{-3} cm/sec. Therefore, preferential infiltration through the backfilled depression is not expected.

4.3 USE RESTRICTIONS

Closure activities conducted at the site were coordinated with and acknowledged by the USAF (Appendix B). The Acknowledgement of CAU 453 from the USAF was received by the DOE/NV on July 15, 1998, the CAU Use Restriction Information Form was submitted by the DOE/NV to the USAF on April 29, 1999, and the Recordation of CAU 453 was sent by the USAF to the DOE/NV on July 1, 1999.

The future use of any land related to this CAU, as described in Appendix B, is restricted from any DOE or USAF activity that may alter or modify the containment control as identified in this CR or other documentation for this CAU unless appropriate concurrence is obtained in advance.

THIS PAGE INTENTIONALLY LEFT BLANK

5.0 POST-CLOSURE INSPECTION PLAN

Post-closure inspection of the Area 9 UXO Landfill is intended to determine:

- C If maintenance and repairs to the cell soil covers are needed.
- C If maintenance and repairs to the perimeter fence, warning signs, and monuments are needed.
- C If modifications to the administrative use restrictions are needed.
- C If termination of post-closure inspection can be proposed in the future.

5.1 POST-CLOSURE INSPECTION

The inspection will consist of biannual (twice per year) visual inspections of:

- C The cell soil cover for indications of subsidence, erosion, unauthorized excavation, etc.
- C The perimeter fence, warning signs, and monuments for signs of wear, disturbance, etc.

The inspections will be documented on a checklist (Appendix D) and with photography, if needed. Repairs to the cell soil covers (placement and compaction of additional fill), perimeter fence, warning signs, and monuments (repair, reposition, and/or replacement) may be required. Additional, nonscheduled inspections may be required after severe weather events such as heavy rainfall, flash flooding, and high winds. Any identified maintenance and repair requirements will be remedied within 90 days of discovery and documented in writing at the time of repair.

5.2 ANNUAL REPORTING

An annual post-closure inspection report will be prepared that will provide the observations and describe modifications and/or repairs made to the cover and cover area. The annual report will be prepared and submitted to the NDEP following the second inspection of each year that post-closure inspection is conducted. The annual reports will include the following information:

- Discussion of observations.
- Inspection checklist (Appendix D) and maintenance record.
- Conclusions and recommendations.

5.3 DURATION

The biannual inspections will be performed for five years after the closure activities have completed, and will be documented on inspection forms.

Completion of post-closure inspection of CAU 453 may be proposed by DOE/NV to NDEP within five years after the completion of closure activities. Completion of post-closure inspection may also be proposed by DOE/NV to NDEP if two consecutive years of visual inspections do not indicate the recurrence of subsidence depressions.

6.0 SUMMARY, CONCLUSIONS, AND RECOMMENDATIONS

6.1 SUMMARY AND CONCLUSIONS

The following summary and conclusions are made based upon the completed site closure activities and information provided in this report:

- C The surface depression in Cell A9-3 was backfilled and compacted as specified in the CAP (DOE, 1998c).
- C A perimeter fence, warning signs, and monuments were installed to restrict inadvertent access, to warn of buried wastes, and to document cell locations.
- C Closure activities have been coordinated with the USAF.
- C The CAU Use Restriction Information Form was submitted to the USAF on April 29, 1999, for recordation. On July 1, 1999, the Recordation of CAU 453 was returned to the DOE/NV.
- C The field closure activities conducted at the site were completed in accordance to the approved CAP (DOE, 1998c).

6.2 RECOMMENDATIONS

Since the closure activities for CAU 453 have been completed in accordance with the NDEP-approved CAP (DOE, 1998c) as documented in this CR, the DOE/NV requests that:

- C A Notice of Completion be provided by the NDEP to DOE/NV for the closure of CAU 453 (Area 9 UXO Landfill [CAS No.09-55-001-0952]).
- C CAU 453 be moved from Appendix III to Appendix IV of the FFAO.
- C DOE/NV will continue to perform post-closure inspection of the site as indicated in Section 5.0 of this CR.

THIS PAGE INTENTIONALLY LEFT BLANK

7.0 REFERENCES

American Society for Testing and Materials, see ASTM

ASTM, 1997a. Method D 1557-91: Test Method for Laboratory Compaction Characteristics of Soil Using Modified Effort, 1997 Annual Book of ASTM Standards, Volume 04.08, Soil and Rock (I): D 420 - D 4914.

ASTM, 1997b. Method D 422-63 (Reapproved 1990): Standard Test Method for Particle-Size Analysis of Soils, and Method D 1140-92: Standard Test Method for Amount of Material in Soils Finer Than the No. 200 Sieve, 1997 Annual Book of ASTM Standards, Volume 04.08, Soil and Rock (I): D 420 - D 4914.

ASTM, 1997c. Method D 2434-68 (Reapproved 1974): Standard Test Method for Permeability of Granular Soils (Constant Head), 1997 Annual Book of ASTM Standards, Volume 04.08, Soil and Rock (I): D 420 - D 4914.

ASTM, 1997d. Method D 2922-96: Standard Test Methods for Density of Soil and Soil-Aggregate in Place by Nuclear Methods (Shallow Depth), 1997 Annual Book of ASTM Standards, Volume 04.08, Soil and Rock (I): D 420 - D 4914.

DOE, 1994. Nevada Environmental Restoration Project, Project Management Plan, Revision 0.

DOE, 1996. Nevada Environmental Restoration Project, Industrial Sites, Quality Assurance Project Plan, Nevada Test Site, Revision 1, DOE/NV--372.

DOE, 1997. Corrective Action Investigation Plan for CAU No. 453: Area 9 Landfill, Tonopah Test Range, Rev. 0, May 1997, DOE/NV--475 UC-700.

DOE, 1998a. Nevada Environmental Restoration Project, Health and Safety Plan, Revision 3.

DOE, 1998b. Corrective Action Decision Document for the Area 9 UXO Landfill, Tonopah Test Range, CAU 453, Rev. 0, March 1998, DOE/NV--497 UC-700.

DOE, 1998c. Corrective Action Plan for Corrective Action Unit 453: Area 9 UXO Landfill, Tonopah Test Range, Nevada, September 1998, DOE/NV-235 UC-702.

Federal Facilities Agreement and Consent Order, see FFACO


FFACO, 1996, Agreed to by the Nevada Division of Environmental Protection, the U.S. Department of Energy, and the U.S. Department of Defense.

U.S. Department of Energy, see DOE

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDIX A

AS-BUILT ENGINEERING DRAWINGS




AREA 9 LANDFILL SITE PLAN
SCALE 1:2500

AS-BUILT

Bechtel Nevada		DATE: 11/20/98
PROJECT: AREA 9 UXO LANDFILL		SCALE: 1:2500
NO.	DESCRIPTION	DATE
1	AS-BUILT	11/20/98
2	AS-BUILT	11/20/98
3	AS-BUILT	11/20/98
4	AS-BUILT	11/20/98
5	AS-BUILT	11/20/98
6	AS-BUILT	11/20/98
7	AS-BUILT	11/20/98
8	AS-BUILT	11/20/98
9	AS-BUILT	11/20/98
10	AS-BUILT	11/20/98

UNLESS NOTED BY MARKED CHANGES ALL DIMENSIONS, NOTES, REFERENCES AND CONSTRUCTION FEATURES ARE CORRECTED, AND WERE CONSTRUCTED AS SHOWN ON THIS DRAWING.




U.S. DEPARTMENT OF ENERGY Bechtel Nevada 2150 RENO AVENUE, SUITE 200 RENO, NEVADA 89502		AREA 52 TONOPAH TEST RANGE AREA 9 UXO LANDFILL CRD 453 AREA 9 LANDFILL SITE PLAN
PROJECT NO. 11-20-98 DRAWING NO. 11-20-98-01 DATE 11/20/98 SCALE 1:2500	SHEET NO. 1 TOTAL SHEETS 1	REVISIONS NO. 1 DATE 11/20/98 BY [Signature] CHECKED [Signature]

KEY NOTES

- 1. FILL EXISTING OPEN PORTION OF TRENCH.
- 2. EXISTING STOCKPILE TO BE USED FOR FILL.
- 3. FOR FINISHING AND DATE DETAILS SEE ASS. DESIGN DRAWING STANDARD CITY SHEETS 1 & 2.

NOTES

- 1. DEPRESSIONS WITHIN LANDFILL CELLS SHALL BE FILLED AND GRADED TO GRADE.
- 2. PROMPTS CONTAINING HEAVY EQUIPMENT TO REMAIN A SAFE DISTANCE FROM EDGE OF EACH TRENCH.
- 3. ALL FILL SHALL BE COMPACTED TO 90% OF MAXIMUM DENSITY DETERMINED IN ACCORDANCE WITH ASTM D1557.
- 4. FOR MORE SPECIFIC PROJECT ASSIGNMENTS AND CONSTRUCTION QUALITY CONTROL REQUIREMENTS, SEE THE APPROPRIATE ACTION PLAN FOR AREA 9 USED FOR FILL.
- 5. BORING HOLE LOCATIONS SHOWN ARE PRIOR TO LANDFILL CLOSURE.




LANDFILL A9-1,2,3 SITE PLAN
SCALE 1:400

AS-BUILT

Baccharis Nevada		DATE: 11/20/24
PROJECT: ELECTRON		SCALE: 1:1000
DRAWN BY: N/A		CHECKED BY: N/A

UNLESS NOTED BY MARKED CHANGES ALL DIMENSIONAL NOTES, REFERENCES AND CONSTRUCTION FEATURES ARE CORRECTED AND SHALL BE CONSIDERED AS SHOWN ON THIS DRAWING.



DATE: 11/20/24	SCALE: 1:1000	PROJECT: ELECTRON	PROJECT NO: 25-052-113-C19
DRAWN BY: N/A	CHECKED BY: N/A	DESIGNED BY: N/A	APPROVED BY: N/A
AREA 9		LANDFILL A9-1,2,3 SITE PLAN	
FOREPAH TEST RANGE AREA 9 (XO LANDFILL)		Baccharis Nevada	
U.S. DEPARTMENT OF ENERGY		25-052-113-C19	

THIS PAGE INTENTIONALLY LEFT BLANK


APPENDIX B

USE RESTRICTION DOCUMENTATION

THIS PAGE INTENTIONALLY LEFT BLANK

USAF ACKNOWLEDGEMENT OF CAU 453

THIS PAGE INTENTIONALLY LEFT BLANK



**DEPARTMENT OF THE AIR FORCE
HEADQUARTERS 99TH AIR BASE WING (ACC)
NELLIS AIR FORCE BASE, NEVADA**

Colonel Michael F. Fukey
Director, Environmental Management
4349 Duffer Dr., Ste. 1601
Nellis AFB NV 89191-7007

JUL 15 1998

Ms. Runore C. Wycoff,
Director, Environmental Restoration Division
DOE Nevada Operations Office
P.O. Box 98518
Las Vegas NV 89193-8518

ACKNOWLEDGEMENT OF CORRECTIVE ACTION UNIT (CAU) 453

Nellis Air Force Base (Nellis) has reviewed the U. S. Department of Energy's (DOE) Corrective Action Decision Document for Corrective Action Unit (CAU) 453. Nellis has the right to use this land for military purposes under Public Law 99-606, as amended, and Public Land Order 7131.


Nellis can only impose restrictions on its use of the land while under its control. For the above referenced site, these self-imposed restrictions by Nellis on its use of this section of NAFR (hereafter "use restrictions") will be placed in the Geographic Information System (GIS) for NAFR. The Range Management Office (RMO) at Nellis will administer use restrictions to ensure that there are institutional controls on users of the NAFR, ensuring that they are aware of these restrictions located in the GIS, which should assist the DOE in working with the state regulators on Corrective Active Units. If RMO determines that a proposed mission use would not comport with existing use restrictions or that there is a proposed transfer/relinquishment of all or part of the NAFR, it will notify DOE of the proposed transfer/relinquishment. Then DOE must contact the regulators or transferee/returnee to address and resolve cleanup issues associated with the proposed use or transfer/relinquishment.

If RMO needs to modify its use restrictions thereby causing additional cleanup requirements to meet the proposed land-use scenarios, then DOE will clean the restricted land up to the level to meet the proposed land-use scenarios in an expeditious manner so that RMO may amend the use restrictions.

Also, Nellis and DOE are negotiating a Memorandum of Understanding that will address DOE's future obligations to clean up any of its contaminated areas.

Please contact me at 652-6828 if you have any questions.

Sincerely




MICHAEL F. FUKEY, Colonel, USAF

cc:

HQAWC RMO/RML
HQ AWFC/JAV

CAU USE RESTRICTION FORM

THIS PAGE INTENTIONALLY LEFT BLANK



Department of Energy

Nevada Operations Office

P. O. Box 98518

Las Vegas, NV 89193-8518

065666

MAY 1 1 00 PM '99

APR 29 1999

BECHTEL OCR REGID


MAY 3 10 38 AM '99

Colonel Michael F. Fukey, USAF
Director, Environmental Management
4349 Duffer Dr., Ste. 1601
Nellis AFB, NV 89191-7007

SUBMITTAL OF THE CAU USE RESTRICTION INFORMATION FORMS FOR CAU 424 AREA 3 LANDFILL COMPLEX, AND CAU 453 AREA 9 UNEXPLODED ORDNANCE LANDFILL

Please find enclosed copies of the subject CAU Use Restriction Information forms for your office to file in your GIS system. All sites are on the Tonopah Test Range. The use restriction coordinates are in UTM NAD83 (meters). A reply letter is requested stating that the use restriction information has been recorded.

If you have any questions, please contact Kevin J. Cabble, of my staff, at (702) 295-5000.


Rynore C. Wycoff, Director
Environmental Restoration Division

ERD:KJC

Enclosure:

As stated

Colonel Michael F. Fukey

-2-

APR 29 1999

cc w/o encl:

Col. G. C. Carpenter, USAF Liaison, DOE/NV, Las Vegas, NV

P. J. Liebendorfer, NDEP, Carson City, NV

K. K. Beckley, NDEP, Carson City, NV

M. D. McKinnon, NDEP, Las Vegas, NV

J. J. Johnson, NDEP, Carson City, NV

D. A. Bedsun, DTRA, Mercury, NV

Vern Gabbard, SNL/TTR, Tonopah, NV

R. B. Jackson, IT, Las Vegas, NV

J. M. Moore, IT, Las Vegas, NV

L. F. Roos, IT, Las Vegas, NV

D. K. Cowser, BN, Las Vegas, NV

D. D. Madsen, BN, Mercury, NV 5306

K. A. Hoar, ESHD, DOE/NV, Las Vegas, NV

R. C. Wycoff, ERD, DOE/NV, Las Vegas, NV

J. L. Appenzeller-Wing, ERD, DOE/NV, Las Vegas, NV

P. L. Hall, EM, DOE/NV, Las Vegas, NV

CAU Use Restriction Information

CAU Number/Description: CAU 453: Area 9 UXO Landfill, Tonopah Test Range, Nevada

Applicable CAS Numbers/Descriptions: CAS No. 09-55-001-0952

Contact (organization/project): DOE/NV Industrial Sites Project Manager

Surveyed Area (UTMs): UTM Zone 11 (NAD83)

North fence corner:	4,189,596.17 mN,	525,324.66 mE:
East fence corner:	4,189,534.92 mN,	525,362.28 mE:
South fence corner:	4,189,467.16 mN,	525,256.18 mE:
West fence corner:	4,189,527.97 mN,	525,215.56 mE:

Site Monitoring Requirements: Visual inspection as specified by the closure documentation

Required Frequency (quarterly, annually?): inspections biannually to commence six months after the closure concurrence date

Survey Date 11/20/98 Survey Method (GPS, etc.) GPS Datum NAD 83


Use Restrictions

The future use of any land related to this Corrective Action Unit (CAU), as described by the above surveyed location, is restricted from any DOE or Air Force activity that may alter or modify the containment control as approved by the state and identified in the CAU Closure Report or other CAU documentation unless appropriate concurrence is obtained in advance.

Comments: See the Closure Report for additional information on the condition of the site(s) and any monitoring and/or inspection requirements.

Submitted By: Kevin Cobble Date: 4/28/99

Attachments: Survey Map



USE RESTRICTION COORDINATES
 FOR TTR AREA 9 UXO LANDFILL
 (CAU 453, CAS 09-55-001-0952)

USAF RECORDATION OF CAU 453

THIS PAGE INTENTIONALLY LEFT BLANK



DEPARTMENT OF THE AIR FORCE
HEADQUARTERS 99TH AIR BASE WING (ACC)
NELLIS AIR FORCE BASE, NEVADA

Ms. Eloisa Hopper
Director, Environmental Management
4349 Duffer Drive, Suite 1601
Nellis AFB NV 89191-7007

1 Jul 99

Ms. Runore C. Wycoff
Director, Environmental Restoration Branch
DOE Nevada Operations Office
P.O. Box 98518
Las Vegas NV 89193-8518

RECORDATION OF CORRECTIVE ACTION UNIT (CAU) 453

Nellis Air Force Base (Nellis) has recorded the corrected U.S. Department of Energy's Use Restriction Information for Corrective Action Unit (CAU) 453. The information was placed in the Geographic Information System at the Range Management Office, Nellis.

Please contact me at 652-4123 if you have any questions.

Sincerely,

Eloisa V. Hopper
ELOISA HOPPER

Director, Environmental Management

cc:
NDEP
HQ AWC RMO/RML
HQ AWFC/JAV

APPENDIX C

GEOTECHNICAL TEST RESULTS

THIS PAGE INTENTIONALLY LEFT BLANK

September 02, 1998

TRNS:MTL:037:98

David D. Madsen
Bechtel Nevada
P. O. Box 98521, M/S NST 306
Las Vegas, NV 89193-8521

TONOPAH TEST RANGE AREA 9

As requested, the Materials Testing Laboratory performed Modified Proctor, Gradation, Nuclear Moisture / Density, and Permeability tests. On 07/15/98 3 Nuclear Moisture / Density tests were taken at 4 different locations. A Proctor sample was also taken at each location. Proctors were also run on the Sandia stockpile and the Sandia borrow pit. Permeability tests were remolded and run on the average Moisture and Density for each location. Permeabilities were also run for the Sandia stockpile and borrow pit material remolded at 85%, 90%, and 95% optimum density at optimum moisture content. On 07/28/98 compaction tests were taken on Sandia borrow pit material being placed in the open pit area. The test results are attached.

If you have any further questions concerning this matter or need additional tests, please contact me at 295-6813.

Charles Dale Herrington

Charles Dale Herrington
Senior Technologist

Enclosures
As Stated

bc: V. Thummala, w/encl.
C. Obi, w/encl.
MTL Files, w/encl. (C4T2CODE)

APPENDIX

1. NUCLEAR MOISTURE / DENSITY
2. PROCTOR
3. GRADATION
4. GRADATION CURVE
5. COMPACTION TESTS
6. PERMEABILITY

NUCLEAR DENSITY
 ASTM D2922-96
 CAMPBELL MC-2/MC-3
 TROXLER

BECHTEL NEVADA
 MATERIALS TESTING LABORATORY
 P. O. BOX 96521, M/S NTS188
 LAS VEGAS, NV 89193-6521

C4T2CODE
 07/31/98
 1 OF 1

Requested by D. MADSEN User/Agency BECHTEL Material NATIVE
 Project TTR AREA 9 Location of Tests SEE BELOW
 Tested by D. HERRINGTON Date Tested 07/15/98 Checked by *V. Herring*
 Information given to CURTIS OBI By D. HERRINGTON How VERBAL Date 07/15/98

LABORATORY NO	1906	1907	1908		1909	1910	1911	
TEST LOCATION	A9/1A	A9/1B	A9/1C		A9/2A	A9/2B	A9/2C	
DEPTH OF PROBE	BS	BS	BS		BS	BS	BS	
DEPTH OF TESTS Below grade	Grade	Grade	Grade	AVG	Grade	Grade	Grade	AVG
WET DENSITY-PCF	100.0	99.9	100.6	100.2	101.1	100.6	103.9	101.9
DRY DENSITY-PCF	96.9	97.1	98.7	97.6	96.9	96.2	99.8	97.6
MOISTURE %	3.3	2.8	2.0	2.7	4.3	4.6	4.1	4.3
MAX DENSITY-PCF	113.8	113.8	113.8		121.5	121.5	121.5	
OPTIMUM MOISTURE %	6.3	6.3	6.3		8.6	8.6	8.6	
PERCENT COMPACTION	85.1	85.3	86.7	85.7	79.8	79.2	82.1	80.4

LABORATORY NO	1912	1913	1914		1915	1916	1917	
TEST LOCATION	A9/3A	A9/3B	A9/3C		A9/4A	A9/4B	A9/4C	
DEPTH OF PROBE	BS	BS	BS		BS	BS	BS	
DEPTH OF TESTS Below grade	Grade	Grade	Grade	AVG	Grade	Grade	Grade	AVG
WET DENSITY-PCF	108.1	104.2	116.8	109.7	97.5	93.3	94.4	95.1
DRY DENSITY-PCF	103.2	100.3	111.7	105.1	95.9	91.6	92.9	93.5
MOISTURE %	4.7	3.9	4.5	4.4	1.7	1.9	1.6	1.7
MAX DENSITY-PCF	124.0	124.0	124.0		104.0	104.0	104.0	
OPTIMUM MOISTURE %	10.1	10.1	10.1		5.0	5.0	5.0	
PERCENT COMPACTION	83.2	80.9	90.1	84.7	92.2	88.1	89.3	89.9

GAUGE NO 23205 DATE OF STANDARDIZATION 07/15/98 VALUE OF M 633
 STANDARDIZATION D 2944

REMARKS: AVERAGE MOISTURE AND DENSITY WILL BE USED FOR PERMEABILITY.


PROCTOR TEST
ASTM D 1557-91
METHOD C

BECHTEL NEVADA
MATERIALS TESTING LABORATORY
P. O. BOX 98521
LAS VEGAS, NV 89193-8521

CHARGE # C4T2CODE
LAB # 1902
DATE 07/25/98

Project: TTR AREA 9 Requested by: D. MADSEN User/Agency: BECHTEL
Sampled by: D. HERRINGTON Date sampled: 07/15/98 Material: A9/1 A,B,C
Tested by: D. HERRINGTON Date tested: 07/24/98 Checked by: [Signature]

TRIAL	1	2	3	4	5	6	
1	Wt.mold + wet soil	6929.0	6941.5	7039.5	6434.0	6946.5	N/A
2	Wt. mold	2843.3	2843.3	2843.3	2843.3	2843.3	N/A
3	Wt. wet soil	4085.7	4098.2	4196.2	3590.7	4103.2	N/A
4	Wet Density, PCF	120.1	120.5	123.3	105.5	120.6	N/A
5	Moisture Tare #	H	A	B	F	115.0	N/A
6	Wt wet soil + tare	1014.3	971.1	1124.9	1005.3	1295.9	N/A
7	Wt dry soil + tare	956.8	899.6	1017.0	964.8	1209.4	N/A
8	Wt moisture	57.5	71.5	107.9	40.5	86.5	N/A
9	Wt tare	16.9	16.8	16.8	17.0	16.9	N/A
10	Wt dry soil	939.9	882.8	1000.2	947.8	1192.5	N/A
11	% Moisture	6.1	8.1	10.8	4.3	7.3	N/A
12	Dry Density, PCF	113.2	111.4	111.3	101.2	112.5	N/A



MAX. DENSITY = 113.8 PCF
OPT. MOISTURE = 6.3 %

MOISTURE CONTENT %

NO SPECIFICATIONS: INFORMATION ONLY

Equipment used: PM 16, PTL W1256, Cal. date: 06/02/98, Cal. due: 06/02/99

CC: D. MADSEN BECHTEL
MTL BECHTEL FILES


PROCTOR TEST
ASTM D 1557-91
METHOD C

BECHTEL NEVADA
MATERIALS TESTING LABORATORY
P. O. BOX 98521
LAS VEGAS, NV 89193-8521

CHARGE # C4T2CODE
LAB # 1903
DATE 07/25/98

Project: TTR AREA 9 Requested by: D. MADSEN User/Agency: BECHTEL
Sampled by: D. HERRINGTON Date sampled: 07/15/98 Material: A9/2 A,B,C
Tested by: D. HERRINGTON Date tested: 07/24/98 Checked by: *[Signature]*

TRIAL	1	2	3	4	5	6	
1	Wt.mold + wet soil	7280.3	7283.3	6783.5	9980.5	N/A	N/A
2	Wt. mold	2843.3	2843.3	2843.3	5634.9	N/A	N/A
3	Wt. wet soil	4437.0	4440.0	3940.2	4345.6	N/A	N/A
4	Wet Density, PCF	130.4	130.5	115.8	127.7	N/A	N/A
5	Moisture Tare #	108.0	C	G	108.0	N/A	N/A
6	Wt wet soil + tare	1249.7	1115.6	966.2	1236.3	N/A	N/A
7	Wt dry soil + tare	1157.2	1014.3	910.9	1104.9	N/A	N/A
8	Wt moisture	92.5	101.3	55.3	131.4	N/A	N/A
9	Wt tare	16.9	17.0	17.0	16.9	N/A	N/A
10	Wt dry soil	1140.3	997.3	893.9	1088.0	N/A	N/A
11	% Moisture	8.1	10.2	6.2	12.1	N/A	N/A
12	Dry Density, PCF	120.6	118.5	109.1	114.0	N/A	N/A



MAX. DENSITY = $\frac{121.5}{8.6}$ PCF
OPT. MOISTURE = $\frac{121.5}{8.6}$ %

NO SPECIFICATIONS: INFORMATION ONLY
Equipment used: PM 16, PTL W1256, Cal. date: 06/02/98, Cal. due: 06/02/99

CC: D. MADSEN BECHTEL
MTL BECHTEL FILES


PROCTOR TEST
ASTM D 1557-91
METHOD C

BECHTEL NEVADA
MATERIALS TESTING LABORATORY
P. O. BOX 98521
LAS VEGAS, NV 89193-8521

CHARGE # C4T2CODE
LAB # 1904
DATE 07/25/98

Project: TTR AREA 9 Requested by: D. MADSEN User/Agency: BECHTEL
Sampled by: D. HERRINGTON Date sampled: 07/15/98 Material: A9/3 A,B,C
Tested by: D. HERRINGTON Date tested: 07/24/98 Checked by: V. Jensen

TRIAL	1	2	3	4	5	6
1 Wt. mold + wet soil	7414.4	7399.8	6868.9	10030.0	N/A	N/A
2 Wt. mold	2843.3	2843.3	2843.3	5634.9	N/A	N/A
3 Wt. wet soil	4571.1	4556.5	4025.6	4395.1	N/A	N/A
4 Wet Density, PCF	134.4	133.9	118.3	129.2	N/A	N/A
5 Moisture Tare #	110.0	D	H	109.0	N/A	N/A
6 Wt wet soil + tare	1390.5	1087.3	1022.6	1322.7	N/A	N/A
7 Wt dry soil + tare	1271.6	976.0	952.0	1169.5	N/A	N/A
8 Wt moisture	118.9	111.3	70.6	153.2	N/A	N/A
9 Wt tare	17.0	17.0	16.8	16.9	N/A	N/A
10 Wt dry soil	1254.6	959.0	935.2	1152.6	N/A	N/A
11 % Moisture	9.5	11.6	7.5	13.3	N/A	N/A
12 Dry Density, PCF	122.7	120.0	110.0	114.0	N/A	N/A



MAX. DENSITY = 124.0 PCF
OPT. MOISTURE = 10.1 %

NO SPECIFICATIONS: INFORMATION ONLY
Equipment used: PM 16, PTL W1256, Cal. date: 06/02/98, Cal. due: 06/02/99

CC: D. MADSEN BECHTEL
MTL BECHTEL FILES


PROCTOR TEST
ASTM D 1557-91
METHOD C

BECHTEL NEVADA
MATERIALS TESTING LABORATORY
P. O. BOX 98521
LAS VEGAS, NV 89193-8521

CHARGE # C4T2CODE
LAB # 1905
DATE 07/25/98

Project: TTR AREA 9 Requested by: D. MADSEN User/Agency: BECHTEL
Sampled by: D. HERRINGTON Date sampled: 07/15/98 Material: A9/4 A,B,C
Tested by: D. HERRINGTON Date tested: 07/24/98 Checked by: V. [Signature]

TRIAL		1	2	3	4	5	6
1	Wt. mold + wet soil	6526.1	6410.0	6291.4	6516.4	N/A	N/A
2	Wt. mold	2843.3	2843.3	2843.3	2843.3	N/A	N/A
3	Wt. wet soil	3682.8	3566.7	3448.1	3673.1	N/A	N/A
4	Wet Density, PCF	108.3	104.8	101.4	108.0	N/A	N/A
5	Moisture Tare #	111.0	E	110.0	114.0	N/A	N/A
6	Wt wet soil + tare	1119.5	1002.2	890.6	887.0	N/A	N/A
7	Wt dry soil + tare	1071.1	941.0	867.4	840.5	N/A	N/A
8	Wt moisture	48.4	61.2	23.2	46.5	N/A	N/A
9	Wt tare	17.0	17.0	16.9	16.9	N/A	N/A
10	Wt dry soil	1054.1	924.0	850.5	823.6	N/A	N/A
11	% Moisture	4.6	6.6	2.7	5.6	N/A	N/A
12	Dry Density, PCF	103.5	98.3	98.7	102.2	N/A	N/A



MAX. DENSITY = 104.0 PCF
OPT. MOISTURE = 5.0 %

NO SPECIFICATIONS: INFORMATION ONLY
Equipment used: PM 16, PTL W1256, Cal. date: 06/02/98, Cal. due: 06/02/99

CC: D. MADSEN BECHTEL
MTL BECHTEL FILES


PROCTOR TEST
ASTM D 1557-91
METHOD C

BECHTEL NEVADA
MATERIALS TESTING LABORATORY
P. O. BOX 98521
LAS VEGAS, NV 89193-8521

CHARGE # C4P1CODE
LAB # 1987
DATE 07/31/98

Project: TTR AREA 3 & 9 Requested by: D. MADSEN User/Agency: BECHTEL
Sampled by: D. HERRINGTON Date sampled: 07/28/98 Material: SANDIA BORROW PIT
Tested by: T. HIGH Date tested: 07/30/98 Checked by: V. [Signature]

TRIAL	1	2	3	4	5	6
1	Wt. mold + wet soil	7583.4	7485.8	7354.3	7019.3	N/A
2	Wt. mold	2843.3	2843.3	2843.3	2843.3	N/A
3	Wt. wet soil	4740.1	4642.5	4511.0	4176.0	N/A
4	Wet Density, PCF	139.3	136.5	132.6	122.8	N/A
5	Moisture Tare #	124	127	128	108	N/A
6	Wt wet soil + tare	1181.2	1332.7	1291.8	1147.9	N/A
7	Wt dry soil + tare	1076.1	1193.4	1198.3	1086.4	N/A
8	Wt moisture	105.1	139.3	93.5	61.5	N/A
9	Wt tare	17.1	17.2	17.2	17.2	N/A
10	Wt dry soil	1059.0	1176.2	1181.1	1069.2	N/A
11	% Moisture	9.9	11.8	7.9	5.8	N/A
12	Dry Density, PCF	126.8	122.0	122.9	116.1	N/A



MAX. DENSITY = 127.0 PCF MOISTURE CONTENT %
OPT. MOISTURE = 9.5 %

NO SPECIFICATIONS: INFORMATION ONLY
Equipment used: PM 16, PTL W1256, Cal. date: 06/02/98, Cal. due: 06/02/99

CC: D. MADSEN BECHTEL
MTL BECHTEL FILES


PROCTOR TEST
ASTM D 1557-91
METHOD C

BECHTEL NEVADA
MATERIALS TESTING LABORATORY
P. O. BOX 98521
LAS VEGAS, NV 89193-8521

CHARGE # C4T2CODE
LAB # 1898
DATE 07/24/98

Project: TTR AREA 9 Requested by: D. MADSEN User/Agency: BECHTEL
Sampled by: D. FINNEY Date sampled: 07/08/98 Material: STOCKPILE
Tested by: D. HERRINGTON Date tested: 07/22/98 Checked by: V. [Signature]

TRIAL		1	2	3	4	5	6
1	Wt. mold + wet soil	7338.0	7374.1	7301.7	6837.3	N/A	N/A
2	Wt. mold	2843.3	2843.3	2843.3	2843.3	N/A	N/A
3	Wt. wet soil	4494.7	4530.8	4458.4	3994.0	N/A	N/A
4	Wet Density, PCF	132.1	133.2	131.1	117.4	N/A	N/A
5	Moisture Tare #	D	F	G	114.0	N/A	N/A
6	Wt wet soil + tare	1239.0	1271.1	1181.9	1104.2	N/A	N/A
7	Wt dry soil + tare	1136.1	1144.8	1047.6	1029.5	N/A	N/A
8	Wt moisture	102.9	126.3	134.3	74.7	N/A	N/A
9	Wt tare	17.0	17.0	16.9	16.9	N/A	N/A
10	Wt dry soil	1119.1	1127.8	1030.7	1012.6	N/A	N/A
11	% Moisture	9.2	11.2	13.0	7.4	N/A	N/A
12	Dry Density, PCF	121.0	119.8	115.9	109.3	N/A	N/A



MAX. DENSITY = 122.0 PCF
OPT. MOISTURE = 9.8 %

NO SPECIFICATIONS: INFORMATION ONLY
Equipment used: PM 16, PTL W1256, Cal. date: 06/02/98, Cal. due: 06/02/99

CC: D. MADSEN BECHTEL
MTL BECHTEL FILES

Bechtel Nevada
MATERIALS TESTING LABORATORY
P. O. BOX 98521
LAS VEGAS, NV 89193-8521

Request / Test Report

Requested by: D. MADSEN Charge #: C4T2C0DE
User/Agency: BECHTEL Log # N/A MTL Lab #: 1898

Project: TTR AREA 9 Material: SANDIA STOCKPILE
Sampled by: D. FINNEY Date Sampled: 07/08/98
Tested By: T. HIGH & D. JOHNSON Date tested: 07/20/98
Checked by: D. HERRINGTON *D.H.* Date checked: 9-2-98

LABORATORY TEST REQUIRED

- Sieve Analysis (ASTM C-136-98)
- (ASTM C-117-95)
- (ASTM D-422-90)
- (ASTM D-1140-92)
- Moisture Content (ASTM C-566-98)
- (ASTM D-2216-92)
- Unit Weight (ASTM C-29-91)
- Soil Classification
- Percent Porosity
- Specific Gravity (ASTM C-127-88/128-93)
- (ASTM D-584-92)
- Other (as noted)

SIEVE ANALYSIS (- 3/8")

U.S. Standard Sieve #	Cumulative Wt Retained	% Retained	% Passing	Spec % Passing
3"	0.0	0%	100%	N/A
1 1/2"	0.0	0%	100%	N/A
3/4"	0.0	0%	100%	N/A
3/8"	0.0	0%	100%	N/A
4	1.7	0%	100%	N/A
10	22.1	1%	99%	N/A
40	487.0	31%	69%	N/A
100	975.8	63%	37%	N/A
200	1213.5	77.7%	22.3%	N/A

Soil Class: Sample Wt (g): **DRY = 1561.1** WET = N/A

MOISTURE CONTENT

	PAN # 25	N/A	N/A
Wet Weight + Tare	2589.3	N/A	N/A
Dry Weight + Tare	2507.9	N/A	N/A
Water	81.4	N/A	N/A
Tare	946.8	N/A	N/A
Dry Weight	1561.1	N/A	N/A
Moisture %	5.2%	N/A	N/A

UNIT WEIGHT

	Loose	Rodded
Container Size(ft^3)	N/A	N/A
Total Weight (lb)	N/A	N/A
Tare Weight (lb)	N/A	N/A
Material Weight (lb)	N/A	N/A
Unit Weight (P.C.F.)	N/A	N/A
Percent Porosity	N/A	N/A

Oversize Specific Gravity: N/A **Specific Gravity:** N/A

EQUIPMENT USED: PM 16, PTL #1256, Calibration Date: 06/02/98 Calibration Due: 06/02/99

- Sieve 1 1/2" PTL # Y303222 Cal. Date: 03/27/98 Cal. Due: 03/27/99
- Sieve 3/4" PTL # Y303276 Cal. Date: 03/27/98 Cal. Due: 03/27/99
- Sieve 3/8" PTL # Y302106 Cal. Date: 03/27/98 Cal. Due: 03/27/99
- Sieve # 4 PTL # Y302043 Cal. Date: 03/26/98 Cal. Due: 03/26/99
- Sieve # 10 PTL # Y11621 Cal. Date: 10/08/97 Cal. Due: 10/08/99
- Sieve # 16 PTL # Y302079 Cal. Date: 03/25/98 Cal. Due: 03/26/99
- Sieve # 40 PTL # Y106 Cal. Date: 10/09/97 Cal. Due: 10/09/99
- Sieve # 100 PTL # Y10035 Cal. Date: 05/21/98 Cal. Due: 05/21/99
- Sieve # 200 PTL # Y11599 Cal. Date: 10/09/97 Cal. Due: 10/09/99

REMARKS: NONE

Bechtel Nevada

MATERIALS TESTING LABORATORY

P. O. BOX 98521
LAS VEGAS, NV 89193-8521

Request / Test Report

Requested by: D. MADSEN Charge #: C4T2CODE
 User/Agency: BECHTEL Log # N/A MTL Lab #: 1902

Project: TTR AREA 9 Material: NATIVE A9/1
 Sampled by: D. HERRINGTON Date Sampled: 07/15/98
 Tested By: T. HIGH & D. JOHNSON Date tested: 07/20/98
 Checked by: D. HERRINGTON *D.H.* Date checked: 9-2-98

LABORATORY TEST REQUIRED

- Sieve Analysis (ASTM C-136-96)
- (ASTM C-117-95)
- (ASTM D-422-90)
- (ASTM D-1140-92)
- Moisture Content (ASTM C-566-96)
- (ASTM D-2216-92)
- Unit Weight (ASTM C-29-91)
- Soil Classification
- Percent Porosity
- Specific Gravity (ASTM C-127-88/128-93)
- (ASTM D-584-92)
- Other (as noted)

SIEVE ANALYSIS (- 3/8")

U.S. Standard Sieve #	Cumulative Wt Retained	% Retained	% Passing	Spec % Passing
3"	0.0	0%	100%	N/A
1 1/2"	0.0	0%	100%	N/A
3/4"	0.0	0%	100%	N/A
3/8"	0.0	0%	100%	N/A
4	0.2	0%	100%	N/A
10	8.2	1%	99%	N/A
40	538.0	34%	66%	N/A
100	1165.1	73%	27%	N/A
200	1394.1	87.3%	12.7%	N/A

Soil Class: _____ Sample Wt (g): DRY = 1597.1 WET = N/A

MOISTURE CONTENT

PAN # 26	N/A	N/A
Wet Weight + Tare	2512.5	N/A
Dry Weight + Tare	2500.2	N/A
Water	12.3	N/A
Tare	903.1	N/A
Dry Weight	1597.1	N/A
Moisture %	0.8%	N/A

UNIT WEIGHT

	Loose	Rodded
Container Size(ft^3)	N/A	N/A
Total Weight (lb)	N/A	N/A
Tare Weight (lb)	N/A	N/A
Material Weight (lb)	N/A	N/A
Unit Weight (P.C.F.)	N/A	N/A
Percent Porosity	N/A	N/A

Oversize Specific Gravity: N/A Specific Gravity: N/A

EQUIPMENT USED: PM 16, PTL #1256, Calibration Date: 06/02/98 Calibration Due: 06/02/99

Sieve 1 1/2" PTL # Y303222 Cal. Date: 03/27/98 Cal. Due: 03/27/99
 Sieve 3/4" PTL # Y303276 Cal. Date: 03/27/98 Cal. Due: 03/27/99
 Sieve 3/8" PTL # Y302106 Cal. Date: 03/27/98 Cal. Due: 03/27/99
 Sieve # 4 PTL # Y302043 Cal. Date: 03/26/98 Cal. Due: 03/26/99
 Sieve # 10 PTL # Y11621 Cal. Date: 10/08/97 Cal. Due: 10/08/99
 Sieve # 16 PTL # Y302079 Cal. Date: 03/25/98 Cal. Due: 03/26/99
 Sieve # 40 PTL # Y106 Cal. Date: 10/09/97 Cal. Due: 10/09/99
 Sieve # 100 PTL # Y10035 Cal. Date: 05/21/98 Cal. Due: 05/21/99
 Sieve # 200 PTL # Y11599 Cal. Date: 10/09/97 Cal. Due: 10/09/99

REMARKS: NONE

Bechtel Nevada

MATERIALS TESTING LABORATORY

P. O. BOX 98521
LAS VEGAS, NV 89193-8521

Request / Test Report

Requested by: D. MADSEN Charge #: C4T2CODE
 User/Agency: BECHTEL Log # N/A MTL Lab #: 1903

Project: TTR AREA 9 Material: NATIVE A9/2
 Sampled by: D. HERRINGTON Date Sampled: 07/15/98
 Tested By: T. HIGH & D. JOHNSON Date tested: 07/20/98
 Checked by: D. HERRINGTON *DLH* Date checked: 9-2-98

LABORATORY TEST REQUIRED

- Sieve Analysis (ASTM C-136-96)
- (ASTM C-117-95)
- (ASTM D-422-90)
- (ASTM D-1140-92)
- Moisture Content (ASTM C-566-96)
- (ASTM D-2216-92)
- Unit Weight (ASTM C-29-91)
- Soil Classification
- Percent Porosity
- Specific Gravity (ASTM C-127-88/128-93)
- (ASTM D-584-92)
- Other (as noted)

SIEVE ANALYSIS (- 3/8")

U.S. Standard Sieve #	Cumulative Wt Retained	% Retained	% Passing	Spec % Passing
3"	0.0	0%	100%	N/A
1 1/2"	0.0	0%	100%	N/A
3/4"	0.0	0%	100%	N/A
3/8"	0.0	0%	100%	N/A
4	0.0	0%	100%	N/A
10	3.6	0%	100%	N/A
40	399.9	30%	70%	N/A
100	897.4	67%	33%	N/A
200	1098.1	82.2%	17.8%	N/A

Soil Class: _____ Sample Wt (g): DRY = 1336.3 WET = _____ N/A

MOISTURE CONTENT

	PAN # 27	N/A	N/A
Wet Weight + Tare	2352.6	N/A	N/A
Dry Weight + Tare	2315.2	N/A	N/A
Water	37.4	N/A	N/A
Tare	978.9	N/A	N/A
Dry Weight	1336.3	N/A	N/A
Moisture %	2.8%	N/A	N/A

UNIT WEIGHT

	Loose	Rodded
Container Size(ft^3)	N/A	N/A
Total Weight (lb)	N/A	N/A
Tare Weight (lb)	N/A	N/A
Material Weight (lb)	N/A	N/A
Unit Weight (P.C.F.)	N/A	N/A
Percent Porosity	N/A	N/A

Oversize Specific Gravity: N/A Specific Gravity: N/A

EQUIPMENT USED: PM 16, PTL #1256, Calibration Date: 06/02/98 Calibration Due: 06/02/99

Sieve 1 1/2"	PTL # Y303222	Cal. Date: 03/27/98	Cal. Due: 03/27/99
Sieve 3/4"	PTL # Y303276	Cal. Date: 03/27/98	Cal. Due: 03/27/99
Sieve 3/8"	PTL # Y302106	Cal. Date: 03/27/98	Cal. Due: 03/27/99
Sieve # 4	PTL # Y302043	Cal. Date: 03/26/98	Cal. Due: 03/26/99
Sieve # 10	PTL # Y11621	Cal. Date: 10/08/97	Cal. Due: 10/08/99
Sieve # 16	PTL # Y302079	Cal. Date: 03/25/98	Cal. Due: 03/26/99
Sieve # 40	PTL # Y106	Cal. Date: 10/09/97	Cal. Due: 10/09/99
Sieve # 100	PTL # Y10035	Cal. Date: 05/21/98	Cal. Due: 05/21/99
Sieve # 200	PTL # Y11599	Cal. Date: 10/09/97	Cal. Due: 10/09/99

REMARKS: NONE

Bechtel Nevada

MATERIALS TESTING LABORATORY

P. O. BOX 98521
LAS VEGAS, NV 89193-8521

Request / Test Report

Requested by: D. MADSEN Charge #: C4T2C0DE
 User/Agency: BECHTEL Log # N/A MTL Lab #: 1904

Project: TTR AREA 9 Material: NATIVE A9/3
 Sampled by: D. HERRINGTON Date Sampled: 07/15/98
 Tested By: T. HIGH & D. JOHNSON Date tested: 07/20/98
 Checked by: D. HERRINGTON *D.H.* Date checked: 9-2-98

LABORATORY TEST REQUIRED

SIEVE ANALYSIS (- 3/8")

	U.S. Standard Sieve #	Cumulative Wt Retained	% Retained	% Passing	Spec % Passing
<input type="checkbox"/> Sieve Analysis (ASTM C-136-96)					
<input type="checkbox"/> (ASTM C-117-96)					
<input checked="" type="checkbox"/> (ASTM D-422-90)	3"	0.0	0%	100%	N/A
<input checked="" type="checkbox"/> (ASTM D-1140-92)					
<input type="checkbox"/> Moisture Content (ASTM C-566-96)	1 1/2"	0.0	0%	100%	N/A
<input checked="" type="checkbox"/> (ASTM D-2216-92)	3/4"	0.0	0%	100%	N/A
<input type="checkbox"/> Unit Weight (ASTM C-29-91)	3/8"	15.2	1%	99%	N/A
<input type="checkbox"/> Soil Classification	4	33.5	2%	98%	N/A
<input type="checkbox"/> Percent Porosity	10	73.2	5%	95%	N/A
<input type="checkbox"/> Specific Gravity (ASTM C-127-88/128-93)	40	451.1	32%	68%	N/A
<input type="checkbox"/> (ASTM D-584-92)	100	854.8	61%	39%	N/A
<input type="checkbox"/> Other (as noted)	200	1055.8	75.5%	24.5%	N/A
Soil Class:	Sample Wt (g):	DRY =	1399.0	WET =	N/A

MOISTURE CONTENT

UNIT WEIGHT

	PAN # 28	N/A	N/A	Container Size(ft^3)	Loose	Rodded
Wet Weight + Tare	2431.1	N/A	N/A		N/A	N/A
Dry Weight + Tare	2398.6	N/A	N/A	Total Weight (lb)	N/A	N/A
Water	32.5	N/A	N/A	Tare Weight (lb)	N/A	N/A
Tare	999.6	N/A	N/A	Material Weight (lb)	N/A	N/A
Dry Weight	1399.0	N/A	N/A	Unit Weight (P.C.F.)	N/A	N/A
Moisture %	2.3%	N/A	N/A	Percent Porosity	N/A	N/A

Oversize Specific Gravity: N/A Specific Gravity: N/A

EQUIPMENT USED: PM 16, PTL #1256, Calibration Date: 06/02/98 Calibration Due: 06/02/99

Sieve	PTL #	Cal. Date	Cal. Due	REMARKS:
Sieve 1 1/2"	Y303222	03/27/98	03/27/99	NONE
Sieve 3/4"	Y303276	03/27/98	03/27/99	
Sieve 3/8"	Y302106	03/27/98	03/27/99	
Sieve # 4	Y302043	03/26/98	03/26/99	
Sieve # 10	Y11621	10/08/97	10/08/99	
Sieve # 16	Y302079	03/25/98	03/26/99	
Sieve # 40	Y106	10/09/97	10/09/99	
Sieve # 100	Y10035	05/21/98	05/21/99	
Sieve # 200	Y11599	10/09/97	10/09/99	

Bechtel Nevada

MATERIALS TESTING LABORATORY

P. O. BOX 98521
LAS VEGAS, NV 89193-8521

Request / Test Report

Requested by: D. MADSEN Charge #: C4T2CODE
 User/Agency: BECHTEL Log # N/A MTL Lab #: 1905

Project: TTR AREA 9 Material: NATIVE A9/4
 Sampled by: D. HERRINGTON Date Sampled: 07/15/98
 Tested By: T. HIGH & D. JOHNSON Date tested: 07/20/98
 Checked by: D. HERRINGTON *Del H.* Date checked: 9-2-98

LABORATORY TEST REQUIRED

- Sieve Analysis (ASTM C-136-96)
- (ASTM C-117-95)
- (ASTM D-422-90)
- (ASTM D-1140-92)
- Moisture Content (ASTM C-566-96)
- (ASTM D-2216-92)
- Unit Weight (ASTM C-29-91)
- Soil Classification
- Percent Porosity
- Specific Gravity (ASTM C-127-88/128-93)
- (ASTM D-584-92)
- Other (as noted)

SIEVE ANALYSIS (- 3/8")

U.S. Standard Sieve #	Cumulative Wt Retained	% Retained	% Passing	Spec % Passing
3"	0.0	0%	100%	N/A
1 1/2"	0.0	0%	100%	N/A
3/4"	0.0	0%	100%	N/A
3/8"	0.0	0%	100%	N/A
4	0.0	0%	100%	N/A
10	1.1	0%	100%	N/A
40	446.9	40%	60%	N/A
100	880.0	79%	21%	N/A
200	1046.1	93.8%	6.2%	N/A

Soil Class: _____ Sample Wt (g): DRY = 1115.0 WET = _____ N/A

MOISTURE CONTENT

PAN # 29	N/A	N/A
Wet Weight + Tare	2031.2	N/A
Dry Weight + Tare	2023.4	N/A
Water	7.8	N/A
Tare	908.4	N/A
Dry Weight	1115.0	N/A
Moisture %	0.7%	N/A

UNIT WEIGHT

Container Size (ft^3)	Loose	Rodded
	N/A	N/A
Total Weight (lb)	N/A	N/A
Tare Weight (lb)	N/A	N/A
Material Weight (lb)	N/A	N/A
Unit Weight (P.C.F.)	N/A	N/A
Percent Porosity	N/A	N/A

Oversize Specific Gravity: N/A Specific Gravity: N/A

EQUIPMENT USED: PM 16, PTL #1256, Calibration Date: 06/02/98 Calibration Due: 06/02/99

Sieve 1 1/2"	PTL # Y303222	Cal. Date: 03/27/98	Cal. Due: 03/27/99
Sieve 3/4"	PTL # Y303276	Cal. Date: 03/27/98	Cal. Due: 03/27/99
Sieve 3/8"	PTL # Y302106	Cal. Date: 03/27/98	Cal. Due: 03/27/99
Sieve # 4	PTL # Y302043	Cal. Date: 03/26/98	Cal. Due: 03/26/99
Sieve # 10	PTL # Y11621	Cal. Date: 10/08/97	Cal. Due: 10/08/99
Sieve # 16	PTL # Y302079	Cal. Date: 03/25/98	Cal. Due: 03/26/99
Sieve # 40	PTL # Y106	Cal. Date: 10/09/97	Cal. Due: 10/09/99
Sieve # 100	PTL # Y10035	Cal. Date: 05/21/98	Cal. Due: 05/21/99
Sieve # 200	PTL # Y11599	Cal. Date: 10/09/97	Cal. Due: 10/09/99

REMARKS: NONE

Bechtel Nevada

MATERIALS TESTING LABORATORY

P. O. BOX 98521
LAS VEGAS, NV 89193-8521

Request / Test Report

Requested by: D. MADSEN Charge #: C4T2C0DE
 User/Agency: BECHTEL Log # N/A MTL Lab #: 1987

Project: TTR AREA 9 Material: SANDIA BORROW PIT
 Sampled by: D. HERRINGTON Date Sampled: 07/28/98
 Tested By: D. JOHNSON Date tested: 08/01/98
 Checked by: D. HERRINGTON *D.H.* Date checked: 9-2-98

LABORATORY TEST REQUIRED

- Sieve Analysis (ASTM C-136-96)
- (ASTM C-117-95)
- (ASTM D-422-90)
- (ASTM D-1140-92)
- Moisture Content (ASTM C-566-98)
- (ASTM D-2216-92)
- Unit Weight (ASTM C-29-91)
- Soil Classification
- Percent Porosity
- Specific Gravity (ASTM C-127-88/128-93)
- (ASTM D-584-92)
- Other (as noted)

SIEVE ANALYSIS (- 3/8")

U.S. Standard Sieve #	Cumulative Wt Retained	% Retained	% Passing	Spec % Passing
3"	0.0	0%	100%	N/A
1 1/2"	0.0	0%	100%	N/A
3/4"	27.8	2%	98%	N/A
3/8"	108.1	9%	91%	N/A
4	257.9	22%	78%	N/A
10	469.1	40%	60%	N/A
40	775.5	66%	34%	N/A
100	921.8	78%	22%	N/A
200	1004.4	85.2%	14.8%	N/A

Soil Class: _____ Sample Wt (g): DRY = 1179.1 WET = N/A

MOISTURE CONTENT

	PAN # 4	N/A	N/A
Wet Weight + Tare	1313.8	N/A	N/A
Dry Weight + Tare	1196.1	N/A	N/A
Water	117.7	N/A	N/A
Tare	17.0	N/A	N/A
Dry Weight	1179.1	N/A	N/A
Moisture %	10.0%	N/A	N/A

UNIT WEIGHT

	Loose	Rodded
Container Size(ft^3)	N/A	N/A
Total Weight (lb)	N/A	N/A
Tare Weight (lb)	N/A	N/A
Material Weight (lb)	N/A	N/A
Unit Weight (P.C.F.)	N/A	N/A
Percent Porosity	N/A	N/A

Oversize Specific Gravity: N/A Specific Gravity: N/A

EQUIPMENT USED: PM 16, PTL #1256, Calibration Date: 06/02/98 Calibration Due: 06/02/99

Sieve 1 1/2"	PTL # Y303222	Cal. Date: 03/27/98	Cal. Due: 03/27/99
Sieve 3/4"	PTL # Y303276	Cal. Date: 03/27/98	Cal. Due: 03/27/99
Sieve 3/8	PTL # Y302106	Cal. Date: 03/27/98	Cal. Due: 03/27/99
Sieve # 4	PTL # Y302043	Cal. Date: 03/26/98	Cal. Due: 03/26/99
Sieve # 10	PTL # Y11621	Cal. Date: 10/08/97	Cal. Due: 10/08/99
Sieve # 16	PTL # Y302079	Cal. Date: 03/25/98	Cal. Due: 03/26/99
Sieve # 40	PTL # Y106	Cal. Date: 10/09/97	Cal. Due: 10/09/99
Sieve # 100	PTL # Y10035	Cal. Date: 05/21/98	Cal. Due: 05/21/99
Sieve # 200	PTL # Y11599	Cal. Date: 10/09/97	Cal. Due: 10/09/99


REMARKS: NONE

GRADATION CURVES

Bechtel Nevada
MATERIALS TESTING LABORATORY
 P. O. BOX 98521
 LAS VEGAS, NV 89193-8521

LAB NO. 1898
 CHARGE # C472C0DE
 DATE 08/02/98

PROJECT: TTR AREA 9 CLASSIFICATION: SM
 CHECKED BY: D. HERRINGTON *D.H.* DATE CHECKED: 9-2-98 MATERIAL: SANDIA STOCKPILE




GRADATION CURVES

Bechtel Nevada
MATERIALS TESTING LABORATORY
 P. O. BOX 98521
 LAS VEGAS, NV 89193-8521

LAB NO. 1902
 CHARGE # C472C0DE
 DATE 08/02/98

PROJECT: TTR AREA 9 CLASSIFICATION: SM
 CHECKED BY: D. HERRINGTON *D.H.* DATE CHECKED: 9-2-98 MATERIAL: NATIVE A9/1




NO EQUIPMENT USED.

GRADATION CURVES

Bechtel Nevada
MATERIALS TESTING LABORATORY
 P. O. BOX 98521
 LAS VEGAS, NV 89193-8521

LAB NO. 1903
 CHARGE # C472C0DE
 DATE 08/02/98

PROJECT: TTR AREA 9 CLASSIFICATION: SM
 CHECKED BY: D. HERRINGTON *D.H.* DATE CHECKED: 9-2-98 MATERIAL: NATIVE A9/2



NO EQUIPMENT USED.

GRADATION CURVES

Bechtel Nevada
MATERIALS TESTING LABORATORY
 P. O. BOX 98521
 LAS VEGAS, NV 89193-8521

LAB NO.	1904
CHARGE #	C472C0DE
DATE	08/02/98


PROJECT: TTR AREA 9

CLASSIFICATION: SM

CHECKED BY: D. HERRINGTON *D.H.*

DATE CHECKED: 9-2-98

MATERIAL: NATIVE A9/3



NO EQUIPMENT USED.

GRADATION CURVES

Bechtel Nevada
MATERIALS TESTING LABORATORY
 P. O. BOX 98521
 LAS VEGAS, NV 89193-8521

LAB NO.	1905
CHARGE #	C472CODE
DATE	08/02/98


PROJECT: TTR AREA 9

CLASSIFICATION: SM / SP

CHECKED BY: D. HERRINGTON *D.H.*

DATE CHECKED: 9-2-98 MATERIAL

NATIVE A9/4




GRADATION CURVES

Bechtel Nevada
MATERIALS TESTING LABORATORY
 P. O. BOX 98521
 LAS VEGAS, NV 89193-8521

LAB NO. 1987
 CHARGE # C472C0DE
 DATE 08/02/98

PROJECT: TTR AREA 9 CLASSIFICATION: SM
 CHECKED BY: D. HERRINGTON *D.H.* DATE CHECKED: 9-2-98 MATERIAL: SANDIA BORROW PIT



Bechtel Nevada
 Materials Testing Laboratory
 P.O. BOX 98521, M/S NTS 188, LAS VEGAS, NV 89193
 (702) 295-6669

Table 1.

SAMPLE TTR PERMEABILITY TO DI WATER
 ASTM D 2434-68 (Reapproved 1974)
 Standard Test Method for Permeability of Granular Soils (Constant Head)



Reading # Days From Start	Manometers		Head cm	Q cm ³	t sec.	Q/At	h/l	k - 20 C cm/sec	Date Tested	Time Tested
	H1 mm	H2 mm								
7	954	55	89.9	10.00	372.0	0.00094053	5.8990	1.55E-04	08/17/98	AM
7	953	55	89.8	10.00	360.0	0.00097188	5.8924	1.60E-04	08/17/98	AM
7	953	57	89.6	10.00	358.0	0.00097731	5.8793	1.61E-04	08/17/98	AM
7	953	57	89.6	10.00	363.0	0.00096385	5.8793	1.59E-04	08/17/98	AM

EQUIPMENT USED: METTLER PM400, PTL # Y1255, Calibration Date: 05/21/98, Calibration Due: 05/21/99

Bechtel Nevada
Materials Testing Laboratory
 P.O. BOX 98521, M/S NTS 188, LAS VEGAS, NV 89193
 (702) 295-6669

Table 2.
 SAMPLE TTR PERMEABILITY TO DI WATER
 ASTM D 2434-68 (Reapproved 1974)
 Standard Test Method for Permeability of Granular Soils (Constant Head)

Project: TTR A/9	MTL Lab: 1903	18.240 = Sample Length (cm)
Requestor: D. MADSEN	Request #: S-170	6.033 = Sample Diameter (cm)
Organization: Bechtel	Charge #: C4T2C0DE	28.58 = X-Sec. Area (sq cm)
Address: NTS306	Sample Origin: A9/2	
Phone: 6-7211	Sample Type: REMOLDED @ AVERAGE 101% WET DENSITY	
Tested by: DALE TOM DAVE	Water Temperature: 21.4 C	
Test start: 08/10/98	Checked by: V. Thummala	

Reading # Days From Start	Manometers		Head cm	Q cm ³	t sec.	Q/At	h/l	k - 20 C cm/sec	Date Tested	Time Tested
	H1 mm	H2 mm								
7	955	64	89.1	10.00	454.0	0.00077065	5.8465	1.28E-04	08/17/98	AM
7	955	60	89.5	10.00	396.0	0.00088353	5.8727	1.46E-04	08/17/98	AM
7	955	60	89.5	10.00	389.0	0.00089943	5.8727	1.49E-04	08/17/98	AM
7	955	59	89.6	10.00	377.0	0.00092806	5.8793	1.53E-04	08/17/98	AM
7	955	59	89.6	10.00	367.0	0.00095334	5.8793	1.57E-04	08/17/98	AM
EQUIPMENT USED: METTLER PM400, PTL # Y1255, Calibration Date: 05/21/98, Calibration Due: 05/21/99										

Bechtel Nevada
Materials Testing Laboratory
 P.O. BOX 98521, M/S NTS 188, LAS VEGAS, NV 89193
 (702) 295-6669

Table 3
SAMPLE TTR PERMEABILITY TO DI WATER
ASTM D 2434-68 (Reapproved 1974)
Standard Test Method for Permeability of Granular Soils (Constant Head)

Project: TTR AB Requestor: D. MADSEN Organization: Bechtel Address: NTS 188 Phone: 8-7211 Tested by: DALE, TOM, DAVE Test start: 05/16/98	MTL Lab: 188 Request: P. S. 113 Checked by: GAYDORIC Sample Origin: ASD Sample type: REMOLDED @ AVERAGE NAT. WET DENSITY Water Temperature: 21.4 C Checked by: J. J. Thompson	11.341 * Sample Length (cm) 5.313 * Sample Diameter (cm) 28.88 * X-sec. Area (sq cm)
---	---	--

Reading # Days From Start	Manometers		Head cm	Q cm ³	t sec.	Q/At	h1	k - 20 C cm/sec	Date Tested	Time Tested
	H1 mm	H2 mm								
7	953	37	91.6	1.31	2100.0	0.00002183	6.0105	3.52E-06	05/17/98	AM
8	940	38	90.2	1.82	3720.0	0.00001712	5.9186	2.81E-06	05/18/98	AM
9	955	38	91.7	1.90	4920.0	0.00001351	6.0171	2.18E-06	05/19/98	AM

EQUIPMENT USED: METTLER PM400, PTL # Y1255, Calibration Date: 05/21/98, Calibration Due: 05/21/99

Bechtel Nevada
 Materials Testing Laboratory
 P.O. BOX 98521, M/S NTS 188, LAS VEGAS, NV 89193
 (702) 295-6669

Table 4

SAMPLE TTR PERMEABILITY TO DI WATER
 ASTM D 2434-68 (Reapproved 1974)
 Standard Test Method for Permeability of Granular Soils (Constant Head)

Project: TTR A/9	MTL Lab: 1906	15.240 = Sample Length (cm)
Requestor: D. MADSEN	Request #: S-170	6.033 = Sample Diameter (cm)
Organization: Bechtel	Charge #: C4T2C0DE	28.68 = X-Sec. Area (sq cm)
Address: NTS306	Sample Origin: A9/4	
Phone: 6-7211	Sample Type: REMOLDED @ AVERAGE 98.7 WET DENSITY	
Tested by: DALE, TOM, DAVE	Water Temperature: 21.4 C	
Test start: 08/10/98	Checked by: V. Thummala	

Reading # Days From Start	Manometers		Head cm	Q cm ³	t sec.	Q/At	h/l	k - 20 C cm/sec	Date Tested	Time Tested
	H1 mm	H2 mm								
2	925	37	88.8	10.00	12.0	0.02915642	5.8268	4.86E-03	08/12/98	AM
2	925	37	88.8	10.00	12.0	0.02915642	5.8268	4.86E-03	08/12/98	AM
2	925	37	88.8	10.00	12.0	0.02915642	5.8268	4.86E-03	08/12/98	AM
2	925	37	88.8	10.00	12.0	0.02915642	5.8268	4.86E-03	08/12/98	AM
2	963	52	91.1	10.00	11.0	0.03180700	5.9777	5.16E-03	08/12/98	AM
2	963	52	91.1	10.00	11.0	0.03180700	5.9777	5.16E-03	08/12/98	AM
EQUIPMENT USED: METTLER PM400, PTL # Y1255, Calibration Date: 05/21/98, Calibration Due: 05/21/99										

Bechtel Nevada
Materials Testing Laboratory
 P.O. BOX 98521, M/S NTS 188, LAS VEGAS, NV 89193
 (702) 295-6669

Table 5
 SAMPLE TTR PERMEABILITY TO DI WATER
 ASTM D 2434-68 (Reapproved 1974)
 Standard Test Method for Permeability of Granular Soils (Constant Head)

Project: TTR AS Requestor: C. MASON Organization: Bechtel Address: NTS 188 Phone: 8-7211 Tested by: DALE, TOM, GARY Test Start: 05/13/98	MTL Lab: 188 Request: P. 01-11 Charge: P. 04-10-01 Sample Origin: SANDIA STOCKPILE Sample Type: RE-MOLDED (1% @ 112.8 WET DENSITY & 8.8% MOISTURE) Water Temp: 20.0 C Checked by: J. V. Z. Hernandez	16.248 * Sample Length (cm) 8.011 * Sample Diameter (cm) 20.31 * Cross Area (cm ²)
--	--	--

Reading # Days From Start	Manometers		Head cm	Q cm ³	t sec.	Q/AI	hI	k - 20 C cm/sec	Date Tested	Time Tested
	H1 mm	H2 mm								
3	978	75	90.3	10.00	118.0	0.00296506	5.9252	4.84E-04	05/13/98	AM
3	978	75	90.3	10.00	115.0	0.00304241	5.9252	4.98E-04	05/13/98	AM
3	978	75	90.3	10.00	114.0	0.00306910	5.9252	5.03E-04	05/13/98	AM
3	978	75	90.3	10.00	116.0	0.00301618	5.9252	4.94E-04	05/13/98	AM

EQUIPMENT USED: METTLER PM400, PTL # Y1255, Calibration Date: 05/21/98, Calibration Due: 05/21/99

Bechtel Nevada
Materials Testing Laboratory
 P.O. BOX 98521, M/S NTS 188, LAS VEGAS, NV 89193
 (702) 295-6669

Table 6

SAMPLE TTR PERMEABILITY TO DI WATER
ASTM D 2434-68 (Reapproved 1974)
Standard Test Method for Permeability of Granular Soils (Constant Head)

Project: TTR A/S Requestor: D. MAGGON Organization: Section Address: NTS304 Phone: 8-7211 Tested by: DALE, TOM, DAYE Test start: 08/11/98	MTL Lab # 1188 Request #: 1188 Charge #: 1188 Sample Origin: SANDIA STOCKPILE Sample Type: REWOLDED (RVA) @ 1.18 g WET DENSITY & 8.8% MOISTURE Water Temperature: 21.4 C Checked by: V. Thompson	18.348 * Sample Length (cm) 8.833 * Sample Diameter (cm) 24.88 * Cross Area (sq cm)
---	--	---

Reading # Days From Start	Manometers		Head cm	Q cm ³	t sec.	Q/AI	Ml	k - 20 C cm/sec	Date Tested	Time Tested
	H1 mm	H2 mm								
3	977	34	94.3	1.10	2895.0	0.00001329	6.1877	2.08E-06	08/13/98	AM
3	977	34	94.3	1.00	2805.0	0.00001247	6.1877	1.94E-06	08/13/98	AM
3	977	34	94.3	1.20	2940.0	0.00001428	6.1877	2.24E-06	08/13/98	AM
9	972	36	93.6	0.65	2940.0	0.00000774	6.1417	1.22E-06	08/19/98	AM

EQUIPMENT USED: METTLER PM400, PTL # Y1255, Calibration Date: 05/21/98, Calibration Due: 05/21/99

Bechtel Nevada
 Materials Testing Laboratory
 P.O. BOX 98521, M/S NTS 188, LAS VEGAS, NV 89193
 (702) 295-6669

Table 7

SAMPLE TTR PERMEABILITY TO DI WATER
 ASTM D 2434-68 (Reapproved 1974)
 Standard Test Method for Permeability of Granular Soils (Constant Head)

Project: TTR A9	MTL Lab: 188	11.348 H Sample Length (cm)
Requestor: D. MADSEN	Request: P20147	4.822 H Sample Diameter (cm)
Organization: Bechtel	Charge: P20147	28.63 H X-sec. Area (sq cm)
Address: NTS 188	Sample Origin: SANDIA'S LOCKER	
Phone: 8-7211	Sample type: REMOLDED S&A @ 12.3 WET DENSITY & 8.8% MOISTURE	
Tested by: GALE, TOM, DAVE	Water Temperature: 21.4C	
Test Start: 04/11/98	Checked by: V. Thompson	

Reading # Days From Start	Manometers		Head cm	Q cm ³	t sec.	Q/t	h1	k - 20 C cm/sec	Date Tested	Time Tested
	H1 mm	H2 mm								
3	977	34	94.3	1.30	4765.0	0.00000955	6.1877	1.50E-06	05/13/98	AM
3	977	34	94.3	1.20	4725.0	0.00000889	6.1877	1.39E-06	05/13/98	AM
9	972	34	93.8	1.34	6180.0	0.00000759	6.1549	1.20E-06	05/19/98	AM
10	971	37	93.4	1.54	7140.0	0.00000755	6.1286	1.19E-06	05/20/98	AM
10	971	37	93.4	1.73	8280.0	0.00000731	6.1286	1.16E-06	05/20/98	AM

EQUIPMENT USED: METTLER PM400, PTL # Y1255, Calibration Date: 05/21/98, Calibration Due: 05/21/99

Bechtel Nevada
Materials Testing Laboratory
 P.O. BOX 98521, M/S NTS 188, LAS VEGAS, NV 89193
 (702) 295-6669

Table 8.
 SAMPLE TTR PERMEABILITY TO DI WATER
 ASTM D 2434-68 (Reapproved 1974)
 Standard Test Method for Permeability of Granular Soils (Constant Head)

Project: TTR A13 & A19	MTL Lab: 1187	16.348 = Sample Length (cm)
Requestor: D. MADSEN	Request: P. E-171	6.821 = Sample Diameter (cm)
Organization: Bechtel	Charge #: 0410000	28.38 = X-Sec. Area (sq cm)
Address: NTS 188	Sample Origin: SANDIA BOTTOMS	
Phone: 8-7211	Sample Type: REMOLDED 3% @ 118.2 WET DENSITY & 8.6% MOISTURE	
Tested by: DALE, TOW, DALE	Water Temperature: 20.4 C	
Test Start: 11/15/98	Checked by: V. Thompson	

Reading # Days From Start	Manometers		Head cm	Q cm ³	t sec.	Q/AI	NI	k - 20 C cm/sec	Date Tested	Time Tested
	H1 mm	H2 mm								
8	958	49	90.9	10.00	80.0	0.00437346	5.9646	7.11E-04	05/15/98	AM
8	958	42	91.6	10.00	87.0	0.00402158	6.0105	6.49E-04	05/15/98	AM
8	958	39	91.9	10.00	68.0	0.00514525	6.0302	8.28E-04	05/15/98	AM
8	958	39	91.9	10.00	61.0	0.00573569	6.0302	9.23E-04	05/15/98	AM
8	958	40	91.8	10.00	63.0	0.00555360	6.0236	8.95E-04	05/15/98	AM

EQUIPMENT USED: METTLER PM400, PTL # Y1255, Calibration Date: 05/21/98, Calibration Due: 05/21/99

Bechtel Nevada
 Materials Testing Laboratory
 P.O. BOX 98521, M/S NTS 188, LAS VEGAS, NV 89193
 (702) 295-6669

Table 9.

SAMPLE TTR PERMEABILITY TO DI WATER
 ASTM D 2434-68 (Reapproved 1974)
 Standard Test Method for Permeability of Granular Soils (Constant Head)

Project: TTR A/3 & A/8	MTL Lab: 1987	16.240 = Sample Length (cm)
Requestor: D. MADSEN	Request #: S-178	6.933 = Sample Diameter (cm)
Organization: Bechtel	Charge #: CAPIC0DE	28.58 = X-Sec. Area (sq cm)
Address: NTS306	Sample Origin: SANDIA BORROW	
Phone: 5-7211	Sample Type: REMOLDED (90%) @ 125.2 WET DENSITY & 9.5% MOISTURE	
Tested by: DALE TOM, DAVE	Water Temperature: 21.4 C	
Test start: 08/11/98	Checked by: V. Thurnmala	

Reading # Days From Start	Manometers		Head cm	Q cm ³	t sec.	Q/At	h/l	k - 20 C cm/sec	Date Tested	Time Tested
	H1 mm	H2 mm								
8	957	38	91.9	0.30	107.0	0.00009810	6.0302	1.58E-05	08/18/98	AM
8	957	38	91.9	0.73	100.0	0.00025541	6.0302	4.11E-05	08/18/98	AM
8	957	40	91.7	0.65	105.0	0.00021659	6.0171	3.49E-05	08/18/98	AM
8	957	40	91.7	0.90	127.0	0.00024794	6.0171	4.00E-05	08/18/98	AM
8	957	42	91.5	0.85	128.0	0.00023234	6.0039	3.75E-05	08/18/98	AM
8	957	40	91.7	0.78	121.0	0.00022554	6.0171	3.64E-05	08/18/98	AM

EQUIPMENT USED: METTLER PM400, PTL # Y1255, Calibration Date: 05/21/98, Calibration Due: 05/21/99

Bechtel Nevada

Materials Testing Laboratory

P.O.BOX 98521, M/S NTS 188, LAS VEGAS, NV 89193
 (702) 295-6669

Table 10.

SAMPLE TTR PERMEABILITY TO DI WATER

ASTM D 2434-68 (Reapproved 1974)

Standard Test Method for Permeability of Granular Soils (Constant Head)



Reading # Days From Start	Manometers		Head cm	Q cm ³	t sec.	Q/At	h/l	k - 20 C cm/sec	Date Tested	Time Tested
	H1 mm	H2 mm								
8	957	36	92.1	0.72	370.0	0.0006808	6.0433	1.09E-05	08/18/98	AM
8	957	40	91.7	0.40	68.0	0.00020581	6.0171	3.32E-05	08/18/98	AM
8	957	40	91.7	1.11	199.0	0.00019516	6.0171	3.15E-05	08/18/98	AM
8	955	38	91.7	0.70	473.0	0.00005178	6.0171	8.35E-06	08/18/98	AM
8	955	36	91.9	0.95	678.0	0.00004902	6.0302	7.89E-06	08/18/98	AM
8	955	40	91.5	0.70	373.0	0.00006566	6.0039	1.06E-05	08/18/98	AM
8	954	37	91.7	0.74	330.0	0.00007846	6.0171	1.27E-05	08/18/98	AM
8	954	37	91.7	0.50	357.0	0.00004900	6.0171	7.90E-06	08/18/98	AM
8	953	38	91.5	0.67	484.0	0.00004843	6.0039	7.83E-06	08/18/98	AM
8	953	38	91.5	0.48	196.0	0.00008568	6.0039	1.38E-05	08/18/98	AM
8	953	38	91.5	0.63	243.0	0.00009071	6.0039	1.47E-05	08/18/98	AM
8	953	38	91.5	1.00	428.0	0.00008175	6.0039	1.32E-05	08/18/98	AM

EQUIPMENT USED: METTLER PM400, PTL # Y1255, Calibration Date: 05/21/98, Calibration Due: 05/21/99

NUCLEAR DENSITY
 ASTM D2922-96
 CAMPBELL MC-2/MC-3
 TROXLER

BECHTEL NEVADA
 MATERIALS TESTING LABORATORY
 P. O. BOX 98521, M/S NTS188
 LAS VEGAS, NV 89193-8521

CHARGE #: C4T2CODE
 DATE TYPED 07/31/98
 PAGE 1 OF 1

Requested by D. FINNEY User/Agency BECHTEL Material SANDIA BORROW

Project TTR AREA 9 Location of Tests OPEN PIT

Tested by D. HERRINGTON Date Tested 07/28/98 Checked by V. Deen



Information given to CURTIS OBI By D. HERRINGTON How VERBAL Date 07/28/98

LABORATORY NO	1988	1989	1990	1991	1992	N/A
TEST LOCATION	1	2	3	4	5	
DEPTH OF PROBE	12"	12"	8"	12"	12"	
DEPTH OF TESTS Below grade	36"	24"	24"	Subgrade	Subgrade	
DRY DENSITY-PCF	111.9	120.7	111.8	115.5	114.7	
MOISTURE %	7.6	9.1	8.8	7.1	8.6	
MAX DENSITY PCF	127.0	127.0	127.0	127.0	127.0	
OPTIMUM MOISTURE %	9.5	9.5	9.5	9.5	9.5	
PERCENT COMPACTION	88.1	95.0	88.0	90.9	90.3	
REQUIRED COMPACTION %	80.0	80.0	80.0	80.0	80.0	
IN / OUT of SPECIFICATION	WITHIN	WITHIN	WITHIN	WITHIN	WITHIN	

GAUGE NO 23205 DATE OF STANDARDIZATION 07/28/98

VALUE OF M 633
 STANDARDIZATION D 2944

PLOT PLAN



REMARKS: TESTS 1 AND 2 WERE TAKEN IN THE MORNING.
TEST 3 WAS TAKEN AFTER PLACING ANOTHER 1'.
TESTS 4 AND 5 WERE TAKEN IN THE AFTERNOON.

CC: D. MADSEN BECHTEL
MTL BECHTEL FILES

NUCLEAR DENSITY
 ASTM D2922-96
 CAMPBELL MC-2/MC-3
 TROXLER

BECHTEL NEVADA
 MATERIALS TESTING LABORATORY
 P. O. BOX 98521, M/S NTS188
 LAS VEGAS, NV 89195-8521

CHARGE #: CATZCODE
 DATE TYPED: 09/23/98
 PAGE 1 OF 2

Requested by D. MADSEN User/Agency BECHTEL Material SANDIA BORROW

Project TTR AREA 9 Location of Tests OPEN PIT


Tested by D. HERRINGTON Date Tested 09/22/98 Checked by *S.D. Johnson*

Information given to CURTIS OBI By D. HERRINGTON How VERBAL Date 09/22/98

LABORATORY NO	2504	2505	2506	2507	2508	2509
TEST LOCATION	A9/T6	A9/T7	A9/T8	A9/T9	A9/T10	A9/T11
DEPTH OF PROBE	8"	8"	8"	8"	8"	8"
DEPTH OF TESTS Below grade	12"	12"	12"	12"	Subgrade	Subgrade
DRY DENSITY-PCF	115.7	110.2	112.1	108.3	113.1	113.0
MOISTURE %	6.5	7.6	8.2	7.4	4.5	4.6
MAX DENSITY PCF	127.0	127.0	127.0	127.0	127.0	127.0
OPTIMUM MOISTURE %	9.5	9.5	9.5	9.5	9.5	9.5
PERCENT COMPACTION	91.1	86.8	88.3	85.3	89.1	89.0
REQUIRED COMPACTION %	80.0	80.0	80.0	80.0	80.0	80.0
IN / OUT of SPECIFICATION	WITHIN	WITHIN	WITHIN	WITHIN	WITHIN	WITHIN

GAUGE NO 23205 DATE OF STANDARDIZATION 09/22/98 VALUE OF M 834
 STANDARDIZATION D 2958

PLOT PLAN



REMARKS: THE 1' HOLES HAD BEEN PREVIOUSLY DUG.

CC: D. MADSEN BECHTEL
MTL BECHTEL FILES

NUCLEAR DENSITY
ASTM D2922-96
CAMPBELL MC-2/MC-3
TROXLER

BECHTEL NEVADA
MATERIALS TESTING LABORATORY
P. O. BOX 98521, M/S NTS188
LAS VEGAS, NV 89193-8521

CHARGE #: C42CODE
DATE TYPED 09/23/98
PAGE 2 OF 2

Requested by D. MADSEN User/Agency BECHTEL Material SANDIA BORROW

Project TTR AREA 9 Location of Tests OPEN PIT

Tested by D. HERRINGTON Date Tested 09/22/98 Checked by *R.D. Johnson*

Information given to CURTIS OBI By D. HERRINGTON How VERBAL Date 09/22/98

LABORATORY NO	2510	2511	N/A	N/A	N/A	N/A
TEST LOCATION	A9/T12	A9/T13				
DEPTH OF PROBE	8"	8"				
DEPTH OF TESTS	Below grade	Subgrade	Subgrade			
DRY DENSITY-PCF	109.4	113.5				
MOISTURE %	5.2	5.3				
MAX DENSITY PCF	127.0	127.0				
OPTIMUM MOISTURE %	9.5	9.5				
PERCENT COMPACTION	86.1	89.4				
REQUIRED COMPACTION %	80.0	80.0				
IN / OUT of SPECIFICATION	WITHIN	WITHIN				

GAUGE NO 23205 DATE OF STANDARDIZATION 09/22/98 VALUE OF M 634
STANDARDIZATION D 2958

PLOT PLAN SEE PAGE ONE FOR TEST LOCATIONS.

REMARKS: THE 1' HOLES HAD BEEN PREVIOUSLY DUG.

CC: D. MADSEN BECHTEL
MTL BECHTEL FILES

NUCLEAR DENSITY
 ASTM D2922-96
 CAMPBELL MC-2/MC-3
 TROXLER

BECHTEL NEVADA
 MATERIALS TESTING LABORATORY
 P. O. BOX 98521, M/S NTS188
 LAS VEGAS, NV 89193-8521

CHARGE #: _____ CAPICODE _____
 DATE TYPED 07/31/98
 PAGE 1 OF 1

Requested by D. FINNEY User/Agency BECHTEL Material SANDIA BORROW

Project TTR AREA 3 Location of Tests TRENCH

Tested by D. HERRINGTON Date Tested 07/28/98 Checked by *R.D. Johnson*

Information given to CURTIS OBI By D. HERRINGTON How VERBAL Date 07/28/98

LABORATORY NO	1993	1994	1995	1996	N/A	N/A
TEST LOCATION	A3-1A/T1	A3-1A/T2	A3-1/T3	A3-1/T4		
DEPTH OF PROBE	12"	12"	12"	12"		
DEPTH OF TESTS Below grade	36"	24"	24"	24"		
DRY DENSITY-PCF	121.5	118.0	124.7	117.5		
MOISTURE %	7.2	8.5	8.2	9.1		
MAX DENSITY PCF	127.0	127.0	127.0	127.0		
OPTIMUM MOISTURE %	9.5	9.5	9.5	9.5		
PERCENT COMPACTION	95.7	92.9	98.2	92.5		
REQUIRED COMPACTION %	80.0	80.0	80.0	80.0		
IN / OUT of SPECIFICATION	WITHIN	WITHIN	WITHIN	WITHIN		

GAUGE NO 23205 DATE OF STANDARDIZATION 07/28/98 VALUE OF M 633
 STANDARDIZATION D 2944

PLOT PLAN

REMARKS: A SAMPLE OF THE BORROW MATERIAL FROM THE SANDIA
PIT WAS TAKEN AND A NEW PROCTOR WAS RUN. THE NEW
PROCTOR RESULTS ARE SHOWN ABOVE.

CC: D. MADSEN BECHTEL
MTL BECHTEL FILES

THIS PAGE INTENTIONALLY LEFT BLANK

APPENDIX D

POST-CLOSURE INSPECTION CHECKLIST

THIS PAGE INTENTIONALLY LEFT BLANK

AREA 9 UXO LANDFILL, POST-CLOSURE INSPECTION CHECKLIST

Date of Last Inspection:

Reason for Last Inspection:

Responsible Agency:

Project Manager:

Inspection Date:

Inspector (name, title, organization):

Assistant Inspector (name, title, organization):

A. GENERAL INSTRUCTIONS

1. All checklist items must be completed and detailed comments made to document the results of the site inspection. The completed checklist is part of the field record of the inspection. Additional pages should be used as necessary to ensure that a complete record is made. Attach the additional pages and number all pages upon completion of the inspection.
3. Any checklist line item marked by an inspector in a SHADED BOX, must be fully explained or an appropriate reference to previous reports provided. The purpose of this requirement is to provide a written explanation of inspector observations and the inspector's rationale for conclusions and recommendations. Explanations are to be placed on additional attachments and cross-referenced appropriately. Explanations, in addition to narrative, will take the form of sketches, measurements, annotated site maps.
4. The site inspection is a walking inspection of the entire site including the perimeter and sufficient transects to be able to inspect the entire surface and all features specifically described in this checklist.
5. A standard set of color 35mm photographs (or equivalent) is required. In addition, all anomalous features or new features (such as changes in adjacent area land use) are to be photographed. A photo log entry will be made for each photograph taken.
6. This unit will be inspected biannually with formal reporting to the Nevada Division of Environmental Protection to be done annually. The annual report will include an executive summary, this inspection checklist with field notes and photo log attached, and recommendations and conclusions.

B. PREPARATION (To be completed prior to site visit)

YES

NO

EXPLANATION

1. Site as-built plans and site base map reviewed.

2. Previous inspection reports reviewed.

a. Were anomalies or trends detected on previous inspections?

b. Was maintenance performed?

3. Site maintenance and repair records reviewed.

a. Has site repair resulted in a change from as-built conditions?

b. Are revised as-builts available that reflect repair changes?

C. SITE INSPECTION (To be completed during inspection)

YES

NO

EXPLANATION

1. Adjacent off-site features within watershed areas.

a. Have there been any changes in use of adjacent area?

b. Are there any new roads or trails?

c. Has there been a change in the position of nearby washes?

d. Has there been lateral excursion or erosion/deposition of nearby washes?

e. Are there new drainage channels?

f. Change in surrounding vegetation?

2. Security fence, signs.

a. Displacement of fences, site markers, boundary markers, or monuments?

b. Have any signs been damaged or removed?
(Number of signs replaced: _____)

c. Were gates locked?

AREA 9 UXO LANDFILL, POST-CLOSURE INSPECTION CHECKLIST

3. Waste Unit cover.

	YES	NO	EXPLANATION
a. Is there evidence of settling?			
b. Is there cracking?			
c. Is there evidence of erosion around the cap (wind or water)?			
d. Is there evidence of animal burrowing?			
e. Have the site markers been disturbed by man or natural processes?			
f. Is vegetation present?			
g. Do natural processes threaten to integrity of any cover or site marker?			
h. Other?			

4. Photo Documentation

a. Has a photo log been prepared?			
c. Number of photos exposed ()			

D. FIELD CONCLUSIONS

1. Is there an imminent hazard to the integrity of the unit? (Immediate report required)			
Person/Agency to whom report made:			
2. Are more frequent inspections required?			
3. Are existing maintenance/repair actions satisfactory?			
4. Is other maintenance/repair necessary?			
5. Is current status/condition of vegetative cover satisfactory?			

6. Rationale for field conclusions:

E. CERTIFICATION

I have conducted an inspection of the Area 9 UXO Landfill, CAU 453, at the TTR in accordance with the Post-Closure Inspection Plan (see Closure Report) as recorded on this checklist, attached sheets, field notes, photo logs, and photographs.

Chief Inspector's Signature:	Printed Name:
Title:	Date:

APPENDIX E

NDEP DOCUMENT REVIEW SHEET

THIS PAGE INTENTIONALLY LEFT BLANK

DOCUMENT REVIEW SHEET

1. Document Title/Number: Draft Closure Report for Corrective Action Unit 453: Area9 UXO Landfill, Tonopah Test Range, Nevada, December 1998
2. Document Date: December 1998
3. Revision Number: 0
4. Originator/Organization: Curtis Obi, Bechtel Nevada Environmental Restoration
5. Date Comments Due: January 7, 1999
6. Reviewer/Organization: Nevada Division of Environmental Protection (NDEP)

7. Comment Number/ Location	8. Type ^a	9. Comment	10. Comment Response	11. Accept
1	M	Page 13, DOE needs to prepare a discussion of the permeability results and how they justify not having to do any runoff control.	Section 4 has been revised to include discussion of permeability results which indicate the native soil is more permeable than both the existing landfill cover soils and the borrow material. Therefore, preferential infiltration through the existing landfill covers is not expected.	Yes
2	M	Appendix C, A map showing the sampling locations also needs to be included to be able to understand the geotechnical results.	The geotechnical results are now summarized in Table 1 and the sampling and test locations are shown in Figure 2.	Yes

a. Comment Types: M=Mandatory S=Suggested

THIS PAGE INTENTIONALLY LEFT BLANK

DISTRIBUTION LIST

THIS PAGE INTENTIONALLY LEFT BLANK

DISTRIBUTION LIST

* Provide copy of initial distribution of Revision 0; remainder of list gets Revision 0 if approved by NDEP without changes. The entire list receives Revision 1, if issued.

Nevada Department of Environmental Protection

Paul Liebendorfer 2* (Controlled)
Bureau of Federal Facilities
Division of Environmental Protection
333 W. Nye Lane, Room 13B
Carson City, NV 89706-0866

Michael McKinnon 1* (Controlled)
Bureau of Federal Facilities
Division of Environmental Protection
555 E. Washington, Suite 4300
Las Vegas, NV 89010

U.S. Department of Energy

Janet Appenzeller-Wing 1* (Uncontrolled)
Environmental Restoration Division
U. S. Department of Energy, Nevada Operations Office
P. O. Box 98518, M/S 505
Las Vegas, NV 89193-8518

Sabrina Lawrence 1* (Controlled)
Environmental Restoration Division
U. S. Department of Energy, Nevada Operations Office
P. O. Box 98518, M/S 505
Las Vegas, NV 89193-8518

Kevin J. Cabble 1* (Uncontrolled)
Environmental Restoration Division
U. S. Department of Energy, Nevada Operations Office
P. O. Box 98518, M/S 505
Las Vegas, NV 89193-8518

DISTRIBUTION LIST (continued)

U.S. Department of Energy (continued)

DOE Public Reading Room P. O. Box 98521, M/S NLV040 Las Vegas, NV 89193-8521	1 (Controlled)
Manager Southern Nevada FFACO Public Reading Room	1 (Controlled) 1 (Uncontrolled)
Manager Northern Nevada FFACO Public Reading Room	1 (Uncontrolled)
Technical Information Resource Center Environmental Restoration Division U. S. Department of Energy, Nevada Operations Office P. O. Box 98518, M/S 505 Las Vegas, NV 89193-8518	1 (Uncontrolled)
U. S. Department of Energy, Office of Scientific and Technical Information P. O. Box 62 Oak Ridge, TN 37831	1 (Electronic)

Bechtel Nevada

Correspondence Control Bechtel Nevada P. O. Box 98521, M/S NLV008 Las Vegas, NV 89193-8521	1* (Uncontrolled)
Environmental Management Library Bechtel Nevada P. O. Box 98521, M/S NLV080 Las Vegas, NV 89193-8521	1* (Uncontrolled)
David K. Cowser Bechtel Nevada P. O. Box 98521, M/S NLV082 Las Vegas, NV 89193-8521	1* (Uncontrolled)
Ann Heidema Bechtel Nevada P. O. Box 98521, M/S NLV102 Las Vegas, NV 89193-8521	1 (Uncontrolled)

DISTRIBUTION LIST (continued)

Bechtel Nevada (continued)

Wayne F. Johnson 1* (Uncontrolled)
Bechtel Nevada
P. O. Box 98521, M/S NTS306
Las Vegas, NV

David D. Madsen 1* (Uncontrolled)
Bechtel Nevada
P. O. Box 98521, M/S NTS306
Las Vegas, NV 89193-8521

Steve J. Nacht 1* (Uncontrolled)
Bechtel Nevada
P. O. Box 98521, M/S NTS306
Las Vegas, NV 89193-8521

Curtis M. Obi 1* (Uncontrolled)
Bechtel Nevada
P. O. Box 98521, M/S NTS306
Las Vegas, NV 89193-8521

IT Corporation

Rosa Silver, Coordinator, FFACO Public Reading Room 1 (Controlled)
IT Corporation
P. O. Box 93838, M/S 439
Las Vegas, NV 89193-3838

U. S. Air Force

Eloisa V. Hopper 3* (Controlled)
99 ABW/EM
4349 Duffer Drive Suite 1601
Nellis AFB, NV 89191-7007

Major Roger Schofield 1* (Controlled)
AWFC RMO/RML
3770 Duffer Drive
Nellis AFB, NV 89191-7001

THIS PAGE INTENTIONALLY LEFT BLANK

ERRATA SHEET

This errata sheet corrects two errors in Appendix A "As-Built Engineering Drawings" in the Closure Report for Corrective Action Unit 453: Area 9 UXO Landfill, Tonopah Test Range, Nevada, Revision No. 0, July 1999 (DOE/NV/11718--284).

- In the fourth drawing of Appendix A (No. JS-052-133-C19 "Landfill A9-1,2,3 Site Plan"), a notation in the upper lefthand quadrant indicating warning signs mounted on the perimeter fence was incorrectly deleted. The warning signs do exist and are installed as shown. A replacement drawing with the error corrected is attached to this errata sheet.
- In the fifth drawing of Appendix A (No. JS-052-133-C20 "Monument Details"), the incorrectly worded warning sign was deleted but was not replaced with a correctly worded warning sign, which should read, "Danger, buried hazards including unexploded ordnance. Contact Security at 295-8285 prior to entry or any work at this site." A replacement drawing with the error corrected is attached to this errata sheet.

KEY NOTES

- 1. FILL EXISTING OPEN PORTION OF DESIGN.
- 2. EXISTING STRUCTURES TO BE DEMO FOR FILL.
- 3. EXISTING STRUCTURES TO BE DEMO FOR FILL.
- 4. EXISTING STRUCTURES TO BE DEMO FOR FILL.



NOTES

1. EXISTING UTILITIES LOCATED WITHIN CELL'S SHALL BE FLAGGED AND DELETED IN DRAWING.
2. TRENCHES TO BE CONSTRUCTED TO REMAIN A SAFE DISTANCE FROM EDGE OF EACH CELL.
3. ALL FILL SHALL BE COMPACTED TO 95% OF MAXIMUM DENSITY.
4. EXISTING UTILITIES TO BE REMOVED PRIOR TO FILL.
5. EXISTING UTILITIES TO BE REMOVED PRIOR TO FILL.
6. EXISTING UTILITIES TO BE REMOVED PRIOR TO FILL.
7. EXISTING UTILITIES TO BE REMOVED PRIOR TO FILL.
8. EXISTING UTILITIES TO BE REMOVED PRIOR TO FILL.
9. EXISTING UTILITIES TO BE REMOVED PRIOR TO FILL.
10. EXISTING UTILITIES TO BE REMOVED PRIOR TO FILL.



AS-BUILT

NO.	DATE	DESCRIPTION
1	11/10/99	AS-BUILT PLAN
2	08/11/99	AS-BUILT PLAN
3	08/11/99	AS-BUILT PLAN
4	08/11/99	AS-BUILT PLAN
5	08/11/99	AS-BUILT PLAN
6	08/11/99	AS-BUILT PLAN
7	08/11/99	AS-BUILT PLAN
8	08/11/99	AS-BUILT PLAN
9	08/11/99	AS-BUILT PLAN
10	08/11/99	AS-BUILT PLAN


EXISTING UTILITIES TO BE REMOVED PRIOR TO FILL. EXISTING UTILITIES TO BE REMOVED PRIOR TO FILL.




		Bechtel Nevada 3500 S. RAYBURN AVENUE LAS VEGAS, NEVADA 89102	
MONUMENT DETAILS AREA 9 UXO LANDFILL CAU 453			
TONOPAH TEST RANGE AREA 52		U.S. DEPARTMENT OF ENERGY	
DATE: 11/11/03 DRAWN BY: J. L. BROWN	CHECKED BY: J. L. BROWN DATE: 11/11/03	PROJECT: AREA 9 UXO LANDFILL DRAWING NO.: 11-03-01	SCALE: AS SHOWN




MONUMENT DETAIL 1
NOT TO SCALE




MARKER DETAIL 2
NOT TO SCALE



MARKER DETAIL 3
NOT TO SCALE



MARKER DETAIL 4
NOT TO SCALE



SIGN DETAIL 5
NOT TO SCALE

AS-BUILT

DATE	11/11/03
DRAWN BY	J. L. BROWN
CHECKED BY	J. L. BROWN
DATE	11/11/03

UNLESS NOTED BY MARKED CHANGES, ALL DIMENSIONS, NOTES, AND WORK SHALL BE CONFORMANT WITH THE ORIGINAL DESIGN AND SHALL BE CONSIDERED AS SHOWN ON THIS DRAWING.

**FEDERAL FACILITY AGREEMENT AND CONSENT ORDER (FFACO)
RECORD OF TECHNICAL CHANGE (ROTC)**

Corrective Action Unit (CAU) Number: 453

CAU Description: Area 9 UXO Landfill (TTR)

CAU Owner: Industrial Sites - Environmental Restoration (ER)

ROTC No. DOE/NV/11718--284-ROTC 1 **Page** 1 **of** 9
Document Type Closure Report (CR) **Date** 11/19/2019

The following technical changes (including justification) are requested by:

Tiffany Gamero

Requestor Name

Long-Term Monitoring Activity Lead

Requestor Title

Description of Change:

1. This ROTC replaces the Use Restriction (UR) information listed in the documentation for CAU 453.

UR forms have been updated to list all UR requirements, including but not limited to: post-closure site controls (signs, fencing, etc.), inspection and maintenance requirements, and Geographic Information Systems (GIS) coordinate information. The UR requirements and form(s) included in this ROTC represent the current corrective action requirements for each Corrective Action Site (CAS) in this CAU and supersede information concerning corrective action and post-closure requirements in existing documentation.
2. Removed requirements for monuments and fencing from CAS 09-55-001-0952.

Justification:

1. Some changes in the UR requirements from those found in closure documents have been subsequently modified in letters, memos, and inspection reports. This has resulted in difficulty in determining current post-closure requirements. A review of the post-closure requirements for this CAU has been conducted to ensure that all requirements have been identified and documented on the new UR form. The new UR form was developed to be inclusive of all requirements for long-term monitoring and standardize information contained in the URs consistent with current protocols.
2. Monuments and fencing were used to hold UR signs. Signs will be secured using any means necessary to meet the requirement that signs are present and legible. Also, fencing is not needed to prevent inadvertent exposure to contamination as the surface of the site is not contaminated.

**FEDERAL FACILITY AGREEMENT AND CONSENT ORDER (FFACO)
RECORD OF TECHNICAL CHANGE (ROTC)**

Corrective Action Unit (CAU) Number: 453

CAU Description: Area 9 UXO Landfill (TTR)

CAU Owner: Industrial Sites - Environmental Restoration (ER)

ROTC No. DOE/NV/11718--284-ROTC 1 **Page** 2 **of** 9

Document Type Closure Report (CR) **Date** 11/19/2019

Schedule Impacts:

No impacts to schedule.

ROTC applies to the following document(s):

- U.S. Department of Energy, Nevada Operations Office. 1999. Closure Report for Corrective Action Unit 453: Area 9 UXO Landfill, Tonopah Test Range, Nevada, Rev. 0, DOE/NV/11718--284. Las Vegas, NV.

**FEDERAL FACILITY AGREEMENT AND CONSENT ORDER (FFACO)
RECORD OF TECHNICAL CHANGE (ROTC)**

Corrective Action Unit (CAU) Number: 453

CAU Description: Area 9 UXO Landfill (TTR)

CAU Owner: Industrial Sites - Environmental Restoration (ER)


ROTC No. DOE/NV/11718--284-ROTC 1 **Page** 3 **of** 9
Document Type Closure Report (CR) **Date** 11/19/2019

Approvals:




Date 12/5/2019

Tiffany Gamero
Activity Lead
Environmental Management (EM) Nevada Program



Date 12/9/19

Bill Wilborn
Deputy Program Manager, Operations
Environmental Management (EM) Nevada Program



Date 12/18/19

FOR Christine Andres
Chief, Bureau of Federal Facilities
Nevada Division of Environmental Protection (NDEP)

U.S. Department of Energy, Environmental Management Nevada Program Use Restriction Information

FFACO UR Requirements

Site Controls:

This FFACO UR is recorded as described in **Section IV. Recordation Requirements** to restrict activities within the area by the coordinates listed above and depicted in the attached figure without prior notification of NDEP unless the activities are conducted under the provisions of 10 CFR, Part 835, Occupational Radiation Protection and 10 CFR, Part 851, Worker Safety and Health Program.

Control	Criteria
Signage	Present and legible.
Soil Cover	Must completely cover waste material.

Inspection Frequency: Annual _____

Additional Considerations:

Consideration	Criteria
None	None

Requirements Comments: Surface is uncontaminated.

Section II. Administrative UR

An Administrative UR is not identified for this site.

Section III. Supporting Documentation

UR Source Document(s)

ROTC 1 for CAU 453 CR (DOE/NV/11718--284), dated 11/19/2019.

Murphy, T.H., Nevada Division of Environmental Protection, Bureau of Federal Facilities. 2006. Letter to J.B. Jones (NNSA/NSO) titled NNSA/NSO Request to Reduce the Frequency of Post-Closure Monitoring of Corrective Action Units (CAU) 400, 404, 407, 423, 424, 426, 427, 453, and 487 at Tonopah Test Range (TTR), Nevada, 5 December. Las Vegas, NV.

U.S. Department of Energy, Nevada Operations Office. 1999. Closure Report for Corrective Action Unit 453: Area 9 UXO Landfill, Tonopah Test Range, Nevada, Rev. 0, DOE/NV/11718--284. Las Vegas, NV.

U.S. Department of Energy, Environmental Management Nevada Program Use Restriction Information

Attachments

- FFACO UR Boundary Map (UTM, Zone 11, NAD 83 meters)
- Supplemental Information Figure (UTM, Zone 11, NAD 83 meters)

Section IV. Recordation Requirements

Recordation:

The above UR(s) are recorded in the:

- FFACO Database
- NNSA M&O Contractor GIS
- USAF (Nellis Air Force Base Range Operations) GIS
- EM Nevada Program CAU/CAS Files

Section V. EM Nevada Program Approval



Tiffany Gamero
Activity Lead
EM Nevada Program

Date: _____

12/5/2019

525,225

525,300


525,375

4,189,675

4,189,600

4,189,525

4,189,450



2
E: 525,216
N: 4,189,528

3
E: 525,325
N: 4,189,596

4
E: 525,362
N: 4,189,535

1
E: 525,256
N: 4,189,467

5
E: 525,256
N: 4,189,467

Source: Esri, DigitalGlobe, GeoEye, Earthstar Geographics, CNES/Airbus DS, USDA, USGS, AeroGRID, IGN, and the GIS User Community

H:\453\GPS\CAS09-55-001-0952_FFACOUR.mxd - 7/25/2019



**CAU 453, CAS 09-55-001-0952
Area 9 Landfill
FFACO UR Boundary**

Explanation

- FFACO UR
- Unimproved Road



Source: Navarro GIS, 2019

Coordinate System: NAD 1983 UTM Zone 11N, Meter

Supplemental Information Figure

The attached supplemental information figure(s) are included to capture site feature information that was available in previous iterations of this Use Restriction (UR) to prevent loss of that information.

525,150

525,225

525,300

525,375

525,450

4,189,675

4,189,600

4,189,525

4,189,450

4,189,375



Explanation

-  FFACO UR
-  Surface Mound
-  Landfill
-  Monument
-  Unimproved Road


Source: Esri, DigitalGlobe, GeoEye, Earthstar Geographics, CNES/Airbus DS, USDA, USGS, AeroGRID, IGN, and the GIS User Community

H:\453\GPS\CAS09-55-001-0952_SUPP.mxd - 7/9/2019



CAU 453, CAS 09-55-001-0952
Area 9 Landfill
Supplemental Information
General Location of Site Features

Source: Navarro GIS, 2019



NOTE: Size and location of features are approximated
 Coordinate System: NAD 1983 UTM Zone 11N, Meter

