

0401-0605020009



CH2MHILL

CH2M HILL
Mound, Inc.
1 Mound Road
P.O. Box 3030
Miamisburg, OH
45343-3030

SMO-080/05
May 9, 2005

Ms. Margaret L. Marks, Director
Miamisburg Closure Project
U.S. Department of Energy
1075 Mound Road
Miamisburg, OH 45342

ATTENTION: Paul Lucas

SUBJECT: Contract No. DE-AC24-03OH20152, Deliverable #31
ENVIRONMENTAL RESTORATION MONTHLY PROGRESS REPORT


Dear Ms. Marks:

Attached are two copies of the Monthly Progress Report for April 2005.

This report has also been sent to the persons listed below.

If you have any questions or need further information, please call me at extension 4155.

Sincerely,


John Lehew
Site Manager

JL/kg
Attachment as stated

cc: Tim Fischer (USEPA)
Brian Nickel (OEPA-4)
M. Ebben
S. Brindle
M. Williams
M. McDougal
DCC

U.S. DEPARTMENT OF ENERGY

MOUND PLANT

MIAMISBURG, OHIO

ENVIRONMENTAL RESTORATION

MONTHLY PROGRESS REPORT

APRIL 2005

1. INTRODUCTION

Per a Federal Facility Agreement (FFA) between the U.S. Department of Energy (DOE), Miamisburg Closure Project (MCP), and the U.S. Environmental Protection Agency, Region V (US EPA), and the Ohio Environmental Protection Agency (OEPA) a Monthly Progress Report is submitted for the Exit Project at the DOE Mound Plant for the period April 1 through April 30, 2005. The purpose of this report is to inform the Agencies regarding progress achieved towards environmental remediation of the site. This monthly progress report contains:

- A description of actions that have been taken toward achieving compliance with the agreement during the previous month;
- All plans and procedures completed during the previous month;
- A description of all actions, data, and plans that are scheduled for the next month(s) and other information relating to the progress of construction as is customary in the industry;
- Information regarding progress toward completion unresolved delays encountered or anticipated that may affect the future schedule for implementation of any scope of work or work plan, and a description of efforts made to mitigate those delays or anticipated delays.

Other specific, minimum required contents are:

- Minutes of the monthly project managers' meeting (see Attachment A.1)
- Status of approved agreements, commitments, or changes
- Changes in key personnel (see Contact List, Attachment A.5)
- Actions taken pursuant to this agreement including percent completion
- Photographs illustrating actions taken during the month (see Attachment A.2)
- Results of sampling and tests and other data received or generated by DOE pursuant to this agreement
- All actions or activities completed during the month
- Actions or activities planned for the next two months
- Field changes made during the month (see Attachment A.4)
- A description of any delays or problems that arose during the execution of the work described in this agreement and any steps taken by DOE to alleviate such delays and problems.

2. RECENT AND UPCOMING ACTIVITIES

ER OPERATIONS

OU-1 Pump & Treat, Soil Vapor Extraction, Air Sparge and ITRD

The SVE system was down for 48 hours due to modifications to the SVE system. The OU-1 Pump-and-Treatment system and SVE system were down for 5 hours for planned system maintenance and temporary rerouting of the Pump-and-Treat utilities.

Operable Unit 1 Performance

Monthly Pump & Treat Wells (Gallons)	Monthly SVE Knockout Tank (Gallons)	Monthly Total Water Treated (Gallons)	Cumulative Pump & Treat Wells (Gallons)	Cumulative SVE Knockout Tank (Gallons)	Cumulative Total (Gallons)
3,182,600	5,794	3,188,394	315,676,550	452,929	316,129,479
Possible Monthly Operating Hours	Air Stripper Down Time Hours	Operating Time (%)	Down Time (%)		
744	5	99.33	0.67		
Last Calculated Cumulative Air Stripper Mass Removal (Pounds)	Date of Last Calculated Cumulative Air Stripper Mass Removal	Last Estimated Cumulative Air Stripper Mass Removal (Pounds)	Date of Last Estimated Cumulative Air Stripper Mass Removal		
25.37	12/05/01	27.08	04/08/03		
SVE Down Time Hours	Operating Time (%)	Down Time (%)			
53	92.88	7.12			
Last Calculated SVE Mass Removal (Pounds)	Date of Last Calculated SVE Mass Removal	Last Estimated Cumulative SVE Mass Removal (Pounds)	Date of Last Estimated Cumulative SVE Mass Removal		
3,980	12/30/01	4,232	03/01/05		

Note: Operating hours based on 3/29/05 to 4/29/05

ER PROJECT

(Information date April 11, 2005)

PRS 66

Excavation complete. Pre-verification and verification sampling of Phases 8, 9, and 10 to be completed in next couple of weeks.

PRS 66 West

Excavation initiated on March 21. Excavation continues.

Building 38 Soils & Associated Group 5 PRSs

Backfilling continues as fill in work.

Group 9 PRSs (Contaminated Underground Lines)

Operations at PRS 438 are coming to completion. The excavation in PRS 428, 439 and 440 will resume this week. Additional excavation work is required in the HH area based on sample results. Verification sampling planned for PRS's 435, 436, 434, 429 and 430 this week, pending Core Team approval of Post Ex SUD. WD footprint excavation continuing.

PRS 41

Excavation of the ER portion of PRS 41 was completed on March 14 with the exception of the PRS 41 ditch just West of the rail staging area. Verification sampling pending regulator approval of Post Ex SUD.

PRS 67

Verification samples at off site lab for analysis.

PRS 68

Physical work has been completed, awaiting final approval of Post Ex SUD that was sent to regulators on March 9.

PRS 69/70

Work package and SUD submitted to regulators on April 4.

PRS 75

Post Ex SUD submitted to DOE this week.

PRS 87

Verification sampling complete, all results below clean-up. Backfill plan submitted to regulators per STD VSAP. Backfilling to be initiated this week.

BOSS PROJECT

(Information date: April 11, 2005)

Building 104

The BDP went to the Core Team on March 17 and the Final Status Survey Report went to the Core Team on April 7. Mound has asked for an expedited review.

Buildings 24 and PH

The BDP for 24 and PH went to the Core Team on Feb. 24. The Final Status Survey Report was submitted April 12. Mound is asking for an expedited review.

Buildings 31/31A

The Building 31/31A OSC Report went the Core Team on March 28.

Buildings 36, 37, and 50

The Building 50 Red Drain System OSC Report went to the Core Team on March 30.

Buildings G, GW, W, 40, 47, and 99

An addendum to Closeout Report showing site restoration, is in process.

Building 45

Building 45 BDP for binning and transfer went to the Core Team March 28.

Building 48

The building has been demolished to the slab. Removal of the slab and back wall is being coordinated with Group 9 work in the area. The Core Team will be kept apprised of rad survey results when this activity is underway.

Building 124

The second round comment from OEPA is in internal review.

DS-Building and Building 25

The demolition of the slab that was complete except for a small portion that was delayed by the Group 9 removal action in the area, is now back underway.

H-Building

The area will be covered with gravel. An addendum to the OSC Report will then be issued.

HH-Building

The HH Structure OSC Report was approved by OEPA on February 16, but is awaiting USEPA approval.

Mound Waste Water Treatment Plant (Buildings 57, 112, 113, 415, 432, and EG-8)

The MWWTP Action Memo was approved by the Core Team review. The WP and SUD response to comments were sent to the Core Team on April 7.

P-Building (including PS and EG-4 Slabs)

P-Building has been. P, PS, and EG-4 slabs are being removed.

R/SW/58 Buildings

The Building SW slab has saw cut. Containment structures have been built and removal of contaminated underground line is due to begin the week of April 11. Removal of B slab and foundation has been completed. Mound is submitting the Post-Ex SUD for the B survey units only.

T East and West Stacks

T-East and T-West stacks have been demolished. The T-Stack foundation removal work plan and SUD are in comment resolution.

WD/23/125 Buildings

The WD structure OSC Report is in comment resolution. The Buildings 23/125 structure OSC Report has been approved by OPEA, but is awaiting USEPA approval.

WH-1, 2, 3

The BDP and work plan was sent to the Core Team on April 7. Bids on a contract to remove two historic 200 gallon. BUSTR tanks are due April 12.

ER/WM PROJECT

T-Building

Work is completed on the drain lines in the cap area. Removal of contaminated concrete is complete with the exception of one small remediation activity near sump 11. The Equipment has been relocated to the corridor where we will begin remediation of the trench that went from the cap area to HH-Building. Work also continues on the removal of contaminated HVAC duct over the cap area. The majority of the second floor of the building is empty and ready for MARSSIM surveys. Surveys have been completed in the rooms in the tunnels, stairwells, and portions of the second floor center bay.

Waste Stream Report - April 2005

(Reporting period April 1 through April 30, 2005)

		Waste	Current	FY05
		Staged	Period	Waste
		For	Waste	Shipped
<u>Waste Type</u>	<u>Units</u>	<u>Shipment</u>	<u>Shipped</u>	<u>FYTD</u>
Hazardous (SS)	LBS.	0	906,024	4,021,880
	CU. FT.	0		0
Solid Waste Disposition				
Construction	CU.YDS	0	4,030	9,510
TRU	CU. FT.	544		0
Mixed	CU. FT.	80		1,471
Low-Level Radioactive	Total			2,550,077
Envirocare	CU. FT	758,904	498868	2,438,168
NTS	CU. FT	32,543	17,684	111,909
Recycle	Units	YTD Waste Shipped		
Metal	TONS	0	4650	5,620
Glass	TONS	0		0
Paper	TONS	0		0
Tires	EACH	0		0

CERCLA REGULATORY DOCUMENTS			PROSPECTIVE DELIVERY TO REGULATORS
Facility or PRS	Type of action	Document Type	Core Team Review Date
Bldg 38 Soils	Bldg RA Demo	DR/OSC	May-05
Grp 9 Subcontractor Compound	PRS Full	Pre-Ex SUD	May-05
Bldg B Slab	Bldg RA Demo	Post-Ex SUD	May-05
Bldg R	Bldg RA Demo	OSC Structure	May-05
Bldg SW	Bldg RA Demo	OSC Structure	May-05
Bldg 58	Bldg RA Demo	OSC Structure	May-05
PRS 441	PRS CRA	WP/Pre-Ex SUD	May-05
PRS 17	PRS CRA	WP/Pre-Ex SUD	June-05
PRS 87	PRS Full	DR	June-05
PRS 87	PRS Full	OSC	June-05
PRS 153	PRS CRA	Post-Ex SUD	June-05
Bldg WH-1	Bldg Ind Demo	FSR	June-05
PRS 67	PRS CRA	Post-Ex SUD	June-05
Bldg P	Bldg Ind Demo	CR	June-05
Bldg 104	Bldg Ind Demo	CR	June-05
Bldg T Stacks West Slab/Soil	Bldg RA Demo	Post-Ex SUD	July-05
PRS 41	PRS CRA	DR	June-05
PRS 41	PRS CRA	OSC	July-05
Bldg HH	Bldg RA Demo	OSC Add	July-05
PRS 11	PRS CRA	Post-Ex SUD	July-05
PRS 154	PRS CRA	Post-Ex SUD	July-05
PRS 7	PRS FA	PRS Pkg Add	July-05
Bldg 24	Bldg Ind Demo	CR	July-05
Bldg T	Bldg RA Trans	DR	July-05

PRS 124	PRS Full	Post-Ex SUD	July-05
PRS 66	PRS Full	DR	July-05
PRS 66	PRS Full	OSC	July-05
AGL & OHL	PRS Full	Post-Ex SUD	July-05
Bldg 124 (CWPF)	Bldg RA Demo	OSC Structure	July-05
Grp 9 Subcontractor Compound	PRS Full	Post-Ex SUD	July-05
PRS 159	PRS Full	Post-Ex SUD	July-05
PRS 413	PRS CRA	Post-Ex SUD	July-05
Information taken from Integrated Status Field Schedules dated 3/9, 3/22, & 4/20			

FFA Milestone Events and Dates – FY05

Milestone Event	Project	Milestone Date	Comments
Annual Schedule Update	All	31-Mar-05	Complete
Annual Report of Effectiveness of Phase I MNA	ER	31-Mar-05	Complete
Annual Report of Effectiveness of Institutional Controls	MCP	13-Jun-05	
BLDG 38 Soils OSC Report	ER	30-Jun-05	
PRS 286 OSC Report	ER	30-Jun-05	
PRS 272 OSC Report	ER	30-Jun-05	
OU1 ESD	MCP	30-Jun-05	
PRS 67N,68 OSC Report	ER	21-Jul-05	
PRS 87 OSC Report	ER	28-Jul-05	
PRS 66 OSC Report	ER	31-Aug-05	
T Building OSC Report	ER	31-Aug-05	
PRS 66 West OSC Report	ER	31-Aug-05	
PRS 411 OSC Report	ER	06-Sep-05	Complete
PRS 76 OSC Report	ER	27-Sep-05	Complete
PRS 91, 92, 94-98 - FA Data Report	ER	30-Sep-05	

Note: Milestone event is delivery of Draft document to EPA and OEPA

Community Relations Activities During April 2005

No visitors used the CERCLA Public Reading Room during the month of April.

Delays, Problems and Remedies

ATTACHMENT A.1

MINUTES OF THE MONTHLY PROJECT MANAGERS MEETING

MINUTES OF THE MONTHLY PROJECT MANAGERS MEETING April 2005

GENERAL TOPICS

The March report was received by the regulators. There were no comments on the minutes of the FFA meeting.

Government Furnished Services & Items (GFS&I) Status – This material will be reviewed and statused in the Core Team meeting.

Follow up on March Action Items:

- Replace Celeste Lipp with Jim Webb on Contact List – Complete
- Compare DOE 5400.5 release criteria with Mound 2000 Work Plan table (from Reg Guide 1.86) (Kline) – planned for April 19 then deferred to May 3
- Add Rick Hersemann to contact list – Complete
- Update Waste Stream Report in FFA Monthly - In progress (Jacobs/Steckel)
- Provide information about drum discovery in PRS 286 – Complete March 22
- Provide copy of PRS 7 package to Beth Moore – Complete March 24

HIGHLIGHTS / QUESTIONS ON PROJECT UPDATES

(Editor's note: The information presented in Section 2 "Recent and Upcoming Events" of the Monthly FFA Report was provided to the regulators in advance of this meeting.)

BOSS (Bob Ransbottom)

We received USEPA and OEPA approval of the demolition of Building 104. Demolition is scheduled to begin on April 22. One Building Data Package (BDP) and one Final Status Survey (FSR) report were submitted for Buildings PH and 24. At the time, we planned to demolish both buildings in one field effort. (The buildings are adjacent to one another.) At this time, we plan to keep Building 24 in operation to support the distribution of water for misting (dust suppression). We plan to start the demolition of Building PH on April 29. Building 24 will be demolished when the last Well House is demolished. We are resolving comments from USEPA on the Building 31/31A On-Scene Coordinator (OSC) report. The Building 50 Red Drain Line OSC was submitted to the regulators on March 30. An addendum to the Buildings G, GW, W, 40, 47, and 99 Close Out report that documents site restoration is in DOE review. The Building 45 BDP is in regulator review. There will be a tour of the building tomorrow. The Building 48 slab and back wall will be removed when the Group 9 removal is complete in this area. Responses to comments on the Building 124 Work Plan and Pre Ex SUD were submitted to the regulators. Final grading of the former locations of DS Building and Building 25 is in progress. The H Building area will be covered with gravel. The HH Building OSC was recently approved by both regulators. The response to regulator

comments on the Waste Water Treatment Plant (Building 57 etc) Work Plan and Pre Ex SUD were submitted to the regulators on April 7. The Powerhouse (P-Building) has been removed. Containment structures have been built for the removal of the TRU lines under R/SW slab. This removal is planned to start April 20. A Post Ex SUD is being developed for the B-Building Survey units of the R/SW/etc SUD. The T-East and T-West stacks have been demolished. The T-stack foundation Work Plan and SUD are in comment resolution. The WD structure OSC is in comment resolution as is the Building 23/125 OSC. The BDP and work plan for the demolition of WH-1, 2, & 3 were submitted to the regulators on April 7.

T-BUILDING (Ken Armstrong)

Work is complete on the drain lines in the cap area. Remediation of the trench that went from the cap area to HH-Building will be finished this week. The majority of our work for the next three to four weeks will be removal of the tritium contaminated duct work over the cap area. The majority of the second floor of the building is empty and ready for MARSSIMS surveys. Surveys have been completed in some areas. We propose using the Technical Review sessions to review T-Building verification, as the data become available (as opposed to waiting until all the data are available). After some discussion, the regulators agreed to this approach. The first session will be April 27 and a preview documentation package will be distributed prior to the meeting.

ER/WM (Dave Rakel)

Excavation of the originally identified PRS 66 is complete. Verification sampling of Phases 8, 9, 10 will be completed in the next few weeks. Excavation of PRS 66 West started on March 21 and continues. In the Group 9 PRSs Removal Action, additional excavation work is required in the HH area based on sample results. For this reason, review of the HH Soils/slab Post Ex SUD was put on hold. Verification sampling is planned for PRSs 435, 436, 434, 429 and 430 this week. The WD footprint continues. Excavation of the ER portion of PRS 41 was completed on March 14 (with the exception of the PRS 41 ditch just west of the rail staging area). Verification sampling is pending approval of the Post Ex SUD (currently in review by DOE). The PRS 67 verification samples are at the offsite lab for analysis. The physical work at PRS 68 is complete. Comment resolution on the Post Ex SUD is in progress. The PRS 69/70 Work Package and SUD were submitted to the regulators on April 4. There was a Technical Review session on April 6. OEPA approved the documents on April 8. The PRS 75 Post Ex SUD was submitted to DOE on April 12. The PRS 87 verification sampling is complete, all results are below clean-up objectives. A backfill plan was submitted to the regulators. Backfilling is complete.

MMCIC (Frank Bullock)

No report.

Preview Core Team Agenda

The agenda for tomorrow's Core Team meeting is:

- Agenda review
- Final CERCLA Documents
- Long Term Groundwater Monitoring Strategy
- Under 18 Deed Restriction – Status
- Feedback on Search for Canal Verification Data

- Tour Building 45
- Tour PRS 11
- Approve/sign HH-Building OSC
- Sign PRS 237 OSC
- Respond to public comments
- Sign responses to PRS 11 Fact Sheet comments– City, MMCIC
- Sign responses to Building PH & 24 BDP comments– MMCIC
- Response to Building 104 BDP comments – MMCIC
- Response to Building 128 BDP comments – MMCIC

Items from Tech Review

- PRS 442 Path forward
- Approve Building 124 Work Plan
- Approve Building 57 Work Plan
- Approve Building 57 Pre Ex SUD
- Building 126, 45, and OSE Sampling Data Review - Status

ACTION ITEMS:

1. Compare DOE 5400.5 release criteria with Mound 2000 Work Plan table (from Reg Guide 1.86) (Kline) – planned for 4/19 then deferred to 5/3
2. Update Waste Stream Report in FFA Monthly - In progress (Jacobs/Steckel)
3. Send preview T Building verification data package to Tech review (Sizemore/Armstrong)

NEXT FFA MEETING

May 25 9:00AM ET

MEETINGS BEFORE NEXT FFA MEETING

Weekly Status Call – Thursday, April 21, 2:30PM ET and Thursday, April 28, 10:00AM ET

Working Session – Tuesday, May 3, 10:00AM ET and Thursday, May 25 immediately after FFA Meeting

Sign-in

ATTENDANCE SHEET FOR FFA MEETING
April 18, 2005

INITIAL	NAME	ORGANIZATION	TELEPHONE
TJF	Fischer, Timothy	U.S. EPA, Region V	312-886-5787
	Campbell, Anthony	Ohio EPA	937-285-6069
	Fox, Kathy Lee	Ohio EPA	937-285-6441
BN	Nickel, Brian	Ohio EPA	937-285-6468
	O'Dell, Jane	Ohio EPA	937-285-6066
DW	Webb, Jim	Ohio Department of Health	614-644-2718
DL	Lucas, Paul	DOE-MCP	937-847-8350 ext 314
CSF	Friedman, Chuck	DOE-MCP	937-847-8350 ext 302
FB	Schmaltz, Frank	DOE-MCP	937-847-8350 ext 304
LS	Smiley, Sue	DOE-MCP	937-847-8350 ext 318
AB	Bullock, Frank	MMCIC	937-865-4462
KA	Armstrong, Ken	CH2MHill	937-865-3395
	Bradford, Jeff	CH2MHill	937-608-8217
DR	Rakel, Dave	CH2MHill	937-865-4203
BOB	Ransbottom, Bob	CH2MHill	937-865-4220
mm	Margaret Marks	DOE-MCP	937-847-8350x309
SG	Steve Golian	DOE-HQ	301-903-7791
BM	MOORE, BETH	CITY	937-847-6629

DOCUMENT DISTRIBUTION LIST
April 2005

DOCUMENT ADDITIONS FOR APRIL 2005

Documents Added to the Administrative Record

Potential Release Site Package (Fuel Oil), PRS 410, Addendum 1, Final, April 2005
(Replaces Public Review Draft, AR SP.4-339-1204)

Potential Release Site Package, PRS 414, Addendum 1, Final, April 2004 (Replaces
Public Review Draft, AR SP.4-338-1204)

Building Data Package, Building 30, (Demolition in accordance with Action
Memo/EE/CA for Contingent Removal Actions for Contaminated Soils, Addendum 1:
Structures), Final, April 2005 (Replaces Public Review Draft, AR SP.4-320-0604)

Potential Release Site, PRS 17, Public Fact Sheet, Final (Replaces Public Review
Draft, AR SP.4-342-0205)

P-Building, Building Data Package, Final, (Replaces Public Review Draft, AR
SP.4-340-0105)

Action Memorandum Engineering Evaluation/Cost Analysis (EECA), Mound Wastewater
Treatment Plant,(Buildings 57, 112, 113, 415, 432 and EG-8) (Includes removal of
PRSs 43 through 56), April 2005, Final (Replaces Public Review Draft, AR
SP.4-341.0205)

Building 56, Building Data Package, Final, April 2005 (Replaces Public Review Draft,
AR SP.4-0804)

Building Data Package, Building 104 (Demolition), Final, April 2005 (Replaces Pubic
Review Draft, AR SP.4-0305)

Building Data Package, Buildings WH-1, WH-2 and WH-3 (Demolition), Public Review
Draft, April 2005

Building HH, On-Scene Coordinator (OSC) Report, Final, April 2005

Potential Release Site, PRS 237, On-Scene Coordinator (OSC) Report, Final, April
2005

Potential Release Site, PRS 411(Paint Shop Hot Spot), On-Scene Coordinator (OSC)
Report, Final, April 2005

Documents Added to the Information Repository

Buildings G, GW, W (Demolition) Close Out Report, Final, Revision 1, April 2005
(Replaces Final, January 2005)

Building 47 (Demolition), Close Out Report, Final, Revision 1, April 2005

Buildings 40 and 99 (Demolition) Close Out Report, Final, Revision 1, April 2005
(Replaces Final, June 2004)

Buildings DS and 25 (Demolition) Close Out Report, Final, April 2005

ATTACHMENT A.2

**PHOTOGRAPHS PROVIDED FOR
APRIL 2005**

1. Building 104
2. T-East Stack





ATTACHMENT A.3

**NEWSPAPER ARTICLES GENERATED AS A RESULT OF COMMUNITY
RELATIONS ACTIVITIES UNDER THIS AGREEMENT**

ATTACHMENT A.4

FIELD CHANGE LOG FOR APRIL 2005

FIELD CHANGE LOG FOR APRIL 2005

ADS	Summary of Change (description)	Contractor	Contractor Change Control No	Cost Impact ¹ (Y/N)	Schedule Impact ² (Y/N)

1 Cost Impact - yes if a contractual change is required

2 Schedule Impact - yes if a deviation from approved schedules will occur

Note: In general, a change will be logged here when it is significant enough to invoke the contractor's QA change control process

ATTACHMENT A.5

CH2MHILL/CERCLA CONTACT LIST

CH2MHILL/CERCLA CONTACT LIST

Contact	Phone	FAX
DOE Contacts		
Paul Lucas Core Team US DOE/MCP 1075 Mound Road Miamisburg, Ohio 45342	937-847-8350 ext. 314 <u>E-Mail Address</u> Paul.Lucas@ohio.doe.gov	937-847-8352
Gary Stegner Public Affairs Officer US DOE/FCP P.O. Box 538705 Cincinnati, Ohio 45253	513-648-3153 <u>E-Mail Address</u> Gary.Stegner@fermaild.gov	513-648-3073
Sue Smiley ER Project Manager US DOE/MCP 1075 Mound Road Miamisburg, Ohio 45342	937-847-8350 ext. 318 <u>E-Mail Address</u> Sue.Smiley@ohio.doe.gov	937-847-8352
Frank Schmaltz Main Hill US DOE/MCP 1075 Mound Road Miamisburg, Ohio 45342	937-847-8350 ext. 304 <u>E-Mail Address</u> Frank.schmaltz@ohio.doe.gov	937-847-8352
Chuck Friedman Contractor US DOE/MCP 1075 Mound Road Miamisburg, Ohio 45342	937-847-8350 ext 302 <u>E-Mail Address</u> Chuck.Friedman@ohio.doe.gov	937-847-8352
Jitendra M. Desai U.S. Department of Energy 19901 Germantown Road Cloverleaf Building Germantown, MD 20874	301-903-1434 <u>E-Mail Address</u> Jitendra.desai@em.doe.gov	301-903-1643

Contact	Phone	FAX
CH2MHILL/ Mound Contacts		
CH2M HILL P.O. Box 3030 Miamisburg, Ohio 45343-3030	Page: 937-865-4020	937-865-3835
John Lehew Site Manager	937-865-4155 <u>E-Mail Address</u> Lehejg@doe-md.gov	937-865-3114
Mike Ebben Administrative Services Manager	937-865-4404 <u>E-Mail Address</u> Ebbemd@doe-md.gov	937-865-3099
Chris Watson BOSS/Facility Demolition Project Manager	937-608-8007 <u>E-Mail Address</u> Watscr@doe-md.gov	937-865-3835
Jeff Bradford ER and Waste Management Project Project Manager	937-865-4420 <u>E-Mail Address</u> Bradjd@doe-md.gov	937-865-5173
Dave Rakel ER Project – CERCLA	937-865-4203 <u>E-Mail Address</u> Rakeda@doe-md.gov	937-865-5173 CELL: 937-673-2883
Jeff Stapleton Environmental Compliance Manager	937-865-5561 <u>E-Mail Address</u> Stapjs@doe-md.gov	937-865-5173 Pager: 978-2553
Ron Paulick Environmental Compliance - Chemist	937-865-4080 <u>E-Mail Address</u> Paulrp@doe-md.gov	Pager: 341-4607
Mark Gilliat EE/WM Project Geologist	937-865-4407 <u>E-Mail Address</u> Gillimd@doe-md.gov	937-865-4455
Gene Jendrek Environmental Compliance	937-865-4205 <u>E-Mail Address</u> Jenedef@doe-md.gov	937-865-3725
Connie Kline ER/WM Project Rad Con POC	937-865-4635 <u>E-Mail Address</u> Klinec@doe-md.gov	

Contact	Phone	FAX
Jim Fontaine ER Operations Manager	937-608-8220 <u>E-Mail Address</u> Fontjp@doe-md.gov	
Bob Ransbottom BOSS/Facility Demolition Project Project Engineer	937-865-4220 <u>E-Mail Address</u> Ransrc@doe-md.gov	CELL: 937-608-8201
Val Darnell CERCLA Documentation	937-865-3655 <u>E-Mail Address</u> Darnvk@doe-md.gov	CELL: 937-673-7910
Don Kramer BOSS/Facility Demolition Project Project Engineer	937-865-4054 <u>E-Mail Address</u> Kramdc@doe-md.gov	
Mary Sizemore CERCLA	937-865-3901 <u>E-Mail Address</u> Sizeme@doe-md.gov	
Karen Arthur Project Engineer – Soils Project	937-865-3007 <u>E-Mail Address</u> ARTHUR@doe-md.gov	937-865-5173 Pager: 800-604-4785
US EPA Contacts		
Tim Fischer US EPA Region 5 (SR-6J) 77 W. Jackson Blvd. Chicago, Illinois 60604	312-886-5787 <u>E-Mail Address</u> Fischer.timothy@epa.gov	312-886-4071
T. Stuart Hill US EPA Region 5 (P-19J) 77 W. Jackson Blvd. Chicago, Illinois 60604-3590	312-886-0689 <u>E-Mail Address</u> Hill.stuart@epa.gov	312-353-1155
Mary C. Wojciechowski Tetra Tech EM 200 E. Randolph Dr. Suite 4700 Chicago, IL 60601	312-856-8786 <u>E-Mail Address</u> Mary.wojciechowski@tte.mi.com	312-938-0118
Rick Hersemann Tetra Tech EM 200 E. Randolph Dr. Suite 4700 Chicago, IL 60601	312-856-8789 <u>E-Mail Address</u> Rick.hersemann@ttemi.com	312-938-0118

Contact	Phone	FAX
Ohio EPA Contact		
Brian Nickel Ohio EPA 401 E. Fifth Street Dayton, Ohio 45402-2911	937-285-6468 <u>E-Mail Address</u> <u>Brian.nickel@epa.state.oh.us</u>	937-285-6404
Jane O'Dell Ohio EPA 401 E. Fifth Street Dayton, Ohio 45402-2911	937-285-6066 <u>E-Mail Address</u> <u>Jane.odell@epa.state.oh.us</u>	937-285-6404
Anthony Campbell Ohio EPA 401 E. Fifth Street Dayton, Ohio 45402-2911	937-285-6069 <u>E-Mail Address</u> <u>AnthonyCampbell@epa.state.oh.us</u>	937-285-6404
Kathy Lee Fox Ohio EPA 401 E. Fifth Street Dayton, Ohio 45402-2911	937-285-6441 <u>E-Mail Address</u> <u>KathyFox@epa.state.oh.us</u>	937-285-6404
ODH Contact		
Ruth Vandegrift Ohio Department of Health 246 N. High Street Columbus, Ohio 43215-1099	614-644-2718 <u>E-Mail Address</u> <u>Vandeg@gw.odh.state.oh.us</u>	614-466-0381
Jim Webb Ohio Department of Health Bureau of Radiation Protection 246 N. High Street Columbus, Ohio 43215-1099	614-644-2718 <u>E-Mail Address</u> <u>Jwebb@odh.ohio.gov</u>	614-466-0381
ASTDR		
Burt Cooper Agency for Toxic Substances and Disease Registry 1600 Clifton Road, NE Mail Stop E-56 Atlanta, GA 30333	404-639-6050	404-639-6075