



KAISER • HILL
COMPANY

MEMORANDUM

Date: November 10, 2004

To: Jan Robbins, T130G

From: Randy Leitner *RL*

Subject: WEEKLY STATUS MEETING DOE/LRA for November 10, 2004


Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

M. Brown	R. Leitner
D. Coyne	D. Onyskiw
T. Dieter	J. Parkin
S. Garcia	D. Rack
C. Gilbreath	W. Seyfert
H. Gilpin	R. Vonfeldt
R. Kury	
B. Larson	

Additional items discussed:

Actions Items:

End



371/374 Project
WEEKLY STATUS MEETING DOE/LRA for November 10, 2004

ADMIN RECORD

B371-A-000234

B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING
[Every Wednesday, 9:30 am. In T371Z]

AGENDA

November 10, 2004

INTRODUCTION – Randy Leitner

D&D – Jim Floerke

CONSTRUCTION / MAINTENANCE – Dan Coyne

ENVIRONMENTAL & ACTION ITEMS – Randy Leitner

D&D WASTE – Randy Leitner

PDSR – Bob Kury

OUTSTANDING ACTION ITEMS

OTHER:

DOE and CDPHE walked down SETS 19 and 40 to verify completion. DOE issued a contact record to that effect on November 3, 2004.

**D&D Summary (ACC/ADD)
Weekly Meeting Date 11/10/04**

Set	D&D Status Jim Floerke	Environmental
6 1AQ31DR02B	<ul style="list-style-type: none"> • GB 59 removed. • GB 58 – decon to SCO; removal in process. • Room 3547 shaving in process, removing piping in Room 3561A. • Room 3543 pipe removal complete. • Room 3549, 3553, 3555, 3563, 3543, and 3559 set scope complete. 	
9 (CSV)	<ul style="list-style-type: none"> • Completed the removal of all 8 I/O's and GB 83. • Entries into CSV continue. Both vehicles removed. 56 of 104 columns removed; maintenance bay door removed: stair/catwalk removal in process. 	<ul style="list-style-type: none"> • RCRA stable – no insps.
10 1AD110BD00	<ul style="list-style-type: none"> • Mechanical isolation and stripout in process. • Tank 230A removed; preparing for removal of Tank 715; removing Tank 718. • Tank 230B and 131B removal complete. • GB307 removed. 	
38 1AD117BD00	<ul style="list-style-type: none"> • Criticality drain removal in basement continues, down to stubs. 	
40 1AD138BD00	<ul style="list-style-type: none"> • Set scope complete. Walkdown complete 	
52 1AD140BD00	<ul style="list-style-type: none"> • Removal of demisters and 1st stage filters complete. 	
Area AA	<ul style="list-style-type: none"> • Removing Zone 1 duct Rooms 1115, 1105, 1103, and 1117. 	
Area AD	<ul style="list-style-type: none"> • Removing Zone 1 duct Rooms 2325 and 2327, and hallway. • Removing Zone 1 duct Rooms 2203 and 2207. 	
	Construction Status Dan Coyne	Environmental Status
19 Sludge Removal	<ul style="list-style-type: none"> • Set Scope Complete. Walkdown complete. 	<ul style="list-style-type: none"> • RCRA Stable.
Washington Group Activities		
<ul style="list-style-type: none"> • Sets 1 and 2: Mechanical (piping/supports) removal. • Set 6: Dry decon in rooms 3549/3547. • Set 12 : Mechanical Removal (room 1103/1115 duct/piping, vault grating). Continued dry decon in room 1117/1125. • Set 13: No activity. • Set 14: On hold • Set 17: Dry decon in room 3523 (embed plates). • Set 18: Mechanical removal (duct, misc. supports & piping). Cont'd drywall removal. Continued dry decon in room 3801 (curbs/pads). • Set 19: Mechanical removal (piping/supports). • Set 21: Prepare for final survey. • Set 22: Abandoned electrical, duct, and piping removal. Prepare FP-321 for removal. 	<ul style="list-style-type: none"> • Set 23: Placed on hold, crew re-assigned to Bldg. 374. • Set 38: Electrical removal (lighting). • Set 40: No activity. • Set 41: Continue FP-241 plenum removal. • Set 57: Prepare for final survey. • Set 58: Continued wall removal in room 3803/4805. • Temporary electrical power installation on-going in both bldgs. • Preparing for ACM removal on 374 roof (gravel & insulation removal). • Demo'd room 3813. • Perform electrical removal on CCTV system and decon shower rooms. 	

**D&D Summary (ACC/ADD)
Weekly Meeting Date 11/10/04**

D&D Waste – Randy Leitner

November 10, 2004 Inventory: 59 drums require handling (0 overmass drums)	Net Drum Loss for Week: 11
--	-----------------------------------

PDSR – Steve McNitt

B371	Total Scan m ² Required	Scan m ² Completed	B374	Total Scan m ² Required	Scan m ² Completed
Class I	13,141	0	Class I	1,845	0
Class II	13,506	0	Class II	3,437	363
Class III	1,632	88	Class III	126	53
Room 3813 & B374 Exterior PDSR approved by CDPHE on 11-2-04.					

Distribution:

S. Bell, RFPO
J. Legare, RFPO
R. Schassburger, RFPO
W. Seyfert, RFPO
D. Kruchek, CDPHE
D. Onyskiw, CDPHE
T. Dieter, K-H
R. Von Feldt, K-H
J. Floerke, K-H
C. Gilbreath, K-H
H. Gilpin, K-H
R. Leitner, K-H
D. Shelton, K-H
K. North, K-H
L. Brooks, K-H
Administrative Records for B371/374