

**B371/374 CLOSURE PROJECT**

**WEEKLY STATUS MEETING**

**9:30 am T371Z**

**AGENDA**

**January 19, 2005**

**D&D – Rick Vonfeldt**


**WASHINGTON GROUP – Dan Coyne**

**FINAL SURVEY – Jay Britten/Bob Kury**

- ORISE review ongoing, closeout meeting tentatively scheduled for 1/20/05

**ACTION ITEMS –**

- P.E. certification (CDPHE comments?)
- Building 374 PDSR (CDPHE comments?)



ADMIN RECORD

B371-A-000255

**B371 Project  
Weekly Meeting 1/19/2005**

<b>Set/Area</b>	<b>D&amp;D Status Rick Vonfeldt</b>	
<b>Area AA</b>	<ul style="list-style-type: none"> <li>Removing Zone 1 duct Rooms 1117/2327; completed in 1115, 1105, 1103, and 1003.</li> <li>Removing Zone 1 duct Room 2217.</li> </ul>	
<b>Area AB</b>	<ul style="list-style-type: none"> <li>Completed removal of tank 713 Room 1105; completed removal of tank 131A – last scrubber tank removed.</li> </ul>	
<b>Area AD</b>	<ul style="list-style-type: none"> <li>Removing Zone 1 duct Rooms 2325 and hallway.</li> <li>Removing Zone 1 duct Rooms 2203.</li> </ul>	
<b>Area AE</b>	<ul style="list-style-type: none"> <li>Removing Zone 1 duct Rooms 2310.</li> <li>Removing Zone 1 duct Rooms 2306.</li> </ul>	
<b>Area AF</b>	<ul style="list-style-type: none"> <li>Piping removal in Room 2101 completed, removing pass-throughs (compressor room).</li> </ul>	
<b>Area AN</b>	<ul style="list-style-type: none"> <li>Area dismantlement scope complete (WG); Walk-down completed.</li> <li>ORISE survey in progress.</li> </ul>	
<b>Duct Removal Summary</b>	<ul style="list-style-type: none"> <li>Main floor – 100% complete</li> <li>Basement - 58% complete (5,660 of 9,689 linear feet removed)</li> <li>Sub-basement - 91% complete (857 of 942 linear feet removed)</li> </ul>	
<b>Washington Group Activities Dan Coyne</b>		
	<ul style="list-style-type: none"> <li>Sets 1 and 2: Mechanical (piping/blank off supply duct to Set16/17) removal. Electrical removal (lighting &amp; panel air gapping).</li> <li>Set 3/4/5: No activity.</li> <li>Set 6: Continued dry decon (rooms 3563/3559/3553). Continued mechanical removal (piping/supports/metal partition). Electrical removal.</li> <li>Set 7: Mechanical removal (exhaust duct registers).</li> <li>Set 8: Performed clean up and punchlist for final survey.</li> <li>Set 9: Mechanical removal (duct in room 1216).</li> <li>Set 10: Mechanical removal (piping/supports).</li> <li>Set 12: Mechanical Removal (rooms1115/1111/1121/1123 duct/piping/supports).</li> <li>Set 13: No activity.</li> <li>Set 14: No activity.</li> <li>Set 16/17: Preparing for wall demo.</li> <li>Prepare Dock # 5 for demo.</li> </ul>	<ul style="list-style-type: none"> <li>Set 23: Performed exhaust duct register removal.</li> <li>Set 24/25: Performed exhaust duct register removal and clean up for final survey.</li> <li>Set 29: No activity.</li> <li>Set 30: No activity.</li> <li>Set 38: Electrical removal (air gapping @ LP's &amp; MCC's). Continued piping draining/removal for duct interference's. Cut openings in exhaust duct to support Cold &amp; Dark.</li> <li>Set 39: Performed electrical and mechanical (piping/duct/metal ceiling) removal.</li> <li>Set 40: No activity.</li> <li>Set 41/46: Removed piping for duct interference's.</li> <li>Set 50: No activity.</li> <li>Area AP: Performing piping and electrical removal.</li> <li>Temporary electrical power installation (transferring all essential loads to support Cold &amp; Dark).</li> <li>Preparing for temp. chiller mechanical installation.</li> <li>Final set up of Cold &amp; Dark air movers.</li> </ul>

3/3

**B371 Project**  
**Weekly Meeting 1/19/2005**

<b>Final Survey – Jay Britten</b>					
<b>Phase I</b>			<b>Phase II</b>		
<b>B374</b>	<b>Total Scan m<sup>2</sup> Required</b>	<b>Scan m<sup>2</sup> Completed</b>	<b>B371</b>	<b>Total Scan m<sup>2</sup> Required</b>	<b>Scan m<sup>2</sup> Completed</b>
Class I	1,773	1,754	Class I	TBD	TBD
Class II	2,658	2,621	Class II	TBD	TBD
Class III	53	53	Class III	TBD	TBD
	<b>Total m<sup>2</sup> Complete:</b>	<b>4,484</b>		<b>Total m<sup>2</sup> Complete:</b>	<b>TBD</b>
	<b>% Complete:</b>	<b>100%</b>		<b>% Complete:</b>	<b>0%</b>
<b>DOP Surveys</b>	<b>Total Scan m<sup>2</sup> Required</b>	<b>Scan m<sup>2</sup> Completed</b>			
Survey Area A	1,150	1,150			
	<b>% Complete:</b>	<b>100%</b>			
<b>Phase III</b>			<b>Phase IV</b>		
<b>B371</b>	<b>Total Scan m<sup>2</sup> Required</b>	<b>Scan m<sup>2</sup> Completed</b>	<b>B371</b>	<b>Total Scan m<sup>2</sup> Required</b>	<b>Scan m<sup>2</sup> Completed</b>
Class I	N/A	N/A	Class I	12,910	0
Class II	N/A	N/A	Class II	10,270	0
Class III	TBD	TBD	Class III	63	0
	<b>Total m<sup>2</sup> Complete:</b>	<b>TBD</b>		<b>Total m<sup>2</sup> Complete:</b>	<b>0</b>
	<b>% Complete:</b>	<b>0%</b>		<b>% Complete:</b>	<b>0%</b>