

---

Author: Angie Dennis at mail7  
Date: 8/4/98 1:01 PM  
Priority: Normal  
TO: Ted Hopkins at Hotell17  
Subject: Clarifier Status Report

----- Message Contents -----

Let me know if you need further information.

---

Subject: Clarifier Status Report  
From: Pete Sauer at INDIA18  
Date: 8/3/98 7:23 AM

Friday:

4 IBCs pumped down, not pumped back. 30 out 26 pumped back

Hot tap started Friday afternoon. 1hr delay to support RCT job performance measures training over control of sources. Not supporting would preclude project RCTs from being able to use their instruments and shut down the project. This was a PAA commitment from the Ba source in landfill problem. The JPM training also resulted in the inability to pump back the 4.

Nipple welded on and first pass QC'd satisfactorily

Saturday:

5 IBCs pumped down, not pumped back. 35 out 26 pumped back. No pump back due to only 4 RCTs accepting the OT, one short to support pump back in parallel with hot tap.

Hot tap welding complete, 2nd pass QC of weld satisfactory. Valve installed and piping hookup from the existing strainer started.

Plan for Today:

Clarifier Crew:

Pump 9 back at 750 pad in the morning, pump down at clarifier in the afternoon, weather depending.

Hot tap Crew:

Pressure test valve and QC, drill the hole, and complete the piping connection. Piping completion intended to run in parallel with the afternoon pumping operation.

Early EDD of Bartlett pumps 8/8, though receipt and assimilation into the project operations not anticipated until 8/9

ADMIN RECORD

IA-A-000418