

00000 64
31

DOE ORDER #
93 RF 9740

EG&G ROCKY FLATS

EG&G ROCKY FLATS, INC.
ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

DIST.	LTR	ENC
AMARAL, M.E.		
BENEDETTI, R.L.	X	
BENJAMIN, A.		
BERMAN, H.S.		
BRANCH, D.B.		
CARNIVAL, G.J.		
COPP, R.D.		
DAVIS, J.G.		
FERRERA, D.W.		
HANNI, B.J.		
HARMAN, L. K.		
HEALY, T.J.		
HEDAHL, T.		
HILBIG, J.G.		
KIRBY, W.A.		
KUESTER, A.W.		
MANN, H.P.	X	
MARX, G.E.		
McDONALD, M.M.		
McKENNA, F.G.		
MONTROSE, J.K.		
MORGAN, R.V.		
POTTER, G.L.		
PIZZUTO, V.M.		
RILEY, J.H.		
RISING, T.L.		
SANDLIN, N.B.		
SETLOCK, G.H.		
STEWART, D.L.		
SULLIVAN, M.T.		
SWANSON, E.R.		
WILKINSON, R.B.	X	
WILLIAMS, S. (ORC)		
WILSON, J. M.		
WYANT, R.B.		
Schubbe DL	X	
Busby W.S.	X	
Hutchins M.H.	X	
Denike K	X	
Brooks MC	X	
OU 15 E1e	X	
Record Ctr(2)	X	
CORRES CONTROL	X	X
ADMIN RECORD		
PATS/130G		
TRAFFIC		

August 9, 1993

93-RF-9740

Richard J. Schassburger
Acting Director
Environmental Restoration Division
DOE, RFO

Attn: J. Pepe

INTERAGENCY AGREEMENT (IAG) MILESTONE SCHEDULE STATUS FOR OPERABLE UNIT NO. 15 (OU 15) - WSB-323-93

Refs: (a) W. S. Busby ltr, WSB-266-93, to R. J. Schassburger, Status of Operable Unit No. 15 (OU 15) and Transmittal of OU 15 Work Package Milestone, May 21, 1993

(b) W. S. Busby ltr, WSB-267-93, to R. J. Schassburger, Milestone Schedule for Operable Unit No. 15, May 21, 1993

The purpose of this correspondence is to status the Department of Energy, Rocky Flats Office (DOE, RFO) with regard to the Interagency (IAG) milestone schedule for Operable Unit (OU) 15 and present the EG&G Rocky Flats, Inc. strategy for meeting and/or requesting an extension to the OU 15 IAG schedule. The IAG schedule for OU 15 includes submittal of the Draft and Final Phase I RCRA Facility Investigation/Remedial Investigation (RFI/RI) Reports due on August 1, 1994, and January 4, 1995, respectively. EG&G Rocky Flats anticipated meeting OU 15 IAG milestone deliverable due dates as indicated in above-referenced letters (a) and (b). However, delays to beginning OU 15 field work (24 working days for Standard Operating Procedure preparation and approval) and new document review requirements for DOE, Headquarters (26 working days) have and will negatively impact the IAG schedule for OU 15. It is currently estimated that submittal of OU 15 IAG milestone documents will exceed the IAG Table 6 dates by approximately 40 working days. Schedule slippage was estimated based on the assumption that the results of Stage III field work outside buildings (if necessary) will not be presented within the Draft Phase I RFI/RI Report for OU 15.

EG&G Rocky Flats recommends that a new OU 15 schedule be presented within the OU 15 Field Sampling Plan Technical Memorandum No. 1 for regulatory agency approval. EG&G recommends that this option be taken since a well defined scope of work for Stage III field work outside buildings based on the results of Stage I and Stage II field work inside buildings will be available on which to base a new schedule. EG&G does not recommend that an extension to the IAG schedule for OU 15 be requested at this time since the scope of Stage III field work outside of buildings is not known.

REVIEWED FOR CLASSIFICATION

By _____

Date _____

CLASSIFICATION:

UCNI	Not	add
UNCLASSIFIED	X	
CONFIDENTIAL		
SECRET		

AUTHORIZED CLASSIFIER

SIGNATURE
[Signature]
DATE
8/9/93

IN REPLY TO RFP CC NO:
N/A

ACTION ITEM STATUS

PARTIAL/OPEN
 CLOSED

LTR APPROVALS:
WSB: [Signature] DLS: [Signature]
ORIG & TYPIST INITIALS
DLS/ [Signature]

Richard J. Schassburger
August 9, 1993
93-RF-9740
Page 2

Please note that the Colorado Department of Health and the U. S. Environmental Protection Agency should be contacted as soon as possible to discuss the OU 15 schedule and to maintain communication which could prevent conflicts/misunderstandings with regard to future deliverables and due dates for OU 15. If you have questions or require additional information, please contact D. L. Schubbe of Remediation Project Management at extension 8709.



W. S. Busby
Acting Director
ERM/Remediation Project Management
EG&G Rocky Flats, Inc.

DLS:dmf

Orig. and 1 cc - R. J. Schassburger