

2130

**MILESTONE DATES FOR THE PLANT 1 PAD
CONTINUING RELEASE REMOVAL ACTION**

08-28-1991

**DOE-FSO/USEPA
DOE-2070-91
2
LETTER**



Department of Energy
Fernald Environmental Management Project
P.O. Box 398705
Cincinnati, Ohio 45239-8705
(513) 738-6357

2130

AUG 28 1991

DOE-2070-91

Mr. James A. Saric, Remedial Project Director
U. S. Environmental Protection Agency
Region V - 5HR-12
230 South Dearborn Street
Chicago, Illinois 60604

Mr. Graham E. Mitchell, DOE Coordinator
Ohio Environmental Protection Agency
40 South Main Street
Dayton, Ohio 45402

Dear Mr. Saric and Mr. Mitchell:

MILESTONE DATES FOR THE PLANT 1 PAD CONTINUING RELEASE REMOVAL ACTION

Reference: Letter, James A. Saric to Jack R. Craig, "Removal #8, OU #3 Plant
2121 1 Pad Workplan Approval," dated August 19, 1991.

The purpose of this letter is to provide a description of the phased activities and their milestone dates for the completion of the Plant 1 Pad Continuing Release Removal Action.

Conditional approval was obtained from the Ohio EPA on April 3, 1991. Written approval was obtained from the USEPA on August 19, 1991 (referenced letter). The date of August 19, 1991 is now considered the time zero date for the scheduling of the project activities. Consistent with the approved Work Plan Master Schedule, the following describes the Consent Agreement milestones for the three stages of construction.


- Phase 1: This phase involves the procurement and installation of a membrane and partial perimeter curb on the northwest side of the Plant 1 Pad and continuing into the grassy area west of the Pad. The membrane will prevent stormwater runoff from contacting existing concentrations of hazardous substances residing in the surface soils. The curb will define the existing drainage divide and anchor the membrane. The completion milestone for this effort is March, 13, 1992.
- Phase 2: This phase involves the construction of a new controlled storage pad and the erection of two (2) 40,000 sq. ft. storage structures. The completion milestone for this effort is December 21, 1992.
- Phase 3: This phase involves the curbing, ramping, and resurfacing of the majority of the existing Plant 1 Pad. Improved lighting and drainage controls are additional facets. The completion milestone

1

for this effort is February 21, 1995. This date includes verification sampling, the sampling report, and the final report.

If you have any questions, please contact Robert Janke at (513) 738-6883 or FTS 774-6883.

Sincerely,



Jack Craig
Fernald Remedial Action
Project Manager

FSO:Janke

cc:

J. J. Fiore, EM-42,GTN
K. A. Hayes, EM-424, GTN
T. Schneider, OEPA-Dayton
D. R. Schregardus, OEPA-Columbus
K. Davidson, OEPA-Columbus
C. R. Holmes, USEPA-HQ
W. E. Muno, USEPA-V, 5HR-13
D. A. Ullrich, USEPA-V, 5H-12
M. Butler, USEPA-V, 5CS-TUB-3
J. Benetti, USEPA-V, 5AR-26
L. August, GeoTrans
E. Schuessler, PRC
R. L. Glenn, Parsons
W. H. Britton, WEMCO
S. W. Coyle, WEMCO
H. F. Daugherty, WEMCO
J. D. Wood, ASI
AR Files