

R-009-101.24

2896

**SOUTH GROUNDWATER CONTAMINATION
PLUME REMOVAL ACTION WEEKLY REPORT
FEBRUARY 21, 1992**

02/21/92

**1
ENCLOSURE**

SOUTH GROUNDWATER CONTAMINATION PLUME REMOVAL ACTION

2896

WEEKLY REPORT

FEBRUARY 21, 1992

Part 1 - Alternate Water Supply

A pre-bid meeting of potential bidders was held on February 18, 1992. Based on comments received from the potential bidders, an addendum will be issued. This will move the bid date back to March 4, 1992. The soil sampling and analysis (field work) was completed on February 18, 1992.

Part 2 - Pump and Discharge

Construction bid package 2A was issued on February 19, 1992. Pre-bid meeting for potential bidders will be held on February 27, 1992. Bid due date is March 13, 1992.

Part 3 - Installation and Operation of an Interim Advanced Wastewater Treatment [IAWT] System to Reduce Uranium Contaminant Loading to the Great Miami River to a Level Less Than 1,700 Pounds Per Year

The utilities contractor for the Storm Water Retention Basin (SWRB) treatment system (nominal 300 gmp) has mobilized on site and initiated work on schedule. The fabrication of the trailer units is on schedule to meet the July 30, 1992, operational date.

The design of the BDN-ETS treatment system (nominal 100 gpm) is scheduled for Certified for Construction (CFC) the first week in March. This design will include the resin handling and dewatering process for resin storage and future regeneration. The target operational date for this system is July 1, 1992.