

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12
- 13
- 14
- 15
- 16
- 17
- 18
- 19
- 20
- 21
- 22
- 23
- 24
- 25
- 26

DOE Community Meeting
August 12, 1997
The Plantation

1 MR. STEGNER: It came to our attention to
2 many of us at the site and many of our stakeholders
3 that we are just sort of wearing you folks out with
4 meetings so one of the things we want to do is try
5 next month on the 9th of September at 6 p.m. at the
6 Alpha Building. We are going to have what we call a
7 clean-up updates progress reports and we are hoping to
8 have fewer meetings but have more inclusive
9 informative sessions that provide more time and
10 information to our stakeholders. Basically what we
11 have in front of us is the typical agenda or format
12 for the meetings. We begin with presenting an update,
13 very similar to what Johnny does tonight, obviously it
14 won't be an inclusive because it's going to be done on
15 a monthly basis and it will be on the current
16 projects, the schedules where we stand and all OUs
17 will be recorded on on every session so basically if
18 you want to come every month that would be great. You
19 will have a detailed step-by-step progress as to what
20 is going on with each of the Operable Units, Waste
21 Managements and all of the project sites. If you want
22 to come every three or four months, you can still keep
23 tabs on progress. The emphasis will be on upcoming
24 activities. There will be a preview, if you will, of
25 what you can expect in the next 30 to 60 days. We will

1 talk about what is going on in the field and documents
2 that are available for review and what will be coming
3 up for review in the very near future and we will give
4 you a run down of the documents that have been
5 approved a month prior to. Again, it is scheduled, it
6 will be as most of our sessions have been, a very
7 interactive sessions. We will want to get your input
8 and feedback on what is going on. Part 2 of the
9 meetings will be something kind of a kin to a
10 workshop, a round table, if you will, that we have now
11 and we'll pick one topic per month with an indepth
12 matter. The first topic will be discussed in the
13 September session is the Onsite Disposal Facility
14 mainly because there is a great deal going with that
15 and a lot of interest in the community and it is
16 something that we feel compelled to keep the
17 stakeholders up-to-day on. This is not going to
18 change the rest of our public involvement programs,
19 the envoys, management involvement, that type of thing
20 will still be in place. But, like I say, we had an
21 entire workshop on this last month. If there are any
22 questions on how this is going to work, you know, talk
23 to me after this. If you have any suggestions, like
24 I say we will be extremely flexible on this. It is a
25 trial. We are hoping to phase out a lot of topical

1 workshops. Obviously some things will have to be
2 dealt with on an individual basis like what is going
3 on with OU4 right now but for the most part we are
4 hoping to maybe just speak to you guys once a month.
5 But anyway, enough of what I have to say. Next on the
6 agenda is Jack Craig.

7 MR. CRAIG: I will be real brief tonight, as
8 usual, this is Johnny's show to talk about what actual
9 progress has been made at the site. I know Johnny has
10 about a one inch thick of binder of slides to show you
11 and I think the progress will be very evident. We had
12 the opportunity today to host Al Alm on the site, the
13 assistant secretary for environmental management who
14 provides the funding for the activities that we do at
15 Fernald. He met with stakeholders and he met with a
16 number of workers, the DOE staff, the Fluor Daniel
17 staff. The meeting overall is very positive and Al
18 has committed to support Fernald on our accelerated
19 clean up. I think with this support, things are
20 looking very positive for the FY 98 budget which
21 should be finalized in the next few months. The House
22 has a version of their language in the budget and the
23 Senate has a different version but in both versions,
24 Fernald is fully funded for the activities that we
25 need in FY 98. There is a conference where the two,

5

1 the Senate and the House get together in September and
2 try to work out the language to get a building that
3 they both accept and agree with. We hopefully will
4 have that done in September and have a final budget
5 around the first of October but either way that is
6 very positive at least for the FY 98 for our budget.
7 That is about all I have to say on it, so if you have
8 any questions, I will be here later on and I guess
9 Johnny is next.

10 MR. REISING: Thank you Jack. Jeannie the
11 first slide please? This is a test for your Jeannie.
12 Jeannie always says she has such difficulty with
13 directions. This is a relatively recent photo of the
14 site, an aerial photo that I think was taken April 1
15 or so. Just to give you a rough idea before I get
16 started to my remarks this evening as to some of the
17 progress that we made. I will be talking about a
18 number of the various areas that are shown on this.
19 Unfortunately it does not quite show up as well as the
20 actual print does... I have some of these prints back
21 at the office and they are really very good. This
22 large area of the Onsite Disposal Facility footprint
23 is basically being constructed. A lot of the top soil
24 has been taken off and this is referred to as Area 1,
25 Phase 2 so just kind of an overall for any members of

1 the public who happen to not be familiar with the
2 site, I will try to throw a slide up every once in a
3 while to give you an indication what the site is
4 basically like. Jeannie? Another thing that I've
5 done in my presentation this evening and as Jack did
6 indicate, I have a number of slides and I will try to
7 briefly go through the talking slides and try to use
8 the actual picture slides to show you real work that
9 is taking place from the implication remedial design
10 and remedial action phase that we are in having kind
11 of transcended out of the RI/FS portion into the RD/RA
12 aspect of it. We will be looking more or less of a
13 generally large overview of the site and the
14 activities that we've got. Also on the presentation
15 I have tried to kind of orient it with the Operable
16 Units and also in relationship to the net we have gone
17 into privatization at the site. For example with the
18 Operable Unit 1, as most of you know, this is the
19 waste pit remedial action project consisting of the
20 six waste pits that we have and approximately 36 acres
21 or so in the western portion of the site. As far as
22 activity within OU1 of the waste pits, first
23 indication there is the procurement action for the
24 ARASA contracting approach. The RFP was put out to
25 receive bids and best and final offers and presently

1 we are anticipating being able to award that contract
2 hopefully by the end of our fiscal year or by October
3 1. We are working with headquarters as far as
4 additional requirements to take a look at not only the
5 potential landing that contract but we're working
6 towards making sure that we will be able to award that
7 contract by October 1. The primary reason we do have
8 a regulatory milestone based on the remedial action
9 work plan of first waste treatment and shipment by I
10 believe it is March of 1999 and in order to meet that
11 we have to make sure that we hopefully can award the
12 contract by October 1 and have the successful
13 subcontractor do their permissives mobilize, get in
14 the field and actually start the actual activity. We
15 anticipate starting the field work probably in the
16 summer or fall of 1998 the anticipation of the first
17 waste processing in March of 1999.

18 The Okeana Trestle, work continues on the
19 Okeana Trestle. As you may remember there are three
20 trestles. There is a 10 mile line between here and
21 Cottage Grove, Indiana which then goes to the main
22 lines as far as CX XT it concerned, one of the largest
23 being the Okeana Trestle. The trestle itself is
24 approximately 150 or so in length and that is a
25 maximum point of about 50 feet or so high. As you can

1 see construction was initiated and a number of
2 upgrades taking place in order to handle the unit
3 trains will be put out across that. The unit trains
4 of 40 cars or so in relationship to that. Completion
5 of that Okeana is due as you can see in October. The
6 other two trestles, much less work needs to be done on
7 those. They will be following activities and they
8 will be upgraded prior to the actual shipment in March
9 of 1999.

10 Other activities in OUI, the Onsite Rail
11 Improvements, again, this is required for us to ship
12 out the waste pit material after it is dried to be in
13 the unit trains of 40 cars or so. It includes the
14 installation of 1700 or so, 1700,000 or so feet of
15 rail along with various switches and turnouts and
16 other rail related activities. We also have
17 constructed a rail yard in the northeast portion of
18 the property to hold approximately 135 gondola cars
19 for this shipment. As you can see it's approximately
20 60 or so percent completed. That rail yard has a
21 level line on its tracking to facilitate between 135
22 and 165 rail cars. Also we have initiated the
23 upgrades of Patty's Run trestle. This does not
24 include any work actually done into the creek or the
25 creek bank of Patty's Run. It is basically in the

1 upper portion of the trestle to facilitate people to
2 walk along the trestle and follow the trains as they
3 go out to make sure all of the waste is contained
4 properly. As you can see there are various completion
5 dates of those activities in December.

6 Site Improvement Activities, there is an area
7 in the waste pit area itself of approximately 25 acres
8 or so that we are working on as far as anticipating
9 the letting of the ARASA subcontract, leveling and
10 cutting and filling in that area on the storm water
11 control that is taking place and we are basically
12 looking to complete that site improvement in the waste
13 pit area hopefully by September time frame.

14 Remaining action, there is a number of punch
15 list items that we have and also I think in the upper
16 area of the track we are going to be putting in a
17 locomotive maintenance building for the locomotives
18 that we are going to be using in relationship to this.
19 Also something that we talked about the last time, the
20 last meeting, we completed the old original north
21 access road upgrade. As I said last time it was the
22 old original north access road that was, I think
23 closed in about 1954. We installed a turn lane to the
24 south off of 126 or Cincinnati-Brookville Road,
25 actually down into the site itself. That seems to

1 have gone quite smooth with relatively few hitches in
2 that and has been successful.

3 Jean, some of the slides showing you the
4 various activities, again, this is a rather
5 picturesque slide. It is kind of an interesting slide
6 showing the Okeana Trestle itself, as I said about 800
7 or 850 feet in length. A wooden trestle would have to
8 be upgraded with various steel members in order to
9 support the unit train and we will be utilizing it and
10 again it's maximum point at approximately 50 or so
11 feet high. Interestingly enough we were able to get
12 the train to actually convert to the Okeana Trestle
13 itself. Again, hopefully it will be completed some
14 time in the near future. Work is coming very very well
15 and a lot of people coming in the site have actually
16 passed it and observed the work on it.

17 The next slide, this is in the site prep area
18 and again there is biosurge area, there is Pit 4 and
19 Pit 5 and Pit 6 and again, you can see this is here in
20 relationship to it. This is the site prep area
21 itself, This is where we anticipate the ARASA
22 subcontractor coming in and setting up the excavation
23 and drying operation that are to be lowered into the
24 gondola part, here being the scale area. This is part
25 of the trackage that is going to be put into the site.

1 again, new trackage that was needed primarily bringing
2 the gondola cars in this fashion and filling them and
3 then taking them back and putting them back into the
4 actual rail yard itself so if you can see a tremendous
5 amount of activity has been going on in this area.
6 Again, along with that some of the storm water
7 controls and as I said the lines, the basin has been
8 put in.

9 Jeannie -- this is a good shot from the north
10 eastern side of the property showing you basically the
11 rail yard that has been put in. Again, there are level
12 lines of trackage here to facilitate the 135 or so
13 gondola cars that will be appearing some time in the
14 relative near future. A lot of cutting from this
15 area, filling in this area to generate this rail yard.
16 Again, there are 11 tracks and they're with the
17 balance on top of it and that balance will be shaken
18 down and completed by the subcontractor in the near
19 future. Something we will talk about here in a few
20 minutes has to do with the haul road. It is being
21 build basically. You can see the northern extension
22 of the haul road in this area which basically goes
23 back into this fashion. This is the haul road that
24 will basically take the waste from the southern waste
25 units that we will talk about here in a little bit and

1 take it from the southern waste units down to the old
2 former supply ash pile. The flash area back up
3 towards the western portion of the site and then come
4 back in this fashion and take the material to be
5 disposed of in the onsite disposal facility which is
6 basically located in this area.

7 Just another update from the last meeting that
8 we had as I indicated we did put in a turn lane and
9 reactivated the old original north access road which
10 was closed in 1954 that has been fairly successful.
11 Also we will be talking about the fact that we did in
12 fact close the existing north access road and as you
13 will see in a few minutes, this is the entire area
14 which has undergone a tremendous amount of change.

15 Jean -- this is just a shot from up on 126
16 showing the turn lane onto the old north access road
17 and the fact that you go again from the two lanes to
18 three lanes and then back to two lanes with the
19 ability for the trucks which is primarily the
20 construction traffic that is used on a very infrequent
21 basis to use to come into, from there to the waste pit
22 area.

23 Jeannie -- Operable Unit 2, primarily we are
24 going to talk about the onsite disposal facility. The
25 onsite disposal facility as we pointed out earlier in

1 the northeastern area of the site. It encompasses
2 approximately 70 acres or so in size when it is
3 completed. The dimensions of the entire OSDF is
4 approximately 3700 feet in length by about 800 or so
5 feet in width. Eventually we can anticipate that
6 there will be approximately 7 compartments or 7 cells
7 that will be utilized within that. It is being
8 designed to basically hold in a compass approximately
9 200 million cubic yards of primarily soil and debris
10 from the remediation. As you can see, we started
11 construction of the OSDF leachate conveyance system
12 back in April. The leachate conveyance system is a
13 mechanism that will take the leachate that is
14 collected from underneath the OSDF and then convey it
15 or transport it to the advanced waste water treatment
16 facility in order to be treated properly and
17 discharged. We actually began construction of Cell 1
18 as you can see in June. Cell 1 is approximately 6 and
19 a half acres in size and its dimensions are about 700
20 feet by about 400 feet. We anticipate the Cell 1
21 footprint completion some time in, as you can see in
22 October and in talking to the people in the OSDF, we
23 actually began clay liner placement on August 5. Clay
24 liner, as you may remember is the first material that
25 goes down. It goes down in 8 inch lifts and basically

1 the clay liner to a total of approximately 3 feet and
2 from there you have the geotextile and the other
3 members going on that. Also we are anticipating
4 attempting to place selected and packed material on
5 top of that as far as a winter protection, winter
6 coverage and try to get about 3 foot of material on
7 top of that and have that placed by the end of the
8 construction season. We anticipate initiating the
9 second cell footprint some time as you can see in
10 September. The regulatory milestone that we are
11 dealing with as far as the onsite disposal facility
12 has to do with first waste placement in March of 98
13 and we have been working very hard in attempt to keep
14 on schedule in relationship to this and we have had a
15 few issues with the soil certification process which
16 we have moved forward with and also dealing with the
17 WAC plant and we will talk about that.

18 The haul road as I mentioned earlier, the
19 construction of the haul road continues in the
20 northern area and also the southern area, somewhat
21 coming together beginning to truck through materials
22 to the onsite disposal facility. Hopefully the haul
23 road itself will be completed by the end of this
24 construction season in late November. Briefly talked
25 about the re-routed north entrance road and normally

1 we would have access off of Wiley Road and then off of
2 126 but as we communicated we closed the existing
3 north entrance road on July 1 of this year and
4 immediately began construction reconstructing that
5 road further to the east and that is ongoing with the
6 anticipation of being able to open that by October 31.
7 As I talked last time, at the last meeting, we have
8 taken a number of actions to facilities and
9 accommodate closing the north access road as far as we
10 actually have the sheriff's patrol out there in the
11 morning and in the afternoons accommodating the people
12 and the traffic and turning in. I think it has been
13 a fairly smooth transition. There have been a little
14 bit of a wait on occasion but I think we have been
15 very pleased. The site population has adapted very
16 well to the closure of that road and it appears to be
17 going quite well also to turn left.

18 A couple of quick shots, this is a before
19 shot. This shot talks about a 1993 or so, maybe 94
20 shot as you can see, the test pad has not been placed.
21 Jeannie, next shot? Here is the same angle as it
22 looks today, relatively recent. Jeannie, if you could
23 put that slide out a minute please. As you can see
24 there is the north access road and it is no longer
25 there. It is basically, it has been dug up and placed

1 in the impacted stock piles, etc. The stock piles,
2 you can see a lot of the activities. That is ongoing
3 and we have three contractors out there presently,
4 building, re-routing the north access road over here
5 to the far eastern area. Some area of actual
6 footprint itself and digging up of the material there.
7 They managed to place the clay liner and then further
8 up this way can see presently maybe an activity
9 initiated as far as the leachate conveyance system is
10 concerned.

11 One of the things I found looking at these
12 slides this morning is that you can take these slides,
13 take them and lay them the exact same way and you can
14 overlay them in that fashion and see exactly how it
15 used to be, the way it is now, so that's kind of a
16 dramatic change, the actual changes taking place on
17 the site itself.

18 Again, I shot, a relatively recent shot but
19 actually earlier than July 1 to where we still had the
20 north access road open again showing you the footprint
21 of Cell 1 and since this time this area has also been
22 cleared and grubbed of the pines vegetation in
23 anticipation of putting in the first cell.

24 Some other structures associated with it,
25 again, here is the old north access road which in the

1 area of the first cell itself and again this is some
2 of the sediment basin of the sediment basin that has
3 been placed in this area in order to receive the large
4 amount of drainage that we have somewhat re-routed as
5 it may be in this area, all of this area being
6 disturbed again, storm water control, erosion, teaches
7 us a major issue that we have a handle on in doing a
8 good job with it.

9 A slide I used the last time, again, this is
10 in the southern portion or kind of the western portion
11 of the site and as you can see south of the water
12 tower. This is somewhat earlier of the construction
13 of the haul road itself and hopefully we'll have this
14 completed some time in October.

15 The OU3 are the facilities closure and
16 demolition for the production area and again it's
17 about 136 acres or so in its size. The remedial
18 action for this area is primarily the D&D all
19 structure and the debris and rubble has been going to
20 the onsite disposal facility. That material which was
21 above the waste acceptance criteria would be taken off
22 site. Also an opportunity to do some recycling with
23 some of this material. Talking a little bit about the
24 paper work that we had follow up in the OU3 as a
25 result of the final record of decision, the OU3

1 integrated RD/RA work place was submitted and approved
2 by both of the agencies. The integrated work plan is
3 basically the schedule for the submittal of the
4 implementation plan. Implementation plans are kind of
5 a schedule in a little bit more detail as to how the
6 D&D is going to take place for the 22 or so odd
7 complexes that we have in OU3.

8 Safe shutdown continues to be in my mind a
9 success story. Completed safe shutdown of the
10 incinerator at the old sewerage treatment plant, this
11 is ahead of schedule, an activity that we decided to
12 turn on relatively recently. Again, the incinerator,
13 when we are talking and checking with Dennis Carr this
14 afternoon shut down at about 1980 and was basically
15 used to burn whatever would burn, primarily trash
16 piles and those types of things. Safe shutdown
17 activities, basically, utility disconnects and taking
18 out anything left in there and putting it, replacing
19 it in the safe configuration. We continued safe
20 shutdown in Plant 2/3 we started somewhat on a limited
21 basis back in February of 96 and it is in progress and
22 we anticipate completion of that hopefully in June or
23 so of 98. The next safe shutdown will take place and
24 we will be moving into Plant 8 in the very near
25 future, probably, hopefully to the middle or end of

1 this month.

2 D&D activities, Plant 1, old news. We
3 completed the field activities in June. Do you
4 remember we had a successful inclusion of plant 1 back
5 in February of 97 and along with that we have
6 submitted the draft project completion report to the
7 EPA and again this is a regulatory requirement for
8 each of the complexes that we completed in the D&D.

9 Boiler plant, water plant D&D, the contract
10 was awarded February 27 with Foster Wheeler. The
11 contractor as you can see has been recently mobilized
12 and their site of the boiler/plant/water/plant to
13 initiate this asbestos abatement and also I was out
14 there a few days ago and we started taking down some
15 of the external panels that are coming down so we
16 still start seeing a drastic difference as far as the
17 boiler plant and water plant is concerned. The
18 expected completion date again, you can see back in
19 September of 98. This is one that will not complode
20 basically because of the way the boilers are set up in
21 the plant itself and also the fact that it does have
22 a basement in portions of it that is planned on being
23 structurally pulled down, the structural skeleton
24 basically in 3 different poles so this will not be
25 imploded but will be pulled down, the activities that

1 you may have been about or heard about as far as
2 Willow Springs is concerned.

3 Additional D&D activities, thorium complex and
4 Plant 9 did receive approval from the agencies as far
5 as implementation plan and we have put out an RFP and
6 received the proposals and we anticipate being able to
7 award the contract in the very near future in
8 relationship to that. We anticipate being able to
9 start fielding work some time in January or so of 98.
10 and anticipate completion of the actual field work
11 hopefully some time in August of 99. So hopefully the
12 near award of Plant 9 and also the initiation of that
13 D&D.

14 This is the old incinerator. It closed down
15 in 1980. It used to burn a lot of different
16 materials. Recently a safe shutdown activity had
17 taken place and again some of the old sewerage
18 treatment plant that was approximately 30 or 40 years
19 old and were in the process of changing that out, too.

20 Jeannie -- just a shot of Plant 2/3 Environ
21 _____ Plant. One of the first wet plants that
22 we have actually gone into as far as safe shutdown is
23 concerned so a little bit of a new challenge there for
24 us but I think the work force has responded to it
25 well. A couple of old U&H tanks that we had to remove

1 a couple of years ago as far as we had to neutralize
2 and precipitate out. Jeannie -- this is an old shot
3 of Plant 1 pad as you can see and the real intent here
4 is to (1) to show you how proud of the Plant 1 pad
5 used to be. I had people giving me different opinions
6 of what their age and vintage of this was. The
7 information that I got was it was about 1984 and some
8 people thought it was maybe a little bit later than
9 that because it got a little more crowded later on.
10 But approximately 1985 or so vintage of the Plant 1
11 pad area. Here you can see this is Plant 1 itself,
12 which was successfully imploded back in February.
13 Jeannie -- a more recent photo here showing you a
14 little different direction. Again, here is the plant
15 1 pad itself and plant 2/3 and this is Plant 1, what
16 is left of it as a result of the implosion.
17 Interestingly enough, if you take a look around and
18 scan this, you can see here is the remnants of the
19 actual cut and stack structural material from Plant 1.
20 You can see the material which is over here from Plant
21 4, another implosion that we had and if you look over
22 here we still have some remnants of Plant 7 so a good
23 shot showing you 7, 4 and 1. Just keep taking them
24 down.

25 Boiler Plant/Water Plant communicated,

1 recently immobilized into this area, as I said the
2 external panels are coming down. Here is the cold pad
3 that I mentioned last time. We were able to donate
4 about 178 tons of that coal to the Cincinnati School
5 District and actively doing D&D in this area. The
6 next slide, this is my test slide for Jeannie. I have
7 always threatened her with having to point out all of
8 these buildings, but I use this every time, but as I
9 was told today, I will have to continue to update it
10 because some of these buildings are now gone. But I
11 think it is a good indication that we see this plant
12 is gone and this plant is gone and 7, which was not
13 pointed out yet, is gone and Plant 5, safe shutdown is
14 complete, Pilot Plant safe shutdown is complete, Plant
15 2/3 were partially or halfway through with the safe
16 shutdown of that area. Plant 9, we're getting ready
17 to award that contract as far as D&D is concerned and
18 safe shutdown is done and the boiler plant D&D so
19 basically all activities in this area, some of them
20 have actually been completed to a good graphic to show
21 you success that we are making as far as D&D and safe
22 shutdown is concerned.

23 Jeannie -- OU4. I wouldn't want to forget OU4
24 this time. As far as OU4 is concerned, a lot of
25 activity that is ongoing, basically this slide is just

1 an indication of the dispute resolution status. If
2 you will remember back in a letter that we sent to the
3 EPA in November of 1995 it informed them that as a
4 result of numerous activities that we had anticipated
5 missing some regulatory milestones and we anticipated
6 first milestone we would miss would be in September of
7 1996. As a result of that, we asked for a scheduled
8 extension. The EPA's denied that indicating that they
9 thought we did not have good cause and we went into
10 dispute resolution. Fortunately through the
11 cooperation of various agencies, we were able to go
12 into an informal dispute resolution and since then
13 have moved forward with various agreements and
14 principles and agreement in a path forward. The end
15 product is the signing of the settlement agreement
16 modifying the amended consent agreement in July of
17 this year. As you can see the various stages in which
18 DOE has signed the documents and also EPA. The
19 elements of the dispute resolution itself, the key
20 elements, basically we have additional milestones.
21 Our new milestones have been established for the
22 restoration, excuse me, remediation of the Silos
23 project. First we see that we need to submit the Silo
24 3 ESD to the EPA's in the relatively near future. We
25 have a September 15, 1997 milestone in relationship to

1 that. As far as Silos 1 and 2, you see the follow up
2 activities, award multi-tech proof of principle
3 contracts for Silos 1 and 2. Again, this is a
4 performance based stack as far as the RFP is concerned
5 and we will take this information to the various
6 vendors that are successful in being awarded these
7 contracts. That information will then be fed into a
8 couple of the remaining documents that being the
9 supplemental feasibility study and the proposed plan
10 which needs to go to the agencies in February of ought
11 and also the following on the submittal on the draft
12 record of decision amendment to the EPA's of January
13 of that year also. So again we have new milestones
14 for the pathforward for Silos 1, 2 and also Silo 3.
15 Also part of the settlement agreement was the
16 agreement to undertake 5 supplemental projects. These
17 5 supplemental project, one deals with a conservation
18 area or conservation easement adjacent to the property
19 and another one dealing with research grasp or other
20 various ecological restoration to be evaluated
21 possibly actually within the site or at the site and
22 another dealing with habitat development on the site
23 and a couple of them dealing with recycling, one
24 dealing with recycling with some rail that we have in
25 the old process area and also some of the recycling.

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

and structural debris of how and what we got.

As far as the monetary penalty, we were subject and were levied a monetary penalty of \$100,000 and also I think that there is some documentation back on the table that U.S. EPA is hosting a meeting to talk about the settlement agreement document and this is slated for I think August 26 at a location from what I understand is the Alpha Building, Classroom D so that will be a U.S. EPA hosted meeting and Jim Saric will be there to discuss any questions that you have pertaining to the settlement agreement.

The Silos project itself, where we are at, Silos 1 and 2, you remember that we did have the vitrification melter incident, bottom drain on December 26 and as a result we are in the process of doing safe shutdown and placing that into a safe configuration. A decision has been made not to go forward to re-start the pilot plant itself. As we're moving forward now with the supplemental FS proposed plan and rod amendment. Presently we are in the process of replanning or as far as the baseline of change control process now that we know what our pathforward is as far as Silos 1, 2 and also Silo 3. Silo 3 as I mentioned earlier we do have a draft RFP which is undergoing internal review and we do have

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

draft RFP for the actual remediation of Silo 3. This is undergoing internal review and we anticipate getting that out hopefully by the end of September. Also we have a requirement to put out the draft ESD to the EPA's by September 15, according to the settlement agreement and everything is looking fine to meet those milestones.

Jeannie -- again, just a couple of quick shots. again, a much older shot of the Silos 1 and 2 with the _____ around them. Silos 3 and then Silo 4 adjacent to them which is relatively recent shots indicating that Silo 1 with the super structure on top of it as far as the potential for taking materials out and doing the mock up and again Silo 3 as you can see the actual vitrification pilot plant structures. Jeannie -- I have just a little different view of it, the cell, the various Silos, the pilot plant, undergoing safe shutdown at this point in time and putting it into a safe configuration. Jeannie -- Operable Unit 5 which is as you can see by the title under it it deals with Aquifer Restoration Soils Characterization and Excavation Project, primarily the soil media. Again, with this the remedial action is a soil put into the offsite disposal facility for that which meets the WAC criteria and for that that doesn't

1 will be taken off site. As far as the water is
2 concerned, primarily the ground water and the
3 Acquirer, we will pump and treat that material, that
4 water until it meets the final remediation levels
5 which is the 20 parts per billion. Also we have a
6 record of decision requirement that our discharge from
7 the AWWT has to meet the 20 parts per billion by
8 January of 1998. A number of activities that are
9 ongoing and I know there was just a meeting this week
10 in fact dealing with this so I will go through this
11 quite rapidly. As far as Acquirer Restoration
12 projects, as you can see we have the South Field
13 extraction system, recently installed 10 wells. These
14 are ten wells that basically kind of ring the southern
15 portion of the OU2 southern waste units. Basically an
16 attempt to try to remediate the elevated levels of
17 contamination we have seen in the Acquirer areas in
18 the South Field some of the areas there the ground
19 water actually has some levels of approximately 1,000
20 PTB and this is an attempt to get a handle on that to
21 do something upbringing remediation in relationship to
22 that. The South Plume Optimization project, this is
23 an enhancement primarily of the South Plume Extraction
24 wells and try to optimize the capture of that plume.
25 A couple of wells being put in place or just being in

1 the south off of the property and expecting those to
2 be put in place some time in the relatively near
3 future. Something we also talked about last time and
4 an activity that has been quite obvious to many of you
5 is the re-injection demonstration project. This is a
6 series of five wells that have been placed just north
7 of Wiley Road on the property toward the southern
8 portion of the property. Again, an attempt to
9 increase and to speed up the remediation, kind of a
10 flushing operation as it may be. This is the first
11 phase of it, kind of a demonstration to further
12 evaluate and see if in fact this technology is going
13 to work. I have in fact found it successful and we
14 will go into Phase 2 which is additional 5 or so wells
15 to help speed up the remediation of the Aquifer
16 itself. We do have start up milestones as far as the
17 remedial design or remedial action work plan as far as
18 these activities are concerned and those start up for
19 those various activities is in September and I believe
20 August and September of 98, these various activities
21 and again putting in the actual wells itself, as you
22 can see, they will be put in the relatively near
23 future and issuing contracts to put in the piping and
24 associated electric assistance in relationship to that
25 so a lot of activity taking place as far as the

1 Acquifer Restoration project is concerned. Soils
2 characterization and excavation project, refer to as
3 Area 1, Phase 1 it is primarily the footprint of the
4 offsite disposal facility that has been excavated at
5 this point in time, about 65 or so acres in size and
6 it has been excavated and we have sent in the
7 certification report to the EPA and this was done on
8 July 1 of this year... Again, as you remember this is
9 the area where we did have to go to the EPA's and
10 request an extension of those milestones as far as
11 some of these various documents are concerned,
12 primarily soil certification and I think that all of
13 the people involved with helping to turn that project
14 around did a great job and we were able to meet those
15 requirements with the understanding that we do have
16 the requirement to have first waste placement in the
17 onsite disposal facility in March of 99. Again, some
18 of the follow up activities submitted to the EPA, the
19 sitewide excavation plan again, it's exactly what it
20 says, it's the overall plan on how the soils will be
21 dug up and the actual remediation will be...
22 Comparability study and RTRAK applicability study
23 dealing with some real time monitoring that we are
24 doing as far as the radiological constituents are
25 concerned in the field. We're having good luck with

1 this and we'll continue to work with the agencies to
2 try to make out case as to being able to use these in
3 the various matters as far as the soil excavation is
4 concerned. The RTRAK primarily with the
5 _____ crystal which I think I showed you
6 some picture previously which was mounted on a small
7 tracture and able to traverse about 1 acre a day and
8 primarily used to detect elevated levels, so called
9 WAC busters to try to go in and excise those prior to
10 going in the soil certification. Realizing that we
11 are not relying solely upon any of this real time
12 monitoring that we do take a large number of actual
13 physical samples. Something I think we referred
14 previously, we do have a remedial design plans that we
15 have submitted that have been submitted to the
16 agencies for an area called Area 2, Phase 2 and this
17 is primarily the southern waste units. We are
18 anticipating getting a contract in the near future,
19 hopefully to initiate site preparation in that area.
20 We are anticipating being able to excavate that waste
21 some time in the spring of 98. We are dealing with
22 them as far as the SED basin and erosion control and
23 run off and etc. and we're dealing with that.

24 Advanced Waste Water treatment facility as we
25 have indicated by the slides we are increasing the

31

1 design capacity of the ground water treatment by
2 approximately 1800 gallons. This will enhance our
3 ground water treatment capacity to about 2200 gallons
4 per minute and that is in addition to the 1100 or so
5 gallons that we have as far as surface treatment that
6 we have at this point in time. Again, with the
7 understanding that we need to upgrade the system due
8 to the fact that we do have to meet the 20 PPB at the
9 out fall in January of 98 so again, this is all going
10 to facilitate all of the ground water systems that we
11 talked about that are coming online.

12 Sewerage treatment plant, we basically have
13 taken the old F1 treatment system which was a water
14 treatment facility that was just to the south of the
15 bio _____ towers and we have relocated that
16 just to the west of the advanced waste water treatment
17 facility and it will be coming on line hopefully some
18 time in the relatively near future. This is going to
19 be used to replace the old sewerage treatment plant
20 which I showed you out by the incinerator which is
21 approximately 40 or so years old and that will
22 facilitate the needs for the remaining remediation.
23 IEMP I know there are a number of you that have been
24 deeply involved with this the integrated environmental
25 monitoring plant. We have received approval of the

1 agencies, from the agencies, in July for that
2 document. Again, as it states, it integrates the
3 environmental media sampling as it basically into a
4 single controlling document that will end up with an
5 annual report but it will also have quarterly status
6 of updates dealing primarily with air monitoring
7 service and ground water. Again, a lot of in point
8 from not only the stakeholders but also the agency in
9 relationship to this document. I think it's a major
10 accomplishment to actually get that document approved.
11 Again, it emphasizes onsite monitoring to make sure
12 that none of the contaminants have gone onto the
13 offsite.

14 Jeannie -- just a real quick reiteration of
15 where the various well fields are. Again this area
16 being the formerly active fly ash area, this being the
17 South Field area and this being the inactive fly ash
18 area. The ten well south field extraction system
19 basically as I said kind of brings this area to the
20 south and out toward the start water out flow in this
21 fashion so there are ten wells being located. The two
22 aquaization wells as far as the South Plume Extraction
23 System is concerned are off the map but basically
24 about where the pointer is, I'm sorry, you can't see
25 the pointer, but just south of the property site.

1 Again, the five re-injection wells are located, you
2 can see these small paths being placed just to the
3 north of Wiley Road to the very south of the property.
4 Jeannie -- again, just a shot, I think I
5 probably used this last time and showed you
6 installation of one of the ground water injection
7 wells used various sized wells, as you can see the
8 casing on this is quite large, probably about a 6 inch
9 or so in diameter well. We talked about the various
10 areas and I just want to throw this up and give you a
11 little better explanation as to, we talked about Area
12 1, Phase 1, this will be the area that we are
13 referring to. I just talked about going in and trying
14 to do some site prep work in anticipation of going in
15 and addressing the southern waste units. This is the
16 Area 2, Phase 1 in this area.

17 Again, this is a little different shot, as you
18 can see this is the old former active fly ash pile in
19 the South Field and the inactive fly ash pile in the
20 Patty's Run in this fashion. Again, this is the area
21 where we will be putting in basically the SED basins
22 and doing the storm water control site prep in
23 anticipation of starting excavation of this elevated
24 levels of contamination, probably in 98. Again, just
25 the advanced waste water treatment facility, talking

1 about the upgrade of that and also the fact that we
2 are taking the _____ treatment system which
3 was located in this area and have moved that to the
4 western portion, western side there is a pad that has
5 obviously been constructed west of the advanced waste
6 water treatment facility.

7 Waste management, we have had a lot of
8 activity in the waste management as far as mixed waste
9 is concerned. As you know as a result of the
10 _____ compliance act we are required to
11 develop these site treatment plan and that document
12 was approved in January of 95 and we continue to have
13 what I see as good success from the treatment of our
14 mixed waste projects. Three of them are shown here and
15 are depicted on the slide, the RCI, rapid
16 virtualization initiative, this is an operation that
17 there is an organic solvent extraction process. We
18 anticipate doing an SSR, a review start-up of that in
19 the relatively near future. We have had some problems
20 as far as the fabrication in some of the equipment but
21 we are working with the subcontractor in an attempt to
22 make sure that everything comes together in the start
23 of that process. The importance of this process is,
24 this is the first phase or first train, of a kind of
25 two step process. This RCI solvent extraction project.

1 allows us or is able to treat tri-mixed waste and in
2 our situation we have a tri-mixed waste which contain
3 PCB's solvents and maybe some organics and also the
4 radiological constituents. The first portion of it as
5 far as the RCI solvent extraction is able to take care
6 of the PCB's and also the solvents and organics and
7 then the RCRA constituent be it heavy metal or
8 whatever is left over in the radiological constituent
9 and goes to a second treatment train which is probably
10 some form of a stabilization or a map of encapsulation
11 so again, with this waste treatment it is a two step
12 or two phase process. Again, we anticipate starting
13 this review some time in the relatively near future.
14 The universal material there, we've got about 1500 or
15 so drums that have to be treated. Recently awarded a
16 contract for thorium stabilization project. This has
17 a universe of approximately 600 or so containers of
18 thorium and mixed waste and these containers are
19 anywhere from 55 gallon in size all the way down to
20 about 5 gallons in size. Primarily this is a, will be
21 a stabilization cement stabilization type of process.
22 Again, as far as the project that we will continue to
23 talk about is the 598 or so drum, the NPDS or the
24 Neutralization Precipitation Deactivation
25 Stabilization Project again, being able to either

1 neutralize, precipitate, deactivate or stabilize that
2 material again, a two step of two phase process with
3 the final stage being the stabilization as being
4 conducted. I think out in Plant 6 in the second stage
5 of that.

6 Developed and Intermotal Demonstration Plan,
7 we have submitted this plan to basically DOE in Nevada
8 and also the Nevada stakeholder and our internal
9 stakeholders. This is as you may remember an
10 intermotal process where you take the material on the
11 C land and then onto a truck and then onto rail and
12 from the rail directly into a disposal facility or
13 possibly to another truck and then to a facility. A
14 fair amount of controversy was generated as a result
15 of this proposal but again, I think this is a good
16 example of communication, interaction, exchange of
17 ideas not only between our stakeholders here locally
18 but also the stakeholders and regulators and our DOE
19 counterpart in Nevada. So we will continue to move
20 forward with the evaluation of that process.

21 As far as the low level waste is concerned, we
22 continue to move that out and as of August 8 we
23 shipped 413 and a half thousand cubic feet of this
24 material in a total anticipated of 612,000 cubic feet.
25 The last time I indicated as a result of the

1 negotiations with the Nevada test sites, we were able
2 to get a fairly good cut as far as the price was
3 concerned, originally at the original 300 or so we are
4 anticipating shipping in the fiscal year 1997 and that
5 was going to cost us approximately \$17 per cubic foot.
6 By increasing the amount of material and basically
7 ensuring the work for the force out there, we were
8 able to get a better price, approximately \$7.75 per
9 cubic foot and it looks like we will be able to meet
10 that target.

11 Nuclear material inventory as of July 1 we
12 have gone out with an RFP for commercial storage and
13 all of this material as we talked last time trying to
14 find some place else to put this. We are doing an RFP
15 and I am not sure what that response to the RFP is at
16 this point in time. As far as the types of nuclear
17 material that we are dealing with, depleted as you can
18 see 8-1/2 or so million counts of that. We presently
19 don't have a lot of interested interest with the
20 depleted, it is a problem and it is a concern.
21 However the depleted inventory has been placed in one
22 of the TDI initiatives, the technology deployment
23 initiatives as far as the process referred to as due
24 creed is a process where you take the depleted radium
25 and use it to go with the form of cement etc. two form.

1 boxes to actually ship waste and it doesn't actually
2 a number of things for you. First of all it gets rid
3 of the depleted radium which we would be pleased with
4 but also acts as a shielding and used for the actual
5 waste disposal boxes. Again, we will have to see what
6 happens with these TDI initiatives as to moving
7 forward. The normal I think with checking with Glenn
8 and others, the majority of if not all of the normal
9 has been sold to Allied Signal. We are having a bit of
10 a problem as far as packaging and shipping that
11 material off site but we do anticipate getting those
12 operations up and going in the future and we hope to
13 have all of that material off by the spring of 98. As
14 far as the enriched is concerned, I think that we are
15 in the process of and hopefully in the near future of
16 awarding a contract and sold approximately a third of
17 that to an overseas customer and we hope to ship that
18 in a November time frame and we are also we either
19 have or in the process of putting out in the very near
20 future an RFP for the remaining of the enriched
21 basically also in a blended form and see if we have
22 any interest in that material. The next one, as a
23 result of a May 22 incident that we had dealing with
24 some of our waste shipments, we had an over
25 pressurization white metal box primarily as a result

1 of our low level waste residues. Nevada has asked us
2 to suspend shipment of those residues of that waste
3 stream which is referred to as 006 until they can come
4 out and do their assessment which is scheduled for
5 October. We have complied with that and done an
6 investigation of this incident and we have submitted
7 that to headquarters, the NSSB and also along with the
8 corrected action. The bottom line, basically is the
9 causes of this was a co-mingling of materials,
10 primarily magnesium and magnesium oxide concentration
11 in one of the throws that we did not anticipate and so
12 the moisture and rapid generation of hydrogen and the
13 reaction. We feel that this was basically an almost
14 drummed material and a much greater amount of
15 magnesium that was generated in some of the activities
16 that took place in 1987. Corrected actions primarily
17 in that we are no longer co-mingling these waste
18 streams and we are putting procedures in place to make
19 sure that this does not happen in the future. But
20 again, that waste stream is down and we hope to
21 reactivate it after waste management assessment from
22 Nevada in October of this year.

23 Thorium overpack project this may be one of
24 the last times we speak of this but the project as we
25 indicated was completed after the last meeting that we

1 had some 500 or so, should be 5,677 drums of this
2 material was successfully overpacked and all thorium
3 overpacked container being a total universe of 9.71 of
4 those have been shipped offsite and have gone to NTS
5 so that is off the books. Realizing as I said last
6 time we still have an inventory of some 8500 or so
7 containers of thorium that are still onsite. I
8 referred to this effectually as the legacy thorium.
9 This is material that is in containers anywhere again
10 from like a 55 gallon drum all the way down to like I
11 said a small quantity of a 1 quart can as it may be.
12 Again, this material is well packaged. Some of it is
13 in C-lands, it is not in configuration, it is not in
14 the degraded situation that we saw as far as the
15 thorium drums that were in building 65. Again,
16 treating this as we do our legacy waste and hopefully
17 moving it out as we have an opportunity to do that.

18 Again, as far as waste management is concerned
19 we had an engineering study or pilot study that was
20 conducted where we were able to actually recycle and
21 free release approximately 30 tons of scrap copper.
22 This was primarily from copper motor windings. We
23 were the repository for copper motor windings here at
24 the, for the complex. This actually took place at a
25 recycling operation down at Oakridge and the material

1 was simply size reduced and, cut up and then a
2 floatation process used to separate primarily the
3 asbestos and lead from the actual copper winding
4 itself. Again, just some of the nuclear materials, you
5 can see some of the target cores of the normal
6 uranium, it probably doesn't show it very well on this
7 slide but you can see they actually went in and did
8 some drilling and sampling of that and testing of
9 specs of it for, in this case, after purchasing the
10 material and putting it into the sample vessels that
11 have to be taken to the lab to make sure that it is
12 within spec as far as the customer is concerned.
13 Jeannie -- this is inside Plant 6. Part of the
14 permafrix operation. Again, you can see some of the
15 higher white metal boxes. Again, we are talking about
16 a number of mixed waste processes dealing with the
17 stabilization in this case, the actual cementation of
18 some of the waste that have been treated either from
19 the neutralization, deactivation or other processes as
20 far as being stabilized.

21 Jeannie -- this is a shot of Building 65,
22 again showing a lot of the thorium containers that we
23 had in relationship to it. It doesn't really show you
24 as well some of the decrepted situations and all of it
25 is very deteriorated on the bottoms of some of these

1 drums that you have seen. Again, keep in mind that
2 there is a total universe of about 5700 plus drums of
3 this material out there -- next slide Jeannie -- this
4 is what it looks like today. Building 65 as you can
5 see is basically cleaned out with that entire universe
6 basically going to be gone. The thorium stabilization
7 process that has recently been awarded will actually
8 take place in this building. Again it is thorium or
9 a contamination and this is the proper place in order
10 to do that stabilization process.

11 Jeannie -- technology programs, as indicated
12 there has been a fair amount of activity with the
13 technology program. I mentioned some of the TDI
14 initiatives, the technology deployment initiatives.
15 Last time we indicated that we had submitted four of
16 these two headquarters. As far as the opportunity in
17 D2 obtain additional funding for various activities,
18 the four TDI initiatives that we submitted to
19 headquarters which I mentioned previously was the Dew
20 Creek utilization of the depleted _____ as far as
21 making the boxes for waste shipping. Another dealing
22 was soil characterization and the evaluation of some
23 of the lab data versus real time monitoring. The HPGE
24 and the RTRAK are one of the agencies in relationship
25 to that. Another one of the TDI initiatives had to do

1 with D&D and some of the universe of about 29 or so
2 smaller buildings and trying to utilize some of the
3 D&D technology demonstrations within that universe.
4 And lastly, kind of a trail on from the Terra Kleen or
5 organic extraction solvent, a process as far as a
6 mixed waste area is concerned would be the deployment
7 of the Terra Kleen process itself.

8 As you can see, of the four that we submitted,
9 all four of those were chosen as far as winners as it
10 may be. In talking with Mr. Alm this afternoon, he
11 indicated that there was probably about 100 or 120 or
12 so that were submitted to headquarters as far as being
13 funded and of those I think that they chose to go
14 forward with about 16 of those in and that 16, four of
15 them were ours. I think that the people that worked
16 hard putting those together are to be commended. It
17 is my understanding that these proposals have been
18 reviewed somewhat by independent entities, however,
19 the actual funding mechanism is still being debated as
20 far as appropriation is concerned but we hope that
21 funding will be made available for these activities.
22 Large scale D&D technologies, we talked about some of
23 these the last time and some of the innovations that
24 we had. One, we are presently undertaking an
25 evaluation that has to do with the "cool suit." It is

1 basically a suit which has various lines in it
 2 utilizing the pump and ice and ice water in order to
 3 allow people to have an increased and extended stay
 4 time as far as some of the work during this time of
 5 the year when we have the elevated temperatures and
 6 that is being evaluated at this point in time.

7 Other activities, technology development
 8 hosted the STC group in June and July. Basically gave
 9 us the status of the national activities and talked
 10 about the TDI initiatives and also gave them an update
 11 as far as the success that we had with the Plant 1
 12 large scale demos. A couple of other trailing
 13 activities in technology, we were actually able to
 14 transfer from the soil washing demonstration equipment
 15 that we had at Plant 9 out to Ashtabula for their
 16 actual utilization. They are actually using that. It
 17 accommodates the type of soil that they have as far as
 18 the clay type material that they have and also they
 19 are anticipating trying to do more work for others in
 20 evaluating soil washing and cost possibilities for
 21 other sites to see if the actual washing may work for
 22 the other sites throughout the complex. We are also
 23 looking at hopefully each team will transfer the MAWS
 24 equipment for beneficial and reuse to other places
 25 within the complex. We have had some interest from

1 RMI and also from some of the universities, Ashland
2 University for example.

3 Next slide, a couple of shots here again.
4 This is the evaluation of the cool suit itself. You
5 can see the ice pack on some of the gentleman's back
6 and it may not show up very well but there are
7 numerous coils that are located within the suit
8 itself. Again, with the intent of being able to
9 increase the stay time as far as being in some of the
10 activities. Here are just a couple of vessels that
11 are being loaded and transported out. This is part of
12 the soil washing equipment that was able to be
13 transferred up to Ashtabula.

14 Just in closing, kind of a busy slide that I
15 like to confuse you with. Basically to show you all
16 the various activities that are ongoing and again this
17 is kind of the master of the used slide, just to point
18 out a number of things that we have talked about again
19 at the onsite disposal facility, the 8 cells, cells 1
20 and 2 and talked about the various activities in
21 relationship to that, the waste units and anticipation
22 of site prep down in this area and again this is the
23 haul road to facilitate the excavation of that
24 material to take it up into the onsite disposal
25 facility itself and the trackage of the northern rail

1 yard and again the area of the scale and also the site
2 prep for the waste pit and hopefully the ARASA
3 contract some time in the relatively near future.
4 Seeing RAD 6 on this recently continues to be updated.
5 but again is a good quick snapshot of all of the
6 various activities that are anticipated and various
7 sequencing of the D&D safe shutdowns that are taking
8 place and an indication of all the activities that are
9 ongoing. Again a challenge I think in the lab 3
10 months and it has been approximately 3 months, excuse
11 me, 4 months since we have had our last community
12 meeting. A lot of activities are ongoing and a lot of
13 things are taking place and again I am very concerned
14 with the integration aspect of it to make sure that we
15 all collectively know what we are doing and all the
16 projects are integrated and that we are working in
17 concert. So basically that's the status update for
18 the last four months and hopefully you can see that we
19 are doing a lot out there and we have a lot ahead of
20 us but I think that the work force and everybody has
21 really pushed together and are doing a pretty good job
22 in relationship with moving forward. So with that
23 Gary?

24 MS. STEGNER: Thank you Johnny. As I
25 mentioned earlier U.S. EPA was unable to attend

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

tonight so for the first of their agency updates will be Laura Hafer from Ohio EPA.

MS. HAFER: Just a few items, Tom Schneider could not be here tonight so I am the token regulator I guess. Tom has some delusion that he has a life outside of Fernald but basically Ohio EPA is very pleased. There is a lot of work being done out at the site. We have been trying to get a presence out there. We are out there several times a week. I know they have taken, there have been a lot of tours going on of the OSDF so we have seen the dust control measures underway and a lot of work is being done and there is buildings being taken down and the OSDF is going up so we are very pleased with all of the work being done. You know, a few small steps backwards with the OU4 dispute resolution but we are moving generally, the general trend is forward and that is what we like to see. So basically the Ohio EPA is going to continue keeping our presence out there and continue our monitoring. We are doing the air monitoring now and we have data available in our environmental monitoring publication with the air data as well as the sediment and surface water, groundwater data that we have been collecting all along and I do have that available if anybody would like to make a

1 copy of that. So that is all, thank you.

2 MR. STEGNER: Thank you Laura. Next up is
3 John Applegate from the Fernald Citizens Advisory
4 Board.

5 MR. APPLGATE: Thank you Gary. I am going
6 to make this quick as well. You may have noticed we
7 have a new name. The Fernald Citizens Advisory Board
8 which we adopted at our last meeting about a month ago.
9 really for two reasons. One was to reflect a new
10 phase really in our activities. It is no longer a
11 matter of putting together a blueprint for the site
12 but rather working on various implementation issues,
13 some of them are particularly difficult like the OU4
14 decisions and some of them are kind of complicated
15 like the priorities for the site. Especially if we
16 don't get as much funding as we would like to but
17 basically we are in the implementation phase. The
18 other reason was kind of a signal to the citizens
19 advisory board and other sites that we were one of
20 them and sort of this only task force sitting out
21 there. That has been a focus of our work sort of
22 behind the scenes which is to keep contact, especially
23 with the citizens advisory board in Nevada. From
24 Johnny's points, you can see how important Nevada is
25 to us and the availability of that disposal location.

1 I think that the Fluor Daniel and the DOE of Ohio as
 2 well as the citizens advisory board have been working
 3 very hard to keep a presence out there. In fact, I
 4 was just speaking with a member of the Nevada citizens
 5 advisory board this afternoon and she went on at some
 6 length about how much they have understood and
 7 appreciated the effort that Fernald is making to
 8 understand their issues and deal with their issues.
 9 I don't think we can take that for granted and it is
 10 something that I think that this site, every part of
 11 this site is really taking a leadership role on.

12 A couple of other things, we have for the
 13 first time a vice chair of the citizens advisory board
 14 and that is Jim Behr as many of you probably know who
 15 teaches science at the Ross Junior High School and I
 16 am very pleased to have him on board, more than me and
 17 the issues we're going to be focusing on are really
 18 the two that I mentioned before, the OU4 decision
 19 upcoming and priorities on the various other things,
 20 many other things that are going on. We really plan
 21 to keep a mostly monitoring role and I am sure that
 22 issues like groundwater will be coming up sooner or
 23 later. Then the final thing is that we are going to
 24 spend most of our September meeting talking about
 25 membership issues and how we ought and if we ought to

1 re-think the way our membership is selected and who
2 constitutes the citizens advisory board given the new
3 kind of role or the new kinds of issues that we are
4 dealing with and I have already gone over much longer
5 than I intended to but if anyone has any questions now
6 or afterwards, I would be happy to answer them. Thank
7 you.

8 MR. STEGNER: Thank you. John. David
9 McWilliams is unable to attend tonight, the chair of
10 our community reuse organization so represent the
11 communities organization is a member, Dan Lawler, who
12 is also principal of the awarding winning Crosby
13 Elementary School.

14 MR. LAWLER: Thank you. We have become a
15 chartered non-profit organization, corporation of the
16 State of Ohio and as a part of that we have received
17 a start up grant from the Department of Energy. With
18 that start up grant we are hoping to procure the
19 economic developments specialists, the RFP was
20 developed and put out on July 24. Direct mailings to
21 regional organizations and also on the internet and
22 the proposals from that are due back by August 21 so
23 we are close to deadline on that. We have received
24 some inquiries from potentials bidders on that and one
25 the proposals have been received, a subcommittee from

51.

1 the CRO is going to review those and try to come up
2 with the recommendation by the September 2 meeting of
3 the community reuse organization. At that time
4 hopefully the whole committee will come up with a
5 person to pathforward on that and get somebody on
6 board so we can get going with the economic
7 developmental aspect of the CRO. We are in the
8 process of establishing and putting an office at the
9 geotech building. We are gong to share that office
10 along with the advisory board and we are also in the
11 process of becoming a 501C3 organization. If you have
12 any questions, we do have an office phone number,
13 648-4168 and we have a website also.

14 MR. STEGNER: Thank you Dan. Next and
15 last, Lisa Crawford from FRESH.

16 MS. CRAWFORD: I only have two little bitty
17 things, promise. Actually we are all very looking
18 forward to the new clean up progress briefings and
19 having one meeting a month. Since, as Laura says,
20 some of us do have a life besides Fernald and the
21 second thing is I brought this up when I had saw Mr.
22 Alm last night but I want to bring it up tonight
23 because I think it is real important and that is those
24 of us that live out in the community around the
25 facility, we are really getting a little bit concerned.

1 here that headquarters is not paying attention and we
2 have been talking about this for a couple of months
3 now and I brought it up with Mr. Alm again last night
4 but we are real afraid that we are falling back into
5 this black hole syndrome. That is what we used to
6 call it many, many years ago. We sent things up to
7 headquarters and they never come back. They fall into
8 this black hole somewhere or lay on somebody's big
9 huge humongous desk and they never get looked at and
10 we encouraged him last night that this is not a good
11 practice for any of us and I just want to make sure
12 that our local DOE folks get that message up there.
13 If they hear it from us and you, maybe something will
14 get here and something will happen.

15 We've got a lot of questions I know around
16 this table that I am going to defer to the question
17 and answer period and basically that is it.

18 MR. STEGNER: Thank you Lisa. Now, we will
19 move to the question and answer period and since we
20 are recording this we would ask that you use the
21 microphone or at least speak very loudly and say your
22 name for the record. Okay, we're open for questions
23 now.

24 MR. STORER: Gary Storer, Crosby trustee.
25 A few months ago I heard a rumor about the price of

1 waste acceptance to NTS was dropped from I think \$18
2 to \$7 which was confirmed tonight with Johnny. Is
3 there anyway that the money that is being saved there
4 to increase the number of shipments off site?

5 MR. REISING: That is basically what we're
6 going to do. We originally scheduled to have -- Gary,
7 originally we were scheduled I think at the fiscal
8 year 97 to ship out approximately 320 or so thousand
9 cubic feet of waste and as a result of being able to
10 negotiate the better price, we got the better price
11 because we were able to basically double that and
12 ensure them work throughout the season as it may be to
13 keep their work force busy so basically taking that
14 money to do that and yes we will ship as much as we
15 possibly can so we will be able to double that almost
16 for the 612,000 cubic feet of material so definitely
17 try to use that to make sure we continue to get the
18 waste, the legacy waste and remedial waste off site.
19 That is where the money is going.

20 MS. DUNN: Just a couple of things back to
21 the Operable Unit 4 has the EPA met with the
22 settlement agreement, is there going to be a document
23 that the public is allowed to comment on this and if
24 so when will we get the document and what will be the
25 period?

1 MR. REISING: Well, I would have liked,
2 have thought that all of you had gotten a copy of the
3 settlement agreement document itself and that will be
4 a topic of discussion, social faux pas and I will make
5 sure that you get one. Lisa has one and again I know
6 just because I give it to one member of FRESH it does
7 not automatically go to all the members of FRESH. I
8 have been told that before but we will make sure that
9 you get one. But yes, this is a document that has the
10 language, new language for the medical center
11 agreement and has the milestones in it. It also has
12 a lesson to learn section in there and it talks about
13 the actual projects itself and that will be the topic
14 of the meeting. It is a meeting for you to comment on
15 that document and I will make sure that I get it go
16 you as quickly as possible.

17 MS. DUNN: That is not the last date to
18 comment though, right? If we want to submit --

19 MR. REISING: Oh no, that is, I think EPA
20 may have slightly different rules than we do.
21 Basically you can make your comments and if you are,
22 things that you want to discuss further on, I am sure
23 that Jim will be receptive to that. Again, a very
24 active public participation process and it's not a
25 deadline. I know in talking with Jim in fact, we have

1 a letter to go out to the people announcing the
2 meeting. If you are not able to attend the meeting
3 and you have additional concerns or comments, I am
4 sure there will be a period after that that you can
5 make comments and ask questions as to whatever the
6 components of that document are.

7 MS. DUNN: You made a comment that we know
8 what the pathforward is for Silos 1 and 2?

9 MR. REISING: We know what the pathforward
10 is as far as going out with the performance spec, RFP
11 as it may be. That is where that one milestone that I
12 talked about -- okay, to solicit input from the
13 various vendors and the types of technologies that
14 they would use to show us this principal, that proof
15 of principal then would be utilized and actually put
16 into use in the development of the supplemental
17 feasibility study in the proposed plan.

18 MS. STEGNER: Just a second, Pam, is there
19 any thing else, anybody else have any questions and I
20 will get back to you Pam. Anybody else? Okay, Pam,
21 you're on.

22 MS. DUNN: When you talk about the waste
23 management activity you said something about on the
24 enriched uranium it would be blended, what or how
25 would it be blended and where?

1 MR. REISING: The RFP that is going to go
2 out talks about the potential of blending that down.
3 and maybe someone who is more knowledgeable in the
4 area unfortunately Glen is not here --

5 MS. DUNN: We don't have that capability at
6 Fernald to blend that down, do we?

7 MR. REISING: No.

8 MS. DUNN: So are we looking at Portsmouth
9 and Paducah, I mean --

10 MR. CRAIG: We will get back to you on that.

11 MR. REISING: You've got me Pam.

12 MS. DUNN: I had one other thing. You said
13 that you were thinking about sending the MAWS
14 demonstration equipment now that includes the melter
15 that like worked, right? Could that still be of use
16 to us?

17 MR. REISING: I mean there is such a
18 limited capacity as far as that melter is concerned.
19 Don, what is the capacity of the melter? It is
20 extremely small.

21 MS. DUNN: No, I mean like variation, a mix
22 or whatever, do you need any more research on that?

23 MR. REISING: I think we evaluated, you
24 know, I did not personally but there was an evaluation
25 made as to the potential for using that. I think the

1 decision was made that it would not suit our purposes.

2 MS. DUNN: All of the MAWS stuff goes out --

3 MR. REISING: Well, the MAWS unit, when you
4 say rotary kiln, that is another piece of equipment,
5 if we can access that, fine, we would like to access
6 that.

7 MR. STEGNER: Lisa Crawford?

8 MS. CRAWFORD: Under the Silo 3 page Johnny
9 I know we looked at, I think we saw a draft draft, I
10 will say that of the RFP, did we have draft draft of
11 the RFP?

12 MR. REISING: I know that we have shared
13 bits and pieces of the RFP with you. I think that the
14 actual RFP itself is a voluminous document. We did
15 share with you the CVD notice as it may be and we did
16 share with you some draft language to make sure that
17 the vendors were aware of public input and the fact
18 that they needed to be able to facilitate these types
19 of meetings but as far as the actual entire document,
20 no, we have not at this point in time.

21 MS. CRAWFORD: So it is an internal review
22 right now.

23 MR. REISING: Correct. I think it was
24 transmitted to me from Mr. Paine this morning.

25 MS. CRAWFORD: So once it comes out of

1 internal review, can we get a copy of it before it
2 gets sent out or are we allowed to see that?

3 MR. REISING: We are in the process, as my
4 notes indicate we would like to be able to put that
5 out for public review basically in a draft form by
6 October 1 or by the end of September, September 30.
7 That is our anticipation and again somewhat of a
8 parallel activity to go along with the actual
9 submittal of that ESD on the September 15 date, that
10 is our wishes.

11 MS. CRAWFORD: So the draft ESD is also in
12 internal review?

13 MR. REISING: That is correct.

14 MS. CRAWFORD: Is that also going to be up
15 for public review, too?

16 MR. REISING: Sure, as soon as we issue
17 that document to the agencies it does become a public
18 document. Remember as Terry Hagen has stated some of
19 the Silos 3 meetings that we've had, the first step in
20 the process is the submittal of the draft ESD to the
21 EPA's for their reviews and comments and potential
22 approval. It is only after they approve it that it
23 then goes out for actual official public review and
24 public comment so you get a couple of bites of the
25 apple as this process goes along.

1 MS. CRAWFORD: I want to step up to the
2 Operable Unit 5. Under the IEMP I know one of the
3 meetings we were at there was a discussion about air
4 monitoring along the east side of the fence but they
5 were going to, they were moving some of them out
6 further and there were a lot of questions raised there
7 that night and we were afraid we were going to use or
8 lose some of the history data and we wanted the
9 original ones left and monitored and if we wanted to
10 stick a couple of 300 feet out to go ahead and do
11 that, did that remain, because we don't know?

12 MR. REISING: I remember being at the
13 meeting when that came up, the question to show the
14 location of the various air monitoring. Now,
15 personally I don't know and I will have to go to the
16 bullpen and ask Robby Jenke to speak to that.

17 MR. JENKE: Just a couple of issues there.
18 The two issues that were brought up at the meeting
19 were how we were going to do air monitoring at the
20 site. The concerns that DOE and Fluor Daniel have with
21 it is keeping the monitors at the site boundary
22 creates a problem with compliance giving the
23 regulations as stated. Ohio and U.S. as well as the
24 regulators, stakeholders express some concern of not
25 having monitors along the fence line which we

1 certainly appreciate that concern. The problem we are
2 running into and those monitors by the way will stay
3 there. The problem we are running into is locating
4 the monitors off the property at the receptive
5 locations and given individual residence, I guess
6 opposition to that because they don't want these into
7 their yard. That issue is still being worked,
8 monitors are being placed around the perimeter of the
9 site and placed where we can. That is basically what
10 we know at this point. We are still looking in to the
11 work as ongoing with the smaller air monitors from the
12 environmental measurement laboratory, the DOE
13 laboratory out of New York and potentially using those
14 as well. Other than that, I don't think much else,
15 much other progress has been made on that.

16 MS. CRAWFORD: I just wanted to make sure
17 that, I mean, we had talked about it but there was
18 never a closure on it. We are just going to leave the
19 one on the fence line for historical purposes and try
20 to put other ones out 300 feet and as far as the issue
21 of the local folks go, I mean, if it comes down to
22 eminent domain it is like tough, that is what it is.

23 MR. JENKE: Well, we just don't want to go
24 that route. The real concern that we have is the
25 issue of _____ compliance and also having

61

1 monitors where they are best representative of the
2 situation. It is something we need to I guess
3 continue to follow up on.

4 And so I mean I think they deserve the
5 dollars.

6 MR. REISING: I agree they deserve the
7 accolades, the recognition. They have done a
8 tremendous job and we will continue to do that.

9 MS. DUNN: I'm talking dollars, excess money.

10 MR. REISING: As far as site priorities is
11 concerned, definitely the Acquirer is the priorities
12 but as we have talked about at numerous meeting, we
13 have to take all of the priorities that we've got and
14 all of the regulatory milestone commitments that we've
15 got and look at what it is that we need to do to
16 hopefully stay in compliance and definitely they are
17 doing a great job and I think that we need to make
18 sure that they continue to channel the appropriate and
19 adequate funding to make sure that does happen.
20 Again, as you realize the slide would indicate but I
21 think I indicated that there was a requirement for the
22 start up of that basically in September or so of 98 so
23 I think that it shows, yes, we have, we have gotten
24 some assistance money out of EM50 to help with that
25 project so we now have those well in which and that is

1 a tremendous accomplishment. As you can see we are
2 putting money towards that because we are letting
3 those contract for the piping, the electrical, and all
4 of the purposes for that so I think we are giving it
5 priority but again, as you well know, we have to look
6 at the entire site and that is why I said it is easy
7 on occasion to be focused on one project or another
8 but you've got one killer project and one project
9 that's doing great guns but again, we, Jack knows, we
10 have to look at all sides and all perspectives and
11 make sure that we do move forward again on a balanced
12 approach as far as the different units are concerned
13 but we hear you Pam and it sounds like Dennis and
14 Robby have done their lobbying well.

15 MS. DUNN: I have actually followed this OU
16 unit closely. For a long time.

17 MR. JENKE: The bulk of those funds for EM50
18 will be omitted this year. We don't anticipate a
19 problem with funding.

20 MS. DUNN: I think those projects screw up,
21 I mean, maybe you could slap their hand and take some
22 of the money and give it to the projects that are
23 doing good, maybe that will get --

24 MR. REISING: Well, I do try to take care
25 of my children that way.

1 MS. DUNN: We have children at the site, too.

2 MR. REISING: From a site wide perspective
3 our collective goal is to make sure that we are in
4 compliance because we do have 5 records of decision
5 and from those 5 records of decision we have all of
6 these tiered documents as far as remedial design and
7 remedial action work plan and we have all these hosts
8 from falling down secondary documents and commitments
9 that we have so unfortunately part of our job is to
10 make sure that we are in fact in compliance with those
11 so again, on occasions we have to do that, we have to
12 sit back and say maybe we need to change the
13 priorities. That is why we are constantly in dialogue
14 with not only ourselves, the advisory boards and
15 especially the regulators. We talk about priorities
16 constantly, we talk amongst ourselves, the, all of the
17 meetings and those types of things and we talk about
18 where the funding needs to go to make sure that we are
19 in compliance or for some reason if we have funding
20 short fall or something happens to go awry, we need to
21 allocate money, where is that money best put and I
22 have a tremendous amount of suggestions and input from
23 various people as far as where to put that money but
24 again, trying to treat the site as a whole an
25 integrated entity and make sure that we stay in

1 compliance. I mean, I cannot just take all of the
2 money and throw it at one OU because as sure as I do,
3 pop, I'm out of compliance and I don't want to go
4 into dispute resolution again on another operable
5 unit. It's a long arduous process.

6 MS. DUNN: One other issue for priority, were
7 you successful in getting the field office to move our
8 Acquirer Restoration ahead of surveillance at the
9 mount or do we have to go to the mount and be nasty?

10 Jack can convey our concerns. They have not
11 really said --

12 MR. REISING: We have transmitted that
13 comment up to the Ohio field office and we have had
14 some discussion about that and the -- I owe you a
15 response back in relation to that comment that you
16 gave to Sue and I at that one meeting and we are
17 getting closer towards the final rank as it may be of
18 that through the Ohio field office and we will do
19 that. It was articulated to me that possibly the
20 description of that mount activity was not as accurate
21 as -- maybe it was a high priority activity and I
22 don't know for sure. I need to pull the string on
23 that but we will definitely respond to that.

24 MS. DUNN: We will go up and help you pull
25 the string if they won't bring it up.

1 MR. REISING: I am sure that Jack will
2 convey that to the Ohio field office.

3 MR. STEGNER: There will be an announcement
4 from the headquarters per what is referred to as the
5 new manager of the Ohio field offices. It's sort of
6 in the early stages right now and we are sure there
7 will be an announcement very soon out of headquarters
8 as to naming a new manager. Ms. Yocum you had a
9 question or a comment?

10 MS. YOCUM: This EPA, you might be able to
11 answer this but, this concerns the Operable Unit 4 on
12 the monetary -- when will that be due or when will
13 they start recycling?

14 MR. REISING: Again, we will get you some
15 copies if you don't have it of the settlement
16 agreement but in the settlement agreement each of
17 those supplemental projects we do have dates that we
18 have committed to as far as submitting a plan, as far
19 as a work plan on how we are going to implement those.
20 Those work plans just like any remedial design will
21 have a schedule with it and Jim and Tom are both
22 concerned that we do these somewhat expeditiously as
23 far as the supplemental project is concerned. As far
24 as the monetary penalty is concerned, we have to go
25 through appropriations process and actually request

1 that with our next budget.

2 MS. YOCUM: So there will be a next budget
3 cycle?

4 MR. REISING: That is correct.

5 MR. STEGNER: Jeannie or Julie or whoever
6 are taking notes on this, we need to make sure that
7 the townships get a copy of the settlement agreement
8 as well as the citizens advisory board and members of
9 the FRESH corp also.

10 Questions, comment? The value engineering
11 settlement by the corp or engineers is now complete
12 and there will be some copies of those handed out by
13 Ticia and if you want copies of those, you can tell
14 Jeannie on the way out and we will send you a copy of
15 that and make sure that you get it. There will be
16 copies of that placed in the public environmental
17 information center if they're not in there now they
18 will be by tomorrow. So no further questions or
19 comments, we thank you all for coming. As I say, we
20 will be sticking around here for a while so please
21 drive safely on the way home.

22

23

24

Proceedings concluded at 8:50 p.m.

25