

**AREA 9, PHASE III
ABANDONED OUTFALL LINE
EXCAVATION PLAN
PART THREE**

**FERNALD CLOSURE PROJECT
FERNALD, OHIO**



OCTOBER 2004

U.S. DEPARTMENT OF ENERGY

**21140-PL-0004
REVISION A
DRAFT**

TABLE OF CONTENTS

	<u>Page</u>
List of Figures	ii
List of Acronyms and Abbreviations.....	iii
1.0 Introduction	1-1
1.1 Background	1-1
1.2 Purpose.....	1-2
1.3 Exclusions	1-3
1.4 Protection of Cultural Resources.....	1-3
2.0 Predesign Investigation and Characterization Data	2-1
2.1 Summary of Historical and Predesign Investigations	2-1
2.1.1 Historical Investigations.....	2-1
2.1.2 Predesign.....	2-1
2.2 Above-FRL/Impacted Material Excavation Boundaries.....	2-2
3.0 Remedial Approach	3-1
3.1 Introduction.....	3-1
3.2 Site Preparation	3-1
3.2.1 Protection of Existing Utilities	3-1
3.2.1.1 CG&E Overhead Transmission and Power Lines	3-1
3.2.1.2 CG&E Underground Gas Lines.....	3-2
3.2.1.3 CWW Water Main.....	3-2
3.2.1.4 Mid Valley Pipeline.....	3-2
3.2.1.5 Underground Telephone Line.....	3-3
3.2.2 Surveying.....	3-3
3.2.3 Construction Fencing.....	3-3
3.2.3.1 Construction Fence/Access Control.....	3-3
3.2.3.2 Work Area Entry Requirements	3-4
3.2.4 Erosion and Sediment Controls	3-4
3.2.5 Construction Water Systems.....	3-4
3.2.6 Haul Road.....	3-4
3.2.7 Off-Site Backfill and Topsoil Sources.....	3-5
3.2.8 Pre-Excavation Sampling	3-5
3.2.9 Traffic Controls	3-6

TABLE OF CONTENTS
(Continued)

	<u>Page</u>
3.3 Remedial Excavation	3-6
3.3.1 Clearing and Grubbing	3-6
3.3.2 Topsoil Removal and Stockpiling.....	3-6
3.3.3 Overburden Removal and Stockpiling.....	3-6
3.3.4 Removal of Abandoned Outfall Line and Impacted Soil.....	3-7
3.3.5 Excavation Methods	3-8
3.3.5.1 Open Trench	3-8
3.3.5.2 Trencher	3-9
3.3.5.3 Trench Box	3-9
3.3.6 Pipe Removal Under Mid Valley Crude Oil Pipeline.....	3-9
3.3.6.1 Open Trench	3-9
3.3.6.2 Removal by Installation of Encasement Pipe	3-9
3.3.7 Pipe Removal Under State Route 128	3-10
3.3.8 Haul Route.....	3-11
3.3.9 Excavation Dewatering.....	3-11
3.3.10 Backfill	3-12
3.3.11 Topsoil.....	3-12
3.3.12 Communications.....	3-12
3.4 Precertification and Certification Sampling.....	3-12
3.5 Restoration	3-14
References	R-1

LIST OF APPENDICES

Appendix A	List of Drawings and Technical Specifications
Appendix B	Abandoned Outfall Line Historical and Predesign Data

LIST OF FIGURES

Figure 1-1	Site Plan
Figure 1-2	Area 9 Phase III Index Map
Figure 3-1	On-Site Haul Route
Figure 3-2	Tc99 Above-FRL Excavation Area
Figure 3-3	AOL Part Three Pipe Line Removal Under Mid Valley Crude Oil Pipeline
Figure 3-4	AOL Part Three Pipe Line Removal at State Route 128 Crossing

LIST OF ACRONYMS AND ABBREVIATIONS

BAT	Best Available Technology
bcy	bank cubic yards
CDL	Certification Design Letter
CG&E	Cincinnati Gas and Electric
CWW	Cincinnati Water Works
DOE	U.S. Department of Energy
EMS	Excavation Monitoring System
FCP	Fernald Closure Project
FRL	Final Remediation Level
HPGe	High-Purity Germanium Detector
HDPE	high density polyethylene
MH	manhole
NPDES	National Pollutant Discharge Elimination System
ODOT	Ohio Department of Transportation
OSDF	On-Site Disposal Facility
OSHA	Occupational Safety and Health Administration
OU5	Operable Unit 5
pCi/g	picoCuries per gram
ppb	parts per billion
ppm	parts per million
TSS	total suspended solids
WAC	Waste Acceptance Criteria
WAO	Waste Acceptance Organization

1.0 INTRODUCTION

1.1 BACKGROUND

In early 1950's, construction began on the Feed Materials Production Center in Hamilton and Butler Counties in southwestern Ohio to convert uranium ore into uranium metal and to fabricate uranium metal into target elements for reactors that produced plutonium and tritium. In 1951, a 16-inch cast iron outfall sewer line was installed from the Feed Materials Production Center to the Great Miami River (see Figure 1-1). There were two wastewater streams that were discharged through the 16-inch cast iron outfall sewer line. One was a treated effluent wastewater stream from the production area that was carried through a 12-inch treated effluent line. The other was a treated sanitary wastewater stream from the site's Sewage Treatment Plant that was carried through a 10-inch treated sanitary sewer line. Both wastewater streams entered the 16-inch cast iron outfall sewer line at manhole (MH) 175 near the eastern edge of the Fernald Closure Project (FCP) site.

The 16-inch cast iron outfall sewer line was designed partially as a pressurized system. Originally, there were six manholes installed off-property (MH's 177, 178, 179, 180, 181, and 182). MHs 178 through 182 were installed as pressurized manholes made of reinforced concrete vaults with gaskets and bolted pressure-tight manhole lids and rings. MH 175, 176, and 177 were installed as non-pressurized manholes.

Originally MH 182 was placed approximately 140 feet from the discharge end of the pipeline west of the riverbank; however due to strong erosion, the west riverbank of the Great Miami River had eroded so that during a flood in 1965, MH 182 toppled into the river and the pipeline was severed so that it no longer discharged into the main channel. It is probable that sections of the pipeline near the end became detached as the riverbank eroded westward between the early 1950's and 1965.

A construction project was started in 1966 to rebuild the outfall. The pipeline was encased in sheet piling, bank run gravel and concrete. The discharge point was approximately 30 feet out from the bottom of the west riverbank and 90 feet from the top of the west riverbank. By 1968, the riverbank was becoming badly eroded again. Broken concrete was dumped along the riverbank in the general vicinity of the outfall structure. This concrete was obtained from a construction project on North Bend Road in Hamilton County and was not obtained from the FCP.

By 1973, floodwaters had eroded the riverbed around the outfall structure such that approximately 20 feet of sheet piling that extended out into the river was washed out and the end of the pipeline was severed.

1 As such, part of the outfall structure was rebuilt by replacing some of the existing sheet piling in the river,
2 raising and resetting the sewer pipe in crushed stone, and installing riprap to protect the outfall structure
3 from erosion. Crossties were installed at the top of the rebuilt section that tied the sheet piling on both
4 sides of the pipeline together. Contaminated concrete from the FCP was also placed in the river to protect
5 the rebuilt outfall structure and along the upper riverbank to prevent damage during periods of flooding.
6

7 In April 1989, MH 180 was observed to overflow storm water onto the surrounding ground. It was
8 discovered during repairs to the manhole that no gasket existed under the manhole cover.
9

10 In the early 1990's, a 24-inch High Density Polyethylene (HDPE) outfall sewer line was installed from
11 the FCP (originally known as the Feeds Material Production Center) to the Great Miami River
12 approximately 50 feet to the south of the original outfall line (see Figure 1-1). At that time, the original
13 outfall line was taken out of service and abandoned in place, henceforth referred to as the abandoned
14 outfall line. The manholes designations for the abandoned outfall line were changed by adding an "S" at
15 the beginning and an "A" at the end (e.g., MH 181 became SMH 181A). The 24-inch HDPE outfall
16 sewer line is currently active and discharging into the Great Miami River.
17

18 In 1999, the sewage treatment plant area was remediated. As part of this remediation, the on-property
19 portion of the abandoned outfall line was removed from SMH 175A (formerly MH 175) to SMH 176A
20 and placed in the On-Site Disposal Facility (OSDF).
21

22 1.2 PURPOSE

23 Remediation of the abandoned outfall line is included in Area 9, Phase III as shown in Figure 1-2. The
24 remediation of the abandoned outfall line is planned in three parts. Part One includes the remediation of
25 the abandoned outfall line from just inside the FCP property line approximately at Station 0+00 to just
26 west of the State Route 128 right of way approximately at Station 21+00. This excludes approximately
27 85 feet of pipe and MH 177A between Station 2+32 and Station 3+17 located in the vicinity of the crude
28 oil pipeline owned by the Mid Valley Pipeline Company.
29

30 Part Two includes the remediation of the abandoned outfall line at the discharge structure (also known as
31 the outfall structure) along the west bank of the Great Miami River and the restoration of the riverbank at
32 the discharge structure.
33

1 Part Three includes the remediation of the abandoned outfall line from Station 21+00 to the outfall
2 structure approximately at Station 37+56, including the remediation of manholes MH 177A and
3 MH 181A, abandoned outfall line underneath State Route 128, and the remediation of the section of
4 abandoned outfall line under the crude oil pipeline owned by the Mid Valley Pipeline Company. The
5 Excavation Plan Part One submittal (DOE, 2004a) governs the remediation of Part One and was
6 conditionally approved by the U.S. Environmental Protection Agency on August 12, 2004, and approved
7 by the Ohio Environmental Protection Agency on August 17, 2004. The Excavation Plan Part Two
8 submittal (DOE 2004b) governs the remediation of Part Two and was transmitted to the agencies for
9 review on September 3, 2004.

11 This document represents the Excavation Plan Part Three submittal and governs the Part Three
12 remediation of the abandoned outfall line.

14 The remedial actions addressed in this Part Three Excavation Plan include removing an estimated
15 980 bank cubic yards (bcy) of impacted soil, 20 bcy of debris, and 1,741 linear feet of pipe for disposal as
16 discussed in Section 3.3. It is estimated that 3.2 cubic feet of lead will also be removed from the pipe
17 joints and segregated for off-site disposal.

19 Most of this remedial action will take place off property (not on the FCP property). For purposes of this
20 document, references to "on-site" will mean on the FCP property and references to "off-site" will mean
21 off the FCP property.

23 1.3 EXCLUSIONS


24 Active 24-inch HDPE outfall sewer line and a nearby 4-inch abandoned gas line are excluded from this
25 document.

27 1.4 PROTECTION OF CULTURAL RESOURCES

28 Historic and prehistoric archaeological sites are present in the areas around the abandoned outfall line
29 project area. Consultation with the Ohio Historic Preservation Office has occurred to ensure that historic
30 and prehistoric sites in the area are protected during the project. The area to be excavated has been
31 surveyed for cultural resources in the past. The project area has also been significantly disturbed during
32 installation of the abandoned and new outfall lines. Care will be taken to ensure project activities stay
33 within the easement so that any sites in adjacent areas are not disturbed. Monitoring of the excavation
34 will occur to ensure that cultural resources are not discovered during removal of the line. Although the

1 project area has been disturbed, cultural resources (e.g., prehistoric artifacts) may still be present in the
2 disturbed soil. Any cultural resources discovered will be managed as an unexpected discovery per
3 EP-0003, "Unexpected Discovery of Cultural Resources".
4

7/03/17/Pr-01ec-2120/Figure 1-1.dgn




AREA 9 PHASE III
 REMEDIATION OF ABANDONED OUTFALL LINE
 EXCAVATION PLAN - PART TWO



FIGURE 1-1 SITE PLAN

5718



DRAFT

FIGURE 1-2. AREA 9 PHASE III INDEX MAP

2.0 PREDESIGN INVESTIGATION AND CHARACTERIZATION DATA

2.1 SUMMARY OF HISTORICAL AND PREDESIGN INVESTIGATIONS

2.1.1 Historical Investigations

In May 1989, characterization soil samples were taken in the areas surrounding each manhole along the abandoned outfall line. The results of that characterization effort revealed that none of the samples collected in the area surrounding the only manhole (MH 181) found in Area 9, Phase III – Part Three exceeded the adopted criteria for soil removal for the site area at that time. The criteria identified for this removal action was 52 parts per million (ppm) total uranium and/or 46 ppm total thorium. These action levels were established and used prior to the development of the Operable Unit 5 (OU5) off-site soil final remediation levels (FRLs) (DOE 1996). The results of these historical samples collected within the project boundary of Area 9, Phase III – Part Three were later compared to the OU5 off-site soil FRLs during the preparation of Area 9, Phase III Predesign Investigation (DOE 2004c), and revealed four borings that had FRL exceedances. These borings are MH 181-4, MH 181-6, 1530, and 1532. The off-site soil FRL for technetium-99 [1.0 picoCuries per gram (pCi/g)] was exceeded at borings MH 181-4 (1.6 pCi/g), MH 181-6 (1.5 pCi/g). The off-site soil FRL for cesium-137 (0.82 pCi/g) was exceeded at borings 1530 (2.57 pCi/g) and 1532 (1.0 pCi/g). The historical data is presented in Appendix B (Table B-1 and associated figures) of this plan.

2.1.2 Predesign

As discussed above, each of four historical borings had one FRL exceedance. Confirmation samples were collected during the Area 9, Phase III Predesign Investigation. The confirmation samples did not confirm the presence of cesium-137 at either historical boring; however, the presence of technetium-99 was confirmed at historical boring MH-181-4, but not at historical boring MH 181-6. Listed below are the historical borings and the results of their biased predesign samples:

- Boring 1530 had an above-FRL result of (2.57 pCi/g) for cesium-137 in the 6.5 to 7-foot interval. Cesium-137 was below-FRL (not detected) in the corresponding confirmatory predesign boring/interval (A9P3-MH181-1)
- Boring 1532 had an above-FRL result of (1.0 pCi/g) for cesium-137 in the 11.5 to 12-foot interval. Cesium-137 was below-FRL (not detected) in the corresponding confirmatory predesign boring/interval (A9P3-MH181-16)
- Boring MH 181-4 had an above-FRL result of (1.6 pCi/g) for technetium-99 in the 0.5 to 1-foot interval. Technetium-99 was above-FRL (1.1 pCi/g) in the corresponding confirmatory predesign boring/interval (A9P3-MH181-2)

- Boring MH 181-6 had an above-FRL result of (1.5 pCi/g) for technetium-99 in the 0 to 0.5-foot interval. Technetium-99 was below-FRL (0.738 pCi/g) in the corresponding confirmatory predesign boring/interval (A9P3-MH181-17).

Because the above-FRL contamination is associated with technetium-99, which is likely to be the most mobile contaminant, predesign bounding samples were collected to define the extent of the contamination using this constituent of concern. The contamination was laterally bound in the cardinal directions at borings A9P3-MH181-2N2 (north), A9P3-MH181-2S2 (south), A9P3-MH181-2E2 (east), and A9P3-MH181-2W4 (west) to a depth of 5 feet. The contamination boundaries extend laterally to the north to boring A9P3-MH181-2N4 and to the east to boring A9P3-MH181-2E3 to a depth of 2 feet. The entire contamination area is 40 feet by 41 feet, and the 5-foot deep excavation, which is located in the southwest corner of the area, is 16 feet by 26 feet with the remaining area being excavated to 2 feet deep. The predesign sampling data is reported in Appendix B (Table B-2 and associated figures).

Lastly, in an attempt to gain information of the bedding material beneath the pipe that is committed to be sent as above-waste acceptance criteria (WAC) material, Geoprobe core samples have been taken at each of the manhole locations where depth and location of the pipe can be physically determined, which demonstrate that the bedding material is well below WAC.

2.2 ABOVE-FRL/IMPACTED MATERIAL EXCAVATION BOUNDARIES

Historical OU5 off-site FRL exceedances were investigated with biased predesign samples to confirm the presence of impacted soil. The predesign sampling data was evaluated to determine if there are any OU5 off-site soil FRL exceedances.

As discussed above in Section 2.1.2, there is an area that is 5 feet deep, which is bound laterally by borings A9P3-MH181-2W4, A9P3-MH181-2E2, A9P3-MH181-2N2, and A9P3-MH181-2S2 that will be excavated. There is also a 2-foot deep excavation, which extends north from the 5-foot deep excavation to boring A9P3-MH181-2N4 and east to boring A9P3-MH181-2E3, that will be excavated. The overall excavation is a minimum of 2 feet deep with the southwestern quadrant being excavated to a depth of 5 feet. The footprint of this excavation will be certified prior to trenching to remove the abandoned outfall line.

Although samples of the bedding material have been collected prior to excavation, and demonstrated that the material is below-WAC, the bedding material and soil underneath the bedding material will be

571'8

- 1 committed to above-WAC. The pipe, bedding material, and soil underneath the bedding material will be
- 2 dispositioned in the SP-7 stockpile area.

5718

3.0 REMEDIAL APPROACH

3.1 INTRODUCTION

Part Three remediation of the abandoned outfall line will consist of four primary activities: site preparation, remedial excavation, certification, and restoration.

3.2 SITE PREPARATION

Site preparation activities associated with this work include but are not limited to: protection of utilities, establishing site boundaries and controls, surveying, site layout, construction fencing and signage, traffic controls, sediment controls, storm water and construction water management systems, and establishing support facilities, site access and haul route. Site preparation activities are scheduled to begin in October 2004. Detail description for site preparation activities are provided in the following text and in referenced design drawings and technical specifications (Appendix A).

3.2.1 Protection of Existing Utilities

There are a number of utilities located within or near the work area for Part Three remediation of the abandoned outfall line. Underground utilities within or near the work area will be surveyed and marked in the field prior to the initiation of site preparation activities. These include, Cincinnati Gas and Electric (CG&E) overhead transmission and power lines, CG&E underground gas lines, Cincinnati Water Works (CWW) water main, Cincinnati Bell telephone line, Mid Valley crude oil pipeline, and 24-inch HDPE Outfall Sewer Line.

3.2.1.1 CG&E Overhead Transmission and Power Lines

CG&E overhead transmission lines are located directly over a portion of the haul route at approximately Station 1+10 of the abandoned outfall line. In addition, overhead electrical power lines run parallel to both sides of State Route 128 and are positioned over a portion of the Part Three haul route. Equipment will be chosen so that safe working distances will be maintained between the operating height of the equipment and the CG&E overhead transmission lines.

An unoccupied farmhouse is located approximately 500 feet south of the abandoned outfall line Station 11+00 and is outside the work area; however, an overhead electrical power line runs from State Route 128 to the farmhouse. These wires were de-energized during site preparation for Part One and may be re-energized at the end of Part Three and the conclusion of the project at the discretion of the landowner.

1 3.2.1.2 CG&E Underground Gas Lines

2 An active CG&E underground gas line runs parallel to State Route 128 and intersects the abandoned
3 outfall line at approximately Station 21+80. This line will be protected during the entire duration of the
4 remediation and restoration of the abandoned outfall line. The primary hazard to this pipeline includes
5 remediation work performed near and underneath the gas line. This line should already have sufficient
6 cover, as required for crossing of construction equipment allowed on State highways. Approximately
7 120 feet northeast of the excavation location, haul trucks from the Welch Sand and Gravel's gravel pit
8 drive over the CG&E gas line many times each work day. As part of Part One site preparation, the
9 entrance drive off of State Route 128 was upgraded over the CG&E gas main prior to the commencement
10 of construction activities in accordance with requirements of CG&E.

11
12 The CG&E gas line will be protected during site preparation, sheeting and bracing, remedial excavation
13 installation of an encasement pipe around the abandoned outfall line, and restoration (see Section 3.3.7).

14
15 An abandoned 4-inch CG&E gas line that once provided natural gas to the FCP is located
16 approximately 35 to 40 feet south of the abandoned outfall line between the site property boundary and
17 State Route 128. A CG&E technician blocked this line by inserting a "paddle" between the flanges to
18 physically obstruct the flow to the 4-inch gas line. The line is physically isolated from the gas main that
19 runs parallel to State Route 128 in accordance with CG&E requirements.

20
21 3.2.1.3 CWW Water Main

22 An active Cincinnati Water Works (CWW) underground water main runs parallel to State Route 128 and
23 crosses the abandoned outfall line at approximately Station 22+17. This water main will be protected
24 during the entire duration of the site preparation, sheeting and bracing, remediation, excavation, and
25 restoration of the abandoned outfall line. The primary hazard to this pipeline includes remediation work
26 performed near and underneath the water main. This water main should already have sufficient cover, as
27 required for crossing of the haul route over the line.

28
29 3.2.1.4 Mid Valley Pipeline

30 At approximately Station 2+80, a crude oil pipeline owned by Mid Valley Pipeline Company crosses over
31 the alignment for the abandoned outfall line. This line is a 20-inch diameter welded steel pipe and is used
32 to transfer crude oil under pressure. This line will be protected during the entire duration of the remedial
33 excavation and restoration of the abandoned outfall line.

5718

1 The primary hazard to this pipeline during Part Three remediation is contact with the Mid Valley crude
2 oil pipeline during remediation of the abandoned outfall line underneath. See Section 3.3.6 for
3 methodology for removing the abandoned outfall line underneath the Mid Valley crude oil pipeline.
4

5 Another potential hazard to the pipeline is the hauling of construction and impacted materials and
6 equipment over the pipe. To eliminate or minimize this hazard, a protective covering was constructed
7 over this pipeline as part of the site preparation for Part One of the abandoned outfall line in accordance
8 with Mid Valley Pipeline Company requirements.
9

10 3.2.1.5 Underground Telephone Line

11 An underground telephone line runs from State Route 128 to the unoccupied farmhouse discussed in
12 Section 3.2.1.1 and is not in the vicinity of remedial excavation included in Part Three.
13

14 3.2.2 Surveying

15 Prior to site preparation and excavation activities, the remediation area will be surveyed to establish
16 temporary benchmarks, locate existing utilities, easements, and property boundaries, and layout
17 construction fence, abandoned outfall line, centerline of haul road, and excavation limits.
18

19 3.2.3 Construction Fencing

20 3.2.3.1 Construction Fence/Access Control

21 Construction safety fence will be installed around the work area prior to removal of topsoil in accordance
22 with design drawings 99X-5500-G-00800 and 99X-5500-G-00801. The work area will be of sufficient
23 size to allow for the work to be performed safely and stockpiling of topsoil and overburden within the
24 fenced in area. An access point has been established through the FCP perimeter fence near the Dissolved
25 Oxygen Building (18P) to allow direct access from the work area to a designated above-WAC area within
26 the FCP site boundaries. Currently, the SP-7 stockpile area is designated for disposition of above-WAC
27 impacted material. Construction safety fence installed around the work area will be removed after
28 completion of Part Three remediation.
29

30 An access control (posts with removable cable) is installed at the FCP property boundary and similar
31 access control will be installed east of the State Route 128 crossing. An existing gate on the gravel drive
32 west of State Route 128 will be utilized to control access from State Route 128. Access control at the
33 FCP property boundary and the existing gate at State Route 128 will to be closed whenever project
34 personnel are not present within the work area (e.g., during lunch breaks and at the end of shift).

1 3.2.3.2 Work Area Entry Requirements

2 Whenever the access control at the FCP property boundary is opened, personnel within the off-site work
3 area must wear a site access badge. This requirement will not apply during construction activities within
4 the off-site work area provided the site boundary access control is secured.

5
6 3.2.4 Erosion and Sediment Controls

7 Prior to topsoil removal and before start of excavation, silt fence will be installed downstream of the
8 proposed locations of stockpiling of topsoil and overburden material. Topsoil and overburden material
9 will be stockpiled at several locations during excavation within the construction safety fence limits. See
10 design drawing 99X-5500-G-00778 for silt fence installation detail. Silt fence will also be installed to
11 control runoff from the on-site impacted material stockpile areas, as required.

12
13 3.2.5 Construction Water Systems

14 Construction water includes subsurface water, storm runoff, effluent water in the existing 16-inch sewer
15 line, and water used during construction other than water (rinsate) used to clean the abandoned outfall
16 line. In order to effectively contain construction water during the excavation to allow time for sampling
17 and a determination of proper disposal of that water, water must be held within the excavation/work area.
18 The abandoned outfall line was made to discharge directly to the Great Miami River; however during Part
19 Two remediation of the line, the section of pipeline at the river outfall was removed and the line was
20 plugged at approximately 37+56 west of the riverbank. During Part One remediation of the abandoned
21 outfall line, the line was plugged on the downstream side of SMH 181A to control construction water
22 collected from the upstream side of the manhole and prevent river water from infiltrating the bottom of
23 the excavation through the pipeline. During pipeline excavation, water can be sampled from the manhole
24 and excavation area downstream of manhole SMH 181A prior to pumping so that proper disposition can
25 be determined. Disposition of construction water will be as described in Section 3.3.9.

26
27 A portable gasoline powered pump and approximately 500 linear feet of flexible hose will be procured
28 during site preparation activities for excavation dewatering.

29
30 3.2.6 Haul Road

31 An existing off-site gravel drive that runs from the west of the Great Miami River to the FCP site, and
32 on-site roads will be used to haul excavated impacted material to the SP-7 stockpile area located on site
33 west of the OSDF (see Figure 3-1). Improvement to an existing off-site gravel drive including the
34 construction of protection over the Mid Valley crude oil pipeline, the construction of a new gravel haul

571'8

1 road connector at the FCP property boundary and existing on-site haul route/roadways were completed
2 during site preparation activities for excavation plans Parts One and Two. This haul route crosses State
3 Route 128.

4
5 The haul road to be used during the remediation of the abandoned outfall line will be operated as a
6 "clean" haul route and a portion will go through a certified area. To ensure the integrity of the certified
7 areas are met, a controlled loading process will be utilized. This assures the load in the haul trucks,
8 including roll-off box trucks, will be placed below the sideboards, and that side rails and tailgates will be
9 scraped cleaned prior to hauling. If materials are spilled during the loading process it will be cleaned up
10 prior to the trucks exiting the loading and dumping zones. Trucks must be visibly clean prior to exiting
11 these buffer zones. Haul trucks will be equipped with load covers and employ Best Available
12 Technology (BAT) methods to ensure that no airborne materials are emitted from the haul truck bed or
13 load. Automatic load covers will be extended to cover the truck beds, whether full or empty, during
14 equipment movement. The dumping process will require that the trucks be staged in a clean buffer area
15 and dump hauled materials into the contamination area via an elevated ramp or platform that prevents the
16 dumped material from spilling back against the tires. Trucks will have to be scraped clean and wheel
17 washed prior to leaving the clean buffer area and returning to the excavation site.

18
19 Figure 3-1 shows the on-site haul route to allow for direct haul of impacted material from the off-site
20 work area to the SP-7 stockpile area.

21
22 3.2.7 Off-Site Backfill and Topsoil Sources

23 Backfill material, if required, will be borrowed from off-site sources. Sand may be used as supplemental
24 general fill material and may be obtained from nearby sand and gravel pits. Topsoil may also be
25 borrowed from an off-site source with input from the property owner.

26
27 3.2.8 Pre-Excavation Sampling

28 Prior to the initiation of excavation, sediment/residue samples were taken from the bottom of the
29 abandoned outfall line manholes. These residues were analyzed for various constituents to determine if
30 pipe residues are likely to meet or exceed radiological and chemical WAC. The results of the residue
31 sampling demonstrated that the sediments in manholes are above-WAC. Results of the sediment sample
32 identified as A9P3-MH181^1S-R are presented in Appendix B (Table B-2).

33

1 3.2.9 Traffic Controls

2 Traffic controls in accordance with Ohio Department of Transportation (ODOT) will be installed along
3 State Route 128 before start of remedial excavation. Signage in right-of-way shall be in accordance with
4 the ODOT requirements. Flaggers will be present to facilitate trucks crossing State Route 128.
5

6 3.3 REMEDIAL EXCAVATION

7 Remedial excavation activities associated with this work include clearing and grubbing, topsoil removal
8 and stockpiling, overburden removal and stockpiling, removal of abandoned outfall line, manholes,
9 excavation of impacted soil, usage of the SP-7 stockpile area, usage of the haul routes, excavation
10 dewatering, real-time monitoring and certification sampling, backfill the excavation, radio and cell phone
11 communications, dust control and restoring the work area. Remedial excavation activities are scheduled
12 to start in October 2004.
13

14 3.3.1 Clearing and Grubbing

15 Clearing may be required if work is performed in any area where the off-site landowner has not harvested
16 his crops. Since the current land usage in the work area for Part Three excavation includes crop growing
17 and cattle grazing, no grubbing will be associated with the Part Three remediation of the abandoned
18 outfall line. Any ground cover and subsurface root mass in-place when site preparation activities begin
19 will be mixed in with the topsoil when the topsoil is removed and stockpiled.
20

21 3.3.2 Topsoil Removal and Stockpiling

22 Except in the area of surface remedial excavation, approximately the top 2 feet of soil will be stripped and
23 stockpiled in the immediate trench excavation area prior to trench excavation. In addition, any locations
24 to be used for the stockpiling of overburden materials (see Section 3.3.3) will also be stripped of 6-inch
25 topsoil. Topsoil stockpiles will be placed and managed to cause minimal interference with work
26 activities. Erosion and sediment controls will be established in accordance with Section 3.2.4 and
27 Technical Specification Section 02275.
28

29 3.3.3 Overburden Removal and Stockpiling

30 After removal of topsoil, overburden soil up to the top of the existing abandoned outfall line pipe will be
31 removed and stockpiled within the work area in locations where erosion and sediment controls have been
32 established for stockpiles. The Construction Manager and Waste Acceptance Organization (WAO) will
33 observe the excavation and cease the excavation of overburden soil when the top of the pipe is
34 encountered.

5718

3.3.4 Removal of Abandoned Outfall Line and Impacted Soil

As described in Section 2.2, technetium-99 was found to be above-FRL in an isolated area on the eastern side of MH 181A. This area is horizontally and vertically bound, and will be excavated to remove the impacted soil. This area is bounded to the north by boring location A9P3-MH181-2N4, to the south by A9P3-MH181-2S2, to the west by A9P3-MH181-2W4, and to the east by boring location A9P3-MH181-2E3. This area is 40 feet by 41 feet. In the southwestern quadrant of the area, there is a 5-foot deep excavation, which is 16 feet by 26 feet with the remaining area being excavated to 2 feet deep. The excavation is required to remove the contaminated soil that is above-FRL for technetium-99 (see Figure 3-2). This soil is not above the WAC for the OSDF; therefore, this material will be sent to the OSDF for disposal. Once this material has been excavated, samples will be taken to verify that all above-FRL material has been removed. If contaminated materials have been successfully removed, the excavation of the abandoned outfall line can proceed in the vicinity of MH 181A.

Removal of the abandoned outfall line includes removal of the pipeline approximately from Station 2+30 to Station 3+15 under the Mid Valley crude oil pipeline including manhole SMH 177A and approximately from Station 21+00 to Station 37 +56 including the abandoned outfall line under State Route 128 and manhole SMH 181A. The abandoned outfall pipeline consists of a 16-inch diameter cast iron pipe. The pipe sections are connected with bell and spigot joints packed with hemp and filled with molten lead or lead substitute. To the extent possible, the pipe will be removed from the trench intact by pipe length and will not be crushed in the trench. Lead from the pipe joints will be removed from the pipes and segregated for disposition to Envirocare.

Manholes consist of both pre-cast and cast-in-place concrete. Manhole SMH 177A is a pre-cast and are non-pressure type manholes. Manhole SMH 181A is a cast-in-place pressure type manhole. Residue samples taken from the manholes prior to excavation (see Section 3.2.8) confirmed that the above-WAC process residues are located within the manholes. Therefore, manholes and the pipe will be considered above-WAC and hauled to the SP-7 stockpile area for disposition at an off-site location. Manholes and pipe will be size reduced at SP-7 stockpile area to meet the off-site disposal criteria.

Removal of impacted soil includes soil from the top of pipe to the top of bedding material, bedding material below the pipe, and soil below the bedding material and along the bedding material sidewalls. To simplify the overall excavation control process, and to further support the safe trenching activities, this excavated impacted soil, though below-WAC, will be hauled to SP-7 stockpile area for disposition at an off-site location.

8172

1 If either real-time monitoring or certification sampling show soils at the bottom of the trench to exceed
2 OU5 off-site FRLs after the bedding material and soil has been removed, then additional soil will be
3 excavated until FRLs are met.

4
5 The excavated abandoned outfall pipeline including manholes and impacted soil will be hauled to
6 SP-7 stockpile area by haul trucks and roll-off boxes. Loading methods should minimize soil in buckets
7 to ensure no spillage during the loading. Trucks should be loaded so that material is below the side rails
8 of the trucks. Materials should be wetted prior to transport to ensure no visible emissions. The haul
9 trucks will also be equipped with automatic load covers. If materials are spilled during the loading
10 process they will be shoveled back into the load and the area monitoring prior to trucks leaving the buffer
11 area.

12 13 3.3.5 Excavation Methods

14 Open trench, trencher, or trench box excavation method may be used to remove the pipeline, manholes,
15 bedding material, overburden and impacted soil. Additional requirements will be employed for removal
16 of pipe under the Mid Valley crude oil pipeline and State Route 128. Dust control will be provided
17 during remedial excavation activities in accordance with FCP practices, as required.

18 19 3.3.5.1 Open Trench

20 This method includes an open trench excavation using a backhoe excavator. This method requires the
21 excavated slopes stay stable during excavation of soil during the excavation, removal, sampling, and
22 backfilling operations. If the excavation slopes do not stay stable and do not meet safety requirements, no
23 personnel will be allowed to enter the excavated trench and that the trench do not stay open for more than
24 72 hours.

25
26 Excavated overburden will be stockpiled within the work area with erosion and sediment controls
27 established in accordance with Section 3.2.4. Stockpiles must have a sufficient setback distance from the
28 excavated trench as instructed by the project's competent person to assure trench stability. The pipe will
29 be removed intact by pipe length to extent possible, within the trench and hauled to the SP-7 stockpile
30 area for subsequent disposition at an off-site location. In some cases, where pipe extends into a manhole,
31 it may be difficult to remove pipe lengths intact, and may require breaking the pipe outside of the
32 manhole wall.

33

5718

1 This method prohibits personnel from entering the excavation unless the walls have been shored or laid
2 back in accordance with U. S. Occupational Safety and Health Administration (OSHA) requirements as
3 determined by the project's competent person.

4
5 3.3.5.2 Trencher

6 This method is essentially the same as the open trench method, except that a trencher will be used to
7 remove the overburden soil. The pipe, bedding material, and associated soil would be removed
8 per Section 3.3.4.

9
10 3.3.5.3 Trench Box

11 In the event that personnel need to enter the excavation, the trench will be improved in accordance with
12 OSHA requirements. This may include widening the trench excavation to allow the installation of a
13 trench box. Widening of the trench excavation for trench box installation, if required, will be designed
14 based on the subsurface soil condition and construction approved.

15
16 3.3.6 Pipe Removal Under Mid Valley Crude Oil Pipeline

17 3.3.6.1 Removal by Open Trench Method

18 The primary plan for remediation of the portion of the abandoned outfall line underneath the Mid Valley
19 crude oil pipeline is to remove the abandoned outfall line underneath the Mid Valley crude oil pipeline by
20 open trench excavation method (see Figure 3-3). Open trench excavation will be performed in
21 accordance with the Mid Valley Pipeline Company requirements, including supporting the existing crude
22 oil pipeline during the excavation, excavation methodology, and backfilling requirements.

23
24 3.3.6.2 Removal by Installation of Encasement Pipe

25 An alternate method for remediation of the portion of the abandoned outfall line underneath the
26 Mid Valley crude oil pipeline is to jack or ram a 30-inch to 36-inch diameter steel encasement pipe
27 around the abandoned outfall line. Then the abandoned outfall line will be removed from the encasement
28 pipe. To do this, both ends of the abandoned outfall line must be exposed to allow for the jacking
29 equipment to be staged on one side of the crude oil pipeline and an area to remove the abandoned outfall
30 line out the other side. In order to minimize the length of the encasement pipe, sheet piling/bracing may
31 be used to stabilize the excavation. The existing 16-inch abandoned outfall line will then be removed
32 from the encasement pipe in such a manner as not to damage the encasement pipe. The abandoned outfall
33 line will be removed from under the Mid Valley crude oil pipeline in compression to keep the pipe joints

1 together until after they are exposed outside the sheet piling. This will keep the lead in the joints so that it
2 can be easily retrieved.

3
4 The soil and pipe bedding material adjacent to the abandoned outfall line underneath the Mid Valley
5 crude oil pipeline has been statistically sampled and tested to meet certification for OU5 off-property
6 FRLs (see Section 2). Even though some soil and bedding material adjacent to the abandoned outfall line
7 underneath the Mid-Valley crude oil pipeline will be pushed out with the pipe section removed, part of
8 this soil and bedding material will be left in place.

9
10 After the removal of this section of pipeline, the encasement pipe (now underneath the Mid Valley crude
11 oil pipeline) will be grouted and abandoned. The excavation will be backfilled in accordance with
12 Mid Valley Pipeline Company requirements.

13 14 3.3.7 Pipe Removal Under State Route 128

15 The abandoned outfall line underneath State Route 128 is encased in a 26-inch diameter 40-foot long steel
16 casing approximately 12 feet below the elevation of the roadway in accordance with ODOT requirements
17 (see Figure 3-4). Prior to the removal of abandoned outfall line within the State Route 128 ODOT
18 right-of-way, traffic controls including signage and barricades must be installed along State Route 128 in
19 accordance with ODOT requirements. The edge of the roadway will be supported at the shoulder by
20 implementing a sheeting and bracing plan approved by ODOT. The trench excavation will then be
21 performed to remove the section of the abandoned outfall line from within the State Route 128 ODOT
22 right-of-way. The sheeting and bracing will be designed to have sufficient opening on both ends of the
23 pipe to install a 36-inch encasement pipe. The abandoned outfall line will be removed from under State
24 Route 128 in compression to keep the pipe joints together until after they are exposed outside the sheet
25 piling. This will keep the lead in the joints so that it can be easily retrieved.

26
27 Once the abandoned outfall line has been removed and superficial fill material located between the pipe
28 and the casing, the inside of the steel casing will be monitored for radiological contamination to
29 determine if the pipe can meet free release standards based on Nuclear Regulatory Commission
30 (Regulatory Guide 1.86).

31
32 FCP radiological control technicians will perform contamination surveys of the inside of the steel casing
33 after the abandoned outfall line is removed. Survey methods will be a direct scan of the inside of the steel
34 casing and a loose contamination survey.

1 If the survey shows no indication of radioactive materials on the inside of the steel casing, then the
2 steel casing will be will be free released in place, grouted to fill voids, backfilled at the exposed ends in
3 accordance with ODOT requirements, and abandoned.
4

5 If the steel casing does not pass free release standards, then a 36-inch diameter steel encasement pipe with
6 sufficient thickness to support the roadway will be driven over the steel casing. Then the 26-inch
7 diameter steel casing will be driven out of the new encasement pipe, and the new encasement pipe will be
8 grouted to fill voids, sheeting and bracing will be removed, backfilled at the exposed ends in accordance
9 with ODOT requirements, and abandoned.
10

11 3.3.8 Haul Route

12 The haul route will traverse from the excavation site to the SP-7 stockpile area along the improved
13 off-site gravel drive, a newly constructed gravel haul road connector located near the Dissolved Oxygen
14 Building (18P), the relocated North Entrance Road, the OSDF Construction Laydown Area Haul Road
15 north of the OSDF, and through the OSDF Material Transfer Area Access Control Area. From the SP-7
16 stockpile area, pipe, bedding material and soil will be loaded for disposition at an off-site location.
17

18 3.3.9 Excavation Dewatering

19 Construction water will be collected in manhole SMH181A (see Section 3.2.5) or within open trench
20 excavations. The points of disposition for water collected within the excavation or manhole not requiring
21 treatment will be the Great Miami River via the active 24-inch HDPE outfall line. The point of
22 disposition for water collected within the excavation or manhole requiring treatment will be the FCP's
23 Wastewater Treatment System. The testing standard to be used to determine the selection of disposition
24 will be total uranium, however, total suspended solids (TSS) will be checked to meet the National
25 Pollutant Discharge Elimination System (NPDES) requirements. If the excavation water does not exceed
26 the NPDES TSS requirement and 30 ppb total uranium, then the water will be pumped to the Great Miami
27 River via the 24-inch HDPE outfall line as accessed through manholes SMH 182B or SMH 183. If the
28 total uranium concentration in the excavation water exceeds 30 parts per billion (ppb), then the water will
29 be pumped and trucked back to the FCP for treatment. Volume of water discharged to the river via the
30 24-inch HDPE outfall line or delivered on site for treatment, will be recorded.
31

32 To control sediments in the construction water, a sump will be excavated at the down-gradient end of the
33 open trench before the end of the day's excavation activities. If the water discharged from this sump fails
34 to meet NPDES requirements for total suspended solids, other methods, such as installation of a plywood

1 sheet in front of the open end of the pipe to increase sump volume, or placement of aggregate to filter
2 sediment, may be employed.

3.3.10 Backfill

5 Once the excavation is complete and preliminary analysis and real-time monitoring has confirmed the
6 absence of contaminated soil in an excavated section of trench, that section of trench will be backfilled
7 using the stockpiled overburden soil or material borrowed from the off-site source. Generally the backfill
8 material will be compacted in-place as noted on drawing 99X-5500-G-00778. This backfill material will
9 be placed up to 6-inch below the surrounding existing grade (the grade after the topsoil was stripped from
10 the surface). Since material was removed from the excavation, there may be a deficit of backfill material.
11 Sand may be used as supplemental backfill material and may be obtained from obtained from nearby sand
12 and gravel pits.

14 Topsoil will be procured from an off-site source with input from the landowner.

16 Backfill within the Mid Valley crude oil pipeline right-of way will be placed and compaction in
17 accordance with the Mid Valley Pipeline Company's requirements. Backfill within the State Route 128
18 right-of way will be placed and compaction in accordance with ODOT requirements.

3.3.11 Topsoil

21 After the completion of backfill, 2 feet of topsoil will be placed to approximately pre-excavation ground
22 elevation within the trench excavation and will be graded to match adjacent existing grade. Additional
23 topsoil, if required, will be procured from an off-site source with input from the landowner. For topsoil
24 placement detail, see design drawing 99X-5500-G-00778.

3.3.12 Communications

27 A site radio or cell phone will be available within the on and off-site work areas to provide
28 communications with the site for emergencies, severe weather notices and heat-stress stay time
29 information.

3.4 PRECERTIFICATION AND CERTIFICATION SAMPLING

32 Due to impacted material removal at MH 181A, this area will require precertification and certification
33 activities prior to trenching for the abandoned outfall line. Note that all data will be returned within
34 approximately one week except for radium-226. To gain appropriate information relative to radium-226,

571'8

1 the entire surface of the excavation will be scanned using the real time HPGe detectors with a detection
2 limit lower than the off-property FRL. Once the data is returned demonstrating passing conditions for
3 certification, the outfall line excavation will resume.

4
5 After removal of the pipeline, bedding material and over excavation of soil, in accordance with the typical
6 trenching and backfilling detail shown on design drawing 99X-5500-G-00778, the excavator will
7 periodically retrieve a bucket load of soil from the bottom of the excavation at every 25 feet of linear
8 trench, so that real-time monitoring can be performed. Soil samples for certification will be taken on the
9 remaining soil as described in the Certification Design Letter (CDL). This way the monitoring and
10 sampling can be performed at the surface so that workers will not have to enter the trench excavation.
11 HPGe tripod measurements will be utilized to perform the real-time monitoring in lieu of the excavator
12 mounted system (EMS) due to the lack of availability of the EMS, which is being fully utilized in the
13 above-WAC areas of the production area. Each bucket-load of material will be placed next to the trench
14 to form a circular pad no less than 6 feet in diameter and 6 inches in thickness for HPGe measurements at
15 a 15-cm detector height. The HPGe tripod measurement over the formed circular pad will determine if
16 this soil is less than three times FRLs for uranium, thorium-232, and radium-226. If these results indicate
17 less than three times FRLs for uranium, thorium-232, and radium-226, then the trench will be backfilled
18 with the overburden material described above. If these results indicate more than three times FRLs for
19 uranium, thorium-232, and radium-226, then the circular pad and underlying soil will be excavated for
20 disposal and additional material will be excavated from the bottom of the trench until HPGe
21 measurements confirm soil to contain uranium, thorium-232 and radium-226 at less than three times
22 FRLs.

23
24 Certification samples will also be collected for chemical and radiological analysis from the excavator
25 bucket that has retrieved soil from the bottom of the excavation as described above. The location of each
26 sample point will be surveyed and recorded as documented in the associated CDL (DOE 2004d). In
27 addition to the pre-defined locations, during excavation of the pipe and bedding material, a flag will be
28 posted along the northern construction fence line at the easting corresponding to any stained soil, and/or
29 broken, cracked, or disjointed piping. As discussed in the CDL for Area 9, Phase III - Part Three, biased
30 samples will be collected at each of these flagged locations from the floor, and both the north and south
31 sidewall approximately one foot from the floor of the excavation. The complete certification approach is
32 described in detail in the CDL and associated Certification Sampling Project Specific Plan (DOE 2004e)
33 that will be submitted along with this plan.

34

1 3.5 RESTORATION


2 Restoration will consist of re-establishing the work area to a similar condition the land was in prior to the
3 remediation. Topsoil will be restored within the off-site work area at approximately the pre-excavation
4 elevations. Any restoration performed in the 100-year Floodplain of the Great Miami River must not
5 raise the surface elevation above the pre-work elevations. Restoration activities are scheduled to start in
6 November 2004. Seeding of disturbed areas outside of cropped areas may be performed in
7 November/December 2004. Cropped areas will not be seeded per the landowner's request. The off-site
8 haul route will be left in place for the landowner's use.



V:\2\fm\2\400\m\093_011.dgn

STATE PLANNER COORDINATE SYSTEM 1983

12-OCT-2004



LEGEND:

----- FCP BOUNDARY

SCALE






FIGURE 3-1. ON-SITE HAUL ROUTE




DRAFT


FIGURE 3-2. TC-99 ABOVE-FRL EXCAVATION AREA




AOL PART THREE
PIPE LINE REMOVAL UNDER
MID VALLEY CRUDE OIL PIPELINE
FIGURE 3-3



PROFILE
SCALE: 1"=20'



CROSS SECTION
SCALE: 1"=10'



SHEETING/BRACING DETAIL
SCALE: 1"=10'

- NOTES:**
1. PLACE SHEETING/BRACING AFTER TRAFFIC CONTROLS ARE IN PLACE.
 2. REMOVE SHEETING/BRACING AFTER CASING PIPE IS GROUTED AND TRENCH BACKFILLED. FILL VOID WITH SAND OR GROUT.

**AOL PART THREE
PIPE LINE REMOVAL
AT STATE ROUTE 128
CROSSING
FIGURE 3-4**

REFERENCES

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20

U.S. Department of Energy, 1996, "Record of Decision for Remedial Actions at Operable Unit 5," Final, Fernald Environmental Management Project, DOE, Fernald Area Office, Cincinnati, Ohio.

U.S. Department of Energy, 2004a, "Area 9, Phase III Abandoned Outfall Line Excavation Plan Part One," Final, Fernald Closure Project, DOE Fernald Area Office, Cincinnati, Ohio.

U.S. Department of Energy, 2004b, "Area 9, Phase III Abandoned Outfall Line Excavation Plan Part Two," Final, Fernald Closure Project, DOE Fernald Area Office, Cincinnati, Ohio.

U.S. Department of Energy, 2004c, "Project Specific Plan for Area 9, Phase III Outfall Ditch Predesign Investigation," Revision 0, Fernald Closure Project, DOE Fernald Area Office, Cincinnati, Ohio.

U.S. Department of Energy, 2004d, "Certification Design Letter for Area 9, Phase III Abandoned Outfall Line – Part Three," Draft, Fernald Closure Project, DOE Fernald Area Office, Cincinnati, Ohio.

U.S. Department of Energy, 2004e, "Project Specific Plan for Area 9, Phase III Certification Sampling Abandoned Outfall Line – Part Three," Draft, Fernald Closure Project, DOE Fernald Area Office, Cincinnati, Ohio.

5718

APPENDIX A

LIST OF DRAWINGS AND TECHNICAL SPECIFICATIONS

5718

APPENDIX A
LIST OF DRAWINGS AND TECHNICAL SPECIFICATIONS

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44

<u>Design Drawings</u>	<u>Rev.</u>	
Drawing 99X-5500-G-00775	2	Remediation of Abandoned Outfall Line Master Layout Plan
Drawing 99X-5500-G-00800	A	Remediation of Abandoned Outfall Line, Part Three (Sheet 1 of 2)
Drawing 99X-5500-G-00801	A	Remediation of Abandoned Outfall Line, Part Three (Sheet 2 of 2)
Drawing 99X-5500-G-00797	2	Remediation of Abandoned Outfall Line, Haul Road Plan and Detail
Drawing 99X-5500-G-00778	1	Remediation of Abandoned Outfall Line Details
Drawing 99X-5500-G-00809	1	Remediation of Abandoned Outfall Line Part Two and Three Details
Drawing 99X-5500-G-00802	0	Remediation of Abandoned Outfall Line St. Rt. 128 Crossing Traffic Plan

Technical Specifications

Excavation for Remediation Technical Specifications (20300-TS-0001, Rev. 1*)

01215	Traffic Control
02205	Impacted Material Excavation
02206	Earthwork for Remediation
02275	Surface Water Management and Erosion Control for Remediation

* Technical Specification Section 2207 is not applicable to this project scope.

OSDF Technical Specifications (partial of 20104-TS-0001, Rev. 1)

02100	Surveying
02200	Earthwork
02230	Road Construction
02270	Surface Water Management and Erosion Control
02714	Geotextile
02930	Vegetation

APPENDIX B

**ABANDONED OUTFALL LINE HISTORICAL
AND PREDESIGN DATA**

5718

**APPENDIX B
TABLE B-1
PREDESIGN DATA FOR A9P3 ABANDONED OUTFALL LINE PART THREE**

Boring ID	Sample ID	Top Depth (in feet)	Bottom Depth (in feet)	Parameter	Result	Qualifier	Units
A9P3-MH181	A9P3-MH181^1S-R	0	0.5	Cesium-137	1.03	-	pCi/g
A9P3-MH181	A9P3-MH181^1S-R	0	0.5	Radium-226	83.5	J	pCi/g
A9P3-MH181	A9P3-MH181^1S-R	0	0.5	Radium-228	9.08	-	pCi/g
A9P3-MH181	A9P3-MH181^1S-R	0	0.5	Technetium-99	388	-	pCi/g
A9P3-MH181	A9P3-MH181^1S-R	0	0.5	Thorium-228	11.2	-	pCi/g
A9P3-MH181	A9P3-MH181^1S-R	0	0.5	Thorium-232	9.08	-	pCi/g
A9P3-MH181	A9P3-MH181^1S-R	0	0.5	Uranium, Total	832	-	mg/kg
A9P3-MH181-1	A9P3-MH181-1^1-R	0	0.5	Cesium-137	0.144	-	pCi/g
A9P3-MH181-1	A9P3-MH181-1^1-R	0	0.5	Radium-226	1.14	-	pCi/g
A9P3-MH181-1	A9P3-MH181-1^1-R	0	0.5	Radium-228	0.789	-	pCi/g
A9P3-MH181-1	A9P3-MH181-1^1-R	0	0.5	Technetium-99	0.293	U	pCi/g
A9P3-MH181-1	A9P3-MH181-1^1-R	0	0.5	Thorium-228	0.812	-	pCi/g
A9P3-MH181-1	A9P3-MH181-1^1-R	0	0.5	Thorium-232	0.789	-	pCi/g
A9P3-MH181-1	A9P3-MH181-1^1-R	0	0.5	Uranium, Total	5.55	-	mg/kg
A9P3-MH181-1	A9P3-MH181-1^14-R	6.5	7	Cesium-137	0.0492	U	pCi/g
A9P3-MH181-10	A9P3-MH181-10^1-R	0	0.5	Cesium-137	0.0462	-	pCi/g
A9P3-MH181-10	A9P3-MH181-10^1-R	0	0.5	Radium-226	0.759	-	pCi/g
A9P3-MH181-10	A9P3-MH181-10^1-R	0	0.5	Radium-228	0.671	-	pCi/g
A9P3-MH181-10	A9P3-MH181-10^1-R	0	0.5	Technetium-99	0.252	U	pCi/g
A9P3-MH181-10	A9P3-MH181-10^1-R	0	0.5	Thorium-228	0.666	-	pCi/g
A9P3-MH181-10	A9P3-MH181-10^1-R	0	0.5	Thorium-232	0.671	-	pCi/g
A9P3-MH181-10	A9P3-MH181-10^1-R	0	0.5	Uranium, Total	4.16	-	mg/kg
A9P3-MH181-11	A9P3-MH181-11^1-R	0	0.5	Cesium-137	0.105	-	pCi/g
A9P3-MH181-11	A9P3-MH181-11^1-R	0	0.5	Radium-226	0.645	-	pCi/g
A9P3-MH181-11	A9P3-MH181-11^1-R	0	0.5	Radium-228	0.497	-	pCi/g
A9P3-MH181-11	A9P3-MH181-11^1-R	0	0.5	Technetium-99	0.245	U	pCi/g
A9P3-MH181-11	A9P3-MH181-11^1-R	0	0.5	Thorium-228	0.507	-	pCi/g
A9P3-MH181-11	A9P3-MH181-11^1-R	0	0.5	Thorium-232	0.497	-	pCi/g
A9P3-MH181-11	A9P3-MH181-11^1-R	0	0.5	Uranium, Total	3.42	-	mg/kg
A9P3-MH181-12	A9P3-MH181-12^1-R	0	0.5	Cesium-137	0.0727	-	pCi/g
A9P3-MH181-12	A9P3-MH181-12^1-R	0	0.5	Radium-226	0.708	-	pCi/g
A9P3-MH181-12	A9P3-MH181-12^1-R	0	0.5	Radium-228	0.625	-	pCi/g
A9P3-MH181-12	A9P3-MH181-12^1-R	0	0.5	Technetium-99	0.267	U	pCi/g
A9P3-MH181-12	A9P3-MH181-12^1-R	0	0.5	Thorium-228	0.633	-	pCi/g
A9P3-MH181-12	A9P3-MH181-12^1-R	0	0.5	Thorium-232	0.625	-	pCi/g
A9P3-MH181-12	A9P3-MH181-12^1-R	0	0.5	Uranium, Total	3.16	-	mg/kg
A9P3-MH181-13	A9P3-MH181-13^1-R	0	0.5	Cesium-137	0.0819	-	pCi/g
A9P3-MH181-13	A9P3-MH181-13^1-R	0	0.5	Radium-226	0.916	-	pCi/g
A9P3-MH181-13	A9P3-MH181-13^1-R	0	0.5	Radium-228	0.787	-	pCi/g
A9P3-MH181-13	A9P3-MH181-13^1-R	0	0.5	Technetium-99	0.246	U	pCi/g
A9P3-MH181-13	A9P3-MH181-13^1-R	0	0.5	Thorium-228	0.823	-	pCi/g
A9P3-MH181-13	A9P3-MH181-13^1-R	0	0.5	Thorium-232	0.787	-	pCi/g
A9P3-MH181-13	A9P3-MH181-13^1-R	0	0.5	Uranium, Total	4.59	-	mg/kg
A9P3-MH181-14	A9P3-MH181-14^1-R	0	0.5	Cesium-137	0.0516	U	pCi/g
A9P3-MH181-14	A9P3-MH181-14^1-R	0	0.5	Radium-226	0.762	-	pCi/g
A9P3-MH181-14	A9P3-MH181-14^1-R	0	0.5	Radium-228	0.639	-	pCi/g
A9P3-MH181-14	A9P3-MH181-14^1-R	0	0.5	Technetium-99	0.244	U	pCi/g
A9P3-MH181-14	A9P3-MH181-14^1-R	0	0.5	Thorium-228	0.656	-	pCi/g

APPENDIX B
TABLE B-1
PREDESIGN DATA FOR A9P3 ABANDONED OUTFALL LINE PART THREE

Boring ID	Sample ID	Top Depth (in feet)	Bottom Depth (in feet)	Parameter	Result	Qualifier	Units
A9P3-MH181-14	A9P3-MH181-14^1-R	0	0.5	Thorium-232	0.639	-	pCi/g
A9P3-MH181-14	A9P3-MH181-14^1-R	0	0.5	Uranium, Total	2.73	-	mg/kg
A9P3-MH181-15	A9P3-MH181-15^1-R	0	0.5	Cesium-137	0.0863	-	pCi/g
A9P3-MH181-15	A9P3-MH181-15^1-R	0	0.5	Radium-226	0.57	-	pCi/g
A9P3-MH181-15	A9P3-MH181-15^1-R	0	0.5	Radium-228	0.493	-	pCi/g
A9P3-MH181-15	A9P3-MH181-15^1-R	0	0.5	Technetium-99	0.263	U	pCi/g
A9P3-MH181-15	A9P3-MH181-15^1-R	0	0.5	Thorium-228	0.519	-	pCi/g
A9P3-MH181-15	A9P3-MH181-15^1-R	0	0.5	Thorium-232	0.493	-	pCi/g
A9P3-MH181-15	A9P3-MH181-15^1-R	0	0.5	Uranium, Total	3.18	-	mg/kg
A9P3-MH181-16	A9P3-MH181-16^1-R	0	0.5	Cesium-137	0.0988	-	pCi/g
A9P3-MH181-16	A9P3-MH181-16^1-R	0	0.5	Radium-226	0.626	-	pCi/g
A9P3-MH181-16	A9P3-MH181-16^1-R	0	0.5	Radium-228	0.592	-	pCi/g
A9P3-MH181-16	A9P3-MH181-16^1-R	0	0.5	Technetium-99	0.247	U	pCi/g
A9P3-MH181-16	A9P3-MH181-16^1-R	0	0.5	Thorium-228	0.602	-	pCi/g
A9P3-MH181-16	A9P3-MH181-16^1-R	0	0.5	Thorium-232	0.592	-	pCi/g
A9P3-MH181-16	A9P3-MH181-16^1-R	0	0.5	Uranium, Total	3.37	-	mg/kg
A9P3-MH181-16	A9P3-MH181-16^24-R	11.5	12	Cesium-137	0.0543	U	pCi/g
A9P3-MH181-17	A9P3-MH181-17^1-R	0	0.5	Technetium-99	0.738	-	pCi/g
A9P3-MH181-2	A9P3-MH181-2^1-R	0	0.5	Cesium-137	0.223	-	pCi/g
A9P3-MH181-2	A9P3-MH181-2^1-R	0	0.5	Radium-226	0.848	-	pCi/g
A9P3-MH181-2	A9P3-MH181-2^1-R	0	0.5	Radium-228	0.75	-	pCi/g
A9P3-MH181-2	A9P3-MH181-2^1-R	0	0.5	Technetium-99	0.679	-	pCi/g
A9P3-MH181-2	A9P3-MH181-2^1-R	0	0.5	Thorium-228	0.761	-	pCi/g
A9P3-MH181-2	A9P3-MH181-2^1-R	0	0.5	Thorium-232	0.75	-	pCi/g
A9P3-MH181-2	A9P3-MH181-2^1-R	0	0.5	Uranium, Total	6.22	-	mg/kg
A9P3-MH181-2	A9P3-MH181-2^2-R	0.5	1	Technetium-99	1.1	-	pCi/g
A9P3-MH181-2	A9P3-MH181-2^3-R	1	1.5	Technetium-99	0.89	NV	pCi/g
A9P3-MH181-2	A9P3-MH181-2^3-R	1	1.5	Technetium-99	1.02	NV	pCi/g
A9P3-MH181-2	A9P3-MH181-2^9-R	4	4.5	Technetium-99	1.29	NV	pCi/g
A9P3-MH181-2	A9P3-MH181-2^9-R	4	4.5	Technetium-99	1.4	NV	pCi/g
A9P3-MH181-2	A9P3-MH181-2^10-R	4.5	5	Technetium-99	0.84	NV	pCi/g
A9P3-MH181-2	A9P3-MH181-2^13-R	6	6.5	Technetium-99	0.51	NV	pCi/g
A9P3-MH181-2	A9P3-MH181-2^15-R	7	7.5	Technetium-99	0.17	UNV	pCi/g
A9P3-MH181-2E	A9P3-MH181-2E^2-R	0.5	1	Technetium-99	1.45	NV	pCi/g
A9P3-MH181-2E2	A9P3-MH181-2E2^2-R	0.5	1	Technetium-99	1.6	NV	pCi/g
A9P3-MH181-2E2	A9P3-MH181-2E2^9-R	4	4.5	Technetium-99	0.85	NV	pCi/g
A9P3-MH181-2E2	A9P3-MH181-2E2^4-R	1.5	2	Technetium-99	0.831	NV	pCi/g
A9P3-MH181-2E3	A9P3-MH181-2E3^2-R	0.5	1	Technetium-99	0.91	NV	pCi/g
A9P3-MH181-2N	A9P3-MH181-2N^2-R	0.5	1	Technetium-99	1.6	NV	pCi/g
A9P3-MH181-2N	A9P3-MH181-2N^2-R	0.5	1	Technetium-99	1.71	NV	pCi/g
A9P3-MH181-2N2	A9P3-MH181-2N2^2-R	0.5	1	Technetium-99	1.5	NV	pCi/g
A9P3-MH181-2N2	A9P3-MH181-2N2^9-R	4	4.5	Technetium-99	0.47	UNV	pCi/g
A9P3-MH181-2N2	A9P3-MH181-2N2^4-R	1.5	2	Technetium-99	0.604	NV	pCi/g
A9P3-MH181-2N3	A9P3-MH181-2N3^2-R	0.5	1	Technetium-99	1.7	NV	pCi/g
A9P3-MH181-2N3	A9P3-MH181-2N3^9-R	4	4.5	Technetium-99	0.485	UNV	pCi/g
A9P3-MH181-2N3	A9P3-MH181-2N3^4-R	1.5	2	Technetium-99	0.253	NV	pCi/g
A9P3-MH181-2S	A9P3-MH181-2S^2-R	0.5	1	Technetium-99	1.44	NV	pCi/g
A9P3-MH181-2S2	A9P3-MH181-2S2^2-R	0.5	1	Technetium-99	0.26	UNV	pCi/g


5718

**APPENDIX B
TABLE B-1
PREDESIGN DATA FOR A9P3III ABANDONED OUTFALL LINE PART THREE**

Boring ID	Sample ID	Top Depth (in feet)	Bottom Depth (in feet)	Parameter	Result	Qualifier	Units
A9P3-MH181-2S2	A9P3-MH181-2S2^9-R	4	4.5	Technetium-99	0.41	UNV	pCi/g
A9P3-MH181-2W	A9P3-MH181-2W^2-R	0.5	1	Technetium-99	1.26	NV	pCi/g
A9P3-MH181-2W2	A9P3-MH181-2W2^2-R	0.5	1	Technetium-99	1.2	NV	pCi/g
A9P3-MH181-2W2	A9P3-MH181-2W2^9-R	4	4.5	Technetium-99	0.63	NV	pCi/g
A9P3-MH181-2W3	A9P3-MH181-2W3^2-R	0.5	1	Technetium-99	1.1	NV	pCi/g
A9P3-MH181-2W4	A9P3-MH181-2W4^2-R	0.5	1	Technetium-99	0.206	UNV	pCi/g
A9P3-MH181-2N4	A9P3-MH181-2N4^2-R	0.5	1	Technetium-99	0.358	UNV	pCi/g
A9P3-MH181-3	A9P3-MH181-3^1-R	0	0.5	Cesium-137	0.143	-	pCi/g
A9P3-MH181-3	A9P3-MH181-3^1-R	0	0.5	Radium-226	1.01	-	pCi/g
A9P3-MH181-3	A9P3-MH181-3^1-R	0	0.5	Radium-228	0.604	-	pCi/g
A9P3-MH181-3	A9P3-MH181-3^1-R	0	0.5	Technetium-99	0.283	U	pCi/g
A9P3-MH181-3	A9P3-MH181-3^1-R	0	0.5	Thorium-228	0.626	-	pCi/g
A9P3-MH181-3	A9P3-MH181-3^1-R	0	0.5	Thorium-232	0.604	-	pCi/g
A9P3-MH181-3	A9P3-MH181-3^1-R	0	0.5	Uranium, Total	4.68	-	mg/kg
A9P3-MH181-4	A9P3-MH181-4^1-R	0	0.5	Cesium-137	0.16	-	pCi/g
A9P3-MH181-4	A9P3-MH181-4^1-R	0	0.5	Radium-226	0.982	-	pCi/g
A9P3-MH181-4	A9P3-MH181-4^1-R	0	0.5	Radium-228	0.725	-	pCi/g
A9P3-MH181-4	A9P3-MH181-4^1-R	0	0.5	Technetium-99	0.299	U	pCi/g
A9P3-MH181-4	A9P3-MH181-4^1-R	0	0.5	Thorium-228	0.719	-	pCi/g
A9P3-MH181-4	A9P3-MH181-4^1-R	0	0.5	Thorium-232	0.725	-	pCi/g
A9P3-MH181-4	A9P3-MH181-4^1-R	0	0.5	Uranium, Total	5.19	-	mg/kg
A9P3-MH181-5	A9P3-MH181-5^1-R	0	0.5	Cesium-137	0.0147	U	pCi/g
A9P3-MH181-5	A9P3-MH181-5^1-R	0	0.5	Radium-226	0.397	-	pCi/g
A9P3-MH181-5	A9P3-MH181-5^1-R	0	0.5	Radium-228	0.304	-	pCi/g
A9P3-MH181-5	A9P3-MH181-5^1-R	0	0.5	Technetium-99	0.236	U	pCi/g
A9P3-MH181-5	A9P3-MH181-5^1-R	0	0.5	Thorium-228	0.294	-	pCi/g
A9P3-MH181-5	A9P3-MH181-5^1-R	0	0.5	Thorium-232	0.304	-	pCi/g
A9P3-MH181-5	A9P3-MH181-5^1-R	0	0.5	Uranium, Total	0.67	U	mg/kg
A9P3-MH181-6	A9P3-MH181-6^1-R	0	0.5	Cesium-137	0.146	-	pCi/g
A9P3-MH181-6	A9P3-MH181-6^1-R	0	0.5	Radium-226	0.994	-	pCi/g
A9P3-MH181-6	A9P3-MH181-6^1-R	0	0.5	Radium-228	0.758	-	pCi/g
A9P3-MH181-6	A9P3-MH181-6^1-R	0	0.5	Technetium-99	0.27	U	pCi/g
A9P3-MH181-6	A9P3-MH181-6^1-R	0	0.5	Thorium-228	0.768	-	pCi/g
A9P3-MH181-6	A9P3-MH181-6^1-R	0	0.5	Thorium-232	0.758	-	pCi/g
A9P3-MH181-6	A9P3-MH181-6^1-R	0	0.5	Uranium, Total	6.07	-	mg/kg
A9P3-MH181-7	A9P3-MH181-7^1-R	0	0.5	Cesium-137	0.102	-	pCi/g
A9P3-MH181-7	A9P3-MH181-7^1-R	0	0.5	Radium-226	1.1	-	pCi/g
A9P3-MH181-7	A9P3-MH181-7^1-R	0	0.5	Radium-228	0.742	-	pCi/g
A9P3-MH181-7	A9P3-MH181-7^1-R	0	0.5	Technetium-99	0.302	U	pCi/g
A9P3-MH181-7	A9P3-MH181-7^1-R	0	0.5	Thorium-228	0.738	-	pCi/g
A9P3-MH181-7	A9P3-MH181-7^1-R	0	0.5	Thorium-232	0.742	-	pCi/g
A9P3-MH181-7	A9P3-MH181-7^1-R	0	0.5	Uranium, Total	4.13	-	mg/kg
A9P3-MH181-8	A9P3-MH181-8^1-R	0	0.5	Cesium-137	0.17	-	pCi/g
A9P3-MH181-8	A9P3-MH181-8^1-R	0	0.5	Radium-226	0.895	-	pCi/g
A9P3-MH181-8	A9P3-MH181-8^1-R	0	0.5	Radium-228	0.548	-	pCi/g
A9P3-MH181-8	A9P3-MH181-8^1-R	0	0.5	Technetium-99	0.236	U	pCi/g
A9P3-MH181-8	A9P3-MH181-8^1-R	0	0.5	Thorium-228	0.706	-	pCi/g
A9P3-MH181-8	A9P3-MH181-8^1-R	0	0.5	Thorium-232	0.548	-	pCi/g

APPENDIX B
TABLE B-1
PREDESIGN DATA FOR A9P3 III ABANDONED OUTFALL LINE PART THREE


Boring ID	Sample ID	Top Depth (in feet)	Bottom Depth (in feet)	Parameter	Result	Qualifier	Units
A9P3-MH181-8	A9P3-MH181-8^1-R	0	0.5	Uranium, Total	3.14	-	mg/kg
A9P3-MH181-9	A9P3-MH181-9^1-R	0	0.5	Cesium-137	0.0904	-	pCi/g
A9P3-MH181-9	A9P3-MH181-9^1-R	0	0.5	Radium-226	0.861	-	pCi/g
A9P3-MH181-9	A9P3-MH181-9^1-R	0	0.5	Radium-228	0.612	-	pCi/g
A9P3-MH181-9	A9P3-MH181-9^1-R	0	0.5	Technetium-99	0.273	U	pCi/g
A9P3-MH181-9	A9P3-MH181-9^1-R	0	0.5	Thorium-228	0.653	-	pCi/g
A9P3-MH181-9	A9P3-MH181-9^1-R	0	0.5	Thorium-232	0.612	-	pCi/g
A9P3-MH181-9	A9P3-MH181-9^1-R	0	0.5	Uranium, Total	4.15	-	mg/kg
A9P3-MH181-BM	A9P3-MH181-BM^19-L			1,1-Dichloroethene	1	UJ	ug/kg
A9P3-MH181-BM	A9P3-MH181-BM^19-RM			Boron	13	U	mg/kg
A9P3-MH181-BM	A9P3-MH181-BM^19-RM			Cadmium	0.37	J	mg/kg
A9P3-MH181-BM	A9P3-MH181-BM^19-RM			Cesium-137	0.0357	U	pCi/g
A9P3-MH181-BM	A9P3-MH181-BM^19-RM			Chromium	11.9	J	mg/kg
A9P3-MH181-BM	A9P3-MH181-BM^19-RM			Radium-226	1.15	-	pCi/g
A9P3-MH181-BM	A9P3-MH181-BM^19-RM			Radium-228	0.314	-	pCi/g
A9P3-MH181-BM	A9P3-MH181-BM^19-RM			Silver	0.046	J	mg/kg
A9P3-MH181-BM	A9P3-MH181-BM^19-RM			Technetium-99	1.14	-	pCi/g
A9P3-MH181-BM	A9P3-MH181-BM^19-L			Tetrachloroethene	1.5	J	ug/kg
A9P3-MH181-BM	A9P3-MH181-BM^19-RM			Thorium-228	0.311	-	pCi/g
A9P3-MH181-BM	A9P3-MH181-BM^19-RM			Thorium-232	0.314	-	pCi/g
A9P3-MH181-BM	A9P3-MH181-BM^19-RM			Uranium, Total	1.39	U	mg/kg



DRAFT

FIGURE B1-1. HISTORICAL SAMPLE LOCATIONS (PART THREE - WEST)

8.1.18



**APPENDIX B
TABLE B-2
HISTORICAL DATA FOR A9P111 ABANDONED OUTFALL LINE PART THREE**

Boring ID	Sample ID	Top Depth (in feet)	Bottom Depth (in feet)	Parameter	Result	Qualifier	Units
1529	000481	6	6.5	Cesium-137	0.2	R	pCi/g
1529	000481	6	6.5	Ruthenium-106	1	R	pCi/g
1529	000481	6	6.5	Technetium-99	0.9	U	pCi/g
1529	000481	6	6.5	Thorium, Total	4	J	mg/kg
1529	000481	6	6.5	Uranium, Total	9.41	R	mg/kg
1529	000484	7.5	8	Cesium-137	0.2	U	pCi/g
1529	000484	7.5	8	Ruthenium-106	1	U	pCi/g
1529	000484	7.5	8	Technetium-99	0.9	U	pCi/g
1529	000484	7.5	8	Thorium, Total	5	J	mg/kg
1529	000484	7.5	8	Uranium, Total	8.88	-	mg/kg
1529	000488	9.5	10	Cesium-137	0.2	R	pCi/g
1529	000488	9.5	10	Ruthenium-106	1	R	pCi/g
1529	000488	9.5	10	Technetium-99	0.9	U	pCi/g
1529	000488	9.5	10	Thorium, Total	3	J	mg/kg
1529	000488	9.5	10	Uranium, Total	10.8	R	mg/kg
1530	000491	5	5.5	Cesium-137	0.2	R	pCi/g
1530	000491	5	5.5	Ruthenium-106	1.1	R	pCi/g
1530	000491	5	5.5	Technetium-99	0.9	U	pCi/g
1530	000491	5	5.5	Thorium, Total	7	J	mg/kg
1530	000491	5	5.5	Uranium, Total	11.8	R	mg/kg
1530	000494	6.5	7	Cesium-137	2.57	J	pCi/g
1530	000494	6.5	7	Ruthenium-106	1.1	UJ	pCi/g
1530	000494	6.5	7	Technetium-99	0.9	U	pCi/g
1530	000494	6.5	7	Thorium, Total	6	J	mg/kg
1530	000494	6.5	7	Uranium, Total	15.6	J	mg/kg
1530	000498	8.5	9	Cesium-137	0.2	R	pCi/g
1530	000498	8.5	9	Ruthenium-106	1	R	pCi/g
1530	000498	8.5	9	Technetium-99	0.9	U	pCi/g
1530	000498	8.5	9	Thorium, Total	8	J	mg/kg
1530	000498	8.5	9	Uranium, Total	6.27	R	mg/kg
1530	000501	10	10.5	Cesium-137	0.2	UJ	pCi/g
1530	000501	10	10.5	Ruthenium-106	1	UJ	pCi/g
1530	000501	10	10.5	Technetium-99	0.9	U	pCi/g
1530	000501	10	10.5	Thorium, Total	3	J	mg/kg
1530	000501	10	10.5	Uranium, Total	8.37	J	mg/kg
1531	000505	8.5	9	Cesium-137	0.2	UJ	pCi/g
1531	000505	8.5	9	Ruthenium-106	1	UJ	pCi/g
1531	000505	8.5	9	Technetium-99	0.9	U	pCi/g
1531	000505	8.5	9	Thorium, Total	4	UJ	mg/kg
1531	000505	8.5	9	Uranium, Total	9.22	J	mg/kg
1531	000507	9.5	10	Cesium-137	0.2	R	pCi/g
1531	000507	9.5	10	Ruthenium-106	1	R	pCi/g
1531	000507	9.5	10	Technetium-99	0.9	U	pCi/g
1531	000507	9.5	10	Thorium, Total	4	J	mg/kg
1531	000507	9.5	10	Uranium, Total	9.72	R	mg/kg
1531	000510	11	11.5	Cesium-137	0.2	UJ	pCi/g
1531	000510	11	11.5	Ruthenium-106	1	UJ	pCi/g
1531	000510	11	11.5	Technetium-99	0.9	U	pCi/g

3152

APPENDIX B
TABLE B-2
HISTORICAL DATA FOR A9P111 ABANDONED OUTFALL LINE PART THREE

Boring ID	Sample ID	Top Depth (in feet)	Bottom Depth (in feet)	Parameter	Result	Qualifier	Units
1531	000510	11	11.5	Thorium, Total	3	J	mg/kg
1531	000510	11	11.5	Uranium, Total	8.19	J	mg/kg
1531	000513	12.5	13	Cesium-137	0.2	UJ	pCi/g
1531	000513	12.5	13	Ruthenium-106	1	UJ	pCi/g
1531	000513	12.5	13	Technetium-99	0.9	U	pCi/g
1531	000513	12.5	13	Thorium, Total	4	J	mg/kg
1531	000513	12.5	13	Uranium, Total	7.46	J	mg/kg
1532	000531	9	9.5	Cesium-137	0.2	U	pCi/g
1532	000531	9	9.5	Radium-226	0.66	NV	pCi/g
1532	000531	9	9.5	Ruthenium-106	1	U	pCi/g
1532	000531	9	9.5	Technetium-99	0.9	U	pCi/g
1532	000531	9	9.5	Thorium, Total	6	J	mg/kg
1532	000531	9	9.5	Uranium, Total	9.54	-	mg/kg
1532	000533	10	10.5	Cesium-137	1.04	R	pCi/g
1532	000533	10	10.5	Radium-226	0.76	NV	pCi/g
1532	000533	10	10.5	Radium-228	0.88	NV	pCi/g
1532	000533	10	10.5	Ruthenium-106	1	R	pCi/g
1532	000533	10	10.5	Technetium-99	0.9	U	pCi/g
1532	000533	10	10.5	Thorium, Total	3	J	mg/kg
1532	000533	10	10.5	Uranium, Total	15.32	R	mg/kg
1532	000536	11.5	12	Cesium-137	1	-	pCi/g
1532	000536	11.5	12	Radium-226	0.78	NV	pCi/g
1532	000536	11.5	12	Radium-228	0.99	NV	pCi/g
1532	000536	11.5	12	Ruthenium-106	1	U	pCi/g
1532	000536	11.5	12	Technetium-99	0.9	U	pCi/g
1532	000536	11.5	12	Thorium, Total	12	J	mg/kg
1532	000536	11.5	12	Uranium, Total	31.21	-	mg/kg
1532	000539	13	13.5	Cesium-137	1.11	R	pCi/g
1532	000539	13	13.5	Radium-226	0.51	NV	pCi/g
1532	000539	13	13.5	Radium-228	0.5	NV	pCi/g
1532	000539	13	13.5	Ruthenium-106	1	R	pCi/g
1532	000539	13	13.5	Technetium-99	0.9	U	pCi/g
1532	000539	13	13.5	Thorium, Total	6	J	mg/kg
1532	000539	13	13.5	Uranium, Total	11.48	R	mg/kg
1533	000559	11	11.5	Cesium-137	0.2	R	pCi/g
1533	000546	11	11.5	Cesium-137	0.2	U	pCi/g
1533	000546	11	11.5	Radium-226	0.774	NV	pCi/g
1533	000559	11	11.5	Radium-228	0.67	NV	pCi/g
1533	000559	11	11.5	Ruthenium-106	1	R	pCi/g
1533	000546	11	11.5	Ruthenium-106	1	U	pCi/g
1533	000559	11	11.5	Technetium-99	0.9	U	pCi/g
1533	000546	11	11.5	Technetium-99	0.9	U	pCi/g
1533	000559	11	11.5	Thorium, Total	5	J	mg/kg
1533	000546	11	11.5	Thorium, Total	6	J	mg/kg
1533	000546	11	11.5	Uranium, Total	8.6	-	mg/kg
1533	000559	11	11.5	Uranium, Total	8.67	R	mg/kg
1533	000547	11.5	12	Cesium-137	0.2	R	pCi/g
1533	000560	11.5	12	Cesium-137	0.2	U	pCi/g

**APPENDIX B
TABLE B-2
HISTORICAL DATA FOR A9PIII ABANDONED OUTFALL LINE PART THREE**


Boring ID	Sample ID	Top Depth (in feet)	Bottom Depth (in feet)	Parameter	Result	Qualifier	Units
1533	000547	11.5	12	Radium-228	0.671	NV	pCi/g
1533	000560	11.5	12	Ruthenium-106	1	U	pCi/g
1533	000547	11.5	12	Ruthenium-106	1.2	R	pCi/g
1533	000547	11.5	12	Technetium-99	0.9	U	pCi/g
1533	000560	11.5	12	Technetium-99	0.9	U	pCi/g
1533	000547	11.5	12	Thorium, Total	5	J	mg/kg
1533	000560	11.5	12	Thorium, Total	6	J	mg/kg
1533	000560	11.5	12	Uranium, Total	10.3	-	mg/kg
1533	000547	11.5	12	Uranium, Total	15.2	R	mg/kg
1533	000562	12.5	13	Cesium-137	0.2	U	pCi/g
1533	000562	12.5	13	Ruthenium-106	1	U	pCi/g
1533	000562	12.5	13	Technetium-99	0.9	U	pCi/g
1533	000562	12.5	13	Thorium, Total	4	J	mg/kg
1533	000562	12.5	13	Uranium, Total	13.57	-	mg/kg
1533	000550	13	13.5	Cesium-137	0.2	U	pCi/g
1533	000550	13	13.5	Radium-226	0.64	NV	pCi/g
1533	000550	13	13.5	Ruthenium-106	1	U	pCi/g
1533	000550	13	13.5	Technetium-99	0.9	U	pCi/g
1533	000550	13	13.5	Thorium, Total	4	UJ	mg/kg
1533	000550	13	13.5	Uranium, Total	7.71	-	mg/kg
1533	000564	13.5	14	Cesium-137	0.2	R	pCi/g
1533	000564	13.5	14	Radium-226	0.3	NV	pCi/g
1533	000564	13.5	14	Ruthenium-106	1	R	pCi/g
1533	000564	13.5	14	Technetium-99	0.9	U	pCi/g
1533	000564	13.5	14	Thorium, Total	4	UJ	mg/kg
1533	000564	13.5	14	Uranium, Total	6.45	R	mg/kg
1533	000552	14	14.5	Cesium-137	0.2	R	pCi/g
1533	000552	14	14.5	Ruthenium-106	1	R	pCi/g
1533	000552	14	14.5	Technetium-99	0.9	U	pCi/g
1533	000552	14	14.5	Thorium, Total	4	UJ	mg/kg
1533	000552	14	14.5	Uranium, Total	4.48	R	mg/kg
LIT7253	SS0526	0	0.167	Uranium, Total	4.43579	NV	mg/kg
LIT7253	SS0526	0	0.167	Uranium-234	1.43122	NV	pCi/g
LIT7253	SS0526	0	0.167	Uranium-235	0.10103	NV	pCi/g
LIT7253	SS0526	0	0.167	Uranium-238	1.4649	NV	pCi/g
MH-181-1	066321	0	0.5	Thorium, Total	23	UNV	mg/kg
MH-181-1	066321	0	0.5	Uranium, Total	11	UNV	mg/kg
MH-181-1	066319	0.5	1	Thorium, Total	23	UNV	mg/kg
MH-181-1	066319	0.5	1	Uranium, Total	11	UNV	mg/kg
MH-181-1	066320	1	1.5	Thorium, Total	23	UNV	mg/kg
MH-181-1	066320	1	1.5	Uranium, Total	11	UNV	mg/kg
MH-181-2	066315	0	0.5	Thorium, Total	23	UNV	mg/kg
MH-181-2	066315	0	0.5	Uranium, Total	11	UNV	mg/kg
MH-181-2	066313	0.5	1	Thorium, Total	23	UNV	mg/kg
MH-181-2	066313	0.5	1	Uranium, Total	11	UNV	mg/kg
MH-181-2	066314	1	1.5	Thorium, Total	23	UNV	mg/kg
MH-181-2	066314	1	1.5	Uranium, Total	11	UNV	mg/kg
MH-181-3	066306	0	0.5	Thorium, Total	23	UNV	mg/kg

APPENDIX B
TABLE B-2
HISTORICAL DATA FOR A9P111 ABANDONED OUTFALL LINE PART THREE

Boring ID	Sample ID	Top Depth (in feet)	Bottom Depth (in feet)	Parameter	Result	Qualifier	Units
MH-181-3	066306	0	0.5	Uranium, Total	11	UNV	mg/kg
MH-181-3	066304	0.5	1	Thorium, Total	23	UNV	mg/kg
MH-181-3	066304	0.5	1	Uranium, Total	11	UNV	mg/kg
MH-181-3	066305	1	1.5	Thorium, Total	23	UNV	mg/kg
MH-181-3	066305	1	1.5	Uranium, Total	11	UNV	mg/kg
MH-181-4	066312	0	0.5	Thorium, Total	23	UNV	mg/kg
MH-181-4	066312	0	0.5	Uranium, Total	11	UNV	mg/kg
MH-181-4	066408	0.5	1	Technetium-99	1.6	NV	pCi/g
MH-181-4	066408	0.5	1	Thorium, Total	8.5	NV	mg/kg
MH-181-4	066310	0.5	1	Thorium, Total	23	UNV	mg/kg
MH-181-4	066408	0.5	1	Thorium-228	1	NV	pCi/g
MH-181-4	066408	0.5	1	Thorium-230	2	NV	pCi/g
MH-181-4	066408	0.5	1	Thorium-232	0.9	NV	pCi/g
MH-181-4	066408	0.5	1	Uranium, Total	6.9	NV	mg/kg
MH-181-4	066310	0.5	1	Uranium, Total	11	UNV	mg/kg
MH-181-4	066408	0.5	1	Uranium-234	2.2	NV	pCi/g
MH-181-4	066310	0.5	1	Uranium-234	2.8	NV	pCi/g
MH-181-4	066310	0.5	1	Uranium-235	0.17	NV	pCi/g
MH-181-4	066408	0.5	1	Uranium-235/236	0.6	UNV	pCi/g
MH-181-4	066310	0.5	1	Uranium-236	0.04	NV	pCi/g
MH-181-4	066408	0.5	1	Uranium-238	2.3	NV	pCi/g
MH-181-4	066310	0.5	1	Uranium-238	3.6	NV	pCi/g
MH-181-4	066311	1	1.5	Thorium, Total	23	UNV	mg/kg
MH-181-4	066311	1	1.5	Uranium, Total	11	UNV	mg/kg
MH-181-5	066303	0	0.5	Thorium, Total	23	UNV	mg/kg
MH-181-5	066303	0	0.5	Uranium, Total	11	UNV	mg/kg
MH-181-5	066301	0.5	1	Thorium, Total	23	UNV	mg/kg
MH-181-5	066301	0.5	1	Uranium, Total	11	UNV	mg/kg
MH-181-5	066302	1	1.5	Thorium, Total	23	UNV	mg/kg
MH-181-5	066302	1	1.5	Uranium, Total	11	UNV	mg/kg
MH-181-6	066407	0	0.5	Technetium-99	1.5	NV	pCi/g
MH-181-6	066407	0	0.5	Thorium, Total	6.4	NV	mg/kg
MH-181-6	066309	0	0.5	Thorium, Total	23	UNV	mg/kg
MH-181-6	066407	0	0.5	Thorium-228	1.1	NV	pCi/g
MH-181-6	066407	0	0.5	Thorium-230	2	NV	pCi/g
MH-181-6	066407	0	0.5	Thorium-232	0.7	NV	pCi/g
MH-181-6	066407	0	0.5	Uranium, Total	11.9	NV	mg/kg
MH-181-6	066309	0	0.5	Uranium, Total	11	UNV	mg/kg
MH-181-6	066407	0	0.5	Uranium-234	3.5	NV	pCi/g
MH-181-6	066407	0	0.5	Uranium-235/236	0.6	UNV	pCi/g
MH-181-6	066407	0	0.5	Uranium-238	4	NV	pCi/g
MH-181-6	066307	0.5	1	Thorium, Total	23	UNV	mg/kg
MH-181-6	066307	0.5	1	Uranium, Total	16	NV	mg/kg
MH-181-6	066307	0.5	1	Uranium-234	4.9	NV	pCi/g
MH-181-6	066307	0.5	1	Uranium-235	0.24	NV	pCi/g
MH-181-6	066307	0.5	1	Uranium-236	0.07	NV	pCi/g
MH-181-6	066307	0.5	1	Uranium-238	5.3	NV	pCi/g
MH-181-6	066308	1	1.5	Thorium, Total	23	UNV	mg/kg


APPENDIX B
TABLE B-2
HISTORICAL DATA FOR A9P111 ABANDONED OUTFALL LINE PART THREE

Boring ID	Sample ID	Top Depth (in feet)	Bottom Depth (in feet)	Parameter	Result	Qualifier	Units
MH-181-6	066308	1	1.5	Uranium, Total	11	UNV	mg/kg
MH-181-7	066318	0	0.5	Thorium, Total	23	UNV	mg/kg
MH-181-7	066318	0	0.5	Uranium, Total	11	UNV	mg/kg
MH-181-7	066316	0.5	1	Thorium, Total	23	UNV	mg/kg
MH-181-7	066316	0.5	1	Uranium, Total	11	UNV	mg/kg
MH-181-7	066317	1	1.5	Thorium, Total	23	UNV	mg/kg
MH-181-7	066317	1	1.5	Uranium, Total	11	UNV	mg/kg




LEGEND:

- BORING LOCATION
- MANHOLE
- OLD OUTFALL LINE
- NEW OUTFALL LINE




5719



STATE PLANAR COORDINATE SYSTEM 1983
 v:\22fm12\dgn#a9p3_069.dgn

LEGEND:

- BORING LOCATION
- ◻ MANHOLE





DRAFT

FIGURE B2-2. PREDESIGN SAMPLE LOCATIONS (A9PIII PART THREE - NEAR MH181)

99x0800 OSD/F2 over 7729 10/13/2004 05:38:30 PM

GENERAL NOTES

1. SEE DRAWING 99X-5500-G-00775 FOR GENERAL AND CONSTRUCTION NOTES.
2. SEE DRAWING 99X-5500-G-00778 FOR TRENCHING DETAILS.
3. SEE DRAWING 99X-5500-G-00797 FOR HAUL ROAD CROSS SECTION, ROUTE AND DETAILS.
4. LOCATION OF GATE OPENINGS IN CONSTRUCTION SAFETY FENCE TO BE SELECTED BY ADJACENT LAND OWNER.
5. CONSTRUCTION SAFETY FENCE SHALL BE LOCATED SOUTH OF MINIATURE RAILROAD TRACK RAIL AND AS CLOSE TO EDGE OF HAUL ROAD ACCESS DRIVE AS POSSIBLE.



PRELIMINARY SHEET NO. G-12 NOT FOR CONSTRUCTION

NO.	REVISIONS	DATE	DNW.	BY	APPD.	NO.	REVISIONS	DATE	DNW.	BY	APPD.	REF. Dwg. NO.

NOTE: FLUOR FERNALD CAD DRAWING. DO NOT REVISE MANUALLY.

CONFIGURATION MANAGEMENT DRAWING

APPROVALS

CIVIL & STR. ENGINEER	SAFETY ENG. MAINTENANCE
ELECTRICAL ENGINEER	ENV. PROTECT.
INSTRUMENT MECHANICAL	WASTE MGMT.
CHECKED	SECURITY PROJECTS
APPROVED	CONSTRUCTION CHARACTERIZATION

Fernald Closure Project

FLUOR FERNALD, INC.

U.S. DEPARTMENT OF ENERGY

AREA 9 PHASE III REMEDIATION OF ABANDONED OUTFALL LINE PART THREE (SHEET 1 OF 2)


PROJECT 2020 DATE 6/21/2004 DRAW 99X-5500-G-00800 A

FILE NAME: /osdf/Project2/2020/99x0800.dgn


99xg0801 OSD/F2 over 7729 10/13/2004 05:41:22 PM

GENERAL NOTES


1. SEE DRAWING 99X-5500-G-00775 FOR GENERAL AND CONSTRUCTION NOTES.
2. SEE DRAWING 99X-5500-G-00778 FOR TRENCHING DETAILS.
3. SEE DRAWING 99X-5500-G-00797 FOR HAUL ROAD CROSS SECTION, ROUTE AND DETAILS.
4. LOCATION OF GATE OPENINGS IN CONSTRUCTION SAFETY FENCE TO BE SELECTED BY ADJACENT LAND OWNER.
5. CONSTRUCTION SAFETY FENCE SHALL BE LOCATED SOUTH OF MINIATURE RAILROAD TRACK RAIL AND AS CLOSE TO EDGE OF HAUL ROAD ACCESS DRIVE AS POSSIBLE.



PLAN
SCALE: 1"=40'



PROFILE
HORIZ SCALE: 1"=40'
VERT SCALE: 1"=5'



PRELIMINARY
NOT FOR CONSTRUCTION



SHEET NO. G-13

NO.	REVISIONS	DATE	OWN.	BY	APPD.	NO.	REVISIONS	DATE	OWN.	BY	APPD.	NO.	REF. DWG. NO.

NOTE: FLUOR FERNALD CADD DRAWING. DO NOT REVISE MANUALLY.		CONFIGURATION MANAGEMENT DRAWING	
COCORANT ENGINEER	DATE	CHECKED	APPROVED



Fernald Closure Project
FLUOR FERNALD, INC.
U.S. DEPARTMENT OF ENERGY

AREA 9 PHASE III
REMEDIATION OF ABANDONED OUTFALL LINE
PART THREE (SHEET 2 OF 2)
PROJECT: 2920
DATE: 6/21/2004
DRAWN: 99X-5500-G-00801 A




PROTECTION OVER MID-VALLEY CRUDE OIL PIPELINE

PLAN VIEW





PROFILE A

- NOTES:
1. PRIOR TO TRENCH EXCAVATION, CONSTRUCT PROTECTIVE COVER OVER MID-VALLEY CRUDE OIL PIPELINE. PROTECTIVE COVER SHALL BE CONSTRUCTED IN ACCORDANCE WITH MID-VALLEY PIPELINE COMPANY REQUIREMENTS.
 2. FILL MATERIAL FOR PROTECTIVE COVER SHALL BE #57 CRUSHED ANGULAR STONE UNLESS APPROVED OTHERWISE BY MID-VALLEY PIPELINE COMPANY.
 3. CONSTRUCT RAMP AFTER REMOVAL OF ABANDONED OUTFALL LINE AND BACKFILL OF TRENCH FROM APPROXIMATELY STATION 3+17 TO STATION 4+00.



TYPICAL HAUL ROAD CROSS SECTION

- NOTES:
1. USE ODOT TYPE 'D' DUMPED ROCK OR AASHTO #2 STONE TO IMPROVE UNSUITABLE EXISTING SUBGRADE.
 2. GEOTEXTILE SEPARATOR SHALL BE IN ACCORDANCE WITH ODOT TECHNICAL SPECIFICATION 027H.
 3. CROSS SECTION APPLIES TO HAUL ROAD ACCESS DRIVE, CONNECTOR, AND TRUCK TURN AROUND.
 4. GEOTEXTILE SEPARATOR MAY BE USED IN AREAS WHEN WARRANTED BY SUBGRADE CONDITIONS.



NO.	REVISIONS	DATE	OWN.	BY	APPRO.	NO.	REVISIONS	DATE	OWN.	BY	APPRO.	REF. DWG. NO.
2	REVISED MID-VALLEY FUEL OIL PIPELINE TO MID-VALLEY CRUDE OIL PIPELINE, REVISED NOTE AT END.		SJM	RML	GEP							
1	REVISED HAUL ROAD CROSS SECTION, NOTE AT END.		IBM	RML	GEP							
0	ISSUED CERTIFIED FOR CONSTRUCTION		SJM	RML	GEP							

NOTE: FLUOR FERNALD CADW DRAWING. DO NOT REVISE MANUALLY.


NO.	DATE	BY	APPRO.
1	4/20/04	SJM	RML
2	5/21/2004	SJM	RML

Fernald Closure Project
FLUOR FERNALD, INC.
U.S. DEPARTMENT OF ENERGY


AREA 9 PHASE III
 REMEDIATION OF ABANDONED OUTFALL LINE
 HAUL ROAD PLAN AND DETAIL

PROJECT NO: 99X-5500-G-00797
 DATE: 5/21/2004
 DRAWN: R.M. LINDGREN

SHEET NO. G-4




TYPICAL SHEETPILE TRENCHING DETAIL
NOT TO SCALE



REMOVAL OF ABANDONED OUTFALL LINE UNDER STATE ROUTE 128 DETAIL
NOT TO SCALE

- NOTES:
- ONCE RADIOLOGICAL TECHNICIANS HAVE DETERMINED THE INSIDE OF 26" STEEL CASING PIPE MEETS FREE RELEASE STANDARDS BASED ON NCR REG. GUIDE I.B.6, EXTEND STEEL CASING PIPE TO ODOT RIGHT-OF-WAY AND FILL WITH GROUT.
 - ABANDONED OUTFALL LINE SHALL BE REMOVED FROM WITHIN THE STEEL CASING SUCH THAT THE PIPE JOINTS ARE IN COMPRESSION TO KEEP THE LEAD SEALS INTACT UNTIL AFTER REMOVAL.



TYPICAL RING BUOY STATION DETAIL
NOT TO SCALE

PRELIMINARY
NOT FOR CONSTRUCTION

NO.	REVISIONS	DATE	OWN.	BY	APPD.	NO.	REVISIONS	DATE	OWN.	BY	APPD.	REF. DWG. NO.
1	ADDED PART THREE IN TITLE AND PART THREE DETAIL											
0	ISSUED CERTIFIED FOR CONSTRUCTION											

NOTE:
FLUOR FERNALD
CADD DRAWING
DO NOT REVISE
MANUALLY.

NO.	DATE	BY	CHKD.	DATE

APPROVALS	
CIVIL & STR.	SAFETY ENG. E. JENSEN
ELECTRICAL	ENVIRONMENTAL
ENGINEER	WASTE MGR.
INSTRUMENT	SECURITY
MECHANICAL	PROJECTS
TRAD	CONSTRUCTION & MATERIALS
CHECKED	CHARACTERIZATION & MILD
APPROVED	QUALITY CONTROL & PRG.

Fernald Closure Project
FLUOR FERNALD, INC.
U.S. DEPARTMENT OF ENERGY


AREA 9 PHASE III
REMEDIATION OF ABANDONED OUTFALL LINE
PART TWO AND THREE DETAILS

PROJECT: 2830
DATE: 8/09/2004
DRAWN: RM LINDGREN

99X-5500-G-00809 |


FILE NAME: /osdf/Project2120/99xg0809.dgn

99xg0802 OSDf2 over7729 10/13/2004 06:00:53 PM




GENERAL NOTES

1. SEE DRAWING 99X-5500-G-00775 FOR GENERAL AND CONSTRUCTION NOTES.
2. SEE DRAWING 99X-5500-G-00778 FOR WORKING AREA AND TRENCHING DETAILS.
3. SEE DRAWING 99X-5500-G-00797 FOR HAUL ROAD CROSS SECTION, ROUTE AND DETAILS.
4. DO NOT OPERATE TRACK EQUIPMENT ON STATE ROUTE. CROSS STATE ROUTE WITH TRACK EQUIPMENT AFTER ROAD PROTECTION MEASURES (PLYWOOD, RUBBER MATTING, ETC.) ARE PLACED OVER THE ROAD.
5. INSTALL TRAFFIC SIGNS "ROAD WORK AHEAD" AND "TRUCK CROSSING" ALONG STATE ROUTE 128 BOTH DIRECTIONS AT 1000 FEET AND 500 FEET RESPECTIVELY FROM THE HAUL ROAD CROSSING. COVER OR TAKE DOWN SIGNS NIGHTLY AFTER EACH DAYS WORK.
6. EQUIPMENT WHICH MAY CROSS STATE ROUTE 128 INCLUDE:
 - 30 TON ARTICULATING TRUCK
 - ROLL-OFF BOX TRUCK
 - CAT 330 TRACK HOE OR EQUAL
 - CAT D6 BULLDOZER
 - CAT 1725 LOADER
 - 2000-3000 GALLON WATER TRUCK
7. INSTALL SAFETY POLES WITH WIRE PLACED ACROSS POLES AT A MINIMUM CLEARANCE HEIGHT OF 16.30 FEET. INSTALL STRINGERS ON WIRE.
8. FLAGGER SHALL BE UTILIZED TO STOP HIGHWAY TRAFFIC IN BOTH DIRECTIONS. TRUCKS CARRYING CONTAMINATED MATERIALS CROSS STATE ROUTE 128.



PLAN



SHEET NO.
G-II

NO.	REVISIONS	DATE	BY	APPD.	NO.	REVISIONS	DATE	BY	APPD.	REF. Dwg. NO.
0	ISSUED CERTIFIED FOR CONSTRUCTION									

NOTE:
FLUOR FERNALD
CADD DRAWING.
DO NOT REVISE
MANUALLY.

CONFIGURATION MANAGEMENT DRAWING

APPROVALS			
CIVIL & STR.	AC	12/20/04	12/20/04
ELECTRICAL			
ENGINEER			
INSTRUMENT			
MECHANICAL			
QUALITY CONTROL			
CHECKED			
APPROVED			

Fernald Closure Project
FLUOR FERNALD, INC.
U.S. DEPARTMENT OF ENERGY

**AREA 9 PHASE III
REMEDIATION OF ABANDONED OUTFALL LINE
ST. RT. 128 ROAD CROSSING TRAFFIC PLAN**

PROJECT NO. 99X-5500-G-00802
DATE: 6/2/2004
DRAWN BY: LRD/2004