



Department of Energy

Ohio Field Office
Fernald Closure Project
175 Tri-County Parkway
Springdale, Ohio 45246
(513) 648-3155

6084



DEC 15 2005

Mr. James A. Saric, Remedial Project Manager
United States Environmental Protection Agency
Region V-SRF-5J
77 West Jackson Boulevard
Chicago, Illinois 60604-3590

DOE-0047-06

Mr. Thomas Schneider, Project Manager
Ohio Environmental Protection Agency
Southwest District Office
401 East Fifth Street
Dayton, Ohio 45402-2911

Dear Mr. Saric and Mr. Schneider:

TRANSMITTAL OF THE STATEMENT OF COMPLETION FOR THE PADDYS RUN EAST NATURAL RESOURCE RESTORATION PROJECT

This letter documents completion of the Paddys Run East Restoration Project at the Fernald Closure Project. The project area includes the eastern side of Paddys Run from the Silos down to the Southern Waste Units, or Area 2 Phase II (A2PII), and both sides (east and west) of the Storm Sewer Outfall Ditch (SSOD), referred to as Area 2, Phase III [A2PIII] in the Natural Resources Restoration Design Plan for Paddys Run East. The project included approximately 115 acres of restored area.

The objectives of the Paddys Run East Restoration project included the expansion of the riparian corridor on the east side of Paddys Run and along the SSOD. This effort included the removal of approximately 40% of the pines, primarily Austrian pines, in the South Pine Plantation. The cleared areas were then planted with hardwoods to create an upland forest habitat. Several areas within and adjacent to planted areas were seeded with a prairie seed mix.

Restoration work began in the fall of 2004 and was completed in the fall of 2005.

Fall 2004/Winter 2005

- Installed deer fence in areas along SSOD, November 2004 – January 2005.
- Planted (phase I of planting) along SSOD, December 2004 – February 2005.
- Began clearing honeysuckle across Paddys Run East project area in January 2005.
- Removed and chipped trees in South Pines in February 2005.

Spring 2005

- Received seed for project area in March 2005.
- Constructed staging area in A2PII in March 2005.
- Received remaining plant material in March 2005.
- Graded the vernal pools in the South Pines in April 2005.
- Planted remaining plant material along SSOD in April 2005.
- Installed deer exclusion fence in South Pines and A2PII, March – May 2005.
- Planted in A2PII (forested area) in April 2005.
- Planted dormant cuttings and herbaceous plugs in A2PII and South Pines in April 2005.
- Planted in South Pines cleared area in May 2005.
- Seeded South Pines, April – May 2005.

Summer 2005

- Seeded around and along the planted areas of the SSOD, June – July 2005.
- Installed wildlife amenities across the project area in June 2005.
- Watered all areas as needed, April – August 2005.
- Graded former wheel wash wetland basin in July 2005.

Fall 2005

- Seeded wheel wash wetland basin in October 2005.
- Planted seedlings in established planting areas in December 2005.


Deviation from original design

- Added scope to include bank stabilization and seeding within the SSOD stream corridor following remediation, July – August 2005.
- SSOD patch #2 was reduced in size and patch #6 was eliminated to accommodate access to utility poles. Patch #1 was expanded. All excess plants were dispersed among the remaining patches.
- A new access road was required along the east edge of the south pines. Therefore, Prairie Seeding Area A could not be seeded and was eliminated.

Mortality counts and percent coverage will be conducted in summer of 2006 to satisfy the implementation monitoring requirements. Enclosed, please find two annotated aerial photos of the Paddys Run East project area. Although all requirements of the Natural Resource Restoration Design Plan have been completed, Fluor Fernald will continue to conduct necessary maintenance in this area until Site Closure.

If you have any questions or require additional information, please contact me at (513) 648-3139.

Sincerely,



Johnny W. Reising
Director

Mr. James A. Saric
Mr. Tom Schneider

-3-

DOE-0047-06

Enclosures

cc w/enclosures:

J. Desormeau, DOE-OH/FCP
B. Kain, DOE/EMCBC
G. Stegner, DOE-OH
T. Schneider, OEPA-Dayton (three copies of enclosures)
G. Jablonowski, USEPA-V, SR-6J
D. Sarno, FCAB
M. Cullerton, Tetra Tech
M. Shupe, HSI GeoTrans
R. Vandegrift, ODH
AR Coordinator, Fluor Fernald, Inc./MS6

cc w/o enclosures:

H. Bilson, Fluor Fernald, Inc./MS1
J. Chiou, Fluor Fernald, Inc./MS88
F. Johnston, Fluor Fernald, Inc./MS12
J. Homer, Fluor Fernald, Inc./MS90
D. Nixon, Fluor Fernald, Inc./MS1
D. Powell, Fluor Fernald, Inc./MS64
E. Woods, Fluor Fernald, Inc./MS90

6084

PADDY'S RUN EAST / A1P2 & A2P3
PROJECT COMPLETION REPORT

LIDAR DATE: SEPTEMBER 2, 2005



TOTAL ACRES FOR
AREA = 42.57 AC

- LEGEND
- DEER EXCLUSION FENCE
 - RIPARIAN EXPANSION PLANTINGS
 - PRAIRIE SEEDING AREA

TECUMSEH SURVEYING, INC.
4440 HUNTERS GREEN DRIVE, SUITE 100
TELEPHONE: 513.726.1194 FAX: 513.726.2392

6002

PADDY'S RUN EAST / A2P2
PROJECT COMPLETION REPORT

LIDAR DATE: SEPTEMBER 2, 2005

