



Department of Energy

Ohio Field Office  
 Fernald Closure Project  
 175 Tri-County Parkway  
 Springdale, Ohio 45246



NOV 16 2006

Mr. James A. Saric, Remedial Project Manager  
 United States Environmental Protection Agency  
 Region V-SRF-5J  
 77 West Jackson Boulevard  
 Chicago, Illinois 60604-3590

DOE-0065-07

Mr. Thomas Schneider, Project Manager  
 Ohio Environmental Protection Agency  
 Southwest District Office  
 401 East Fifth Street  
 Dayton, Ohio 45402-2911

Dear Mr. Saric and Mr. Schneider:

**REVISED RESPONSE TO COMMENTS ON THE SILOS 1 & 2 REMEDIATION  
 FACILITY DECONTAMINATION AND DISMANTLEMENT PROJECT  
 COMPLETION REPORT**

- References:
1. Letter, James Saric to Johnny Reising, "Silos 1 & 2 Remediation Facility Completion Report," dated September 13, 2006
  2. Letter, Thomas Schneider to Johnny Reising, "Comments – Project Completion Report, Operable Unit 4 Complex Silos 1 & 2 Remediation Facility D&D," dated September 20, 2006
  3. Letter, T. Schneider to J. Reising, "Re: Comments – Response To Ohio Environmental Protection Agency Review Comments On The Project Completion Report, Operable Unit 4 Complex Silos 1 & 2 Remediation Facility Decontamination And Dismantlement," dated October 30, 2006

Enclosed is a revised response to the Ohio Environmental Protection Agency (Ohio EPA) comments on the Silos 1 & 2 Remediation Facility Decontamination and Dismantlement (D&D) Project Completion Report. The revised response involves the Ohio EPA disapproval of the original response to comments document and their requesting a lessons learned section be included in the completion report (Reference 3).

Mr. James Saric  
Mr. Thomas Schneider


-2-

DOE-0065-07

Enclosed is a change page adding a Lessons Learned Section as requested by Ohio EPA. This change page is for Page 14 of the subject D&D Closeout Report. A revised title page and table of contents are also enclosed.

If you have any questions, please contact me at (513) 648-3139.

Sincerely,



Johnny W. Reising  
Director

Enclosures:



# OPERABLE UNIT 3

## PROJECT COMPLETION REPORT

OPERABLE UNIT 4 COMPLEX  
SILOS 1&2 REMEDIATION FACILITY  
DECONTAMINATION AND DISMANTLEMENT



NOVEMBER 2006

FERNALD CLOSURE PROJECT  
FERNALD, OHIO

U. S. DEPARTMENT OF ENERGY  
FERNALD AREA OFFICE  
DOCUMENT CONTROL NO. 40900-RP-0003 (REV.0, PCN2)

**THIS PAGE INTENTIONALLY LEFT BLANK**

**PROJECT COMPLETION REPORT**  
**OPERABLE UNIT 4 COMPLEX SILOS 1&2 REMEDIATION FACILITY D&D**

**TABLE OF CONTENTS**

<b>1.0</b>	<b>PROJECT SUMMARY .....</b>	<b>1</b>
1.1	DESCRIPTION OF COMPLEX .....	2
1.2	PROJECT CHRONOLOGY .....	3
<b>2.0</b>	<b>REMEDIATION APPROACH .....</b>	<b>3</b>
2.1	PREPARATORY ACTIONS .....	3
2.2	COMPONENT-SPECIFIC REMEDIATION SUMMARY .....	4
2.2.1	Building 94A – Silos Operations/Maintenance Building.....	4
2.2.2	Building 94B – Silos 1&2 Remediation Facility.....	4
2.2.3	Building 94C – Silos 1&2 Tank Transfer Area .....	5
2.2.4	Building 94D – Silos 1&2 Carbon Bed Facility .....	5
2.2.5	Building 94E – Silos 1&2 Radon Control System .....	6
2.2.6	Building 94G – Silos 1&2 Electrical Building.....	7
2.2.7	Building 94J – AWR/CEM Building .....	7
2.2.8	Building 94L – Silos 1&2 CEM Building .....	7
2.2.9	Building 94R – Silos 1&2 High Pressure Pump/Breathing Air Building 8	
2.2.10	Building 94S – Silos Small Lab Building .....	8
2.2.11	Building 94T – Silos AWR Test Stand .....	9
2.2.12	Building 94Y – Silos Maintenance Shop.....	9
<b>3.0</b>	<b>MATERIAL MANAGEMENT .....</b>	<b>10</b>
<b>4.0</b>	<b>ENVIRONMENTAL MONITORING .....</b>	<b>11</b>
4.1	RADIOLOGICAL AIR MONITORING.....	11
<b>5.0</b>	<b>LESSONS LEARNED .....</b>	<b>14</b>

**LIST OF TABLES**

Table 1-1	D&D Chronology .....	3
Table 3-1	Waste Containers For Placement In The OSDF.....	10
Table 3-2	Soil Pile 7 Associated Material .....	10
Table 3-3	Drums and White Metal Boxes for Offsite Shipment .....	10

**LIST OF FIGURES**

Figure 1-1	Silos 1&2 Remediation Facility D&D Project Area .....	2
Figure 4-1	FCP Sitewide Air Monitoring Locations .....	12

## **ATTACHMENTS**

- Attachment 1 IIMS Information (Integrated Information Management System)
- Attachment 2 SWIFTS Information (Site-wide Waste Information Forecasting and Tracking System)
- Attachment 3 Photos

## 5.0 LESSONS LEARNED

Following completion of demolition activities on all above grade structures including the Accelerated Waste Retrieval (AWR) Facility and the Silo 1 and 2 Remediation Facility a general area walkthrough was conducted to establish the starting conditions for any required soil excavation or utility removal. On the basis of this walkthrough significantly elevated concentrations of radium was discovered in the surface soils in all areas south of the K-65 trench with the highest concentrations immediately adjacent to the AWR and Remediation Facility slabs. The initial profile of the distribution of radium contamination in the silo area was determined using both the approved real time instrumentation and hand held 2 inch x 2 inch NaI detectors equipped with columnators to shield out background radiation.

The elevated concentrations of radium were likely due to a combination of two factors; 1) initiating D&D activities prior to the complete removal of hold-up material, and 2) the use of an excessive amount of dust suppression water.

It was decided to initiate D&D prior to the complete removal of hold-up material in an attempt to achieve schedule improvement. This led to the presence of more contaminated material than would have been present if all hold-up material had been removed. However, most process lines and tanks were flushed in an attempt to remove as much material as possible prior to D&D and considerable effort was expended to ensure the TTA tanks and remediation facility tanks were as clean as possible. But the material that was left in place contained radium contamination significantly above the final remediation level for soil. The FRL for radium-226 and radium-228 in soil is 1.7 pCi/g and 1.8 pCi/g respectively, which approximates background.

Dust suppression water had been used in the past in a very liberal manner during other D&D projects. Dust control is critical in minimizing exposures to workers and off-site environmental impacts. In the past, where radium had not been a contaminant of concern, the liberal application of dust control water did not result in adverse impacts to surrounding soils. Because radium has a very low soil FRL the spread of radium contaminated material, even in small amounts, through the liberal application of dust control water did have an adverse impact on the surrounding soils requiring a higher quantity of soil that had to be excavated.

The circumstances encountered at the FCP leads to several lessons learned. At sites where remediation facilities need to be constructed during the implementation phase of a remedial action, the eventual D&D of these facilities should be taken into account with consideration given to constructing the required facilities such that only impervious surfaces are within the project area. Impervious surfaces mitigate against adverse impacts to underlying soils. If soil excavation is to follow a D&D activity, it is imperative to account for the contaminants of concern encountered and any associated unique issues with surrounding soils. Future D&D projects should include an allowance in project schedules for removing all hold-up material to the maximum extent possible prior to initiating D&D activities.